



Campmarina Project  
 Sheboygan, WI  
 1484101

Weekly Progress Report at 9/11/2011  
 As of 9/11/11 Envirocon, Inc. has made the following progress since 9/5/11:  
 (All Quantities Provided are Estimated and Approximate)

Work Completed this past week

- o Waler Installation - Gillen is presently installing walers from Buttress 3 to 25 and Waler installation is about 32% complete
- Dredging in Cubic Yards

| Estimated Dredge Volumes (cy) | PRS TSCA Grids | PRS Non-TSCA Grids | PRS Total | PRS Grids Dredged this Week | WPSC MGP Areas Inside Cofferdam | WPSC MGP Areas Outside Cofferdam | WPSC Total | Project Total |
|-------------------------------|----------------|--------------------|-----------|-----------------------------|---------------------------------|----------------------------------|------------|---------------|
| Prior Reports                 | 722            | 1165               | 1887      |                             | 5453                            | 897                              | 6350       | 8237          |
| Week of 9/3 to 9/10           | 412            | 263.7              | 675.7     | See Below                   | 309.3                           | 0                                | 309.3      | 985           |
| Total                         | 1134           | 1428.7             | 2562.7    | N/A                         | 5762.3                          | 897                              | 6659.3     | 9222          |

- Bathymetry Update –
  - o QA Survey has been completed for TSCA Cells 1, 2 & 3 and approved
  - o QA Survey for Cell PAH 1 complete and approved
  - o QA Survey for PCB 2 & PCB 3 need re-dug
  - o QA Survey for Supplemental Cell North PAH 1 & 2 have been submitted
  - o North PAH 3 has been performed but not yet submitted

• Water Treatment in Gallons

|               | As of 9/5/11 | As of 9/11/11 | Week of 9/5/11 to 9/10/11 |
|---------------|--------------|---------------|---------------------------|
| Water Treated | 120300       | 127000        | 6700                      |

• Stabilization Reagent Imported in Tons

|                       | As of 9/5/11 | As of 9/11/11 | Week of 9/5/11 to 9/10/11 |
|-----------------------|--------------|---------------|---------------------------|
| Stabilization Reagent | 852          | 179           | 1031                      |

- **Load-out in Tons**

|   | Through 9/4/11 | Through 9/11/11 | Week of<br>9/5/11 to<br>9/10/11 |
|---|----------------|-----------------|---------------------------------|
| Non-TSCA Sediments<br>& Buttress Cuttings | 9564           | 12096           | 2,532                           |
| TSCA Sediments                            | 1200           | 1200            | 0                               |

Envirocon, Inc. anticipates the following progress in the week to come:

- Gillen will continue the installation of Walers at the Buttress Wall
- Continue Sediment dredging at inside the Cofferdam including TSCA dredging
- Continue Wakefield Wall Removal
- Continue Stabilization Sediments on the Stabilization Pad
- Continue Performing QC and QA Surveying of the Dredge Areas
- Continue Water Treatment
- Continue loading trucks for shipment of Non TSCA

Envirocon, Inc. has encountered the following conditions/delays/issues which affect or may affect the progression of the project:

- Wakefield Wall Removal Challenges including sequencing portions of concurrent Waler Installation and Sediment removal
- Exacting nature of TSCA excavation and added survey steps for TSCA Grids has slowed production
- Awaiting confirmation sampling results for North Supplemental Area
- PCB Confirmation Sample Results exceeding TSCA limits for Cell 5 is causing delays while awaiting further analyses



