



DuPont Engineering
325 West Main Street
Suite 1202
Louisville, KY 40202
502-569-7093 Tel 502-569-7898 Fax

June 5, 2007



Mr. Chris Saari
Wisconsin Department of Natural Resources
2501 Golf Course Road
Ashland, WI, 54806

Dear Mr. Saari:

**Subject: Field Pilot Test for DNT Degradation
Former DuPont Barksdale Site
Barksdale, WI**

Enclosed please find 2 copies of the 2007 DNT Biopilot Field Study Design and Work plan dated June 2007 for your information and use. This workplan has been prepared to describe the procedures to be used to evaluate the laboratory work conducted at Georgia Tech during 2006. During this study, Georgia Tech demonstrated that DNT concentrations in soil could be reduced by 99% by adding air and water to the soils. It is DuPont's intention to begin construction immediately and run the pilot through the end of September 2007.

Should you have any comments or questions, please feel free to contact me at 502-217-1531.

Sincerely,

Brad Nave
Project Director
DuPont Corporate Remediation Group



2007 DNT BIOPILOT FIELD STUDY DESIGN AND WORK PLAN FORMER DUPONT BARKSDALE WORKS BARKSDALE, WISCONSIN

Date: June 2007

Project No.: 507625



CORPORATE REMEDIATION GROUP

*An Alliance between
DuPont and URS Diamond*

325 West Main Street
Suite 1202
Louisville, Kentucky 40202

TABLE OF CONTENTS

1.0	Introduction.....	1
1.1	Purpose.....	1
1.2	Objectives	1
1.2.1	Measurable Degradation and Mineralization of DNT Isomers	2
1.2.2	DNT Degradation Rates	2
1.2.3	Full Scale Remediation Key Controllers.....	2
2.0	Conceptual Design.....	4
2.1	Location	4
2.2	Treatment Cells.....	4
2.3	Operational Schedule.....	5
2.4	Operation Procedures.....	5
2.4.1	Pre-Startup Procedures.....	5
2.4.2	In-Process Procedures	6
2.4.3	Post-Stage Procedures	6
3.0	Sampling protocol.....	7
3.1	Pre-Startup and Post-Process Sampling.....	7
3.2	In-Process Sampling	7
3.3	Weather Monitoring.....	8
4.0	Site Management	9
4.1	Housekeeping.....	9
4.1.1	Treatment Study Derived Waste Management	9
4.1.2	Contamination Control.....	9
4.2	Health and Safety.....	10
5.0	Project contacts	11
5.1	Project Team and Roles	11
6.0	Scheduling.....	12
7.0	References.....	13

TABLES

Table 1	Historical Area Precipitation Data
---------	------------------------------------

FIGURES

Figure 1	Lydol and Trivelene Lines (Area PAC)
Figure 2	Historical Area Precipitation Data

Figure 3	Soil Boring Log PZ-40o
Figure 4	Geologic Cross-Section Parallel to GW Flow
Figure 5	Geologic Cross-Section Perpendicular to GW Flow
Figure 6	Site Schematic

1.0 INTRODUCTION

E.I. du Pont de Nemours and Company (DuPont) operated an explosive manufacturing facility for approximately 70 years in Barksdale, Wisconsin known as the DuPont Barksdale Works (site) (see Figure 1). In the mid-1980s, DuPont sold the site to Bretting Development Corp., which maintains the site for private recreation pursuits. The site is located on State Highway 13 in Barksdale, Wisconsin, approximately two miles north of the US Highway 2 and State Highway 13 junction.

In 1997, nitroamine and nitroaromatic organic compounds were identified in residential drinking-water wells adjacent to the site. As a result of the detections, DuPont has provided municipal drinking water to affected homes and has voluntarily conducted environmental site investigation activities to determine the nature of site-related compounds that are present at the site surface and in groundwater due to previous manufacturing operations. Sampling conducted during previous phases of the site investigation has indicated that the chemicals of concern in environmental media are nitroamine and nitroaromatic compounds, primarily the production materials trinitrotoluene (TNT) and dinitrotoluene (DNT).

DuPont has partnered with the Georgia Tech University (GA Tech) to develop an *in-situ* biodegradation approach to remediate DNT isomers in surficial soil. A laboratory pilot study conducted at GA Tech in 2006 confirmed that DNT could be degraded aerobically by naturally occurring bacteria. This field pilot will attempt to replicate the findings of the laboratory study by applying the study findings to actual field conditions.

1.1 Purpose

This document has been prepared on behalf of DuPont by the DuPont Corporate Remediation Group (CRG). The scope of this plan is to conduct an *in-situ* field study of the degradation of DNT isomers present in surficial soils (top 2 feet of soil horizon) at the site. This plan will document the design and implementation steps associated with conducting a multiple stage field study in the former Lydol House area.

The application of Key Learnings discovered during laboratory studies will be implemented during this field study in order to reach the project goal:

To determine if naturally occurring bacteria can produce a measurable decrease in DNT concentrations in a field setting and to provide evidence that DNT isomers have been mineralized.

In addition, the field study is designed to evaluate execution methodologies, infrastructure requirements, and estimate waste generated during full-scale operation.

1.2 Objectives

The objectives of the field study are as follows:

- Show a measurable degradation and mineralization of DNT isomers within surficial soil.

- Develop a better understanding of DNT degradation rates.
- Identify key controllers for implementation to a full scale remediation application.

1.2.1 Measurable Degradation and Mineralization of DNT Isomers

Degradation of DNT isomers will be monitored through sampling of each treatment cell as prescribed under the established sampling protocols for each field study process phase (see Section 3.0). Target remediation levels have been developed to determine study success. The two identified remediation levels are based on progressively greater remediation requirements that allow soils to remain on-site as part of the final remedy.

Remediation Level 1 – 90% Reduction and Corrective Action Management Unit

A 90% reduction of DNT isomers would allow for the option to consolidate soils into an on-site Corrective Action Management Unit, subject to U.S. Environmental Protection Agency (EPA) approval. This option would require that soils be managed on-site through engineering controls, monitoring, and deed restrictions.

Remediation Level 2 – Unrestricted Recreational Use

A reduction of DNT concentrations to levels below the site-specific screening levels developed for unrestricted recreational use would require no soil removal, nor placement of deed restrictions on future use.

1.2.2 DNT Degradation Rates

DNT isomer degradation rates will be calculated from the analytical results associated with each field study process phase. Compilation of the analytical data will be used to develop degradation versus time curves, which can then be used to predict time requirements for achieving the remediation levels.

1.2.3 Full Scale Remediation Key Controllers

Several factors have been identified as important elements to the successful implementation of a full-scale remediation application. This field study will provide additional information as to the practicability of these elements.

Tilling

The primary limitation of biodegradation presently occurring is thought to be sequestration of DNT within the clayey soil. Through manual tilling of the surficial soils, it is believed that DNT will become readily available for degradation by naturally occurring bacteria.

Soil pH

DNT degradation products have a potential to drive soil pH downward to an acidic matrix. Monitoring and application of an agricultural grade lime will be implemented to maintain soil pH within a range of 6.5 to 7.5 (standard units). One treatment cell will

receive pH treatment exclusively during the initial stage (2007 season) of the field study; and, in subsequent stages, all cells will receive pH control based on the 2007 findings.

Water

The effect of water quantity will be addressed by applying a quantity of water equivalent to an additional 2 inches of rainfall per month. However, water will not be supplied when conditions of the treatment cell begin to retain water and present a risk of becoming an anaerobic system (see Table 1 and Figure 2 for details).

Ambient Temperature

Air temperature will be monitored on a continuous basis to determine the effect of ambient temperature on degradation rates across all treatment cells.

Impacts to Aquifer

To date, nitrate and nitrite ions have not been a concern at the site; however, the mineralization of DNT isomers will generate nitrate and nitrite compounds. Lysimeters will be installed within each treatment cell to monitor the production of these constituents through the collection and analysis of pore-space water. Piezometer 40o lies downgradient of the study location and will be monitored periodically for changes in nitrate and nitrite concentrations.

Overall Technique Improvements

In addition to the previously identified key controllers, the field study will allow for the development and testing of various field techniques. Technical improvements that are identified during the execution of the work will be documented at the end of each study stage and incorporated into future stages of this study.

2.0 CONCEPTUAL DESIGN

2.1 Location

The field study site is located in Barksdale Works Production Area C (PAC) (see Figure 1). PAC, located in the western central portion of the site between Main Drive and TNT Loop Road, housed the former Lydol (nitrated solvent naphtha - NSN) and Trivelene (DNT as a final product) Plants. The area contains one Lydol and three Trivelene production lines, which were operated between approximately 1913 and 1920.

PAC covers approximately 16 acres and is divided by West Gate Road, which crosses from east to west. North of West Gate Road the area is heavily wooded. The wooded portions of PAC have been heavily reconnoitered near production buildings and many of these building sites, including the Lydol House location, have been cleared of trees and brush during previous investigations.

The main drainage in PAC flows from west to east within the woods about 220 feet north of West Gate Road. North-to-south ditches feed into this drainage from process buildings throughout the wooded area. Drainage enters the area through culverts under Main Drive from Production Area E and Production Area U. Drainage leaves the area crossing West Gate Road to the southeast into Production Area O and Production Area R. Sediment accumulations and wash-outs around culverts leaving the area indicate that some erosion is occurring in the main ditch crossing PAC.

The soils at the Lydol House site are clay. Drilling at well PZ-40o, located 300 feet southeast of the former catch tank, indicated that the clay extends to about 24 feet below ground. Glacial till (dense silty gravel and sand with significant amounts of clay sized material) is located below the clay (see Figure 3). The upper groundwater surface in the area lies within the till at about 35 feet below ground. Groundwater levels interpolated from data at the nearest wells around the Lydol House (PZ-40o at 300 feet southeast, PZ-45o 800 feet north, and PZ-26s/d 900 feet southeast) indicate flow to the southeast toward Boyd Creek (see Figures 4 and 5).

Groundwater sampled from PZ-40o contained TNT [up to 0.047 micrograms per liter ($\mu\text{g/L}$)], DNT (up to 134 $\mu\text{g/L}$), benzene, carbon tetrachloride, chloroform, methylene chloride, methyl nitrobenzene, 2-nitrotoluene, nitrobenzene, perchlorate and iron. Wells upgradient of this Use Area contained significantly more TNT and less DNT, while downgradient wells typically contained lower concentrations of each compound. The difference in DNT concentrations in the upgradient and downgradient wells indicates that a release of nitramine and nitroaromatic organic compounds may have occurred from PAC to groundwater.

2.2 Treatment Cells

This field study will determine the effects of aeration, pH control, and water quantity on the degradation of DNT.

Four treatment cells have been chosen as indicated below (see Figure 6):

- Treatment Cell #1 – Tilling (initial), rainfall
The cell identified as Treatment Cell #1 will be aerated upon initial startup of the study. The cell will receive no further treatment in terms of aeration, pH control, and/or water additives.
- Treatment Cell #2 – Tilling (multiple), rainfall
The cell identified as Treatment Cell #2 will be aerated upon initial startup and once per month during the In-Process phase of the field study. The cell will receive no further treatment in terms of pH control and/or water additives.
- Treatment Cell #3 – Tilling (multiple), rainfall, lime
The cell identified as Treatment Cell #3 will be aerated upon initial startup and once per month during the In-Process phase of the field study. The cell will receive pH control through the addition of an agricultural grade lime. The cell will receive no additional water other than rainfall.
- Treatment Cell #4 – Tilling (multiple), rainfall, supplemental water
The cell identified as Treatment Cell #4 will be aerated upon initial startup and once per month during the In-Process phase of the field study. The cell will receive supplemental amounts of water to maintain constant moisture content in addition to the rainfall. The cell will not receive treatment for soil pH control.

2.3 Operational Schedule

The field study will be operated during the 2007 construction season and additional seasons as determined by the project team. An average construction season at the site lasts from mid-May through September, or as the weather permits.

The 2007 season will tentatively consist of a Pre-Startup phase to begin during the last week of May. The In-Process phase will tentatively begin on June 1 and run through September 30 or as the weather permits. The Post-Stage phase and winterization of the study will be conducted upon the conclusion of the In-Process phase during each study stage.

2.4 Operation Procedures

Three operational phases have been identified for implementation of the field study.

2.4.1 Pre-Startup Procedures

Treatment cells will be divided based on the size requirements listed in Section 3.0. Dividers will be used to reduce transfer of soil and water between cells. Each treatment cell location will be surveyed from a local monument and recorded.

Soil samples will be collected as prescribed in Section 3.1 for analysis by GA Tech. In addition, confirmation samples equal to 25 percent of the GA Tech samples (or three duplicate samples from each treatment cell) will be sent to Severn-Trent Laboratories – Denver.

After collection of soil samples, a motor powered tilling device will be used to aerate the top 2 feet of soil within each treatment cell. In addition, soil additives for pH control and supplemental water will be applied to Treatment Cell #3 and #4, respectively.

Lysimeters will be installed to a depth greater than 2 feet below ground surface within each treatment cell in accordance with the manufacturer's recommendations.

2.4.2 In-Process Procedures

Treatment cells will be managed during the construction season as prescribed in Section 2.2. Cells requiring continuous aeration will be tilled at the beginning of each month to a depth of 2 feet. Soil characteristics will be monitored every two weeks, and treatment will be applied to maintain the prescribed soil conditions. Analytical samples will be collected as defined in Section 3.2.

2.4.3 Post-Stage Procedures

Analytical samples will be collected at the end of each construction season in accordance with the Post-Stage protocol described in Section 3.1. Treatment cells will then be winterized by placing breathable liner over the cells, in order to prevent cross contamination during freeze/thaw and snow melt periods.

3.0 SAMPLING PROTOCOL

Based on calculations from soil samples taken during the pilot study at GA Tech, it was determined that 12 samples will need to be collected during the Pre-Startup and Post-Process phases of each stage in order to statistically detect a reduction of DNT isomers. Sample size was determined by taking the natural log of the pilot study analytical data and applying a two-sample t-test to determine a reduction of 0.5 units (lognormal mean that corresponds to a 39% reduction in the original units). In addition, four samples will be collected from each treatment cell on a monthly basis to determine a general trend line to model DNT reduction over time. The In-Process sampling results will also be used to show any deviations from a linear reduction and/or to show stoppage in the degradation progress.

Treatment cells will be divided into a 2 by 6 grid with grids measuring 3.3 by 5 feet. Discrete samples will be collected in accordance with the site's Quality Assurance Plan (QAP) from the center of each grid for the Pre-Startup and Post-Stage sampling events. Four in-process sampling grids will be chosen randomly from the same 12 grid locations.

3.1 Pre-Startup and Post-Process Sampling

Twelve discrete soil samples will be collected from each treatment cell and shipped to GA Tech for analysis. In addition, verification samples will be sent to Severn-Trent Laboratories – Denver. Samples will be analyzed for nitramine and nitroaromatic organic compounds. In addition, Tentatively Identified Compounds (TICs) also may be identified and quantified. Soil parameters will be quantified by laboratories for comparison to field measurements.

Field measurements of soil pH along with potassium, nitrogen, and phosphorous concentrations will be collected on a bimonthly basis. In addition pore-water will be analyzed for nitrate and nitrite concentrations. These parameters will be measured using field test kits.

3.2 In-Process Sampling

Four discrete soil samples will be collected from each treatment cell and shipped to GA Tech for analysis. Samples will be analyzed for nitramine and nitroaromatic compounds. In addition, TICs also may be identified and quantified. Soil parameters will be quantified by laboratories for comparison to field measurements.

Field measurements of soil pH along with potassium, nitrogen, and phosphorous concentrations will be collected on a bimonthly basis. In addition, pore-water will be analyzed for nitrate and nitrite concentrations. These parameters will be measured using field test kits.

3.3 Weather Monitoring

Ambient conditions will be monitored on a daily basis for the site. The United States Geological Survey (USGS) real-time water data station for Whittlesey Creek (USGS 040263205) will be used to monitor area rainfall events. The Whittlesey Creek station is located at latitude 46°35'40", longitude 90°57'47", in SE 1/4 NW 1/4 sec.35, T.48 N., R.5 W., Bayfield County, Hydrologic Unit 04010301, at Cherryville road, 3.7 mi west of the courthouse in Ashland. This unit monitors a 37.6-square-mile drainage area through a water-stage recorder and crest-stage gauge (USGS, 2007). In addition, a local water gauge will be installed at the study location and monitored on a bimonthly (every other week) basis. The Weather Channel's Internet site will be used to monitor area temperatures and precipitation events. In addition, a local thermometer will be installed at the study location and monitored.

4.0 SITE MANAGEMENT

4.1 Housekeeping

Equipment staging, sample processing, and decontamination will be conducted at a secured location on the grounds of the former Barksdale Works.

All work areas including the sample processing, decontamination pad and staging areas will be cleaned up at the end of each shift.

Equipment will be left in place at the end of a work shift only if work at that location has not been completed and will be continued the following day. Otherwise, all equipment will be stored in the vicinity of the decontamination pad when not in use.

4.1.1 Treatment Study Derived Waste Management

The following types of generated wastes are anticipated as a result of the outlined activities:

- o Personal protective equipment (PPE)
- o Decontamination water
- o Groundwater and/or pore-space water from the field study treatment cells
- o Soils generated during sample preparation for on-site and laboratory analysis

Prior to initiating field activities, the following will be done:

- o Determine potential waste classifications.
- o Determine analyses required to confirm waste classification.
- o Identify disposal options for each identified waste stream.

All wastes generated via field activities will be properly containerized in the appropriate DOT-approved container, marked with the accumulation date and nature of the waste, and retained on site pending completion of the waste classification. All wastes will be appropriately labeled prior to shipment to a DuPont- and EPA-approved treatment, storage, and disposal facility. Any subsequently required reporting will be performed by DuPont.

4.1.2 Contamination Control

When possible, laboratory-cleaned or disposable sampling equipment will be used. In addition, dedicated sampling equipment will be used to minimize the need for field decontamination. However, in the event that field decontamination is necessary, the following procedures will be followed:

1. Wash with a perchlorate-free detergent and tap water.
2. Rinse with distilled/deionized water.

3. Rinse a second time with distilled/deionized water.
4. Completely air dry.

PPE specified in the project Health and Safety Plan will be worn during decontamination activities.

4.2 Health and Safety

All activities will be conducted as per the site specific Health and Safety Plan (HASP) and/or all applicable project-specific HASPs and addenda.

5.0 PROJECT CONTACTS

5.1 Project Team and Roles

Brad Nave (DuPont CRG) – Project Director

Mark Vetter (URS Diamond) – Project Manager

Erin Mack (DuPont CRG) – Technical Lead

Marcus Dudley (URS Diamond) – Design Lead

Joe Hughes (GA Tech University) – Technical and Analytical Support

Jim Spain (GA Tech University) – Technical Support

Lisa Schatzman-Rygiel (URS Diamond) – Regional Health & Safety Manager

Betsy Bishop (URS Diamond) – Waste Management Specialist

Steve Larson (DuPont CRG) – Analytical and Statistical Support

Nancy Grosso (DuPont CRG) – Hydrogeology Support

Cary Pooler (URS Diamond) – Technical and Resourcing Support

Sharon Nordstrom (URS Diamond) – Analytical Support

Jon Hammerberg (URS Diamond) – Field and Technical Support

Chris Curran (URS Corporation) – Design Support

6.0 SCHEDULING

Deliverable	Due Date
Field Study Design & Work Plan	June 1, 2007
System Construction	May 31, 2007
System Startup	June 4, 2007
System Shutdown	September 30, 2007
Phase I Findings Report	November 22, 2007

7.0 REFERENCES

USGS 2007. http://waterdata.usgs.gov/nwis/dv/?site_no=040263205&PARAMeter_cd=00060.
Accessed 3/30/2007.

USGS 2007. http://waterdata.usgs.gov/nwis/dv/?site_no=040263491&PARAMeter_cd=00060.
Accessed 3/30/2007.

The Weather Channel 2007.
<http://www.weather.com/weather/local/54806?lswe=54806&lwsa=WeatherLocalUndeclared&from=whatwhere>. Accessed 3/30/07.

TABLE 1

HISTORICAL AREA PRECIPITATION DATA

Table 1. Historical Area Precipitation Data

Month	1999	2000	2001	2002	2003	2004	2005	2006	2007	Average
January		0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00
February		0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00
March		0.00	0.00	0.00	0.00	0.84	0.00		1.51	0.34
April			8.80	1.72	1.59	3.61	1.64	1.88	1.15	3.09
May	2.48		3.68	3.27	6.18	4.73	2.81	4.07		3.86
June	5.46		4.22	1.78	3.01	2.38	6.83	2.00		3.95
July	9.43		4.43	6.83	5.51	2.95	4.42	9.00		5.60
August	3.64		3.15	4.77	1.40	4.14	3.39	1.10		3.42
September	3.56	2.14	1.75	5.00	4.00	2.83	3.99	2.50		3.32
October	1.01	1.42	0.22	0.01	0.10	2.64	12.21	2.41		2.52
November	0.00	2.68	0.00	0.00	0.00	0.00				0.45
December	0.00	0.00	0.00	0.00	0.00	0.00				0.00




Precipitation measured in inches of rainfall.

Stage Average (in) 4.07 <-- Season lasts June 1 through September 30
 Width (in) 120
 Length (in) 240
 Rainfall (in) 2 <-- 50% increase in average rainfall
Conversion (cin/gal) 0.0043
 Gallons Required 247.68 <-- gallons of supplied water per month

Data collected from Whittlesey Creek USGS monitoring station #040263205.
 2006 data collected from North Fish Creek monitoring station (USGS 040263941).
 Whittlesey Creek equipment was not functioning.

FIGURE 1

LYDOL AND TRIVELENE LINES (AREA PAC)



Legend

Surface Water

- Conveyances
- Creek
- Intermittent
- Lake
- Process Ditch
- Process Drain
- Storm Ditch
- Swales

Site Roads

- <Null>
- Dirt Road
- Gravel
- Mowed Trails
- Paved

Land Use Areas

- <all other values>
- PAC
- Bare Areas

Sample Points

- Sediment Sample
- Soil Sample
- Trench Sample
- Well Sample

Former Structures

- Acid
- Acid Spent
- Chemical Storage
- Neutralization
- Nitrator
- Packing
- Personnel
- Refining

Trench Locations

- PAI- 2004 pits

Raw Product Areas

- DNT at surface (0-1)
- DNT near surface (1-12)
- TNT at surface (0-1)
- Railroad
- Fence
- Topo Lines

DUPONT
 CORPORATE REMEDIATION GROUP
 An Alliance between
 DuPont and URS Diamond
 325 West Main Street
 Suite 1202
 Louisville, Kentucky 40202

Title:
**Lydol and Trivelene Lines (Area PAC)
 2007 DNT Biopilot Field Design Work Plan
 Former Barksdale Works Facility
 Barksdale, Wisconsin**

Created: KJB	DuPont Project Number: 7625
Date: 05/18/2007	URSD Project Number: 18984413.70025
Revision Number: 0	Date: Date: Figure Number: 1
File Name: PAC_Area.MXD	

FIGURE 2

HISTORICAL AREA PRECIPITATION DATA

FIGURE 3

SOIL BORING LOG PZ-400

Route To: Watershed/Wastewater Waste Management
Remediation/Redevelopment Other

Facility/Project Name Former Barksdale Works			License/Permit/Monitoring Number N/A		Boring Number(s) PAC010	
Boring Drilled By: Name of crew chief (first, last) and Firm T. Kapugi Onsite Environmental Services - T. Kapugi			Date Drilling Started 8/31/2004		Date Drilling Completed 9/1/2004	Drilling Method(s) HSA to 20 ft
WI Unique Well No. N/A	DNR Well ID No. N/A	Common Well Name N/A	Final Static Water Level 709.50 Feet MSL		Surface Elevation 745.20 Feet MSL	Borehole Diameter 8.25 inches
Local Grid Origin <input type="checkbox"/> (estimated: <input type="checkbox"/>) or Boring Location <input checked="" type="checkbox"/> State Plane 532,740 N, 1,728,211 E S/C/N			Lat 46° 3' "		Local Grid Location <input type="checkbox"/> N <input type="checkbox"/> E	
1/4 of	1/4 of Section	T 48 N, R 05 W	Long 90° 5' "		N/A Feet <input type="checkbox"/> S	N/A Feet <input type="checkbox"/> W
Facility ID N/A		County Bayfield	County Code 4	Civil Town/City/ or Village Town of Barksdale		

Sample	Number and Type	Length Att. & Recovered (in)	Blow Counts	Depth In Feet	Soil/Rock Description And Geologic Origin For Each Major Unit	U S C S	Graphic Log	Well Diagram	Exspray	Soil Properties						RQD/ Comments
										Compressive Strength	Moisture Content	Liquid Limit	Plasticity Index	P 200		
				1	GRAVEL (Fill).											
				8	Red silty CLAY with trace gravel.	CL										
				9												
				10												
				11												
				12												

I hereby certify that the information on this form is true and correct to the best of my knowledge.

Signature	Firm E.I. DuPont De Nemours & Company	Tel: Fax:
-----------	--	--------------

This form is authorized by Chapters 281, 283, 289, 291, 292, 293, 295, and 299, Wis. Stats. Completion of this form is mandatory. Failure to file this form may result in forfeiture of between \$10 and \$25,000, or imprisonment for up to one year, depending on the program and conduct involved. Personally identifiable information on this form is not intended to be used for any other purpose. NOTE: See instructions for more information, including where the completed form should be sent.

Boring Number **PZ-40o**

Use only as an attachment to Form 4400-122.

Page **2** of **3**




Sample		Blow Counts	Depth In Feet	Soil/Rock Description And Geologic Origin For Each Major Unit	U S C S	Graphic Log	Well Diagram	Exspray	Soil Properties					RQD/ Comments
Number and Type	Length Att. & Recovered (in)								Compressive Strength	Moisture Content	Liquid Limit	Plasticity Index	P 200	
			13 14 15 16 17 18 19 20 21 22 23 24	Red silty CLAY with trace gravel.	CL									
			25 26 27 28 29 30 31 32	Gray-brown silty SAND with some gravel (Till).	SM									

FIGURE 4

GEOLOGIC CROSS-SECTION PARALLEL TO GW FLOW

GEOLOGIC SECTION BIO-1
Parallel to GW Flow

Section Begin East: 1,727,848
Section Begin North: 533,723
Section End East: 1,728,707
Section End North: 531,278



Report: Bioplot Geo Sections 2/20/24 The ref: 4/20/27

Bioplot Geo Sections




Project: Former Barksdale Works, Barksdale, Wisconsin. Project Number: 18984413.70020

FIGURE 5

GEOLOGIC CROSS-SECTION PERPENDICULAR TO GW FLOW

GEOLOGIC SECTION BIO-2 Perpendicular to GW Flow

Section Begin East: 1,726,861
 Section Begin North: 531,935
 Section End East: 1,729,116
 Section End North: 534,018




Project: Former Barksdale Works, Barksdale, Wisconsin. Project Number: 18984413.70020

Biopilot Geo Sections


Project: Former Barksdale Works, Barksdale, Wisconsin. Project Number: 18984413.70020

FIGURE 6
SITE SCHEMATIC

C:\Documents and Settings\bermih0\desktop\BARKSDALE FIGURE.dwg, 5/29/2007 3:25 PM, Trevor_Smith, DWG To PDF.pc3, ANSI expand A (8.50 x 11.00 inches), 0.988566



PLAN VIEW
SCALE: 1/8" = 1'-0"



SECTION A
SCALE: 1/8" = 1'-0"

URS

1200 Philadelphia Pike
Wilmington, DE 19809
Tel: 302.791.0700
Fax: 302.791.0708

SCALE	AS NOTED	SITE SCHEMATIC	REVISION	-----
DESIGNED	CTC		PROJECT	507625
DRAWN	TBS		DRAWING	FIGURE 6
CHECKED	CTC		DNT BIOPILOT FIELD STUDY FORMER DUPONT BARKSDALE WORKS BARKSDALE, WISCONSIN	
DATE	5/29/2007			