

Aniwa Arsenic Site EPA Removal Photos: June 1, 2015 to June 17, 2015

Taken By: Tauren Beggs, DNR



6/1/15: Site prior to initiation of removal activities, looking north



6/2/15: Delivery of Free Flow Heavy Metals Treatment Product along Marsh Rd



6/2/15: Free Flow Heavy Metals Treatment Product



6/2/15: Preparation of site and backhoe for removal activities, looking north



6/2/15: Begin excavating for collection soil sample for TCLP analysis, looking north-northwest



6/2/15: View of Marsh Rd, looking east



6/9/15: Shallow soil scrape areas north and west of deep excavation, looking west-southwest



6/9/15: Silt fence between removal area and marsh and orange security fence bordering excavation area, monitoring well B-10 in foreground, looking west-southwest



6/9/15: Temporary stockpiling of contaminated soil that has been mixed with Free Flow, looking east-southeast



6/9/15: Contaminated soil being mixed with Free Flow prior to temporary stockpiling, looking north-northeast



6/9/15: Silt fence with marsh in background, looking north



6/9/15: Former storage shed area continues to be excavated deeper due to high arsenic concentrations field screened in soil with an XRF, looking east-southeast



6/10/15: Collection of soil by consultant for five point composite sampling



6/10/15: Beginning removal of former burial pit area on southwest corner of deep excavation



6/10/15: Temporary stockpiling of clean backfill over soil scrape areas on the northwest end of the site, looking west



6/10/15: Bottom of deep excavation dug down to saturated zone at approximately nine feet below ground surface



6/10/15: Bottom of deep excavation dug down to saturated zone at approximately nine feet below ground surface



6/16/10: Loading out trucks with treated soil, looking south-southwest



6/16/10: Loading out trucks with treated soil, looking south-southwest



6/16/15: Deep excavation to approximately nine feet below ground surface, former burial pit area excavated to approximately ten feet below ground surface, looking southwest



6/17/15: Water treatment system installed in adjacent Timm residence



6/17/15: Beginning to backfill deep excavation, looking northwest



6/17/15: Beginning to backfill deep excavation, looking west



6/17/15: Beginning to backfill deep excavation, looking east