

April 23, 2019 Reference No. 086165-06-12

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S 4<sup>th</sup> Avenue
Park Falls, Wisconsin 54552

Dear Phil:

Re: Monthly Status Update – March 2019
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

GHD Services Inc. (GHD) has prepared this monthly status update for the period of March 2019 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the next Semiannual Report – January through June 2019. The following is a brief summary of the work completed.

#### Phase 06-Task 01 Site safety plan preparation

The Site-Specific Health and Safety Plan was finalized.

# Phase 06-Task 02 Housekeeping and grounds keeping

Subcontractors were coordinated for April 2019 Site work.

# Phase 06-Task 03 Entrance gate replacement

No costs were billed to this task in the current invoice.

#### Phase 06-Task 04 Security fence replacement

No costs were billed to this task in the current invoice.

# Phase 06-Task 05 Additional microcosm sample analyses

No costs were billed to this task in the current invoice.

#### Phase 06-Task 06 New monitoring well installation

• The new monitoring well installation schedule was coordinated.

# Phase 06-Task 07 Soil borrow area source sampling

No costs were billed to this task in the current invoice.





# Phase 06-Task 08 Quarterly groundwater/LNAPL level monitoring

The April 2019 quarterly groundwater/LNAPL level monitoring event was scheduled and coordinated.

# Phase 06-Task 09 Semiannual groundwater well sampling

The April 2019 semiannual groundwater well sampling event was scheduled and coordinated.

#### Phase 06-Task 10 Semiannual residential well sampling

- The April 2019 semiannual residential well sampling event was scheduled and coordinated.
- The April 2019 residential well sampling notification letters were prepared and subsequently issued to the residents on April 2, 2019.

# Phase 06-Task 11 Semiannual reporting

No costs were billed to this task in the current invoice.

#### Phase 06-Task 12 Monthly reporting

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Report February 2019 was submitted on March 6, 2019.

# Phase 06-Task 13 Regulatory communications

No costs were billed to this task in the current invoice.

#### Phase 06-Task 14 Additional Work

No costs were billed to this task in the current invoice.

Should you have questions, please do not hesitate to contact us.

Sincerely,

GHD

Tim Ree

TR/sb/68

Encl.

cc: Stephanie Linebaugh, USEPA (via email)

Judy Fassbender, WDNR Madison (via email)

Chris Saari, WDNR Ashland (via email)

Adrian Herrera, WDNR Madison (via email)

#### Table 1

### 2019 Scope of Work and Budget Summary Penta Wood Products Superfund Site Siren, Wisconsin

GHD Project Number 086165 Phase 06 - January 1, 2019 - December 31, 2019

# 2019 Scope of Work

				and Budget					
Task	Description	Unit	Estimated Quantity	Unit Cost				Budget	
1	Site safety plan preparation	Plan	1	\$	2,293.00	\$	2,293.00		
2	House keeping and grounds keeping	Time and materials	1	\$	18,892.50	\$	18,892.50		
3	Entrance gate replacement	Gate	1	\$	8,361.65	\$	8,361.65		
4	Security fence replacement	Time and materials	1	\$	14,235.35	\$	14,235.35		
5	Additional microcosm sample analyses	Sample	1	\$	7,355.50	\$	7,355.50		
6	New monitoring well installation	Well	1	\$	32,188.10	\$	32,188.10		
7	Soil borrow area source sampling	Time and materials	1	\$	8,817.80	\$	8,817.80		
8	Quarterly groundwater/LNAPL level monitoring	Event	4	\$	4,599.30	\$	18,397.20		
9	Semiannual groundwater well sampling	Event	2	\$	41,533.00	\$	83,066.00		
10	Semiannual residential well sampling	Event	2	\$	11,282.15	\$	22,564.30		
11	Semiannual reporting	Report	3	\$	10,328.50	\$	30,985.50		
12	Monthly reporting	Report	13	\$	2,540.50	\$	33,026.50		
13	Regulatory communications	Pre-approved by WDNR	1	\$	15,000.00	\$	15,000.00		
14	Additional work	Pre-approved by WDNR	1	\$	15,000.00	\$	15,000.00		
	,		2019 Budget Total			\$	310,183.40		

Project Costs												
Current Invoice Cost (through 3/30/2019)		Previous Invoiced Cost (through 2/23/2019)		Total Invoiced Cost (through 3/30/2019)		Budget Remaining (through 3/30/2019)						
\$	98.00	\$	634.00	\$	732.00	\$	1,561.00					
\$	98.00	\$	-	\$	98.00	\$	18,794.50					
\$	-	\$	-	\$	-	\$	8,361.65					
\$	-	\$	-	\$	-	\$	14,235.35					
\$	-	\$	-	\$	-	\$	7,355.50					
\$	98.00	\$	465.50	\$	563.50	\$	31,624.60					
\$	-	\$	-	\$	-	\$	8,817.80					
\$	196.00	\$	2,178.63	\$	2,374.63	\$	16,022.57					
\$	405.80	\$	412.00	\$	817.80	\$	82,248.20					
\$	309.00	\$	294.00	\$	603.00	\$	21,961.30					
\$	-	\$	8,926.85	\$	8,926.85	\$	22,058.65					
\$	699.25	\$	3,732.35	\$	4,431.60	\$	28,594.90					
\$	-	\$	-	\$	-	\$	15,000.00					
\$	-	\$	-	\$	-	\$	15,000.00					
\$	1,904.05	\$	16,643.33	\$	18,547.38	\$	291,636.02					