



April 2, 2020

Reference No. 086165-07-09

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S 4th Avenue
Park Falls, Wisconsin 54552

Dear Phil:

**Re: Monthly Status Update – February 2020
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532**

GHD Services Inc. (GHD) has prepared this monthly status update for the period of February 2020 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the next Semiannual Report – January through June 2020. The following is a brief summary of the work completed.

Phase 07-Task 01 Site safety plan preparation

- The annual update to the Site safety plan was completed.

Phase 07-Task 02 Housekeeping and grounds keeping

- This invoice includes subcontractor (Austin Lake Landscaping) costs for mowing in August and September 2019 that were not previously invoiced.

Phase 07-Task 03 Entrance gate replacement

- No costs were billed to this task in the current invoice.

Phase 07-Task 04 Security fence replacement

- No costs were billed to this task in the current invoice.

Phase 07-Task 05 Quarterly groundwater/LNAPL level monitoring

- No costs were billed to this task in the current invoice.

Phase 07-Task 06 Semiannual groundwater well sampling

- No costs were billed to this task in the current invoice.

Phase 07-Task 07 Semiannual residential well sampling

- No costs were billed to this task in the current invoice.



Phase 07-Task 08 Semiannual reporting

- The Semiannual Report (July through December 2019) and Alternate Remedy Recommendation was prepared.

Phase 07-Task 09 Monthly reporting

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update– January 2020 was submitted on February 20, 2020.

Phase 07-Task 10 Regulatory communications

- No costs were billed to this task in the current invoice.

Phase 07-Task 11 Additional work

- No costs were billed to this task in the current invoice.

Phase 07-Task 12 Remedy change

- No costs were billed to this task in the current invoice.

Phase 07-Task 13 Wetland excavation and surface debris mitigation support

- No costs were billed to this task in the current invoice.

Should you have questions, please do not hesitate to contact us.

Sincerely,

GHD

A handwritten signature in blue ink, appearing to read "Tim Ree", is written over a faint, light blue rectangular stamp or watermark.

Tim Ree

TR/md/81

Encl.

cc: Stephanie Linebaugh, USEPA (via email)
 Judy Fassbender, WDNR Madison (via email)
 Chris Saari, WDNR Ashland (via email)
 Adrian Herrera, WDNR Madison (via email)

Table 1
2020 Scope of Work and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 086165
Phase 07 - January 1, 2020 - December 31, 2020

| 2020 Scope of Work and Budget | | | | | | Project Costs | | | | |
|-------------------------------|--|----------------------|--------------------|--------------|--------------------------|--------------------------------|--|---|--------------------------------------|----------------------|
| Task | Description | Unit | Estimated Quantity | Unit Cost | Budget | Current Invoice Cost 2/29/2020 | Previous Invoiced Cost (through 1/25/2020) | Total Invoiced Cost (through 2/29/2020) | Budget Remaining (through 2/29/2020) | |
| 1 | Site safety plan preparation | Plan | 1 | \$ 1,289.00 | \$ 1,289.00 | \$ 747.50 | \$ - | \$ 747.50 | \$ 541.50 | |
| 2 | House keeping and grounds keeping | Time and materials | 1 | \$ 17,289.00 | \$ 17,289.00 | \$ 1,360.00 | \$ 1,067.13 | \$ 2,427.13 | \$ 14,861.87 | |
| 3 | Entrance gate replacement | Gate | 1 | \$ 8,594.60 | \$ 8,594.60 | \$ - | \$ - | \$ - | \$ 8,594.60 | |
| 4 | Security fence replacement | Time and materials | 1 | \$ 14,440.15 | \$ 14,440.15 | \$ - | \$ - | \$ - | \$ 14,440.15 | |
| 5 | Quarterly groundwater/LNAPL level monitoring | Event | 4 | \$ 3,862.20 | \$ 15,448.80 | \$ - | \$ 2,490.76 | \$ 2,490.76 | \$ 12,958.04 | |
| 6 | Semiannual groundwater well sampling | Event | 2 | \$ 35,656.13 | \$ 71,312.25 | \$ - | \$ - | \$ - | \$ 71,312.25 | |
| 7 | Semiannual residential well sampling | Event | 2 | \$ 7,519.35 | \$ 15,038.70 | \$ - | \$ - | \$ - | \$ 15,038.70 | |
| 8 | Semiannual reporting | Report | 3 | \$ 9,720.00 | \$ 29,160.00 | \$ 8,189.50 | \$ 9,001.50 | \$ 17,191.00 | \$ 11,969.00 | |
| 9 | Monthly reporting | Report | 13 | \$ 1,181.00 | \$ 15,353.00 | \$ 3,055.00 | \$ 837.75 | \$ 3,892.75 | \$ 11,460.25 | |
| 10 | Regulatory communications | Pre-approved by WDNR | 1 | \$ 15,000.00 | \$ 15,000.00 | \$ - | \$ - | \$ - | \$ 15,000.00 | |
| 11 | Additional work | Pre-approved by WDNR | 1 | \$ 10,000.00 | \$ 10,000.00 | \$ - | \$ - | \$ - | \$ 10,000.00 | |
| 12 | Remedy change | Pre-approved by WDNR | 1 | \$ 10,000.00 | \$ 10,000.00 | \$ - | \$ - | \$ - | \$ 10,000.00 | |
| 13 | Wetland excavation and surface debris mitigation support | Pre-approved by WDNR | 1 | \$ 10,000.00 | \$ 10,000.00 | \$ - | \$ - | \$ - | \$ 10,000.00 | |
| | | | | | 2020 Budget Total | \$ 232,925.50 | \$ 13,352.00 | \$ 13,397.14 | \$ 26,749.14 | \$ 206,176.36 |