



July 13, 2020

Reference No. 086165-07-09

Mr. Phil Richard  
Wisconsin Department of Natural Resources  
875 S 4<sup>th</sup> Avenue  
Park Falls, Wisconsin 54552

Dear Phil:

**Re: Monthly Status Update – June 2020  
Penta Wood Products Superfund Site  
Siren, Wisconsin  
WDNR BRRTS Activity #02-07-000532**

GHD Services Inc. (GHD) has prepared this monthly status update for the period of June 2020 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the next Semiannual Report – January through June 2020. The following is a brief summary of the work completed.

***Phase 07-Task 01 Site safety plan preparation***

- No costs were billed to this task in the current invoice.

***Phase 07-Task 02 Housekeeping and grounds keeping***

- Subcontractors were coordinated for mowing (Austin Lake Landscaping).
- This invoice includes subcontractor (Northland Fire & Safety) costs for the annual fire extinguisher inspection and maintenance.

***Phase 07-Task 03 Entrance gate replacement***

- No costs were billed to this task in the current invoice.

***Phase 07-Task 04 Security fence replacement***

- No costs were billed to this task in the current invoice.

***Phase 07-Task 05 Quarterly groundwater/LNAPL level monitoring***

- No costs were billed to this task in the current invoice.

***Phase 07-Task 06 Semiannual groundwater well sampling***

- This invoice includes refunds to FedEx costs in previous GHD Invoice No. 1059541 for shipping groundwater samples to the laboratory in April 2020.



***Phase 07-Task 07      Semiannual residential well sampling***

- No costs were billed to this task in the current invoice.

***Phase 07-Task 08      Semiannual reporting***

- Portions of the Semiannual Report – January through June 2020 were drafted.

***Phase 07-Task 09      Monthly reporting***

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update – May 2020 was submitted on June 10, 2020.

***Phase 07-Task 10      Regulatory communications***

- No costs were billed to this task in the current invoice.

***Phase 07-Task 11      Additional work***

- No costs were billed to this task in the current invoice.

***Phase 07-Task 12      Remedy change***

- No costs were billed to this task in the current invoice.

***Phase 07-Task 13      Wetland excavation and surface debris mitigation support***

- Preliminary design planning and preparations were made for the wetland excavation and surface debris mitigation.

Should you have questions, please do not hesitate to contact us.

Sincerely,

GHD

Tim Ree

TR/md/88

Encl.

cc:      Stephanie Linebaugh, USEPA (via email)  
         Judy Fassbender, WDNR Madison (via email)  
         Chris Saari, WDNR Ashland (via email)  
         Adrian Herrera, WDNR Madison (via email)

**Table 1**  
**2020 Scope of Work and Budget Summary**  
**Penta Wood Products Superfund Site**  
**Siren, Wisconsin**

GHD Project Number 086165  
Phase 07 - January 1, 2020 - December 31, 2020

Task	Description	Unit	Estimated Quantity	2020 Scope of Work and Budget		Project Costs				
				Unit Cost	Budget	Current Invoice Cost 6/27/2020	Previous Invoiced Cost (through 5/30/2020)	Total Invoiced Cost (through 6/27/2020)	Budget Remaining (through 6/27/2020)	
1	Site safety plan preparation	Plan	1	\$ 1,289.00	\$ 1,289.00	\$ -	\$ 1,150.50	\$ 1,150.50	\$ 138.50	
2	House keeping and grounds keeping	Time and materials	1	\$ 17,289.00	\$ 17,289.00	\$ 384.12	\$ 4,187.13	\$ 4,571.25	\$ 12,717.75	
3	Entrance gate replacement	Gate	1	\$ 8,594.60	\$ 8,594.60	\$ -	\$ -	\$ -	\$ 8,594.60	
4	Security fence replacement	Time and materials	1	\$ 14,440.15	\$ 14,440.15	\$ -	\$ -	\$ -	\$ 14,440.15	
5	Quarterly groundwater/LNAPL level monitoring	Event	4	\$ 3,862.20	\$ 15,448.80	\$ -	\$ 5,923.26	\$ 5,923.26	\$ 9,525.54	
6	Semiannual groundwater well sampling	Event	2	\$ 35,656.13	\$ 71,312.25	\$ (660.83)	\$ 32,567.86	\$ 31,907.03	\$ 39,405.22	
7	Semiannual residential well sampling	Event	2	\$ 7,519.35	\$ 15,038.70	\$ -	\$ 1,387.50	\$ 1,387.50	\$ 13,651.20	
8	Semiannual reporting	Report	3	\$ 9,720.00	\$ 29,160.00	\$ 332.50	\$ 19,975.25	\$ 20,307.75	\$ 8,852.25	
9	Monthly reporting	Report	13	\$ 1,181.00	\$ 15,353.00	\$ 1,668.75	\$ 7,754.00	\$ 9,422.75	\$ 5,930.25	
10	Regulatory communications	Pre-approved by WDNR	1	\$ 15,000.00	\$ 15,000.00	\$ -	\$ 1,000.00	\$ 1,000.00	\$ 14,000.00	
11	Additional work	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ -	\$ -	\$ -	\$ 10,000.00	
12	Remedy change	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ -	\$ -	\$ -	\$ 10,000.00	
13	Wetland excavation and surface debris mitigation support	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ 3,461.50	\$ 3,880.00	\$ 7,341.50	\$ 2,658.50	
					<b>2020 Budget Total</b>	<b>\$ 232,925.50</b>	<b>\$ 5,186.04</b>	<b>\$ 77,825.50</b>	<b>\$ 83,011.54</b>	<b>\$ 149,913.96</b>