



October 5, 2020

Reference No. 086165-07-09

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S 4th Avenue
Park Falls, Wisconsin 54552

Dear Phil:

**Re: Monthly Status Update – September 2020
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532**

GHD Services Inc. (GHD) has prepared this monthly status update for the period of September 2020 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the next Semiannual Report – July through December 2020. The following is a brief summary of the work completed.

Phase 07-Task 01 Site safety plan preparation

- No costs were billed to this task in the current invoice.

Phase 07-Task 02 Housekeeping and grounds keeping

- Subcontractors were coordinated for mowing (Austin Lake Landscaping).
- This invoice includes subcontractor (Austin Lake Landscaping) costs for the mowing on July 15 and 30, 2020 and August 13 and 28, 2020.

Phase 07-Task 03 Entrance gate replacement

- No costs were billed to this task in the current invoice.

Phase 07-Task 04 Security fence replacement

- No costs were billed to this task in the current invoice.

Phase 07-Task 05 Quarterly groundwater/LNAPL level monitoring

- October 2020 quarterly groundwater/LNAPL level monitoring was coordinated.

Phase 07-Task 06 Semiannual groundwater well sampling

- October 2020 semiannual groundwater sampling was coordinated.

Phase 07-Task 07 Semiannual residential well sampling

- October 2020 semiannual residential well sampling was coordinated.



- Semiannual residential well sampling notification letters were issued to the property owners on September 4, 2020.

Phase 07-Task 08 Semiannual reporting

- No costs were billed to this task in the current invoice.

Phase 07-Task 09 Monthly reporting

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update – August 2020 was submitted on September 11, 2020.

Phase 07-Task 10 Regulatory communications

- No costs were billed to this task in the current invoice.

Phase 07-Task 11 Additional work

- No costs were billed to this task in the current invoice.

Phase 07-Task 12 Remedy change

- No costs were billed to this task in the current invoice.

Phase 07-Task 13 Wetland excavation and surface debris mitigation support

- No costs were billed to this task in the current invoice.

Should you have questions, please do not hesitate to contact us.

Sincerely,

GHD

Tim Ree

TR/mk/92

Encl.

- cc: Erik Hardin, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Adrian Herrera, WDNR Madison (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
2020 Scope of Work and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 086165
Phase 07 - January 1, 2020 - December 31, 2020

Task	Description	Unit	Estimated Quantity	2020 Scope of Work and Budget		Project Costs			
				Unit Cost	Budget	Current Invoice Cost 9/26/2020	Previous Invoiced Cost (through 8/29/2020)	Total Invoiced Cost (through 9/26/2020)	Budget Remaining (through 9/26/2020)
1	Site safety plan preparation	Plan	1	\$ 1,289.00	\$ 1,289.00	\$ -	\$ 1,150.50	\$ 1,150.50	\$ 138.50
2	House keeping and grounds keeping	Time and materials	1	\$ 17,289.00	\$ 17,289.00	\$ 3,352.50	\$ 7,147.50	\$ 10,500.00	\$ 6,789.00
3	Entrance gate replacement	Gate	1	\$ 8,594.60	\$ 8,594.60	\$ -	\$ -	\$ -	\$ 8,594.60
4	Security fence replacement	Time and materials	1	\$ 14,440.15	\$ 14,440.15	\$ -	\$ -	\$ -	\$ 14,440.15
5	Quarterly groundwater/LNAPL level monitoring	Event	4	\$ 3,862.20	\$ 15,448.80	\$ 300.00	\$ 9,461.52	\$ 9,761.52	\$ 5,687.28
6	Semiannual groundwater well sampling	Event	2	\$ 35,656.13	\$ 71,312.25	\$ 800.00	\$ 32,007.03	\$ 32,807.03	\$ 38,505.22
7	Semiannual residential well sampling	Event	2	\$ 7,519.35	\$ 15,038.70	\$ 1,277.50	\$ 1,487.50	\$ 2,765.00	\$ 12,273.70
8	Semiannual reporting	Report	3	\$ 9,720.00	\$ 29,160.00	\$ -	\$ 23,141.00	\$ 23,141.00	\$ 6,019.00
9	Monthly reporting	Report	13	\$ 1,181.00	\$ 15,353.00	\$ 982.50	\$ 13,087.75	\$ 14,070.25	\$ 1,282.75
10	Regulatory communications	Pre-approved by WDNR	1	\$ 15,000.00	\$ 15,000.00	\$ -	\$ 2,100.00	\$ 2,100.00	\$ 12,900.00
11	Additional work	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ -	\$ -	\$ -	\$ 10,000.00
12	Remedy change	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ -	\$ -	\$ -	\$ 10,000.00
13	Wetland excavation and surface debris mitigation support	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ -	\$ 9,037.00	\$ 9,037.00	\$ 963.00
				2020 Budget Total	\$ 232,925.50	\$ 6,712.50	\$ 98,619.80	\$ 105,332.30	\$ 127,593.20