



December 3, 2020

Reference No. 086165-08

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S 4th Avenue
Park Falls, Wisconsin 54552

Dear Phil:

**Re: Monthly Status Update, Remedial Design – November 2020
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532**

GHD Services Inc. (GHD) has prepared this monthly status update for the period of November 2020 for the Penta Wood Products Superfund Site (Site) and remedial design of the wetland excavation and surface debris mitigation. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

Phase 08 Remedial Design

- The Preliminary (30-Percent) Remedial Design Report was revised and submitted on November 6, 2020. A call was held on November 16, 2020 between USEPA, WDNR, and GHD to discuss the preliminary design.
- Portions of the Pre-Final (95-Percent) Remedial Design Report was prepared, including construction drawings, construction quantity estimates, remedial action cost estimate, and project specifications.

Should you have questions, please do not hesitate to contact us.

Sincerely,

GHD

A handwritten signature in blue ink, appearing to read 'Tim Ree', is placed over a light blue rectangular background.

Tim Ree

TR/md/LTR-2

Encl.

cc: Erik Hardin, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Adrian Herrera, WDNR Madison (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Design and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 086165
 Phase 08 - Wetland Excavation and Surface Debris Mitigation Remedial Design

| Scope of Work and Budget | | | | | | Project Costs | | | |
|--------------------------|-----------------|----------|--------------------|--------------|--------------|---------------------------------|---------------------------------------------|------------------------------------------|---------------------------------------|
| Task | Description | Unit | Estimated Quantity | Unit Cost | Budget | Current Invoice Cost 11/28/2020 | Previous Invoiced Cost (through 10/24/2020) | Total Invoiced Cost (through 11/28/2020) | Budget Remaining (through 11/28/2020) |
| 1 | Remedial Design | Lump Sum | 1 | \$ 50,000.00 | \$ 50,000.00 | \$ 8,382.50 | \$ 37,938.95 | \$ 46,321.45 | \$ 3,678.55 |