1801 Old Highway 8 Northwest, Suite 114 St. Paul, Minnesota 55112 United States www.ghd.com



Our ref: 11222418-LTR-20

August 30, 2021

Mr. Phil Richard Wisconsin Department of Natural Resources 875 S. 4th Avenue Park Falls, Wisconsin 54552

Monthly Status Update – July 2021 Penta Wood Products Superfund Site Siren, Wisconsin WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of July 2021 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the Semiannual Report – July through December 2021. The following is a brief summary of the work completed.

Phase 01-Task 01 Site safety plan preparation

No costs were billed to this task in the current invoice.

Phase 01-Task 02 Housekeeping and grounds keeping

- Subcontractors were coordinated and invoices were reviewed.
- This invoice includes subonctractor (Northland Fire and Safety) costs for annual fire extinguisher inspection and maintenance.
- This invoice includes subonctractor (Austin Lake Landscaping) costs for mowing on May 26, 2021.

Phase 01-Task 03 Semiannual groundwater/LNAPL level monitoring

No costs were billed to this task in the current invoice.

Phase 01-Task 04 Semiannual groundwater well sampling

No costs were billed to this task in the current invoice.

Phase 01-Task 05 Semiannual residential well sampling

No costs were billed to this task in the current invoice.

Phase 01-Task 06 Semiannual reporting

– Portions of the Semiannual Report - January through June 2021 were drafted.

The Power of Commitment

Phase 01-Task 07 Monthly reporting

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update June 2021 was submitted on July 7, 2021.

Phase 01-Task 08 Regulatory communications

No costs were billed to this task in the current invoice.

Phase 01-Task 09 Additional work

No costs were billed to this task in the current invoice.

Should you have questions, please do not hesitate to contact us.

Regards,

In/h-

Tim Ree Project Manager / Project Engineer

+1 612 524-6866 tim.ree@ghd.com

TR/md/LTR-20

Encl.

cc: Erik Hardin, USEPA (via email) Celine Wysgalla, USEPA (via email) Judy Fassbender, WDNR Madison (via email) Chris Saari, WDNR Ashland (via email) Adrian Herrera, WDNR Madison (via email) Jacob Sedivy, WDNR Spooner (via email)




Table 1

2021 Scope of Work and Budget Summary Penta Wood Products Superfund Site Siren, Wisconsin

GHD Project Number 11222418 Phase 01 - January 1, 2021 - December 31, 2021

			2021 Scope of Work and Budget					Project Costs								
Task	Description Site safety plan preparation	Unit	Estimated Quantity 1	Unit Cost	Budget			Current Invoice Cost 7/31/2021		Previous Invoiced Cost (through 6/19/2021)		Total Invoiced Cost (through 7/31/2021)		Budget Remaining (through 7/31/2021		
1				\$ 1,389.00	\$	1,389.00	_	\$	-	\$	1,143.60	\$	1,143.60	\$	245.4	
2	Housekeeping and grounds keeping	Time and materials	1	\$ 18,893.00	\$	18,893.00	_	\$	969.14	\$	5,146.00	\$	6,115.14	\$	12,777.80	
3	Semiannual groundwater/LNAPL level monitoring	Event	2	\$ 4,828.20	\$	9,656.40		\$	-	\$	3,178.60	\$	3,178.60	\$	6,477.80	
4	Semiannual groundwater well sampling	Event	2	\$ 38,550.75	\$	77,101.50	_	\$	-	\$	31,191.96	\$	31,191.96	\$	45,909.54	
5	Semiannual residential well sampling	Event	2	\$ 9,226.45	\$	18,452.90	_	\$	-	\$	10,601.36	\$	10,601.36	\$	7,851.54	
6	Semiannual reporting	Report	2	\$ 11,187.00	\$	22,374.00	_	\$	1,060.00	\$	14,325.85	\$	15,385.85	\$	6,988.15	
7	Monthly reporting	Report	12	\$ 1,702.00	\$	20,424.00	_	\$	1,862.00	\$	13,545.00	\$	15,407.00	\$	5,017.00	
8	Regulatory communications	Pre-approved by WDNR	1	\$ 10,000.00	\$	10,000.00	_	\$	-	\$	9,597.80	\$	9,597.80	\$	402.20	
9	Additional work	Pre-approved by WDNR	1	\$ 25,000.00	\$	25,000.00	_	\$	-	\$	17,732.50	\$	17,732.50	\$	7,267.50	
	1			2021 get Total	\$	203,290.80		\$	3,891.14	\$	106,462.67	\$	110,353.81	\$	92,936.99	