

900 Long Lake Road, Suite 200
St. Paul, Minnesota 55112
United States
www.ghd.com



Our ref: 11222418-LTR-63

July 13, 2022

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S. 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Alternatives Screening, June 2022
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of June 2022 for the Penta Wood Products Superfund Site (Site) and remedial alternatives screening. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Phase 02-Task 01 Remedial Alternatives Screening

- A conference call was held between WDNR and GHD to discuss the scope of work for additional site characterization on June 7, 2022.
- A conference call was held between USEPA, WDNR, and GHD to discuss the scope of work for additional site characterization on June 22, 2022
- Multiple draft work plans and cost estimates were developed for additional site characterization, a treatability study, and a LNAPL study. The final USEPA/WDNR Cooperative Agreement Work Plan and Cost Estimate – Additional Site Characterization (8 locations) was submitted.
- The project budget was updated.
- The Monthly Status Update – May 2022 was submitted on June 10, 2022.

Should you have questions, please do not hesitate to contact us.

Regards,

A handwritten signature in blue ink, appearing to read "Tim Ree".

Tim Ree
Project Manager / Project Engineer

+1 612 524-6866
tim.ree@ghd.com

TR/lg/LTR-63

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Adrian Herrera, WDNR Madison (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Alternatives Screening and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Phase 02 - Remedial Alternatives Screening

Scope of Work and Budget						Project Costs			
Task	Description	Unit	Estimated Quantity	Unit Cost	Budget	Current Invoice Cost 6/30/2022	Previous Invoiced Cost (through 5/28/2022)	Total Invoiced Cost (through 6/30/2022)	Budget Remaining (through 6/30/2022)
1	Remedial Alternatives Screening	Lump Sum	1	\$ 59,968.00	\$ 59,968.00	\$ 12,469.40	\$ 45,923.90	\$ 58,393.30	\$ 1,574.70