

Our ref: 11222418-LTR-110

June 07, 2023

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 South 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Additional Site Characterization, April 2023
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of April 2023 for the Penta Wood Products Superfund Site (Site) and additional site characterization. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Task 06.01 Additional Site Characterization

- Portions of the Quality Assurance Project Plan were prepared for the additional site characterization and ongoing groundwater monitoring and sampling.
- The project budget was updated.

Should you have questions, please do not hesitate to contact us.

Regards,



Tim Ree
Project Manager / Project Engineer

+1 612 524-6866
tim.ree@ghd.com

TR/mg/LTR-110

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Additional Site Characterization Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Task 06 - Additional Site Characterization

| Task | Description | Unit | Scope of Work and Budget | | | Project Costs | | | |
|------|----------------------------------|----------|--------------------------|---------------|---------------|--------------------------------|------------------------|-----------------------------------------|--------------------------------------|
| | | | Estimated Quantity | Unit Cost | Budget | Current Invoice Cost 4/29/2023 | Previous Invoiced Cost | Total Invoiced Cost (through 4/29/2023) | Budget Remaining (through 4/29/2023) |
| 1 | Additional Site Characterization | Lump Sum | 1 | \$ 385,926.00 | \$ 385,926.00 | \$ 8,778.00 | \$ - | \$ 8,778.00 | \$ 377,148.00 |