900 Long Lake Road, Suite 200 St. Paul, Minnesota 55112 United States ghd.com



Our ref: 11222418-LTR-120

September 18, 2023

Mr. Phil Richard Wisconsin Dept. of Natural Resources 875 South 4<sup>th</sup> Avenue Park Falls, Wisconsin 54552

Monthly Status Update – July 2023 Penta Wood Products Superfund Site Siren, Wisconsin WDNR BRRTS Activity #02-07-000532

Dear Phil,

GHD Services Inc. (GHD) has prepared this monthly status update for the period of July 2023 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the Semiannual Report – July through December 2023. The following is a brief summary of the work completed.

## 1. Task 03.01 Site Safety Plan Preparation

No work was performed for this task during this period.

## 2. Task 03.02 Housekeeping and Grounds Keeping

 Waste materials generated during groundwater monitoring and sampling activities are stored in a drum at the Site and consist of PPE and supplies that came in contact with LNAPL. Waste disposal facilities were contacted to determine waste disposal profiling requirements.

#### 3. Task 03.03 Semiannual Groundwater/LNAPL Level Monitoring

- No work was performed for this task during this period.

→ The Power of Commitment

## 4. Task 03.04 Semiannual Groundwater Well Sampling

No work was performed for this task during this period.

## 5. Task 03.05 Semiannual Residential Well Sampling

No work was performed for this task during this period.

# 6. Task 03.06 Semiannual Reporting

- Portions of the Semiannual Report – January through June 2023 were prepared.

## 7. Task 03.07 Monthly Reporting

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update June 2023 was submitted on August 10, 2023.

## 8. Task 03.08 Regulatory Communications

 Conference calls were held on July 5 and 19, 2023 between USEPA, WDNR, and GHD to discuss the general project status.

## 9. Task 03.09 Additional work

- No work was performed for this task during this period.

2

Should you have questions, please do not hesitate to contact us.

Regards,

tink

**Tim Ree** Project Manager / Project Engineer

+1 612 524-6866 tim.ree@ghd.com

TR/mg/LTR-120

Encl.

Copy to: Celine Wysgalla, USEPA (via email) Judy Fassbender, WDNR Madison (via email) Chris Saari, WDNR Ashland (via email) Jacob Sedivy, WDNR Spooner (via email)

3

#### Table 1

#### 2023 Scope of Work and Budget Summary Penta Wood Products Superfund Site Siren, Wisconsin

#### GHD Project Number 11222418 Task 05 - January 1, 2023 - December 31, 2023

				2023 So	cope of W	ork								
			and Budget				Project Costs							
	Description		Estimated	Unit Cost		Budget		Current Invoice Cost 7/29/2023		Previous Invoiced Cost (through 6/30/2023)		Total		
Task		Unit	Quantity									Invoiced Cost (through 7/29/2023)	Budget Remainin (through 7/29/2023)	
1	Site safety plan preparation	Plan	1	\$	1,783.00	\$	1,783.00	\$	-	\$	-	\$-	\$	1,783.00
2	Housekeeping and grounds keeping	Time and materials	1	\$ 3	35,043.40	\$	35,043.40	\$	658.75	\$	4,474.38	\$ 5,133.13	\$	29,910.27
3	Semiannual groundwater/LNAPL level monitoring	Event	2	\$	5,440.40	\$	10,880.80	\$	-	\$	4,161.88	\$ 4,161.88	\$	6,718.92
4	Semiannual groundwater well sampling	Event	2	\$ 4	46,334.00	\$	92,668.00	\$	-	\$	39,190.60	\$ 39,190.60	\$	53,477.40
5	Semiannual residential well sampling	Event	2	\$	9,988.20	\$	19,976.40	\$	-	\$	7,797.53	\$ 7,797.53	\$	12,178.87
6	Semiannual reporting	Report	2	\$	10,812.00	\$	21,624.00	\$	674.26	\$	3,398.41	\$ 4,072.67	\$	17,551.33
7	Monthly reporting	Report	12	\$	2,062.75	\$	24,753.00	\$	1,051.88	\$	6,954.47	\$ 8,006.35	\$	16,746.65
8	Regulatory communications	Pre-approved by WDNR	1	\$	9,985.00	\$	9,985.00	\$	360.00	\$	852.75	\$ 1,212.75	\$	8,772.25
9	Additional work	Pre-approved by WDNR	1	\$	14,567.50	\$	14,567.50	\$	-	\$	1,076.23	\$ 1,076.23	\$	13,491.27
			2023 Budget Total		al	\$	231,281.10	\$	2,744.89	\$	67,906.25	\$ 70,651.14	\$	160,629.96