

From: Beggs, Tauren R - DNR
To: ["Byers, Harris"](#)
Cc: ["nsparacio@manitowoc.org"](#); [Paul Braun \(PBraun@manitowoc.org\)](#); ["peterson.jon@epa.gov"](#); [Fowler, David](#); [Ramanauskas, Peter](#)
Subject: RE: Update on Mirro Demolition
Date: Tuesday, September 12, 2017 8:26:00 AM

Thanks for the update Harris!

We are committed to service excellence.

Visit our survey at <http://dnr.wi.gov/customersurvey> to evaluate how I did.

Tauren R. Beggs

Phone: (920) 662-5178

Tauren.Beggs@wisconsin.gov

From: Byers, Harris [mailto:Harris.Byers@stantec.com]
Sent: Tuesday, September 12, 2017 3:39 AM
To: Beggs, Tauren R - DNR; Ramanauskas, Peter
Cc: 'nsparacio@manitowoc.org'; Paul Braun (PBraun@manitowoc.org); 'peterson.jon@epa.gov'; Fowler, David
Subject: Update on Mirro Demolition

Team:

Just a brief update on the Mirro Demolition project. Demolition of the building is complete and the removal of the PCB-impacted concrete has begun. (Take a look at the live-stream video when you have time: <https://www.youtube.com/watch?v=eVyNTHDDk08>).

Following the Workplan, approximately 2/3 of the concrete flooring in Area 8 was removed last Friday and shipped offsite as a TSCA waste to Heritage. Six near-surface soil samples were collected following slab removal and submitted to TestAmerica for PCB analysis. Samples SH-01 and SH-03 were also analyzed for VOCs and PAHs. Sample SH-04 was also analyzed for PAHs.

Sample ID	PID Value	Color
SH-01	32.7*	Tan
SH-02	4.2	Tan
SH-03	14.2*	Brown (slightly Darker area)
SH-04	0.7	Black
SH-05	0.7	Tan
SH-06	1.2	Tan

As summarized above, soil beneath the concrete consisted of tan sand with isolated visual staining/discoloration. A faint chlorinated solvent-like odor was noted (PID values up to 33 instrument units); however, we have not identified records suggesting wide-spread use of chlorinated solvents at the Site.

Brandenburg is primarily removing the final demolition debris from the Site this week and demobilizing their large equipment. Concrete removal will continue this week in Area 8 (including removal of the transformer pad) and work will begin in the Loading Dock (Thursday

and Friday). Removal is likely to extend into next week.

Sincerely,

Harris Byers

Brownfields Project Manager

Stantec

12075 Corporate Parkway Suite 200, Mequon WI 53092-2649

Phone: (262) 643-9174

Fax: (262) 241-4901

Harris.Byers@stantec.com

The content of this email is the confidential property of Stantec and should not be copied, modified, retransmitted, or used for any purpose except with Stantec's written authorization. If you are not the intended recipient, please delete all copies and notify us immediately.

 Please consider the environment before printing this email.