

MEMORANDUM

DATE : March 18, 2024

TO : Shane LaFave / Roers Companies, LLC

FROM : Pratap Singh, Ph.D., PE / KSingh

SUBJECT : Weekly Report for the Week Ending 03/16/2024
Community Within the Corridor - East Block

COPY TO : Que El-Amin / Scott Crawford, Inc., Robert Reineke, PE, Robert Fedorchak, PE
Project #40441B

The purpose of this memorandum is to report test results and provide a summary of the work performed for the referenced project for the week ending 03/16/2024. The 2nd Round of Commissioning was started this week which consisted of the following tasks, performed in compliance with the Commissioning Plan submitted to WDNR on November 13, 2023 and feedback received from WDNR on January 5, 2024:

1. Calibration/Standard for GC
2. Documentation of Blower Exhaust & Anemometer Reading
3. Vacuum Measurements at 53 Vapor Pin Locations
4. Indoor Air Sampling using Portable GC of 130 Locations w/documentation of “normal occupancy conditions” including running elevators, turning on kitchen/bathroom exhaust, ventilation fans in select rooms, etc.
5. Deployment of 70 Passive Samplers
6. Continuous Monitoring of Unit 1045 and Unit 1050

The results from the first week of commissioning indicated that the Vapor Mitigation System at CWC East Block is operating as intended. Vacuum measurements indicate that depressurization has been achieved throughout the building, and discrete GC testing in 130 locations indicated that there were no exceedances above VALs in the building. Passive samplers were deployed at 70 locations, and Units 1045 and 1050 are undergoing continuous monitoring. Passive samplers will be collected for analytical testing on March 21, 2024, and results will be submitted to WDNR within ten days of receipt from the laboratory. A Commissioning Report summarizing the results of Commissioning will be prepared and submitted for WDNR review.

Attachments

KSingh has included the following attachments for reference:

- Attachment A: Blower Exhaust & Anemometer Reading
- Attachment B: Vacuum Data from Vapor Pins
- Attachment C: Indoor Air Quality Data for TCE
- Attachment D: Continuous Monitoring Data for Units 1045 and 1050 from Previous Week

Attachment A
Blower Exhaust & Anemometer Reading

**Community Within the Corridor – East Block
Commissioning – Round 2
Blower Inventory / Readings**

| | |
|------------------------------|---|
| Date: | 03/11/2024 |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach / Robert Reineke, PE |
| Signature: | <i>Samuel Ramirez</i> |

| Blower # | Blower Type | Time | Speed (ft/min) | TCE Reading (ug/m3) |
|-----------|-------------|-------|----------------|---------------------|
| Blower 1 | GBR 123 | 09:33 | 1988 | 0.9 |
| Blower 2 | GBR 123 | 09:41 | 2540 | 10.1 |
| Blower 2A | GBR 123 | 09:49 | 1969 | 12.3 |
| Blower 3 | Fliteway | 11:19 | 4003 | 2.6 |
| Blower 4 | Fliteway | 11:19 | 4003 | 2.6 |
| Blower 5 | GBR 123 | 10:01 | 5158 | 320.1 |
| Blower 6 | GBR 89 | 10:31 | 2944 | 1.7 |
| Blower 7 | GBR 89 | 10:38 | 2164 | 9.9 |
| Blower 8 | GBR 89 | 11:11 | 1700 | 13.7 |
| Blower 9 | GBR 89 | 10:45 | 2197 | 64.2 |
| Blower 10 | GBR 123 | 10:11 | 5197 | 565.3 |
| Blower 11 | GBR 89 | 10:19 | 2697 | 55.6 |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Attachment B
Vacuum Data from Vapor Pins

**Community Within the Corridor – East Block
Commissioning – Round 2
Vacuum Measurements**

| | |
|------------------------------|---|
| Date: | 03/11/2024 |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez, Robert Reineke, PE |
| Signature: | <i>Samuel Ramirez</i> |

| Vapor Pin # | Location | Time | Vacuum |
|-------------|-----------------------------|-------|--------|
| VP-1 | Loading Dock Basement NE | 11:04 | -0.146 |
| VP-2 | Loading Dock Basement SW | 11:03 | -0.090 |
| VP-3 | N. Mechanical Room | 08:16 | -0.433 |
| VP-4 | NW Garage – W | 13:55 | -0.008 |
| VP-5 | NW Garage – 80 | 08:14 | -0.018 |
| VP-6 | NW Garage – S | 08:15 | -0.056 |
| VP-7 | Opposite N. Mechanical Room | 08:16 | -0.194 |
| VP-8 | NW Garage – 36 | 08:17 | -1.475 |
| VP-9 | NW Garage – E | 08:18 | -0.909 |
| VP-10 | NW Garage – Ramp | 08:19 | -0.403 |
| VP-11 | SE Garage – 14 | 08:20 | -0.080 |
| VP-12 | SE Garage – 11 | 08:21 | -0.019 |
| VP-13 | SW Garage – 19 | 08:23 | -0.013 |
| VP-14 | SW Garage – 6 | 08:24 | -0.013 |
| VP-15 | SW Garage – S | 08:25 | -0.175 |
| VP-16 | SW Garage – 2 | 08:26 | -0.055 |
| VP-17 | SW Garage – 26 | 08:27 | -0.139 |

**Community Within the Corridor – East Block
Commissioning – Round 2
Vacuum Measurements**

| | |
|------------------------------|---|
| Date: | 03/11/2024 |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez, Robert Reineke, PE |
| Signature: | <i>Samuel Ramirez</i> |

| Vapor Pin # | Location | Time | Vacuum |
|-------------|---------------|-------|--------|
| VP-18 | Stairwell 4 | 08:28 | -0.029 |
| VP-19 | Opposite 1054 | 08:29 | -0.202 |
| VP-20 | 1055 | 08:30 | -0.310 |
| VP-21 | 1054 | 08:31 | -0.722 |
| VP-22 | 1053 | 08:32 | -0.428 |
| VP-23 | 1052 | 08:34 | -0.756 |
| VP-24 | 1051 | 08:35 | -0.169 |
| VP-25 | 1049 | 08:36 | -0.671 |
| VP-26 | 1048 | 08:37 | -0.345 |
| VP-27 | Outside 1050 | 08:37 | -0.206 |
| VP-28 | 1050 | 08:38 | -0.147 |
| VP-29 | 1045 | 08:39 | -0.155 |
| VP-30 | Outside 1044 | 08:41 | -0.088 |
| VP-31 | 1043 | 08:42 | -0.017 |
| VP-31A | 1042 | 08:44 | -0.011 |
| VP-32 | 1041 | 08:45 | -0.029 |
| VP-33 | 1040 | 08:47 | -0.039 |

**Community Within the Corridor – East Block
Commissioning – Round 2
Vacuum Measurements**

| | |
|------------------------------|---|
| Date: | 03/11/2024 |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez, Robert Reineke, PE |
| Signature: | <i>Samuel Ramirez</i> |

| Vapor Pin # | Location | Time | Vacuum |
|-------------|-----------------|-------|--------|
| VP-34 | 1039 | 08:49 | -0.008 |
| VP-35 | Outside 1040 | 08:51 | -0.068 |
| VP-36 | 1037 | 08:52 | -0.076 |
| VP-37 | 1036 | 08:53 | -0.272 |
| VP-37A | Outside 1035 | 08:54 | -0.007 |
| VP-38 | 1035 | 08:56 | -0.088 |
| VP-39 | 1058 W | 08:57 | -0.100 |
| VP-40 | 1058 E | 08:57 | -0.082 |
| VP-41 | 1026 | 08:58 | -0.149 |
| VP-42 | 1025 | 08:59 | -0.110 |
| VP-43 | 1014 | 09:23 | -0.464 |
| VP-44 | 1011 | 09:25 | -0.136 |
| VP-45 | SE Lobby | 09:26 | -0.995 |
| VP-46 | Lounge | 09:27 | -3.880 |
| VP-47 | S Exit from Gym | 10:02 | -0.027 |
| VP-48 | Gym SE | 10:03 | -0.083 |
| VP-49 | Gym S | 10:04 | -0.020 |

Attachment C
Indoor Air Quality Data for TCE

**Community Within the Corridor – East Block
Commissioning – Round 2
GC Sampling / Discrete Testing**

| | |
|------------------------------|---|
| Date: | 3/13/2024 |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach |
| Signature: | <i>Samuel Ramirez</i> |

| No. | Name | Location | Time | Date | TCE Reading (ug/m3) | Notes |
|-----|----------|------------------------------------|-------|---------|---------------------|-------------|
| 1 | IA-1001 | Lobby A | 16:18 | 3/11/24 | 0.6 | |
| 2 | IA-1001B | Lobby B | 14:29 | 3/11/24 | 1.0 | |
| 3 | IA-1006 | 1006 | 15:52 | 3/11/24 | ND | |
| 4 | IA-1013 | 1013 Corridor | 13:48 | 3/11/24 | ND | |
| 5 | IA-1014 | Unit 1014 | 16:45 | 3/11/24 | ND | |
| 6 | IA-1012 | 1012 Community Room | 15:41 | 3/11/24 | ND | |
| 7 | IA-1011 | 1011 Conference Room | 16:01 | 3/11/24 | ND | |
| 8 | IA-1009 | 1009 Office | 16:10 | 3/11/24 | ND | |
| 9 | IA-1025 | Unit 1025 | 13:32 | 3/11/24 | ND | Bedroom Fan |
| 10 | IA-1026 | Unit 1026 | 13:23 | 3/11/24 | ND | |
| 11 | IA-1027A | 1027 Corridor E | 13:39 | 3/11/24 | ND | |
| 12 | IA-1027B | 1027 Corridor W | 12:32 | 3/11/24 | ND | |
| 13 | IA-1035 | Unit 1035 | 13:06 | 3/11/24 | ND | |
| 14 | IA-1036 | Unit 1036 | 12:58 | 3/11/24 | ND | Bedroom Fan |
| 15 | IA-1037 | Unit 1037 | 12:49 | 3/11/24 | ND | |
| 16 | IA-ST2 | Stairwell 2, 1 st Floor | 12:40 | 3/11/24 | ND | |
| 17 | IA-1039 | Unit 1039 | 12:24 | 3/11/24 | ND | |

**Community Within the Corridor – East Block
Commissioning – Round 2
GC Sampling / Discrete Testing**

| | |
|------------------------------|--|
| Date: | |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach |
| Signature: | <i>Samuel Ramirez</i> |

| No. | Name | Location | Time | Date | TCE Reading (ug/m3) | Notes |
|-----|---------|---------------------|-------|---------|---------------------|----------------|
| 18 | IA-1040 | Unit 1040 | 12:13 | 3/11/24 | ND | |
| 19 | IA-1041 | Unit 1041 | 12:04 | 3/11/24 | ND | |
| 20 | IA-1042 | Unit 1042 | 11:56 | 3/11/24 | ND | |
| 21 | IA-1043 | Unit 1043 | 11:47 | 3/11/24 | 0.8 | Bedroom Fan |
| 22 | IA-1044 | Unit 1044 | 11:39 | 3/11/24 | ND | Kitchen Fan |
| 23 | IA-1045 | Unit 1045 | 11:30 | 3/11/24 | ND | Kitchen Fan |
| 24 | IA-1047 | 1047 Corridor | 07:59 | 3/12/24 | ND | |
| 25 | IA-1048 | 1048 Laundry | 14:15 | 3/11/24 | ND | |
| 26 | IA-1049 | 1049 Storage | 14:32 | 3/11/24 | 1.1 | |
| 27 | IA-1050 | Unit 1050 | 14:42 | 3/11/24 | ND | |
| 28 | IA-1051 | Unit 1051 | 08:07 | 3/12/24 | ND | Ran Sink |
| 29 | IA-1056 | 1056 Mechanical | 14:50 | 3/11/24 | 1.1 | |
| 30 | IA-1053 | 1053 Men's Locker | 14:58 | 3/11/24 | ND | |
| 31 | IA-1052 | 1052 Mechanical | 08:15 | 3/12/24 | ND | |
| 32 | IA-1054 | 1054 Fitness Room | 15:07 | 3/11/24 | ND | |
| 33 | IA-1055 | 1055 Women's Locker | 15:16 | 3/11/24 | ND | Ran Both Sinks |
| 34 | IA-1057 | 1057 Mechanical | 16:37 | 3/11/24 | ND | |

**Community Within the Corridor – East Block
Commissioning – Round 2
GC Sampling / Discrete Testing**

| | |
|------------------------------|--|
| Date: | |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach |
| Signature: | <i>Samuel Ramirez</i> |

| No. | Name | Location | Time | Date | TCE Reading (ug/m3) | Notes |
|-----|---------|---------------------|-------|---------|---------------------|-------------|
| 35 | IA-1058 | 1058 Mechanical | 13:15 | 3/11/24 | 0.7 | |
| 36 | IA-SWG1 | SW Garage W | 15:24 | 3/11/24 | 1.0 | |
| 37 | IA-SWG2 | SW Garage NE | 15:33 | 3/11/24 | ND | |
| 38 | IA-GYM1 | Gym NE | 08:23 | 3/12/24 | ND | |
| 39 | IA-GYM2 | Gym SE | 08:31 | 3/12/24 | ND | |
| 40 | IA-EG | Parking-02, Spot 12 | 08:40 | 3/12/24 | ND | |
| 41 | IA-NMR | N. Mechanical Room | 14:24 | 3/11/24 | 1.1 | |
| 42 | IA-NWG1 | NW Garage W | 09:12 | 3/12/24 | ND | |
| 43 | IA-NWG2 | NW Garage E | 09:04 | 3/12/24 | ND | |
| 44 | IA-1089 | 1089 Mechanical | 14:06 | 3/11/24 | 0.6 | |
| 45 | IA-EG1 | Parking-03, Spot 55 | 08:48 | 3/12/24 | ND | |
| 46 | IA-EG2 | Parking-03, Spot 42 | 08:56 | 3/12/24 | ND | |
| 47 | IA-2027 | 2027 Corridor | 09:57 | 3/12/24 | ND | |
| 48 | IA-2026 | Unit 2026 | 10:08 | 3/12/24 | ND | |
| 49 | IA-2035 | Unit 2035 | 10:16 | 3/12/24 | ND | Bedroom Fan |
| 50 | IA-2037 | Unit 2037 | 10:24 | 3/12/24 | ND | |
| 51 | IA-2038 | 2038 Corridor | 10:32 | 3/12/24 | ND | |

**Community Within the Corridor – East Block
Commissioning – Round 2
GC Sampling / Discrete Testing**

| | |
|------------------------------|--|
| Date: | |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach |
| Signature: | <i>Samuel Ramirez</i> |

| No. | Name | Location | Time | Date | TCE Reading (ug/m3) | Notes |
|-----|---------|------------------------------------|-------|---------|---------------------|-------------|
| 52 | IA-2040 | Unit 2040 | 10:40 | 3/12/24 | ND | Bedroom Fan |
| 53 | IA-2041 | Unit 2041 | 10:49 | 3/12/24 | ND | |
| 54 | IA-2042 | Unit 2042 | 10:57 | 3/12/24 | ND | Bedroom Fan |
| 55 | IA-2044 | Unit 2044 | 11:04 | 3/12/24 | ND | Kitchen Fan |
| 56 | IA-2046 | 2046 Corridor | 11:13 | 3/12/24 | ND | |
| 57 | IA-S1-2 | Stairwell 1, 2 nd Floor | 09:25 | 3/12/24 | ND | |
| 58 | IA-2022 | Unit 2022 | 09:32 | 3/12/24 | ND | Kitchen Fan |
| 59 | IA-2024 | Unit 2024 | 15:33 | 3/12/24 | ND | |
| 60 | IA-2018 | Unit 2018 | 09:48 | 3/12/24 | ND | |
| 61 | IA-2016 | Unit 2016 | 09:40 | 3/12/24 | ND | |
| 62 | IA-2057 | Unit 2057 | 11:21 | 3/12/24 | ND | |
| 63 | IA-2058 | Unit 2058 | 11:55 | 3/12/24 | 0.8 | |
| 64 | IA-2060 | 2060 Corridor | 12:03 | 3/12/24 | ND | |
| 65 | IA-2061 | Unit 2061 | 11:39 | 3/12/24 | ND | Bedroom Fan |
| 66 | IA-2063 | Unit 2063 | 11:47 | 3/12/24 | ND | Bedroom Fan |
| 67 | IA-2065 | Unit 2065 | 12:11 | 3/12/24 | ND | Bedroom Fan |
| 68 | IA-S5-2 | Stairwell 5, 2 nd Floor | 13:18 | 3/12/24 | ND | |

**Community Within the Corridor – East Block
Commissioning – Round 2
GC Sampling / Discrete Testing**

| | |
|------------------------------|--|
| Date: | |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach |
| Signature: | |

| No. | Name | Location | Time | Date | TCE Reading (ug/m3) | Notes |
|------------|-------------|-------------------------------------|-------------|-------------|----------------------------|--------------------------------------|
| 69 | IA-2068 | Unit 2068 | 13:26 | 3/12/24 | ND | Bedroom Fan |
| 70 | IA-2070 | Unit 2070 | 13:34 | 3/12/24 | ND | Bedroom Fan |
| 71 | IA-2074 | 2074 Corridor | 13:42 | 3/12/24 | ND | |
| 72 | IA-S6-2 | Stairwell 6, 2 nd Floor | 13:50 | 3/12/24 | ND | |
| 73 | IA-S8-2 | Stairwell 8, 2 nd Floor | 15:01 | 3/12/24 | ND | |
| 74 | IA-2098 | Unit 2098 | 15:17 | 3/12/24 | ND | |
| 75 | IA-2099 | 2099 Laundry | 15:09 | 3/12/24 | ND | |
| 76 | IA-2095 | Unit 2095 | 15:50 | 3/12/24 | ND | |
| 77 | IA-2091 | 2091 Corridor | 16:06 | 3/12/24 | ND | |
| 78 | IA-S7-2 | Stairwell 7, 2 nd Floor | 16:13 | 3/12/24 | ND | |
| 79 | IA-2084 | Unit 2084 | 15:25 | 3/12/24 | ND | Kitchen Fan and Ran Kitchen Sinks |
| 80 | IA-2107 | 2107 Community Room | 14:54 | 3/12/24 | ND | |
| 81 | IA-2112 | Unit 2112 | 14:33 | 3/12/24 | ND | |
| 82 | IA-2080 | 2080 Storage, 2 nd Floor | 15:42 | 3/12/24 | ND | |
| 83 | IA-2081 | 2081 Lounge, 2 nd Floor | 14:25 | 3/12/24 | ND | |
| 84 | IA-2115 | Unit 2115 | 14:18 | 3/12/24 | ND | |
| 85 | IA-2079 | Unit 2079 | 14:09 | 3/12/24 | ND | Kitchen Fan and Ran Kitchen Sinks |

**Community Within the Corridor – East Block
Commissioning – Round 2
GC Sampling / Discrete Testing**

| | |
|------------------------------|--|
| Date: | |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach |
| Signature: | |

| No. | Name | Location | Time | Date | TCE Reading (ug/m3) | Notes |
|------------|-------------|------------------------------------|-------------|-------------|----------------------------|-------------------|
| 86 | IA-3027 | 3027 Corridor | 8:51 | 3/13/24 | ND | |
| 87 | IA-3026 | Unit 3026 | 09:03 | 3/13/24 | ND | Bedroom Fan |
| 88 | IA-3044 | Unit 3044 | 09:55 | 3/13/24 | ND | |
| 89 | IA-3042 | Unit 3042 | 09:46 | 3/13/24 | 0.6 | Bedroom Fan |
| 90 | IA-3041 | Unit 3041 | 09:34 | 3/13/24 | ND | Bedroom Fan |
| 91 | IA-3038 | 3038 Corridor | 09:19 | 3/13/24 | ND | |
| 92 | IA-3039 | Unit 3039 | 09:27 | 3/13/24 | ND | |
| 93 | IA-3036 | Unit 3036 | 09:11 | 3/13/24 | ND | |
| 94 | IA-S1-3 | Stairwell 1, 3 rd Floor | 08:36 | 3/13/24 | ND | |
| 95 | IA-3023 | Unit 3023 | 08:43 | 3/13/24 | ND | |
| 96 | IA-3024 | 3024 Storage | 14:33 | 3/13/24 | ND | |
| 97 | IA-3020 | Unit 3020 | 08:28 | 3/13/24 | ND | Ran Kitchen Sinks |
| 98 | IA-3017 | Unit 3017 | 08:20 | 3/13/24 | ND | Bedroom Fan |
| 99 | IA-S5-3 | Stairwell 5, 3 rd Floor | 10:59 | 3/13/24 | ND | |
| 100 | IA-3064 | Unit 3064 | 10:52 | 3/13/24 | ND | Bedroom Fan |
| 101 | IA-3C | Corridor Btwn 3063, 3062 | 10:28 | 3/13/24 | ND | |
| 102 | IA-3061 | Unit 3061 | 10:18 | 3/13/24 | ND | |

**Community Within the Corridor – East Block
Commissioning – Round 2
GC Sampling / Discrete Testing**

| | |
|------------------------------|--|
| Date: | |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach |
| Signature: | |

| No. | Name | Location | Time | Date | TCE Reading (ug/m3) | Notes |
|------------|-------------|------------------------------------|-------------|-------------|----------------------------|--|
| 103 | IA-3060 | 3060 Corridor | 10:36 | 3/13/24 | ND | |
| 104 | IA-S4-3 | Stairwell 4, 3 rd Floor | 10:43 | 3/13/24 | ND | |
| 105 | IA-3058 | Unit 3058 | 10:10 | 3/13/24 | ND | |
| 106 | IA-3056 | Unit 3056 | 10:02 | 3/13/24 | ND | Ran Both Kitchen Sinks |
| 107 | IA-3067 | Unit 3067 | 11:12 | 3/13/24 | ND | |
| 108 | IA-3075 | Unit 3075 | 11:28 | 3/13/24 | ND | |
| 109 | IA-3069 | Unit 3069 | 11:38 | 3/13/24 | ND | Bedroom Fan |
| 110 | IA-3077 | Unit 3077 | 11:54 | 3/13/24 | ND | Bedroom Fan |
| 111 | IA-S6-3 | Stairwell 6, 3 rd Floor | 12:03 | 3/13/24 | ND | |
| 112 | IA-S8-3 | Stairwell 8, 3 rd Floor | 12:48 | 3/13/24 | ND | |
| 113 | IA-3099 | 3099 Laundry | 12:56 | 3/13/24 | ND | |
| 114 | IA-3097 | Unit 3097 | 13:21 | 3/13/24 | ND | |
| 115 | IA-3095 | Unit 3095 | 13:37 | 3/13/24 | ND | |
| 116 | IA-3093 | Unit 3093 | 13:45 | 3/13/24 | ND | |
| 117 | IA-3092 | Unit 3092 | 14:00 | 3/13/24 | ND | |
| 118 | IA-S7-3 | Stairwell 7, 3 rd Floor | 14:08 | 3/13/24 | ND | |
| 119 | IA-3087 | Unit 3087 | 13:29 | 3/13/24 | ND | Kitchen Fan and Ran Both Kitchen Sinks |

**Community Within the Corridor – East Block
Commissioning – Round 2
GC Sampling / Discrete Testing**

| | |
|------------------------------|--|
| Date: | |
| Testing Performed by: | K. Singh & Associates, Inc., Ph: 262-821-1171 |
| Professional on Site: | Sam Ramirez / Nick Bach |
| Signature: | |

| No. | Name | Location | Time | Date | TCE Reading (ug/m3) | Notes |
|------------|----------------|-----------------------------------|-------------|-------------|----------------------------|-----------------------------------|
| 120 | IA-3083 | Unit 3083 | 13:11 | 3/13/24 | ND | Bedroom Fan |
| 121 | IA-3091B | 3091B Bridge | 14:16 | 3/13/24 | ND | |
| 122 | IA-3110 | Unit 3110 | 12:40 | 3/13/24 | ND | Bedroom Fan |
| 123 | IA-3113 | Unit 3113 | 12:33 | 3/13/24 | ND | |
| 124 | IA-3080 | 3080 Storage | 14:24 | 3/13/24 | ND | |
| 125 | IA-3079 | Unit 3079 | 12:25 | 3/13/24 | ND | |
| 126 | IA-3117 | Unit 3117 | 12:10 | 3/13/24 | ND | |
| 127 | IA-3076 | Trash Room 3 rd Level | 11:46 | 3/13/24 | ND | |
| 128 | IA-2110 | Unit 2110 | 14:41 | 3/12/24 | ND | Kitchen Fan and Opened Patio Door |
| 129 | IA-2093 | Unit 2093 | 15:58 | 3/12/24 | ND | |
| 130 | IA-Gym Skywalk | Gym Skywalk – Level 3 – North End | 11:20 | 3/13/24 | ND | |
| | | Standard | 09:15 | 3/11/24 | 1.9 PPBV | File Name: 3400 |
| | | Standard | 07:47 | 3/12/24 | 1.8 PPBV | File Name: 3449 |
| | | Standard | 08:00 | 3/13/24 | 1.8 PPBV | File Name: 3503 |
| | | | | | | |
| | | | | | | |

Attachment D
Continuous Monitoring Data for Units 1045 and 1050 from Previous Week

**Continuous Monitoring Data
Unit 1045 and Unit 1050
March 1 – March 3, 2024**

