Wisconsin Department of Natural Resources SWIMS Project Summary

General Project Information

Project ID: GLRI-00E00876-sub7

Name: In-stream Habitat ImprovementsType: Great Lakes Restoration Initiative

Subtype: Habitat
Status: ACTIVE
Start Date: 09/26/2011
End Date: 12/31/2099

Purpose: Sedimentation can be reduced and habitat complexity increased through the implementation of restoration design of in-

stream scour and cover structures. There is a clear need for increased habitat complexity and scour, however, the extent of the impairment and precise locations of remaining quality habitat as well as degraded habitat has not been adequately quantified. Prior to the establishment of population level targets, information on aquatic habitat availability for species of

interest is needed

Objective: • Survey fish habitat limitations in Sheboygan River AOC.

• Design and construct habitat improvements aimed at increasing habitat quality and complexity within the Sheboygan

River AOC.

• Complete one of the seven Tier I projects necessary to delist Loss of Fish and Wildlife Habitat and Degradation of Fish

and Wildlife Populations BUIs.

Comments: \$141,000 UW-GB project supports this project

Outcome: • Establishing three acres of emergent vegetation suitable for fish spawning habitat.

• Creating or improving up to one mile of Smallmouth Bass habitat.

| People | | |
|--------|--|--|
| | | |

NameRoleStatusStart DateEnd DateOrganizationCommentsHRON, STACY LCOORDINATOR ACTIVE09/26/2011Wisconsin DNR

| _ | roi | • | | \sim | - 4 | | _ | |
|---|--------------|---|---|------------|-----|---|----|-----|
| _ | \mathbf{r} | | • | S T | 21 | ш | е, | -15 |
| | | | | | | | | |

| Date | Reported By | Status | Comments |
|------------|-------------|---------------------|---|
| 12/31/2011 | LAUREL LAST | Progress: 25-50% Co | A contractor has been hired to complete mapping of the existing river habitat. Due to the late award of funding in the field season only 4.5 of the 14 miles of river habitat were surveyed this fall. A QAPP was prepared and has contingent approval. Approx. 10% complete. Problems encountered: Timing of grant award resulted in project delay. |
| 12/31/2011 | LAUREL LAST | Progress: 0-25% Cor | A contractor has been hired to complete mapping of the existing river habitat. Due to the late award of funding in the field season only 4.5 of the 14 miles of river habitat were surveyed this fall. A QAPP was prepared and has contingent approval. Approx. 10% complete. Problems encountered: Timing of grant award resulted in project delay. |
| 03/31/2012 | STACYHRON | Progress: 0-25% Cor | Mapping of areas surveyed in fall were completed by the contractor. Contracting for design services is underway. |
| 06/30/2012 | STACYHRON | Progress: 0-25% Cor | Mapping field work completed by UWGB and analysis is in progress. The engineering design contractor was hired and plans are in progress. Construction of improvements scheduled for September. |
| 09/30/2012 | STACYHRON | Progress: 25-50% Co | · |
| 12/31/2012 | STACYHRON | Progress: 75-100% (| In-stream habitat improvements were constructed at two sites. QAPP documentation for UWGB was submitted to EPA. |

Wisconsin Department of Natural Resources SWIMS Project Summary

Date Reported By Status Comments

03/31/2013 STACY HRON Progress: 75-100% (Preparations for installation of final landscaping materials and

administrative tasks continue.

06/30/2013 STACY HRON Complete Final landscaping tasks were completed in Spring 2013. All

habitat restoration activities are complete.

Project Status Detail

Question Answer

1. Reporting Timeframe (Q1) (Q2) (Q3) (Q4): Q4 ¿ April 1 to June 30, 2013 2. Amount expended this reporting period: see parent project for details

3. Subcontracts or subgrants awarded this reporting period: none

4. QAPP (Project Plan) status: UWGB QAPP has contingent approval.

Design Contractor QAPP approved.

5. Local services and/or products purchased this reporting

period:

6. Number of jobs created this reporting period: none

7. Work accomplished this reporting period: Final landscape tasks were completed.

8. Work goals for coming reporting period: All habitat restoration activies are complete. No further work is

none

anticipated on this project.

Actions

Action Detailed Description Start End Date Status

Evaluate Data Prior to the establishment of population ******* 12/31/2099 PROPOSED

level targets, information on aquatic habitat

availability for species of interest is

needed

Monitoring Stations

Station ID Name Comments

Assessment Units

WBICSegmentLocal NameOfficial Name507001Sheboygan RiverSheboygan River

Lab Account Codes

Account Code Description Start Date End Date

Forms

Form Code Form Name

Methods

Method Code Description

Fieldwork Events

Start Date Status Field ID Station ID Station Name

Documents

Title Description Author Published Comments

Quarterly Progress Report 03/31/2013

Wisconsin Department of Natural Resources SWIMS Project Summary

| Title | Description | Author | Published | Comments |
|---|---|---------------------------|------------|-----------------------------|
| (In-Stream) - Jan-Mar 2013 Quarterly Progress Report (In-Stream) - Oct-Dec 2012 | | Stacy Hron | 12/31/2012 | |
| Quarterly Progress Report (In-Stream) Apr-June 2012 | | Stacy Hron | 06/30/2012 | |
| Quarterly Progress Report - July-Sept 2012 | | Stacy Hron | 09/30/2012 | |
| Quarterly Status Report (In- Stream) - Jan-Mar 2012 | | | 03/31/2012 | |
| SWIMS project summary GLRI-00E00876-sub7 in- stream habitat Q1-2 | SWIMS project summary GLRI- 00E00876-sub7 In-stream Habitat Improvements in Sheboygan River AOC (Q1-2 report). | SWIMS | 02/03/2012 | |
| Sheboygan River Benthic Habitat Assessment QAPP | Side scan sonar to ID benthic habitat | Patrick Forsythe, UWGB | 08/31/2011 | Approved QAPP - conditional |
| Sheboygan River Benthic Habitat Assessment QAPP Appendix | Accuracy assessment for side scan sonar methods | Patrick Forsythe, UWGB | 12/10/2012 | QAPP Appendix |

Budget

Combined Budgets:

Combined SLOH:

| Funding | | | | |
|--------------|--------|------|-------------------|----------|
| Organization | Source | Туре | Amount Start Date | End Date |