General Project Information

Project ID:	GLRI-00E00876-sub6
Name:	Shoreline Stabilization in Problem Areas
Туре:	Great Lakes Restoration Initiative
Subtype:	Habitat
Status:	ACTIVE
Start Date:	09/26/2011
End Date:	12/31/2099
Purpose:	This project will address sedimentation from large sections of unstable and eroding riverbanks that are adversely impacting aquatic communities (fish and benthos) and associated wildlife populations in the Sheboygan River AOC. Eroding soil is a significant source of degradation to rivers. The eroded soil impacts water quality, transports excess nutrients into the river and smothers benthic organisms. In the Sheboygan River AOC, several areas have considerable erosion issues.
Objective:	 The F&W TAC identified five problem areas with significant erosion issues during a reconnaissance survey in September of 2010. Reduce or eliminate bank and soil erosion in problem areas throughout the AOC. Stabilize these riparian areas in a manner that creates suitable habitat.
Comments:	\$305,000
Outcome:	• Stabilizing of approximately 1000 feet (over 10,000 square feet) of river bank at several sites throughout the AOC.

• Preventing approximately 307 tons per year of sediment from eroding into the Sheboygan River.

People						
Name	Role	Status	Start Date	End Date	Organization	Comments
HRON, STACY L	COORDINATOR	ACTIVE	09/26/2011		Wisconsin DNR	
Nickel, Adam	TEAM_MEMBER	ACTIVE	10/14/2013			

Date	Reported By	Status	Comments
12/31/2011	LAUREL LAST	Progress: 0-25% Cor	This work is being completed under a sub-award with Sheboygan County. The aid agreement for the design and construction of these projects has been completed. The Technical Advisory committee has reviewed possible sites for this project along the river. Several sites were selected. Meetings with a private landowner, Kohler Company have been successful and a draft agreement between the County and Kohler Company is being reviewed at this time. A QAPP is also in progress. Approx. 10% complete Problems encountered: None.
03/31/2012	STACY HRON	Progress: 25-50% Co	An agreement with Kohler Company could not be reached. The funding was moved to alternate sites where the City of Sheboygan is contracting design and construction. Site designs are underway for this project.
06/30/2012	STACY HRON	Progress: 25-50% Co	Design plans were completed, bidding was completed and a contract is now being negotiated with the contractor for the City of Sheboygan. Construction of the habitat improvements will begin in July.
09/30/2012	STACY HRON	Progress: 50-75% Co	Construction of the habitat improvements is underway.
12/31/2012	STACY HRON	Progress: 75-100% (Shoreline stabilzation measures were constructed. Vegetation associated with some of the measures will be monitored and repaired if needed.

Wisconsin Department of Natural Resources SWIMS Project Summary

Date	Reported By	Status	Comments
03/31/2013	STACY HRON	Progress: 75-100% (Continue to monitor sites and repair if needed.
06/30/2013	STACY HRON	Progress: 75-100% (Remaining landscaping tasks and some repair work were completed by the contractor. Monitoring of sites for any repairs or invasive species managment will continue.
09/30/2013	Adam Nickel	Progress: 75-100% (Site monitoring will continue next quarter. Management will resume in 2014.
12/31/2013	Adam Nickel	Progress: 75-100% (Site monitoring continued and goose fencing was removed from the bank stabilization site along Taylor Drive and Indiana Avenue. Site monitoring will continue next quarter.
03/31/2014	Adam Nickel	Progress: 75-100% (Site monitoring continued this quarter and will continue next quarter.

Project Status Detail

Answer Set: DEFAULT

Question	Answer
1. Reporting Timeframe (Q1) (Q2) (Q3) (Q4):	Q3 ¿ January 1 to March 31, 2014
2. Amount expended this reporting period:	see parent project for details
3. Subcontracts or subgrants awarded this reporting period:	none
4. QAPP (Project Plan) status:	approved 2-25-12
Local services and/or products purchased this reporting period:	none
6. Number of jobs created this reporting period:	none
7. Work accomplished this reporting period:	Site monitoring continued.
8. Work goals for coming reporting period:	Site monitoring will continue to ensure the establishment of vegetation and control of invasive species. Conditions following spring flooding will be assessed and repairs will be made if necessary.

Actions							
Action Habitat Restoration - Instream		Detailed Description This project will address sedimentation from large sections of unstable and eroding riverbanks that are adversely impacting aquatic communities (fish and benthos) and associated wildlife populations in the Sheboygan River AOC.		End Date 12/31/2099	Status 9 IN_PROGRESS		
Monitoring Stat	ions						
Station ID	Name		Comments	nments			
Assessment Un	its						
WBIC 50700	Segment 1	Local Name Sheboygan River	Official Name Sheboygan Ri	ver			
Lab Account Co	odes						
Account Code	Description		Start Dat	te	End Date		
Forms							
Form Code	Form Name						

Wisconsin Department of Natural Resources SWIMS Project Summary

Methods								
Method Code		Description						
Fieldwork Events								
Start Date Stat	tus	Field ID	Station	ID	Station Nam	ne		
Documents								
Title	Descr	iption	A	Author		Published	Comments	
Quarterly Progress Rep (Shoreline Stabilization) Apr-June 2012			S	Stacy Hro	n	06/30/2012		
Quarterly Progress Rep (Shoreline Stabilization) Apr-June 2013			S	Stacy Hrc	n	06/30/2013		
Quarterly Progress Rep (Shoreline Stabilization) Jan-Mar 2012						03/31/2012		
Quarterly Progress Rep (Shoreline Stabilization) Jan-Mar 2013						03/31/2013		
Quarterly Progress Rep (Shoreline Stabilization) July-Sept 2012			S	Stacy Hro	n	09/30/2012		
Quarterly Progress Rep (Shoreline Stabilization) July-September 2013			A	Adam Nic	ckel	09/30/2013		
Quarterly Progress Rep (Shoreline Stabilization) Oct-Dec 2012 Quarterly Progress Rep (Shoreline Stabilization) Oct-Dec 2013	ort		S	Stacy Hrc	'n	12/31/2012		
SWIMS project summar GLRI-00E00876-sub6 shoreline stabilization G	00E0 01-2 Stabi	/IS project summary for GL 0876-sub6 Shoreline lization in Problem Areas poygan River AOC (Q1-2 re	of	SWIMS		02/06/2012		
Budget								
Combined Budgets:								
Combined SLOH:								
Funding								

Funding			
Organization	Source	Туре	Amount Start Date End Date