Grant Type: Intergovernmental Agreement-WDNR For Harbor Dredging

City of Marinette, Wisconsin – Menekaunee Harbor
Quarterly Report #9
Intergovernmental Agreement for Contaminated Sediment Removal
WDNR PO#: 9BME0000007
Great Lakes Restoration Initiative Grant
WDNR PO#: 9DMA0000117 – EPA Grant #: GL-00E01312-0
Quarter Ending September 30, 2014

Submitted October 2, 2014

Main Project Contact & Submittal By;
Brian Miller – Director of Public Works
1905 Hall Avenue
Marinette, Wisconsin 54143-1716

Phone: (715) 732-5135 Fax: (715) 735-9419

Email: bmiller@marinette.wi.us

Characterization of Grant (#PO-9BME0000007)

This Grant is an intergovernmental Agreement between the Wisconsin Department of Natural Resources (WDNR) and the City of Marinette, Wisconsin. In a cooperative effort with members of the WDNR, the City will utilize this funding to assist in the remediation of the contaminated sediment and restoration of the Menekaunee Harbor basin.

Menekaunee Harbor is an approximate 13 acre natural embayment located near the mouth of the Menominee River which current analysis indicates has accumulated over 56,000 cubic yards of sediment. This sediment accumulation has limited both harbor access and use of the embayment for recreational boating and fishing and the contaminants within the sediment have negatively impacted the aquatic ecosystem and degraded surrounding wetlands.

Historic sediment sampling conducted by both the City, U.S. EPA, and the WDNR has documented an array of contaminants including heavy metals, PAHs, and low-level PCBs. The embayment is a critical feeding and breeding sanctuary for migratory birds and game fish and lies within the Lower Menominee River Area of Concern (AOC), a State, Federal, and internationally recognized restoration priority within the Great Lakes Basin. The City and the WDNR have entered into this agreement to mitigate these concerns and properly address the accumulation of contaminated sediments which threaten the future delisting of the AOC and U.S. EPA Great Lakes Restoration Action Plan.

Project Period: 9/14/2011 – 12/30/2012 A formal request for grant extension was submitted in 2012 and granted by WDNR. The new project period is: 9/14/2011 to 12/31/2015.

LN: 01 FUND: 495 AGENCY: 370 ORG/SUB: WTAD/ FISCAL YEAR: 16

APPROPRIATION CODE: T G1

Grant Type: Intergovernmental Agreement-WDNR

For Harbor Dredging

ACTV: WTZY
OBJ/SUB: 5100/
JOB NUM: 96001G16
VENDER#: M38251

COMMODITY CODE: 926-94-00-0000

Characterization of Grant (WDNR PO#: 9DMA0000117 - EPA Grant #: GL-00E01312-0)

This Grant is an intergovernmental Agreement between the Wisconsin Department of Natural Resources (WDNR) and the City of Marinette, Wisconsin. In a cooperative effort with members of the U.S. EPA & WDNR, the City will utilize this funding to assist in the remediation of the contaminated sediment and restoration of the Menekaunee Harbor basin.

Sediment quality in the Harbor is degraded, and continuing sediment deposition in the Harbor has a negative impact on the health and functionality of the aquatic ecosystem, including the movement, chemical partitioning, and biological fate of contaminants and nutrients. Much of the Harbor's shoreline protection consists of dilapidated vertical wooden seawalls. Fish and wildlife in the Harbor is degraded by invasive plant species, contaminated sediment and excessive sedimentation.

The purpose of implementing this plan is to restore Menekaunee Harbor by improving sediment quality, providing additional fish and wildlife habitat, and increasing human recreational and economic opportunities around the Harbor. Project completion will result in notable progress towards removing four of the remaining five BUIs in the Menominee River AOC.

A. Marinette Project Characterization

- Historic Information
 - The City established a formal contract with a Ayres & Associates on July 3, 2013, the
 planning and design commenced shortly thereafter and through close coordination with
 the U.S. EPA and WDNR Plans and Specifications per prepared for the remediation
 portion of the Harbor restoration.
 - o For further historical background please view the previous 8 quarterly reports for the planning and design portion of this project.

Current Information

- Plans and specifications for the seawall and dredging design were published and advertised per requirements and bids were received on July 18th, 2014. The contractor who was awarded a contract was Sevenson Environmental Services, Inc.
- QAPP / Sediment Management plan prepared by Ayres & Associates and is being finalized by WDNR, City of Marinette, and Robert E. Lee & Associates, Inc. This document is nearing completion and is approximately 98% complete.
- Ecological restoration design continues through this reporting period; 85% complete
 and is anticipated to be completed in December 2014 with the plans and specifications
 for this work being let out to a contractor in January 2015, with a spring of 2015
 construction time frame.
- o Contractor mobilized to site and began project operations on August 12, 2014.
- Contractor cleared and grubbed vegetative growth from the existing shorelines around the Harbor.

Grant Type: Intergovernmental Agreement-WDNR

For Harbor Dredging

Contractor installed the shore line portion of the proposed sheet pile wall near sections #5 & 6 within the plans. The contractor halted operations after the constructability of the concrete anchor wall was questioned. The contractor proposed utilizing an alternate anchoring system utilizing sheet piles, and this option was discussed and the City and WDNR were in concurrence to utilize this alternate system, and change order #1 was created.

- o Lot #24 containment site was prepared and has received Navigational dredged material.
- o Contractor removed Environmental dredging sediments from within the Harbor.
- o Contractor removed Navigational dredging sediments from within the Harbor.

B. Project Schedule and Budget Status

Grant (#PO-9BME0000007)

B.1 Schedule/Percent Completed: 56% B.2 Funds Expended to Date: \$976,241.95

<u>Grant (WDNR PO#: 9DMA0000117 – EPA Grant #: GL-00E01312-0)</u>

B.2 Schedule/Percent Completed: 0% B.2 Funds Expended to Date: \$0.00

2014 Menekaunee Harbor Improvements Project Construction Schedule

B.3 Schedule/Percent Completed: 35%

On schedule per the updated contractor schedule submitted on 9/25/14. See attached Schedule.

2015 Menekaunee Harbor Ecological Restoration Project Design Schedule

B.3 Schedule/Percent Completed: 85%

2015 Menekaunee Harbor Ecological Restoration Project Construction Schedule

B.3 Schedule/Percent Completed: 0%

Reporting Summary Checklist

Work Plan Activities	Deliverables	To Be Completed By	Progress (% Complete)
Quarterly Reports	Prepare and Submit	Quarterly	(64%)
(based on 14	Quarterly		
quarterlies)			
Process Dredging	Review and Submit	Monthly	(20%)
Construction Pay	Monthly Construction		
Requests (Based on 5	Pay Requests		
pay requests)			
Dredging Construction	Summary	On-going	(25%)
Meeting Minutes			
Closeout	Final Report, Final	On or before December	(0%)
Documentation	Reimbursement	2015	
	Requests		

Grant Type: Intergovernmental Agreement-WDNR
For Harbor Dredging

C. Budget:

Grant (#PO-9BME0000007)


The total WDNR grant award is \$1,135,596.00* which is a 65% matching grant of the total expended. The City's match requirement is 35% of the total expended or equivalent to \$611,474.77. Therefore the total allotted dollars for the project are \$1,747,070.77. See attached Grant Expenditure Breakdown.

<u>Grant (WDNR PO#: 9DMA0000117 – EPA Grant #: GL-00E01312-0)</u>

The total WDNR grant award is \$5,105,988.00* which is a 100% grant of the total expenditure. See attached Grant Expenditure Breakdown.

D. Attachments:

- 1. Harbor Dredging Construction Project Schedule (Sevenson)
- 2. Env Repair Fund Grant Expenditure Breakdown
- 3. GLRI Grant Expenditure Breakdown



WDNR REMEDIATION AND REDEVELOPMENT DEPARTMENT September 22, 1014 Date

GRANT NUMBER 9BME0000007 MENEKAUNEE HARBOR CONTAINMENT DREDGE PROJECT

		Cost	Incurred This	Job	Cost Incurred	Cos	st Incurred to	Cos	st Incurred to	Remaining		C	urrent Grant	C	urrent City
Date	Invoice #		Invoice		To date		Grant		City	Grant	Remaining City		Request		Funds
Orign	al Grant Value - \$1	,747,0	070.77							\$ 1,135,596.00	\$ 611,474.77		-		-
Pre	eviously Processed	by Otl	hers	\$	361,537.49	\$	234,999.35	\$	126,538.12	\$ 900,596.65	\$ 484,936.65		-		-
9/12/2014	Construction #1	\$	516,179.70	\$	877,717.19	\$	570,516.16	\$	307,201.02	\$ 565,079.85	\$ 304,273.75	\$	335,516.81	\$	180,662.90
9/16/2014	REL #68172	\$	54,499.25	\$	932,216.44	\$	605,940.67	\$	326,275.75	\$ 529,655.33	\$ 285,199.02	\$	35,424.51	\$	19,074.74
7/28/2014	AYRES #154551	\$	26,966.93	\$	959,183.37	\$	623,469.17	\$	335,714.18	\$ 512,126.83	\$ 275,760.59	\$	17,528.50	\$	9,438.43
9/5/2014	AYRES #155086	\$	17,058.60	\$	976,241.97	\$	634,557.26	\$	341,684.69	\$ 501,038.74	\$ 269,790.08	\$	11,088.09	\$	5,970.51

Total Request \$ 399,557.91 \$ 215,146.57

Percent Complete

56%

WDNR REMEDIATION AND REDEVELOPMENT DEPARTMENT
Date September 22, 1014

GRANT NUMBER 9DMA0000117 MENEKAUNEE HARBOR CONTAINMENT DREDGE PROJECT EPA GRANT NUMBER GL-00E01312-0

		Cost Incurred This	Job Cost Incurred	Cost Incurred to		Current Grant		
Date	Date Invoice # Invoice		To date	Grant	Remaining Grant	Request		
	Total WDNR Grant	Value			\$ 5,105,988.00			
9/12/2014	Construction #1	\$0.00	\$0.00	\$0.00	\$ 5,105,988.00	\$0.00		
Proces	ssed under RR Env I	Repair Grant						

Total Request

\$0.00