



...making excellence a habit.™

June 7, 2018

Mr. Robert Kondreck
Region 5 On-Scene Coordinator
United States Environmental Protection Agency
77 W. Jackson Blvd., SE-5J
Chicago, IL 60604

RE: Milwaukee Die Casting Company – Final Report
Administrative Settlement Agreement and Order on Consent for Removal Action
Docket No V-W-13-C-007

Dear Mr. Kondreck:

On behalf of the Respondents to the Administrative Settlement Agreement and Order on Consent for Removal Action, Docket No. V-W-13-C-007 (Settlement Agreement), enclosed please find the Final Report for the Milwaukee Die Casting Company Removal Action (Final Report). The Final Report is being submitted to the United States Environmental Protection Agency (USEPA) for review and approval pursuant to Paragraph 22 of the Settlement Agreement. In an email to the Project Coordinator for the Respondents dated April 5, 2018, Ms. Kathy Halbur, the previous On-Scene Coordinator, stated that April 6, 2018 would be considered the completion date for the Work to be Performed under the Settlement Agreement. As we discussed, the Final Report text, tables and figures are being submitted on paper; the full report, including appendices, are being submitted electronically on an USB flash drive with the enclosed report.

The Respondents submitted a draft version of the Final Report to Ms. Halbur on November 1, 2017. Ms. Halbur and Mr. Stephen Mueller of the Wisconsin Department of Natural Resources (WDNR) provided verbal comments during a meeting with me on February 1, 2018. Ms. Halbur provided USEPA and WDNR comments to me in written form in an e-mail on April 3, 2018.

The Respondents believe that the attached Final Report addresses all prior USEPA and WDNR comments, with the following exceptions:

- USEPA Comment: *Section 3.8.2 (and throughout) – check references to EQ (should be US Ecology?)*
 - Response: Waste material was transported to, and managed by, EQ during the removal action. US Ecology purchased EQ after the Milwaukee Die Casting Company removal action was complete. The waste profiles, manifests, and other related documents associated with the Milwaukee Die Casting Company site refer to EQ; therefore, the change was not made to maintain internal consistency

within the document and appendices.

- USEPA Comment: *What did Veolia, Menomonee Falls do with mercury, hydraulic oil, and tires (ultimate disposal facility)?*
 - Response: The Veolia facility in Menomonee Falls, Wisconsin, is a transfer facility licensed to accept waste transported to the facility. Veolia placed the mercury and hydraulic oil with similar materials and managed the waste in accordance with their license. Veolia did not supply information on the final destination of the waste. I discussed this issue with Ms. Halbur, and she said this is consistent with the USEPA experience sending material to Veolia transfer facilities. Therefore, Ms. Halbur said it was acceptable to not revise the report to address this comment. The tire disposal facility is identified in the Final Report.

We trust that you will find the foregoing satisfactory. Pursuant to Paragraph 73 of the Settlement Agreement, the Respondents respectfully request the timely issuance of written notice that all Work has been fully performed in accordance with the Settlement Agreement. Should you have any questions, please do not hesitate to contact me directly.

Regards,




Jeffrey G. Tracy, PG (WI)
Project Coordinator for the Respondents

Enclosure

cc: (electronically, via USB flash drive)
Mr. Christopher Clark, Pharmacia LLC
Ms. Sheila Harvey, Fischer Controls, c/o Pillsbury Winthrop Shaw Pittman LLP
Mr. David Misky, Redevelopment Authority of the City of Milwaukee
Mr. Stephen Mueller, Wisconsin Department of Natural Resources

FIGURES



LEGEND

 SITE LOCATION

Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	SITE LOCATION MAP	
PROJECT:	CHW8271	FIGURE NO.: 1
DATE:	April 27, 2018	FILE NO.: 1804MDCC810a
DRAWING NO.:	1 OF 11	

REFERENCE: USGS MILWAUKEE, WI - 2013
SCALE: 1" = 1500' (APPROXIMATE)



SOURCE: GOOGLE MAP DATA, APRIL 2014
 SCALE: 1" = 100' (APPROXIMATE)

PRE-BUILDING DEMOLITION



SOURCE: GOOGLE MAP DATA, JULY 2014
 SCALE: 1" = 100' (APPROXIMATE)

POST-BUILDING DEMOLITION/
 START OF TUNNEL SYSTEM DECOMMISSIONING



























SOURCE: GOOGLE MAP DATA, JUNE 2015
 SCALE: 1" = 100' (APPROXIMATE)

IMPACTED SOIL REMOVAL





Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	AERIAL PHOTOGRAPHS	
PROJECT:	CHW8271	FIGURE NO.: 2
DATE:	April 27, 2018	FILE NO.1804MDCC810a
DRAWING NO.:	<u>2</u> OF <u>11</u>	

EXISTING LEGEND


-  PROPERTY LINE
-  FENCE
-  EDGE OF PAVEMENT
-  FORMER RAILROAD TRACK
-  SANITARY SEWER
-  STORM SEWER
-  WATER
-  OVERHEAD LINE
-  GAS
-  BUILDING
-  TUNNEL SYSTEM
-  ASPHALT PAVEMENT
-  CONCRETE PAVEMENT
-  MONITORING WELL LOCATION
-  SANITARY SEWER MANHOLE
-  STORM SEWER MANHOLE
-  STORM SEWER MANHOLE FILLED WITH DEBRIS
-  INTERIOR SUMP
-  INTERIOR SUMP FILLED WITH DEBRIS
-  TUNNEL DRAIN - PLUGGED
-  POWER POLE
-  UTILITY VALVES
-  HYDRANT
-  PROJECT BENCHMARK - TOP OF NORTHWESTERLY FLANGE BOLT ON HYDRANT. ELEVATION = 652.82 (USGS DATUM)



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	PRE-REMOVAL ACTION SITE CONDITIONS MAP	
PROJECT: CHW8271	FIGURE NO.: 3	DRAWING NO.:
DATE: April 27, 2018	FILE NO. 1804MDCC810a	3 OF 11



NORTH HOLTON STREET



LEGEND


- APPROXIMATE PROPERTY LINE
- FORMER BUILDING FOOTPRINT
- SUPPLEMENTAL SOIL SAMPLE LOCATION (PCBs)
- SUPPLEMENTAL SOIL SAMPLE LOCATION (CVOCs)
- ◊ ◻ ◀ ○ PREVIOUS SAMPLE LOCATIONS

NOTES:


1. CVOC - CHLORINATED VOLATILE ORGANIC COMPOUND
2. PCB - POLYCHLORINATED BIPHENYL
3. SUPPLEMENTAL SOIL SAMPLE LOCATIONS NOT PREVIOUSLY REPORTED.
4. IDENTIFICATION NUMBERS FOR PREVIOUS SAMPLE LOCATIONS ARE DOCUMENTED IN PREVIOUS REPORTS.

SOURCE:

MAP PROVIDED BY ARCADIS, FEBRUARY 2014, SUPPLEMENTED BY FIELD SURVEYS PERFORMED BY TERRATEC ENGINEERING FROM APRIL 2014 TO SEPTEMBER 2015.



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	SUPPLEMENTAL SOIL CHARACTERIZATION MAP	
PROJECT: CHW8271	FIGURE NO.: 4	DRAWING NO.:
DATE: April 27, 2018	FILE NO.: 1804MDCC810	4 OF 11




- LEGEND**
- APPROXIMATE PROPERTY LINE
 - - - FORMER BUILDING FOOTPRINT
 - 8A** SHEET INDEX IDENTIFICATION
 - SOIL REMOVAL AREA EXTENT
 - PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL)
 - CVOC-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL)
 - PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA); SEE FIGURE 11
 - VERIFICATION SAMPLE GRID
 - TRANSMISSION TOWER GUY WIRE ANCHOR AREA VERIFICATION SAMPLE GRID

- NOTES:**
1. CVOC - CHLORINATED VOLATILE ORGANIC COMPOUND
 2. PCB - POLYCHLORINATED BIPHENYL



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	SOIL REMOVAL EXTENT SUMMARY MAP	
PROJECT: CHW8271	FIGURE NO.: 5A	DRAWING NO.:
DATE: April 27, 2018	FILE NO.: 1804MDCC810	5A OF 11



LEGEND


- APPROXIMATE PROPERTY LINE
- FORMER BUILDING FOOTPRINT
- SOIL REMOVAL AREA EXTENT
- VERIFICATION SAMPLE GRID

SOIL REMOVAL DEPTH


- 4 FT (DEPTH TO GROUNDWATER)
- 6 FT (DEPTH TO GROUNDWATER)
- ≤ 2 FT
- > 2 FT ≤ 5 FT
- > 5 FT ≤ 10 FT
- > 10 FT ≤ 15 FT
- > 15 FT ≤ 20 FT

- NOTES:**
- SOIL REMOVAL DEPTH IS REPRESENTATIVE OF A MODELED DEPTH BASED ON POST-BUILDING DEMOLITION GROUND SURFACE ELEVATION DATA AND PASSING POST-EXCAVATION VERIFICATION BASE SAMPLE ELEVATION DATA.
 - DEPTH TO GROUNDWATER DOCUMENTED IN USEPA-APPROVED SEPTEMBER 30, 2014 SOIL REMOVAL AND GRADING PLAN.

NORTH HOLTON STREET




Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	SOIL REMOVAL DEPTH SUMMARY MAP	
PROJECT:	CHW8271	FIGURE NO.: 5B
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
DRAWING NO.:	5B OF 11	




- LEGEND**
- APPROXIMATE PROPERTY LINE
 - TRANSMISSION TOWER GUY WIRE ANCHOR AREA FENCE
 - SOIL REMOVAL EXTENT
 - UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
 - UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
 - EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
 - VERIFICATION SAMPLE GRID
 - TRANSMISSION TOWER GUY WIRE ANCHOR AREA VERIFICATION SAMPLE GRID (SEE NOTE 2)
 - A-1 SAMPLING GRID ID
 - VW-0001 PASSING VERIFICATION SAMPLE LOCATION
 - VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
1. FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 2. AS NOTED IN SECTION 6 OF THE TEXT, SPECIAL PROVISIONS WERE REQUIRED TO COMPLETE PCB-IMPACTED SOIL REMOVAL IN THE VICINITY OF THE TRANSMISSION TOWER GUY WIRE ANCHOR AREA.
 3. PCB - POLYCHLORINATED BIPHENYL
 4. TSCA - TOXIC SUBSTANCES CONTROL ACT




Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED PCB-IMPACTED SOIL REMOVAL MAP - EAST AREA (1)	
PROJECT:	CHW8271	FIGURE NO.: 6A
DATE:	April 27, 2018	FILE NO.: 1804MDC810
		DRAWING NO.: 6A OF 11




- LEGEND**
- APPROXIMATE PROPERTY LINE
 - TRANSMISSION TOWER GUY WIRE ANCHOR AREA FENCE
 - SOIL REMOVAL EXTENT
 - UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
 - UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
 - EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
 - VERIFICATION SAMPLE GRID
 - TRANSMISSION TOWER GUY WIRE ANCHOR AREA VERIFICATION SAMPLE GRID (SEE NOTE 2)
 - A-1** SAMPLING GRID ID
 - VW-0001 PASSING VERIFICATION SAMPLE LOCATION
 - VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
1. FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 2. AS NOTED IN SECTION 6 OF THE TEXT, SPECIAL PROVISIONS WERE REQUIRED TO COMPLETE PCB-IMPACTED SOIL REMOVAL IN THE VICINITY OF THE TRANSMISSION TOWER GUY WIRE ANCHOR AREA.
 3. PCB - POLYCHLORINATED BIPHENYL
 4. TSCA - TOXIC SUBSTANCES CONTROL ACT




Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED PCB-IMPACTED SOIL REMOVAL MAP - EAST AREA (2)	
PROJECT:	CHW8271	FIGURE NO.: 6B
DATE:	April 27, 2018	FILE NO.: 1804MDC810
DRAWING NO.:	6B OF 11	




LEGEND

- APPROXIMATE PROPERTY LINE
- SOIL REMOVAL EXTENT
- UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
- UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
- EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
- VERIFICATION SAMPLE GRID
- SAMPLING GRID ID
- PASSING VERIFICATION SAMPLE LOCATION
- NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
- FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 - PCB - POLYCHLORINATED BIPHENYL
 - TSCA - TOXIC SUBSTANCES CONTROL ACT




Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED PCB-IMPACTED SOIL REMOVAL MAP - EAST AREA (3)	
PROJECT:	CHW8271	FIGURE NO.: 6C
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
DRAWING NO.:	6C OF 11	




- LEGEND**
- APPROXIMATE PROPERTY LINE
 - FORMER BUILDING FOOTPRINT
 - SOIL REMOVAL EXTENT
 - UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
 - UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
 - EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
 - VERIFICATION SAMPLE GRID
 - SAMPLING GRID ID
 - PASSING VERIFICATION SAMPLE LOCATION
 - NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
- FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 - PCB - POLYCHLORINATED BIPHENYL
 - TSCA - TOXIC SUBSTANCES CONTROL ACT




Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED PCB-IMPACTED SOIL REMOVAL MAP - EAST AREA (4)	
PROJECT:	CHW8271	FIGURE NO.: 6D
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
DRAWING NO.:	6D OF 11	




- LEGEND**
- APPROXIMATE PROPERTY LINE
 - FORMER BUILDING FOOTPRINT
 - SOIL REMOVAL EXTENT
 - UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
 - EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
 - VERIFICATION SAMPLE GRID
 - A-1** SAMPLING GRID ID
 - VW-0001** PASSING VERIFICATION SAMPLE LOCATION
 - VW-0010** NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)








- NOTES:**
1. FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 2. PCB - POLYCHLORINATED BIPHENYL



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED PCB-IMPACTED SOIL REMOVAL MAP - EAST AREA (5)	
PROJECT:	CHW8271	FIGURE NO.: 6E
DATE:	April 27, 2018	FILE NO.: 1804MDC0810
DRAWING NO.:	6E OF 11	




LEGEND

-  APPROXIMATE PROPERTY LINE
-  SOIL REMOVAL EXTENT
-  UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
-  EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
-  VERIFICATION SAMPLE GRID
- A-1** SAMPLING GRID ID
-  **VW-0001** PASSING VERIFICATION SAMPLE LOCATION
-  **VW-0010** NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

NOTES:










1. FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. PCB - POLYCHLORINATED BIPHENYL



Geosyntec consultants		
CLIENT: PHARMACIA, LLC.		
PROJECT: MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN		
TITLE: OFF-SITE UNSATURATED PCB-IMPACTED SOIL REMOVAL MAP - EAST AREA (6)		
PROJECT: CHW8271	FIGURE NO.: 6F	DRAWING NO.:
DATE: April 27, 2018	FILE NO.: 1804MDCC810	6F OF 11




LEGEND


-  APPROXIMATE PROPERTY LINE
-  TRANSMISSION TOWER GUY WIRE ANCHOR AREA FENCE
-  SOIL REMOVAL EXTENT
-  UNSATURATED CVOC-IMPACTED SOIL REMOVAL AREA
-  EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
-  VERIFICATION SAMPLE GRID
-  SAMPLING GRID ID
-  VW-0001 PASSING VERIFICATION SAMPLE LOCATION
-  VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)









NOTES:

1. FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. CVOC - CHLORINATED VOLATILE ORGANIC COMPOUND




Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED CVOC-IMPACTED SOIL REMOVAL MAP - EAST AREA (1)	
PROJECT:	CHW8271	FIGURE NO.: 6G
DATE:	April 27, 2018	FILE NO.: 1804MDC810
DRAWING NO.:	6G OF 11	




- LEGEND**
-  APPROXIMATE PROPERTY LINE
 -  SOIL REMOVAL EXTENT
 -  UNSATURATED CVOC-IMPACTED SOIL REMOVAL AREA
 -  EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
 -  VERIFICATION SAMPLE GRID
 -  SAMPLING GRID ID
 -  PASSING VERIFICATION SAMPLE LOCATION
 -  NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
1. FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 2. CVOC - CHLORINATED VOLATILE ORGANIC COMPOUND



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED CVOC-IMPACTED SOIL REMOVAL MAP - EAST AREA (2)	
PROJECT:	CHW8271	FIGURE NO.: 6H
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
DRAWING NO.:	6H OF 11	




LEGEND


- APPROXIMATE PROPERTY LINE
- SOIL REMOVAL EXTENT
- UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
- UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
- EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
- VERIFICATION SAMPLE GRID
- A-1** SAMPLING GRID ID
- VW-0001** PASSING VERIFICATION SAMPLE LOCATION
- VW-0010** NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

NOTES:








1. FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. PCB - POLYCHLORINATED BIPHENYL
3. TSCA - TOXIC SUBSTANCES CONTROL ACT



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED PCB-IMPACTED SOIL REMOVAL MAP - NORTH AREA (1)	
PROJECT: CHW8271	FIGURE NO.: 7A	DRAWING NO.:
DATE: April 27, 2018	FILE NO.: 1804MDC810	7A OF 11




LEGEND


-  APPROXIMATE PROPERTY LINE
-  SOIL REMOVAL EXTENT
-  UNSATURATED PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
-  VERIFICATION SAMPLE GRID
-  SAMPLING GRID ID
-  **VW-0001** PASSING VERIFICATION SAMPLE LOCATION
-  **VW-0010** NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

NOTES:

1. FOR OFF-SITE UNSATURATED SOIL REMOVAL EXCAVATION GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION BASE SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE OFF-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET FOR OFF-SITE EAST AREA AND 6 FEET FOR OFF-SITE NORTH AREA), NO ADDITIONAL VERIFICATION BASE SAMPLES WERE COLLECTED. IF THE ADDITIONAL EXCAVATION EXTENDED TO A DEPTH ABOVE THE DEPTH OF GROUNDWATER, AN ADDITIONAL VERIFICATION BASE SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. PCB - POLYCHLORINATED BIPHENYL



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	OFF-SITE UNSATURATED PCB-IMPACTED SOIL REMOVAL MAP - NORTH AREA (2)	
PROJECT: CHW8271	FIGURE NO.: 7B	DRAWING NO.:
DATE: April 27, 2018	FILE NO.: 1804MDC810	7B OF 11



- LEGEND**
- APPROXIMATE PROPERTY LINE
 - SOIL REMOVAL EXTENT
 - PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
 - PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
 - VERIFICATION SAMPLE GRID
 - SAMPLING GRID ID
 - VW-0001 PASSING VERIFICATION SAMPLE LOCATION
 - VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)


NOTES:

1. FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
3. PCB - POLYCHLORINATED BIPHENYL
4. TSCA - TOXIC SUBSTANCES CONTROL ACT

SCALE IN FEET










Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (1)	
PROJECT:	CHWB271	FIGURE NO.: 8A
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
		DRAWING NO.: 8A OF 11




NOTES:


1. FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
3. PCB - POLYCHLORINATED BIPHENYL
4. TSCA - TOXIC SUBSTANCES CONTROL ACT

LEGEND

-  APPROXIMATE PROPERTY LINE
-  SOIL REMOVAL EXTENT
-  PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
-  PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
-  VERIFICATION SAMPLE GRID
-  A-1 SAMPLING GRID ID
-  VW-0001 PASSING VERIFICATION SAMPLE LOCATION
-  VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (2)	
PROJECT:	CHW8271	FIGURE NO.: 8B
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
DRAWING NO.:	8B OF 11	




LEGEND

- APPROXIMATE PROPERTY LINE
- FORMER BUILDING FOOTPRINT
- CONCRETE WALL (SEE NOTE 3)
- SOIL REMOVAL EXTENT
- PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
- PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)

NOTES:

- VERIFICATION SAMPLE GRID
- SAMPLING GRID ID
- VW-0001 PASSING VERIFICATION SAMPLE LOCATION
- VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

1. FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
3. WHERE A CONCRETE FOUNDATION WALL WAS ENCOUNTERED AT THE EDGE OF AN EXCAVATION, AND SOIL WAS NOT PRESENT BEYOND THE CONCRETE FOUNDATION WALL OR THE CONCRETE FOUNDATION WALL EXTENDED BELOW THE BASE OF THE EXCAVATION, A VERIFICATION WALL SAMPLE WAS NOT COLLECTED.
4. PCB - POLYCHLORINATED BIPHENYL
5. TSCA - TOXIC SUBSTANCES CONTROL ACT



Geosyntec
consultants


CLIENT: PHARMACIA, LLC.

PROJECT: MILWAUKEE DIE CASTING COMPANY (MDCC) SITE
4132 NORTH HOLTON STREET
MILWAUKEE, WISCONSIN

TITLE: ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (3)


PROJECT: CHW8271 FIGURE NO.: 8C DRAWING NO.: 8C OF 11

DATE: April 27, 2018 FILE NO.: 1804MDCC810



NOTES:

- FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
- INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
- WHERE A CONCRETE FOUNDATION WALL WAS ENCOUNTERED AT THE EDGE OF AN EXCAVATION, AND SOIL WAS NOT PRESENT BEYOND THE CONCRETE FOUNDATION WALL OR THE CONCRETE FOUNDATION WALL EXTENDED BELOW THE BASE OF THE EXCAVATION, A VERIFICATION WALL SAMPLE WAS NOT COLLECTED.
- PCB - POLYCHLORINATED BIPHENYL
- TSCA - TOXIC SUBSTANCES CONTROL ACT




LEGEND

- APPROXIMATE PROPERTY LINE
- FORMER BUILDING FOOTPRINT
- CONCRETE WALL (SEE NOTE 3)
- SOIL REMOVAL EXTENT
- PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)

- VERIFICATION SAMPLE GRID
- SAMPLING GRID ID
- PASSING VERIFICATION SAMPLE LOCATION
- NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

Geosyntec[®]
consultants

CLIENT:	PHARMACIA, LLC.		
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN		
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (4)		
PROJECT:	CHWB271	FIGURE NO.:	8D
DATE:	April 27, 2018	FILE NO.:	1804MDCC810
DRAWING NO.:	8D OF 11		




- LEGEND**
- APPROXIMATE PROPERTY LINE
 - FORMER BUILDING FOOTPRINT
 - SOIL REMOVAL EXTENT
 - PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)


- VERIFICATION SAMPLE GRID
- A-1 SAMPLING GRID ID
- VW-0001 PASSING VERIFICATION SAMPLE LOCATION
- VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

NOTES:

1. FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
3. PCB - POLYCHLORINATED BIPHENYL
4. TSCA - TOXIC SUBSTANCES CONTROL ACT




Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (5)	
PROJECT:	CHW8271	FIGURE NO.: 8E
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
DRAWING NO.:	8E OF 11	



LEGEND	
	APPROXIMATE PROPERTY LINE
	FORMER BUILDING FOOTPRINT
	SOIL REMOVAL EXTENT
	PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
	PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
	VERIFICATION SAMPLE GRID
A-1	SAMPLING GRID ID
	VW-0001 PASSING VERIFICATION SAMPLE LOCATION
	VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
- FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 - INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
 - PCB - POLYCHLORINATED BIPHENYL
 - TSCA - TOXIC SUBSTANCES CONTROL ACT



Geosyntec
consultants

CLIENT: PHARMACIA, LLC.

PROJECT: MILWAUKEE DIE CASTING COMPANY (MDCC) SITE
4132 NORTH HOLTON STREET
MILWAUKEE, WISCONSIN

TITLE: ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (6)

PROJECT: CHW8271	FIGURE NO.: 8F	DRAWING NO.:
DATE: April 27, 2018	FILE NO.: 1804MDCC810	8F OF 11



LEGEND

- APPROXIMATE PROPERTY LINE
- FORMER BUILDING FOOTPRINT
- CONCRETE WALL (SEE NOTE 3)
- SOIL REMOVAL EXTENT
- PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
- PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
- VERIFICATION SAMPLE GRID
- SAMPLING GRID ID
- VW-0001 PASSING VERIFICATION SAMPLE LOCATION
- VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

NOTES:

- FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
- INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
- WHERE A CONCRETE FOUNDATION WALL WAS ENCOUNTERED AT THE EDGE OF AN EXCAVATION, AND SOIL WAS NOT PRESENT BEYOND THE CONCRETE FOUNDATION WALL OR THE CONCRETE FOUNDATION WALL EXTENDED BELOW THE BASE OF THE EXCAVATION, A VERIFICATION WALL SAMPLE WAS NOT COLLECTED.
- PCB - POLYCHLORINATED BIPHENYL
- TSCA - TOXIC SUBSTANCES CONTROL ACT

SCALE IN FEET

Geosyntec
consultants


CLIENT: PHARMACIA, LLC.

PROJECT: MILWAUKEE DIE CASTING COMPANY (MDCC) SITE
4132 NORTH HOLTON STREET
MILWAUKEE, WISCONSIN

TITLE: ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (7)

PROJECT: CHW8271 FIGURE NO.: 8G DRAWING NO.: 8G OF 11

DATE: April 27, 2018 FILE NO.: 1804MDCC810



LEGEND

- APPROXIMATE PROPERTY LINE
- SOIL REMOVAL EXTENT
- PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
- VERIFICATION SAMPLE GRID
- A-1 SAMPLING GRID ID
- VW-0001 PASSING VERIFICATION SAMPLE LOCATION
- VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)


NOTES:

1. FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
3. PCB - POLYCHLORINATED BIPHENYL

SCALE IN FEET



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (8)	
PROJECT:	CHW8271	FIGURE NO.: 8H
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
		DRAWING NO.: 8H OF 11



LEGEND	
	FORMER BUILDING FOOTPRINT
	SOIL REMOVAL EXTENT
	PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
	PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
	VERIFICATION SAMPLE GRID
A-1	SAMPLING GRID ID
	VW-0001 PASSING VERIFICATION SAMPLE LOCATION
	VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)


NOTES:

- FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
- INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
- PCB - POLYCHLORINATED BIPHENYL
- TSCA - TOXIC SUBSTANCES CONTROL ACT

SCALE IN FEET




Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (9)	
PROJECT:	CHW8271	FIGURE NO.: 81
DATE:	April 27, 2018	DRAWING NO.: 81 OF 11
	FILE NO.: 1804MDCC810	



LEGEND

- FORMER BUILDING FOOTPRINT
- [Solid Black Box] SOIL REMOVAL EXTENT
- [Diagonal Red Lines Box] PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
- [Stippled Box] PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
- [Dashed Box] VERIFICATION SAMPLE GRID
- A-1 SAMPLING GRID ID
- [Green X] VW-0001 PASSING VERIFICATION SAMPLE LOCATION
- [Black X] VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
- FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 - INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
 - PCB - POLYCHLORINATED BIPHENYL
 - TSCA - TOXIC SUBSTANCES CONTROL ACT



Geosyntec
consultants


CLIENT: PHARMACIA, LLC.

PROJECT: MILWAUKEE DIE CASTING COMPANY (MDCC) SITE
4132 NORTH HOLTON STREET
MILWAUKEE, WISCONSIN

TITLE: ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (10)


PROJECT: CHW8271 FIGURE NO.: 8J DRAWING NO.: 8J OF 11

DATE: April 27, 2018 FILE NO.: 1804MDCC810



LEGEND	
	SOIL REMOVAL EXTENT
	PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
	PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
	VERIFICATION SAMPLE GRID
A-1	SAMPLING GRID ID
	VW-0001 PASSING VERIFICATION SAMPLE LOCATION
	VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
- FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
 - INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
 - NO SIDEWALL PRESENT. ADJACENT SOIL PREVIOUSLY REMOVED DURING CVOC-IMPACTED SOIL REMOVAL.
 - PCB - POLYCHLORINATED BIPHENYL
 - TSCA - TOXIC SUBSTANCES CONTROL ACT
 - CVOC - CHLORINATED VOLATILE ORGANIC COMPOUND




Geosyntec
consultants

CLIENT: PHARMACIA, LLC.

PROJECT: MILWAUKEE DIE CASTING COMPANY (MDCC) SITE
4132 NORTH HOLTON STREET
MILWAUKEE, WISCONSIN

TITLE: ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (11)


PROJECT: CHW8271	FIGURE NO.: 8K	DRAWING NO.:
DATE: April 27, 2018	FILE NO.: 1804MDCC810	8K OF 11




- LEGEND**
- FORMER BUILDING FOOTPRINT
 - [Solid Black Box] SOIL REMOVAL EXTENT
 - [Red Hatched Box] PCB-IMPACTED SOIL REMOVAL AREA (OFF-SITE DISPOSAL AS TSCA-REGULATED WASTE)
 - [Grey Hatched Box] PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)
 - [Dashed Box] VERIFICATION SAMPLE GRID
 - A-1 SAMPLING GRID ID
 - [Green 'x' in Box] VW-0001 PASSING VERIFICATION SAMPLE LOCATION
 - [Black 'x' in Box] VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

NOTES:

1. FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
3. NO SIDEWALL PRESENT. ADJACENT SOIL PREVIOUSLY REMOVED DURING CVOC-IMPACTED SOIL REMOVAL.
4. PCB - POLYCHLORINATED BIPHENYL
5. TSCA - TOXIC SUBSTANCES CONTROL ACT
6. CVOC - CHLORINATED VOLATILE ORGANIC COMPOUND



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (12)	
PROJECT:	CHW8271	FIGURE NO.: 8L
DATE:	April 27, 2018	DRAWING NO.: 8L OF 11
	FILE NO.: 1804MDCC810	



LEGEND

- APPROXIMATE PROPERTY LINE
- FORMER BUILDING FOOTPRINT
- SOIL REMOVAL EXTENT
- PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)

- VERIFICATION SAMPLE GRID
- A-1 SAMPLING GRID ID
- VW-0001 PASSING VERIFICATION SAMPLE LOCATION
- VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)


NOTES:

1. FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
3. PCB - POLYCHLORINATED BIPHENYL

SCALE IN FEET



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (13)	
PROJECT:	CHW8271	FIGURE NO.: 8M
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
		DRAWING NO.: 8M OF 11



NOTES:

1. FOR GRID AREAS DEPICTED WITH NON-PASSING VERIFICATION SAMPLES (SAMPLES WITH CONCENTRATIONS THAT EXCEEDED THE ON-SITE PCB AND/OR CVOC REMOVAL CRITERIA), ADDITIONAL EXCAVATION OF THE GRID AREA WAS CONDUCTED, AND AN ADDITIONAL VERIFICATION SAMPLE WAS COLLECTED TO VERIFY THE REMOVAL CRITERIA WERE ACHIEVED.
2. INTERNAL PASSING VERIFICATION WALL SAMPLES ARE REPRESENTATIVE OF VARYING DEPTHS WITHIN SOIL REMOVAL EXTENT.
3. WHERE A CONCRETE FOUNDATION WALL WAS ENCOUNTERED AT THE EDGE OF AN EXCAVATION, AND SOIL WAS NOT PRESENT BEYOND THE CONCRETE FOUNDATION WALL OR THE CONCRETE FOUNDATION WALL EXTENDED BELOW THE BASE OF THE EXCAVATION, A VERIFICATION WALL SAMPLE WAS NOT COLLECTED.
4. NO SIDEWALL PRESENT. ADJACENT SOIL PREVIOUSLY REMOVED DURING CVOC-IMPACTED SOIL REMOVAL.
5. PCB - POLYCHLORINATED BIPHENYL
6. CVOC - CHLORINATED VOLATILE ORGANIC COMPOUND

LEGEND

- APPROXIMATE PROPERTY LINE
- FORMER BUILDING FOOTPRINT
- CONCRETE WALL (SEE NOTE 3)
- SOIL REMOVAL EXTENT
- PCB-IMPACTED SOIL REMOVAL AREA (EXCAVATED SOIL PLACED WITHIN ON-SITE CLAY CAP AREA; SEE FIGURE 11)

- VERIFICATION SAMPLE GRID
- A-1 SAMPLING GRID ID
- VW-0001 PASSING VERIFICATION SAMPLE LOCATION
- VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)


SCALE IN FEET



SEE NOTE 4




Geosyntec[®] consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE PCB-IMPACTED SOIL REMOVAL MAP (14)	
PROJECT:	CHW8271	FIGURE NO.: 8N
DATE:	April 27, 2018	FILE NO.: 1804MDCC810
		DRAWING NO.: 8N OF 11




- LEGEND**
- FORMER BUILDING FOOTPRINT
 - XXXXXXXXXXXXXXXXXXXX CONCRETE WALL (SEE NOTE 2)
 - SOIL REMOVAL EXTENT
 - UNSATURATED CVOC-IMPACTED SOIL REMOVAL AREA
 - EXCAVATED TO DEPTH OF GROUNDWATER (SEE NOTE 1)
 - VERIFICATION SAMPLE GRID
 - A-1 SAMPLING GRID ID
 - VW-0001 PASSING VERIFICATION SAMPLE LOCATION
 - VW-0010 NON-PASSING VERIFICATION SAMPLE LOCATION (SEE NOTE 1)

- NOTES:**
1. ON-SITE UNSATURATED CVOC-IMPACTED SOIL REMOVAL EXCAVATION EXTENDED TO THE DEPTH OF GROUNDWATER DOCUMENTED IN THE USEPA-APPROVED 30 SEPTEMBER 2014 SOIL REMOVAL AND GRADING PLAN (4 FEET); THEREFORE, VERIFICATION BASE SAMPLES WERE NOT COLLECTED.
 2. WHERE A CONCRETE FOUNDATION WALL WAS ENCOUNTERED AT THE EDGE OF AN EXCAVATION, AND SOIL WAS NOT PRESENT BEYOND THE CONCRETE FOUNDATION WALL OR THE CONCRETE FOUNDATION WALL EXTENDED BELOW THE BASE OF THE EXCAVATION, A VERIFICATION WALL SAMPLE WAS NOT COLLECTED.
 3. CVOC - CHLORINATED VOLATILE ORGANIC COMPOUND



Geosyntec consultants		
CLIENT:	PHARMACIA, LLC.	
PROJECT:	MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN	
TITLE:	ON-SITE UNSATURATED CVOC-IMPACTED SOIL REMOVAL MAP	
PROJECT:	CHW8271	FIGURE NO.: 9
DATE:	April 27, 2018	FILE NO.: 1804MDC810
DRAWING NO.:	9 OF 11	




LEGEND


- — — — — APPROXIMATE PROPERTY LINE
- - - - - FORMER BUILDING FOOTPRINT
- - - - - FORMER TUNNEL SYSTEM
- ST — FORMER STORM SEWER
- DT — FORMER DRAIN TILE
- SAN — FORMER SANITARY SEWER
- ▬▬▬▬▬ SANITARY SEWERS DECOMMISSIONED/
ABANDONED IN 2008
- ▬▬▬▬▬ STORM SEWERS REMOVED/ ABANDONED IN
2013
- ⊕ FORMER UNDERGROUND STORAGE TANK (UST)
- Ⓢ FORMER SUMP
- Ⓜ FORMER MANHOLE
- ⊕ FORMER STORM SEWER CATCH BASIN

NOTES:

1. ON-SITE SEWERS, DRAIN TILES, MANHOLES, CATCH BASINS, SUMPS, AND UST WERE REMOVED IN 2015.



Geosyntec consultants		
CLIENT: PHARMACIA, LLC.		
PROJECT: MILWAUKEE DIE CASTING COMPANY (MDCC) SITE 4132 NORTH HOLTON STREET MILWAUKEE, WISCONSIN		
TITLE: SEWER / PIPING AND UST REMOVAL MAP		
PROJECT: CHW8271	FIGURE NO.: 10	DRAWING NO.:
DATE: April 27, 2018	FILE NO.: 1804MDCC810	10 OF 11



LEGEND

- APPROXIMATE SITE PROPERTY LINE
 - EDGE OF PAVEMENT/WALK/CURB
 - CHAIN LINK FENCE
 - 1-FT CONTOUR LINE (FT MSL)
 - MANHOLE
 - STORM SEWER CATCH BASIN
 - UTILITY POLE
 - HYDRANT
 - TREE
-
- CLAY CAP: 2-FOOT MINIMUM TOTAL THICKNESS, INCLUDING 10-INCH MINIMUM CLAY LAYER AND 6-INCH MINIMUM TOPSOIL LAYER; IN ACCORDANCE WITH 40 CFR 761.61(a)(7) AND WDNR SOIL PERFORMANCE STANDARDS (WDNR, 2013A); OVERLYING SOIL WITH PCB CONCENTRATIONS > 25 AND ≤ 100 mg/kg (40 CFR 761.3 "LOW OCCUPANCY AREA")
 - SOIL COVER: 2-FOOT MINIMUM TOTAL THICKNESS, INCLUDING 6-INCH MINIMUM TOPSOIL LAYER; IN ACCORDANCE WITH WDNR SOIL PERFORMANCE STANDARDS (WDNR, 2013A); OVERLYING SOIL WITH PCB CONCENTRATIONS > WDNR INDUSTRIAL DIRECT CONTACT RCL AND ≤ 25 mg/kg (40 CFR 761.3 "LOW OCCUPANCY AREA")
 - TOPSOIL COVER: 6-INCH MINIMUM TOPSOIL LAYER; OVERLYING SOIL WITH PCB CONCENTRATIONS ≤ WDNR INDUSTRIAL DIRECT CONTACT RCL
 - APPROXIMATE EXTENT OF TOPSOIL PLACEMENT FOR RE-VEGETATION PURPOSES


POINT No.	NORTHING	EASTING	DESCRIPTION
1	15654597.212	1398872.609	PROPERTY CORNER
2	15654588.636	1399220.003	PROPERTY CORNER
3	15654123.787	1399208.130	PROPERTY CORNER
4	15654132.364	1398860.736	PROPERTY CORNER
5	15654594.707	1398974.078	SOIL COVER CORNER
6	15654204.834	1398964.120	SOIL COVER CORNER
7	15654198.763	1399210.045	SOIL COVER CORNER
8	15654445.509	1399061.297	CLAY CAP CORNER
9	15654441.684	1399216.250	CLAY CAP CORNER
10	15654248.747	1399211.322	CLAY CAP CORNER
11	15654252.572	1399056.369	CLAY CAP CORNER

NOTES:

1. mg/kg - MILLIGRAMS PER KILOGRAM
2. MSL - MEAN SEA LEVEL
3. PCB - POLYCHLORINATED BIPHENYL
4. RCL - RESIDUAL CONTAMINANT LEVEL
5. WDNR - WISCONSIN DEPARTMENT OF NATURAL RESOURCES

SOURCE:

FIELD SURVEY PERFORMED BY TERRATEC ENGINEERING ON SEPTEMBER 25, 2015.



Geosyntec
consultants

CLIENT: PHARMACIA, LLC.

PROJECT: MILWAUKEE DIE CASTING CORPORATION (MDCC) SITE
4132 NORTH HOLTON STREET
MILWAUKEE, WISCONSIN

TITLE: AS-BUILT SITE CAP SYSTEMS MAP

PROJECT: CHW8271 FIGURE NO.: 11 DRAWING NO.: 11 OF 11

DATE: April 27, 2018 FILE NO.: 1804MDCC810

TABLES

TABLE 1

PROJECT PLANS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

AOC Paragraph Requiring Plan	Document	Author	Date	USEPA Approval Date
16(a)	Air Monitoring Plan	ARCADIS	7/17/2013 ¹	7/3/2013
	Emergency Contingency Plan	ARCADIS	7/17/2013 ¹	7/3/2013
	Site Security Plan	ARCADIS	4/19/2013	5/14/2013
	Storm Water Management Plan	ARCADIS	7/17/2013 ¹	7/3/2013
	Interim Storm Water Management Plan	ARCADIS	9/11/2013	9/11/2013
	Proposed Interim Storm Water Management Emergency Contingency Plan Revision (Technical Memorandum)	Geosyntec	12/9/2013	12/13/2013
	Addendum to Proposed Revision to the Interim Storm Water Management Emergency Contingency Plan (Technical Memorandum)	Geosyntec	4/21/2014	4/29/2014
	Proposed Collected Storm Water Discharge Plan (Letter)	Geosyntec	12/10/2013	12/13/2013
	Addendum to Proposed Collected Storm Water Discharge Plan (Technical Memorandum)	Geosyntec	4/15/2014	4/25/2014
	Addendum No. 2 to Proposed Collected Storm Water Discharge Plan (Technical Memorandum)	Geosyntec	5/21/2014	5/23/2014
	Addendum No. 3 to Proposed Collected Storm Water Discharge Plan (Technical Memorandum)	Geosyntec	6/25/2014	6/27/2014
17	First Work Plan	ARCADIS	5/28/2013	--
	Pre-Demolition Characterization Report	ARCADIS	7/11/2013	--
	North and Mid-Central Storm Sewer Removals Technical Memorandum	ARCADIS	9/12/2013 ²	9/11/2013
	Storm Sewer Abandonment and Removal Technical Memorandum	ARCADIS	6/10/2014	included in Appendix 7
	Building Material Characterization Report	Geosyntec	11/30/2013	--
	Pre-Demolition Removal of Universal Wastes and Other Regulated Materials (Technical Memorandum)	Geosyntec	2/10/2014 ³	3/4/2014
	Disposal plan for PCB bulk product waste (email)	Geosyntec	2/25/2014	3/4/2014
	Characterization plan for remnant interior miscellaneous materials (email)	Geosyntec	3/4/2014	3/7/2014
	Demolition Plan (Technical Memorandum)	Geosyntec	4/4/2014	4/7/2014
	Addendum No. 1 to Demolition Plan (Technical Memorandum)	Geosyntec	6/17/2014	6/19/2014
	Addendum No. 2 to Demolition Plan (Technical Memorandum)	Geosyntec	7/23/2014	7/24/2014
	Risk-Based Removal Application [in accordance with 40 CFR 761.61(c)]	ARCADIS	12/9/2013	not applicable; implemented 40 CFR 761.61(a)
	Letter to USEPA [notice of intent to conduct a self-implemented cleanup of bulk remediation waste in accordance with 40 CFR 761.61(a)]	Pharmacia, LLC.	1/30/2014	USEPA acknowledged receipt 1/30/2014
	761.61(c) Support Technical Memorandum	ARCADIS	6/13/2014	included in Appendix 3
	Offsite Soil Boring and Sampling Technical Memorandum	ARCADIS	6/13/2014	included in Appendix 3
	Asphalt Sampling and Analytical Results Technical Memorandum	ARCADIS	6/13/2014	included in Appendix 3
	Second Work Plan	Geosyntec	3/3/2014	--
	Supplemental On-Site and Off-Site Soil, and Pavement Characterization Plan (Technical Memorandum)	Geosyntec	3/31/2014	4/7/2014
Soil Removal and Grading Plan	Geosyntec	9/30/2014	11/21/2014, 3/3/2015	
Addendum #1 to Soil Removal and Grading Plan (Technical Memorandum)	Geosyntec	10/27/2014	11/21/2014	
Addendum #2 to Soil Removal and Grading Plan (Technical Memorandum)	Geosyntec	2/20/2015	3/3/2015	
Addendum #3 to Soil Removal and Grading Plan (Technical Memorandum)	Geosyntec	7/30/2015 ⁴	8/21/2015	
17, 19	Quality Assurance Project Plan (QAPP)	ARCADIS	5/28/2013 ⁵	12/5/2013
		Geosyntec	2/11/2014	3/14/2014
	Addendum #1 to QAPP (Memorandum)	Geosyntec	12/30/2014	1/15/2015
	Field Sampling Plan (FSP)	ARCADIS	5/28/2013	7/3/2013
18	Project Health and Safety Plan (HASP)	ARCADIS	7/17/2013 ¹	7/3/2013
		Geosyntec	3/17/2014 ⁶	3/19/2014
20	Post-Removal Site Control Plan	Geosyntec	4/6/2018 ⁷	4/3/2018

Notes:

¹ date follows USEPA approval date as plan was revised based upon 7/3/2013 conditional approval by USEPA

² 9/12/2013 revision of 9/10/2013 memorandum based upon 9/11/2013 approval by USEPA

³ as amended by 2/27/2014 email correspondence with USEPA

⁴ as amended by 8/12/2015 revised Attachment 1

⁵ as amended 11/18/2013 and 12/2/2013

⁶ as amended 3/20/2015

⁷ date follows USEPA approval date as plan was revised based upon 4/3/18 conditional approval by USEPA

-- information provided and/or referenced in subsequent plans approved by USEPA

AOC - Administrative Settlement Agreement and Order on Consent for Removal Action with the USEPA, dated 3/12/2013

PCB - polychlorinated biphenyl

USEPA - United States Environmental Protection Agency

TABLE 2

CHRONOLOGICAL SUMMARY OF REMOVAL ACTION ACTIVITIES

Milwaukee Die Casting Company (MDCC) Site

4132 North Holton Street

Milwaukee, Wisconsin

Removal Action Activity	Dates
Initial Site Stabilization, Clearing, and Waste Removal	June 2013 to November 2013
Site Characterization	June 2013 to August 2014
North and Mid-Central Storm Sewer Removal	September 2013
Pre-Demolition Waste Removal	
Asbestos Abatement	January to May 2014
Universal Waste/Regulated Building Material Removal	March to April 2014
Pre-Demolition Site Work	
Utility Abandonment (natural gas and water)	April to May 2014
On-Site Groundwater Monitoring Well Abandonment	April to June 2014
Building Demolition	
Raze Building to Slab	May 2014
Building Slab Removal	June to August 2014
Office Lower Level	July 2014
Tunnel System Decommissioning	
Water Removal, Treatment, and Disposal	July to August 2014
Tunnel Structure Removal	July to August 2014
Interim Stabilization and Pre-Soil Removal Activities	August 2014 to April 2015
Soil Removal	
Off-Site PCB and CVOC-Impacted Soil	April to July 2015
On-Site PCB-Impacted Soil	April to July 2015
On-Site CVOC-Impacted Soil	May 2015
Post-Excavation Verification Sampling and Analysis	April to July 2015
Building Foundation Removal	April to July 2015
Pavement Removal	June to August 2015
Remnant Sewer/Piping and UST Removal	May to July 2015
Grading and Capping	
Soil Removal Area Backfilling	May to June 2015
Cap Subgrade Construction	July to August 2015
Cap Construction	July to September 2015
Vegetative Cover	
Seeding, Fertilizing, and Mulching	September 2015
Final Stabilization	July 2016

Notes:

CVOC - chlorinated volatile organic compound

PCB - polychlorinated biphenyl

UST - underground storage tank

TABLE 3

PERMITS AND NOTIFICATIONS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Permit/Notification	Number	Issuing Entity	Applicant	Date
North and Mid-Central Storm Sewer Removal				
Plumbing - Seal/Abandon Permit	1087132	City of Milwaukee ¹	JM Brennan	9/11/2013
Hydrant Permit	13-356	City of Milwaukee ¹	Brandenburg	9/16/2013
Demolition and Tunnel Removal				
Asbestos Abatement				
Asbestos Project Work Sheet	--	City of Milwaukee ²	Balestrieri	1/7/2014
WDHS Occupant Protection Plan	--	WDHS ³	Balestrieri	1/7/2014
Asbestos Project Permit	1099175	City of Milwaukee ²	Balestrieri	1/9/2014
Permit Renewal	1099175	City of Milwaukee ²	Balestrieri	1/29/2014
Permit Renewal	1099175	City of Milwaukee ²	Balestrieri	2/13/2014
Permit Renewal	1099175	City of Milwaukee ²	Balestrieri	2/21/2014
Permit Renewal	1099175	City of Milwaukee ²	Balestrieri	3/3/2014
Permit Renewal	1099175	City of Milwaukee ²	Balestrieri	3/7/2014
Permit Renewal	1099175	City of Milwaukee ²	Balestrieri	3/25/2014
Asbestos Project Permit	1111290	City of Milwaukee ²	Integrity	5/12/2014
Permit Renewal	1111290	City of Milwaukee ²	Integrity	5/19/2014
Notification for Demolition and/or Renovation and Application for Permit Exemption				
Original Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	1/6/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	1/7/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	1/27/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	2/12/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	2/20/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	2/28/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	3/14/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	3/19/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	3/20/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	4/9/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	4/14/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	4/17/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	5/9/2014
Revised / Updated Notification	1388-01 / 14-1657	WDNR ⁴	Balestrieri	5/29/2014
Raze and Erosion Control Permit				
Application	--	City of Milwaukee ¹	DeNovo	4/30/2014
Raze Permit	1109291	City of Milwaukee ¹	DeNovo	5/1/2014
Erosion Control Permit	1109292	City of Milwaukee ¹	DeNovo	5/1/2014
Plumbing - Seal/Abandon Permit (Water Utility)	1104645	City of Milwaukee ¹	DeNovo	5/7/2014
Public Way Occupancy Permit (Sidewalk Closure)	201410-0122	City of Milwaukee ¹	DeNovo	4/30/2014
Utility Disconnection Verification				
Natural Gas Service	--	We Energies	DeNovo	4/29/2014
Electrical Service	--	We Energies	DeNovo	4/30/2014
Construction Storm Water Runoff				
Water Resources Application for Project Permits	--	WDNR ⁵	DeNovo / RACM	4/7/2014
WPDES General Permit	WI-S067831-04 / 50424	WDNR ⁵	DeNovo / RACM	4/10/2014
Soil Removal and Grading				
Erosion Control Permit	--	City of Milwaukee ¹	DeNovo	2/23/2015
Hydrant Permit	15-126	City of Milwaukee ¹	DeNovo	3/25/2015
Public Way Occupancy Permit (Sidewalk Closure)	201507-0310	City of Milwaukee ¹	DeNovo	3/27/2015
Public Way Special Permit (Curb and Gutter Replacement)	201518-0437	City of Milwaukee ¹	DeNovo	3/27/2015
Building / Filling and Grading Permit	1141102	City of Milwaukee ¹	DeNovo	4/7/2015
Construction Storm Water Runoff				
Water Resources Application for Project Permits	--	WDNR ⁵	Geosyntec / RACM	2/6/2015
WPDES General Permit	WI-S067831-04 / 52418	WDNR ⁵	Geosyntec / RACM	3/4/2015
Storage Tank Removal Permit	1146154	City of Milwaukee ¹	NSEC	5/29/2015
Post-Construction Storm Water Management				
Request For Waiver	--	City of Milwaukee ¹	Geosyntec	1/26/2015
Waiver Approval	--	City of Milwaukee ¹	Geosyntec	2/3/2015

Notes:

-- not applicable

¹City of Milwaukee Development Center²City of Milwaukee Department of Neighborhood Services³WDHS Bureau of Environmental & Occupational Health⁴WDNR Bureau of Air Management⁵WDNR Storm Water Management

NSEC - North Shore Environmental Contractors

RACM - Redevelopment Authority of the City of Milwaukee

WDHS - Wisconsin Department of Health Services

WDNR - Wisconsin Department of Natural Resources

WPDES - Wisconsin Pollutant Discharge Elimination System

TABLE 4

SUMMARY OF AIR MONITORING RESULTS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Date	Site Activities at Time of Alarm	Alarm Location	Alarm Type	Alarm Time	Reading ($\mu\text{g}/\text{m}^3$)	Cause	Resolution	Alarm Cleared Time	
9/17/2013	north and mid-central storm sewer removal	northeast	warning	9:54	262.1	on-Site truck traffic	--	--	
9/17/2013		southeast	warning	14:50	272.7	on-Site truck traffic	--	--	
9/17/2013		southeast	exceedance	14:50	521.6	on-Site truck traffic	--	--	
4/3/2014	pre-demolition	northeast	--	11:50	315.5	air monitoring set-up	--	--	
5/16/2014	demolition	northwest	exceedance	13:28	805.9	skid steer started near air monitor	moved skid steer away from air monitors	13:58	
5/19/2014		northwest	exceedance	9:41	304.8	haul truck parked near air monitor	kept haul trucks from parking near air monitor	10:12	
5/21/2014		southwest	exceedance	8:25	307.7	unknown cause	--	8:56	
5/21/2014		east	exceedance	15:46	330.7	building demolition	sprayed building materials with water prior to demolition	16:43	
5/21/2014		east	exceedance	18:12	560.9	building demolition	sprayed building materials with water prior to demolition	18:50	
5/22/2014		east	--	7:33	313.8	spider in inlet	removed spider	8:09	
5/23/2014		northwest	--	10:12	3225.4	equipment malfunction	replaced equipment	--	
5/23/2014		northwest	--	11:32	5261.1	equipment malfunction	replaced equipment	12:45	
6/2/2014		east	warning	16:17	280.7	concrete breaking	stopped concrete breaking	--	
6/3/2014		east	warning	13:31	257.4	concrete breaking	increased water usage for dust suppression	14:01	
6/5/2014		southwest	warning	7:57	269.8	demolition activities	increased water usage for dust suppression	8:28	
6/9/2015		soil removal	southwest	exceedance	12:03	500.4	tubing adjustments	--	12:34
4/28/2015			west	exceedance	8:11	369.9	truck idling near air monitor	moved truck	8:43
5/4/2015			west	exceedance	11:33	302.3	trucks driving over gravel	increased water usage for dust suppression	12:05
5/4/2015			west	warning	12:39	250.5	trucks driving over gravel	increased water usage for dust suppression	13:10
5/6/2015	south		warning	10:27	256.1	backfilling activities	increased water usage for dust suppression	--	
5/7/2015	east		exceedance	12:44	320.9	skid steer operating near air monitor	re-positioned air monitor	13:16	
5/7/2015	east		warning	15:23	262	skid steer operating near air monitor	re-positioned air monitor	15:57	
5/8/2015	west		warning	13:23	250.9	trucks leaving site	increased water usage for dust suppression	14:31	
5/13/2015	north		--	12:04	706	fly in inlet	removed fly	13:20	
5/13/2015	north		--	13:06	361			13:20	
5/13/2015	north		--	14:23	313.5			14:55	
5/18/2015	east		exceedance	13:24	334.3	backfilling activities	increased water usage for dust suppression	14:59	
5/19/2015	east		exceedance	7:45	323.6	backfilling activities	increased water usage for dust suppression	8:16	
5/21/2015	east		exceedance	15:30	363.6	backfilling activities	increased water usage for dust suppression	16:02	
6/1/2015	south		warning	10:06	270	concrete breaking	increased water usage for dust suppression	10:39	
6/1/2015	south		exceedance	10:06	335.7	concrete breaking	increased water usage for dust suppression	10:39	
6/8/2015	south		exceedance	10:00	302.9	proximity of trucks and excavator to air monitor	--	10:31	
6/8/2015	east		exceedance	11:00	328.5	backfilling activities	increased water usage for dust suppression	11:38	
6/8/2015	south		exceedance	11:03	642.6	proximity of trucks and excavator to air monitor	--	11:37	
6/8/2015	south		exceedance	12:04	304.1			12:45	
6/8/2015	east		exceedance	13:38	323.1	backfilling activities	increased water usage for dust suppression	14:10	
6/8/2015	south		exceedance	13:17	627	proximity of trucks and excavator to air monitor	--	14:42	
6/8/2015	south		exceedance	14:10	300.9			14:42	
6/16/2015	north		exceedance	16:06	302	proximity of excavator to air monitor	--	16:36	
6/23/2015	west		exceedance	11:08	349.9	haul trucks driving over gravel	increased water usage for dust suppression	11:41	
7/10/2015	west		exceedance	9:34	327.2	loading concrete into trucks	increased water usage for dust suppression	10:07	

Notes:

-- not applicable

 $\mu\text{g}/\text{m}^3$ - micrograms per cubic meterreading - particulates (PM_{10})exceedance - greater than action level to initiate dust suppression measures ($300 \mu\text{g}/\text{m}^3$)

TABLE 5

SUMMARY OF EQUIPMENT DECONTAMINATION VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL	SAMPLE LOCATION	TOTAL PCBs [$\mu\text{g}/100\text{cm}^2$]	
WS-EQ01-2014	3/17/2014	AmeriGas heaters (red)	top of heater housing	3.1	
WS-EQ02-2014		AmeriGas heaters (yellow)	top of heater housing	ND	
WS-EQ03-2014		abatement decontamination shower	right side	ND	
WS-EQ04-2014		HEPA vacuum (yellow cord)	--	1.4	
WS-EQ05-2014		HEPA vacuum (red cord)	--	4.9	
WS-EQ06-2014		negative air machine	top of housing	0.83	
WS-EQ07-2014		negative air machine	top of housing	0.62	
WS-EQ08-2014		ladder	first step	0.67	
WS-EQ09-2014		water hoses	--	1.4	
WS-EQ10-2014		4/22/2014	man lift (EQ# 1218783)	floor	8.9
WS-EQ11-2014	man lift (EQ# 646861RA)		floor	14.3	
WS-EQ11A-2014	5/6/2014	man lift (EQ# 646861RA)	floor	6.1	
WS-EQ12-2014	4/24/2014	skid steer	left front tire	ND	
WS-EQ13-2014			right rear tire	ND	
WS-EQ14-2014			bucket	4.5	
WS-EQ15-2014			cab floor	ND	
WS-EQ16-2014		pressure washer	motor housing	2.4	
WS-EQ17-2014			hose/handle	0.87	
WS-EQ18-2014		ladder	first step	6.77	
WS-EQ19-2014		light tripod	bottom	2.7	
WS-EQ20-2014		6/10/2014	frac tank (#266356)	bottom	ND
WS-EQ21-2014				stairs (side)	ND
WS-EQ22-2014	left of stairs			ND	
WS-EQ23-2014	right of stairs			ND	
WS-EQ24-2014	opposite of stairs			ND	
WS-EQ25-2014	frac tank (#265703)		bottom	ND	
WS-EQ26-2014			stairs (side)	ND	
WS-EQ27-2014			right of stairs	ND	
WS-EQ28-2014			left of stairs	ND	
WS-EQ29-2014			opposite of stairs	ND	
WS-EQ30-2014	6/13/2014	Liebherr excavator	processor	2.4	
WS-EQ31-2014			concrete breaker	0.89	
WS-EQ32-2014			bucket	14.0	
WS-EQ32A-2014			7/1/2014	bucket	20
WS-EQ32B-2014			7/8/2014	bucket	0.67
WS-EQ33-2014			6/13/2014	right track	12.79
WS-EQ33A-2014			7/1/2014	right track	16
WS-EQ33B-2014			7/8/2014	right track	2.5
WS-EQ34-2014			6/13/2014	left track	12.56
WS-EQ34A-2014			7/1/2014	left track	98
WS-EQ34B-2014	7/8/2014	left track	ND		
WS-EQ35-2014	6/13/2014	cab floor	2.9		
WS-EQ36-2014	7/14/2014	frac tank (#239426)	stairs (side)	ND	
WS-EQ37-2014			right of stairs	ND	
WS-EQ38-2014			opposite of stairs	ND	

Notes:

bold: PCB concentration $\geq 10 \mu\text{g}/100\text{cm}^2$; materials with exceedances were re-cleaned and re-sampled

-- not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

$\mu\text{g}/100\text{cm}^2$ - micrograms per 100 square centimeters

TABLE 5

SUMMARY OF EQUIPMENT DECONTAMINATION VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL	SAMPLE LOCATION	TOTAL PCBs [µg/100cm ²]	
WS-EQ39-2014	7/14/2014	frac tank (#239426)	left of stairs	ND	
WS-EQ40-2014			bottom	ND	
WS-EQ41-2014		frac tank (#239718)	stairs (side)	ND	
WS-EQ42-2014			right of stairs	ND	
WS-EQ43-2014			opposite of stairs	ND	
WS-EQ44-2014			left of stairs	ND	
WS-EQ45-2014			bottom	ND	
WS-EQ46-2014	7/25/2014	frac tank (#265001)	stairs (side)	0.54	
WS-EQ47-2014			right of stairs	ND	
WS-EQ48-2014			left of stairs	ND	
WS-EQ49-2014			opposite of stairs	ND	
WS-EQ50-2014			bottom	ND	
WS-EQ51-2014		frac tank (#239498)	stairs (side)	ND	
WS-EQ52-2014			right of stairs	ND	
WS-EQ53-2014			left of stairs	ND	
WS-EQ54-2014			opposite of stairs	ND	
WS-EQ55-2014			bottom	ND	
WS-EQ56-2014		frac tank (#254242)	stairs (side)	ND	
WS-EQ57-2014			right of stairs	ND	
WS-EQ58-2014			left of stairs	ND	
WS-EQ59-2014			opposite of stairs	ND	
WS-EQ60-2014			bottom	ND	
WS-EQ61-2014		frac tank (#239011)	stairs (side)	ND	
WS-EQ62-2014			right of stairs	ND	
WS-EQ63-2014			left of stairs	ND	
WS-EQ64-2014			opposite of stairs	ND	
WS-EQ65-2014			bottom	ND	
WS-EQ66-2014			8/4/2014	storm water treatment system	tank 1
WS-EQ67-2014		tank 2			ND
WS-EQ68-2014		filter (1974)			ND
WS-EQ69-2014		filter (1975)			ND
WS-EQ70-2014		blue sediment filter			ND
WS-EQ71-2014		yellow sediment filter			ND
WS-EQ72-2014		8/15/2014			tunnel water treatment system (weir tank)
WS-EQ73-2014			north wall	4.5	
WS-EQ74-2014			south wall	ND	
WS-EQ75-2014			east wall	27.9	
WS-EQ75A-2014	8/28/2014		east wall	3.6	
WS-EQ76-2014	8/15/2014	floor	2.3		
WS-EQ77-2014	8/20/2014	Liebherr 946 excavator	bucket	10.65	
WS-EQ77A-2014	8/28/2014		bucket	4.3	
WS-EQ78-2014	8/20/2014		left track	7.78	
WS-EQ79-2014			right track	3.2	
WS-EQ80-2014			cab floor	0.62	
WS-EQ81-2014		excavator hammer attachment	hammer	0.82	

Notes:

bold: PCB concentration ≥ 10 µg/100cm²; materials with exceedances were re-cleaned and re-sampled

-- not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

µg/100cm² - micrograms per 100 square centimeters

TABLE 5

SUMMARY OF EQUIPMENT DECONTAMINATION VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site

4132 North Holton Street

Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL	SAMPLE LOCATION	TOTAL PCBs [$\mu\text{g}/100\text{cm}^2$]
WS-EQ82-2014	8/20/2014	Rain For Rent pump	pump inlet	115
WS-EQ82A-2014	8/28/2014		pump inlet	320
WS-EQ82B-2014	11/3/2014		pump inlet	21.1
WS-EQ82C-2014	11/13/2014		pump inlet	0.89
WS-EQ83-2014	8/20/2014		pump outlet	31.6
WS-EQ83A-2014	8/28/2014		pump outlet	204
WS-EQ83B-2014	11/3/2014		pump outlet	5.32
WS-EQ84-2014	8/20/2014	excavator grapple attachment	grapple	ND
WS-EQ85-2014	8/21/2014	frac tank (#2396509)	north wall	ND
WS-EQ86-2014			west wall	ND
WS-EQ87-2014			east wall	ND
WS-EQ88-2014			south wall	ND
WS-EQ89-2014			floor	ND
WS-EQ90-2014		frac tank (#239804)	north wall	ND
WS-EQ91-2014			west wall	0.65
WS-EQ92-2014			east wall	ND
WS-EQ93-2014			south wall	ND
WS-EQ94-2014		floor	ND	
WS-EQ95-2014		frac tank (#256563)	north wall	ND
WS-EQ96-2014			west wall	ND
WS-EQ97-2014			north wall	ND
WS-EQ98-2014			south wall	ND
WS-EQ99-2014		floor	ND	
WS-EQ100-2014		frac tank (#266356)	north wall	ND
WS-EQ101-2014			west wall	ND
WS-EQ102-2014			east wall	ND
WS-EQ103-2014			south wall	ND
WS-EQ104-2014			floor	ND
WS-EQ105-2014		frac tank (#266356)	north wall	ND
WS-EQ106-2014			west wall	ND
WS-EQ107-2014			east wall	ND
WS-EQ108-2014			south wall	ND
WS-EQ109-2014			floor	ND
WS-EQ110-2014		John Deere 350D excavator	crusher	0.65
WS-EQ111-2014			left track	ND
WS-EQ112-2014			right track	ND
WS-EQ113-2014	cab floor		0.87	
WS-EQ114-2014	8/22/2014	ProAct treatment trailer (tunnel water treatment system)	carbon vessel #120A	ND
WS-EQ115-2014			carbon vessel #120B	1.2
WS-EQ116-2014			carbon vessel #120C	ND
WS-EQ117-2014			carbon vessel #120D	ND
WS-EQ118-2014			oil/water separator	ND
WS-EQ119-2014	9/4/2014	John Deere excavator	bucket	0.7
WS-EQ120-2014			cab floor	2.3
WS-EQ121-2014			left track	ND
WS-EQ122-2014			right track	0.58

Notes:

bold: PCB concentration $\geq 10 \mu\text{g}/100\text{cm}^2$; materials with exceedances were re-cleaned and re-sampled

-- - not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

 $\mu\text{g}/100\text{cm}^2$ - micrograms per 100 square centimeters

TABLE 5

SUMMARY OF EQUIPMENT DECONTAMINATION VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL/EQUIPMENT	SAMPLE LOCATION	TOTAL PCBs [$\mu\text{g}/100\text{cm}^2$]
WS-EQ001-2015	5/18/2015	mini-excavator	bucket	ND
WS-EQ002-2015	5/18/2015	mini-excavator (308)	bucket	ND
WS-EQ003-2015	5/18/2015		cab floor	1.1
WS-EQ004-2015	5/18/2015		right track	7.9
WS-EQ005-2015	5/18/2015		left track	16.5
WS-EQ005A-2015	5/22/2015		left track	3.5
WS-EQ006-2015	7/1/2015	excavator (John Deere)	bucket	ND
WS-EQ007-2015	7/1/2015		right track	0.89
WS-EQ008-2015	7/1/2015		left track	ND
WS-EQ009-2015	7/1/2015		cab floor	ND
WS-EQ010-2015	7/9/2015	weir tank #A26910TW	south	ND
WS-EQ011-2015	7/9/2015		north	ND
WS-EQ012-2015	7/9/2015		east	ND
WS-EQ013-2015	7/9/2015		west	0.52
WS-EQ014-2015	7/9/2015		bottom	0.99
WS-EQ015-2015	7/9/2015	concrete breaker	breaker	ND
WS-EQ016-2015	7/9/2015		upper housing	ND
WS-EQ017-2015	7/9/2015	snaggle tooth bucket	bucket	0.85
WS-EQ018-2015	7/10/2015	pump (United Rental)	outlet/check valve	ND
WS-EQ019-2015	7/10/2015		inlet	ND
WS-EQ020-2015	7/10/2015	pump (Honda)	pump housing	ND
WS-EQ021-2015	7/10/2015	pump (Powerhouse)	pump housing	1.4
WS-EQ022-2015	7/10/2015	filter screen (Adler)	#1	ND
WS-EQ023-2015	7/10/2015		#2	ND
WS-EQ024-2015	7/10/2015	filter housing (Adler)	#1003	1.0
WS-EQ025-2015	7/10/2015		#1001	0.92
WS-EQ026-2015	7/13/2015	pump (United Rental - serial #NPPD.60.3131)	inlet	ND
WS-EQ027-2015	7/13/2015		outlet	ND
WS-EQ028-2015	7/21/2015	excavator (Caterpillar 336F - non-GPS)	bucket	ND
WS-EQ029-2015	7/21/2015		left track	23.9
WS-EQ029A-2015	7/28/2015		left track	4.3
WS-EQ030-2015	7/21/2015		right track	11.4
WS-EQ030A-2015	7/28/2015		right track	4.1
WS-EQ031-2015	7/21/2015		cab floor	ND
WS-EQ032-2015	7/23/2015	frac tank (#A4680)	north	0.75
WS-EQ033-2015	7/23/2015		west	0.83
WS-EQ034-2015	7/23/2015		east	0.63
WS-EQ035-2015	7/23/2015		south	0.51
WS-EQ036-2015	7/23/2015		bottom	1.2
WS-EQ037-2015	7/23/2015	frac tank (#A5675IM)	north	1.7
WS-EQ038-2015	7/23/2015		west	ND
WS-EQ039-2015	7/23/2015		east	0.65
WS-EQ040-2015	7/23/2015		south	ND
WS-EQ041-2015	7/23/2015		bottom	2.0

Notes:

bold: PCB concentration $\geq 10 \mu\text{g}/100\text{cm}^2$; materials with exceedances were re-cleaned and re-sampled

-- - not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

$\mu\text{g}/100\text{cm}^2$ - micrograms per 100 square centimeters

TABLE 5

SUMMARY OF EQUIPMENT DECONTAMINATION VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL/EQUIPMENT	SAMPLE LOCATION	TOTAL PCBs [$\mu\text{g}/100\text{cm}^2$]
WS-EQ042-2015	7/27/2015	frac tank (#A5029IM)	north	0.48
WS-EQ043-2015	7/27/2015		west	1.5
WS-EQ044-2015	7/27/2015		east	1.9
WS-EQ045-2015	7/27/2015		south	1.0
WS-EQ046-2015	7/27/2015		bottom	0.47
WS-EQ047-2015	8/3/2015	frac tank (#A2567)	north	0.31
WS-EQ048-2015	8/3/2015		west	0.28
WS-EQ049-2015	8/3/2015		east	0.38
WS-EQ050-2015	8/3/2015		south	ND
WS-EQ051-2015	8/3/2015		bottom	0.18
WS-EQ052-2015	8/3/2015	frac tank (#A875)	north	ND
WS-EQ053-2015	8/3/2015		west	ND
WS-EQ054-2015	8/3/2015		east	ND
WS-EQ055-2015	8/3/2015		south	ND
WS-EQ056-2015	8/3/2015		bottom	ND
WS-EQ057-2015	8/13/2015	Morooka	bed	0.66
WS-EQ058-2015	8/13/2015		right track wheel	0.27
WS-EQ059-2015	8/13/2015		left track wheel	0.16
WS-EQ060-2015	8/13/2015		cab floor	0.10
WS-EQ061-2015	8/13/2015	excavator (Caterpillar 336F - GPS)	bucket	0.19
WS-EQ062-2015	8/13/2015		left track	64
WS-EQ062A-2015	8/19/2015		left track	ND
WS-EQ063-2015	8/13/2015		right track	16
WS-EQ063A-2015	8/19/2015		right track	ND
WS-EQ064-2015	8/13/2015		cab floor	1.3
WS-EQ065-2015	8/14/2015	compactor	cab floor	ND
WS-EQ066-2015	8/14/2015		blade	ND
WS-EQ067-2015	8/14/2015		roller	ND
WS-EQ068-2015	8/14/2015	dozer (non-GPS)	cab floor	ND
WS-EQ069-2015	8/14/2015		blade	ND
WS-EQ070-2015	8/14/2015		left track	ND
WS-EQ071-2015	8/14/2015		right track	ND
WS-EQ072-2015	8/14/2015	skid steer	cab floor	ND
WS-EQ073-2015	8/14/2015		bucket	ND
WS-EQ074-2015	8/14/2015		left track	0.66
WS-EQ075-2015	8/14/2015		right track	0.36
WS-EQ076-2015	8/19/2015	dozer (GPS)	cab floor	ND
WS-EQ077-2015	8/19/2015		blade	ND
WS-EQ078-2015	8/19/2015		left track	ND
WS-EQ079-2015	8/19/2015		right track	ND

Notes:

bold: PCB concentration $\geq 10 \mu\text{g}/100\text{cm}^2$; materials with exceedances were re-cleaned and re-sampled

-- - not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

$\mu\text{g}/100\text{cm}^2$ - micrograms per 100 square centimeters

TABLE 6A

SUMMARY OF SUPPLEMENTAL BUILDING MATERIAL CHARACTERIZATION SAMPLE ANALYTICAL RESULTS - BULK SAMPLES
(NOT PREVIOUSLY PRESENTED IN A PROJECT DOCUMENT)Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL TYPE	SAMPLE LOCATION		TOTAL PCBs	TCLP PCBs (TOTAL)	TCLP Lead
					[mg/kg]	[mg/l]	[mg/l]
CS-01-2014	1/10/2014	concrete floor	office area - lower level	men's locker room	16.6	--	--
CS-02-2014	1/10/2014	concrete block wall	office area - lower level	men's locker room	2.76	--	--
CS-03-2014	1/10/2014	concrete floor	office area - lower level	women's locker room	28.74	--	--
CS-04-2014	1/10/2014	concrete block wall	office area - lower level	women's locker room	2.88	--	--
BMS-01-2014	1/10/2014	brown/red floor tile (under carpet)	office area - upper level	central portion	3.36	--	--
BMS-02-2014	1/10/2014	brown/red floor tile (under carpet)	office area - upper level	entry area from trimming room	25.1	--	--
BMS-03-2014	1/10/2014	white drop ceiling material	office area - upper level	north portion	4.07	--	--
BMS-04-2014	1/10/2014	white drop ceiling material	office area - upper level	south portion	1.34	--	--
BMS-05-2014	1/10/2014	white wall covering (wall paper)	office area - upper level	south portion (interior wall)	169.9	--	--
BMS-06-2014	1/10/2014	tan wall covering (wall paper)	office area - upper level	north portion (east wall)	220.9	--	--
BMS-07-2014	1/10/2014	gray/white wall plaster/masonry (under wall covering)	office area - upper level	entry area from trimming room	3.21	--	--
BMS-08-2014	1/10/2014	gray/white wall plaster/masonry (under wall covering)	office area - upper level	south portion (interior wall)	0.495	--	--
BMS-09-2014	1/20/2014	friable ACM pipe insulation	boiler room	northeast portion	2.53	--	--
BMS-10-2014	1/20/2014	friable ACM tank/pipe insulation	boiler room	northeast portion	3.07	--	--
BMS-11-2014	1/20/2014	non-friable ACM floor tile	office area - lower level	cafeteria	8.4	--	--
BMS-12-2014	1/20/2014	transite fascia/soffit	building exterior	southwest portion	0.021	--	--
BMS-13-2014	2/20/2014	cement board/transite	building interior (die cast area)	west wall (upper)	31	--	--

*Notes:*bold: PCB concentration ≥ 50 mg/kg

boxed: concentration exceeds Toxicity Characteristic Regulatory Level (lead > 5 mg/l)

refer to laboratory reports in Appendix 5 for data qualifiers

-- - not analyzed

* refer to laboratory report in Appendix 5 for additional waste characterization analytical results

ACM - asbestos containing material

mg/kg - milligrams per kilogram

mg/l - milligrams per liter

PCBs - polychlorinated biphenyls

TCLP - Toxicity Characteristic Leaching Procedure

TABLE 6A

SUMMARY OF SUPPLEMENTAL BUILDING MATERIAL CHARACTERIZATION SAMPLE ANALYTICAL RESULTS - BULK SAMPLES
(NOT PREVIOUSLY PRESENTED IN A PROJECT DOCUMENT)Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL TYPE	SAMPLE LOCATION		TOTAL PCBs	TCLP PCBs (TOTAL)	TCLP Lead
					[mg/kg]	[mg/l]	[mg/l]
WC-03-2014*	3/5/2014	boiler room floor waste	boiler room	floor	14.8	--	--
PT-06A-2013	3/12/2014	red paint on concrete floor	office area - lower level	men's locker room	--	0.0032	0.092
PT-09A-2013	3/12/2014	brown paint on concrete block	trimming room	southeast bathroom	--	<0.0025	--
PT-10A-2013	3/12/2014	dark green paint on concrete block	trimming room	southeast bathroom	--	0.0029	3.2
CK-01A-2013	3/12/2014	window glazing	trimming room	southwest office	--	<0.0025	--
CK-08A-2013	3/12/2014	window glazing	office area - upper level	northwest foyer	--	<0.0025	--
PT-11A-2013	3/13/2014	light green paint on concrete block	trimming room	southeast bathroom	--	0.0028	29.1
PT-12A-2013	3/13/2014	yellow paint on metal (handrails, stairs, deck)	die cast area	southeast portion	--	--	54.9
PT-18A-2013	3/13/2014	yellow paint on steel beams	die cast area	central portion	--	0.0016	20.2
CK-06A-2013	3/13/2014	window glazing	die cast area	southwest interior window	--	0.0030	--
BMS-14-2014	4/16/2014	built-up roof	office area	zone 1	1.2	--	--
BMS-15-2014	4/16/2014	built-up roof	trimming room (north)	zone 2	3.6	--	--
BMS-16-2014	4/16/2014	built-up roof	trimming room (central/south)	zone 3	0.51	--	--
BMS-17-2014	4/16/2014	built-up roof	die cast area (north)	zone 4	3.7	--	--
BMS-18-2014	4/16/2014	built-up roof	die cast area (central/south)	zone 5	44	--	--
BMS-18A-2014	5/13/2014	built-up roof	die cast area (central/south)	zone 5	20	--	--
BMS-18B-2014	5/13/2014	built-up roof	die cast area (central/south)	zone 5	5.27	--	--
BMS-18C-2014	5/13/2014	built-up roof	die cast area (central/south)	zone 5	18	--	--

Notes:

bold: PCB concentration ≥ 50 mg/kg

boxed: concentration exceeds Toxicity Characteristic Regulatory Level (lead > 5 mg/l)

refer to laboratory reports in Appendix 5 for data qualifiers

-- - not analyzed

* refer to laboratory report in Appendix 5 for additional waste characterization analytical results

ACM - asbestos containing material

mg/kg - milligrams per kilogram

mg/l - milligrams per liter

PCBs - polychlorinated biphenyls

TCLP - Toxicity Characteristic Leaching Procedure

TABLE 6B

SUMMARY OF SUPPLEMENTAL BUILDING MATERIAL CHARACTERIZATION SAMPLE ANALYTICAL RESULTS - WIPE SAMPLES
(NOT PREVIOUSLY PRESENTED IN A PROJECT DOCUMENT)Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL	SAMPLE LOCATION	TOTAL PCBs [$\mu\text{g}/100\text{cm}^2$]
WS-01-2014	2/19/2014	metal electrical buss	southeast corner of trimming room	ND
WS-02-2014		metal electrical buss	southwest corner of trimming room	4.5
WS-03-2014		metal electrical buss	north side of trimming room	0.66
WS-04-2014	3/10/2014	desk	office debris area	ND
WS-05-2014		desk	office debris area	4.81
WS-06-2014		light table	office debris area	3.2
WS-07-2014		refrigerator	south of office debris area	ND
WS-08-2014		air conditioner	office debris area	462
WS-09-2014		air conditioner	office debris area	4.4
WS-10-2014		air conditioner	office debris area	2.5
WS-11-2014		desk	trimming room/central office	2.1
WS-12-2014		shelf	trimming room/central office	4.32
WS-13-2014		desk	trimming room/central office	7.6
WS-14-2014		shelf	trimming room/central office	3.1
WS-15-2014		desk	near southeast trimming room office	3.2
WS-16-2014		snow blower	east of trimming room/central office	39.5
WS-17-2014		shelf	north side trimming room/central office	51.4
WS-18-2014		air conditioner	near southeast trimming room office	3.8
WS-19-2014		forklift	east/central trimming room	22.8
WS-20-2014		red equipment on forklift forks	east/central trimming room	66.1
WS-21-2014		propane tanks	southern trimming room	11.7
WS-22-2014		propane tanks	southern trimming room	16.7
WS-23-2014		trailer	east/central trimming room	24.6
WS-24-2014		nitrogen tank	northwest trimming room	6.9
WS-25-2014		file cabinet	cafeteria/first aid room	ND
WS-26-2014		desk	cafeteria/first aid room	1.7
WS-27-2014		safe	office area	ND
WS-28-2014		man door	between die cast area and trimming room/west central	7.0
WS-29-2014		overhead door	northwest die cast area/northeast trimming room	4.2
WS-30-2014		overhead door	northeast die cast area	31.7
WS-31-2014	overhead door/exterior	southeast trimming room loading dock	1.0	
WS-32-2014	man door	northwest die cast area	3.7	
WS-33-2014	overhead door	northwest die cast area	26.0	
WS-34-2014	3/11/2014	man door	northeast trimming room	1.9
WS-35-2014		man door	northern door in southeast die cast area	6.5
WS-36-2014		man door	southern door in northeast die cast area	13.9
WS-37-2014		tank	east central die cast area	191
WS-38-2014		tank	east central die cast area	242
WS-39-2014		nitrogen tank	southeast die cast area	52.4
WS-40-2014		nitrogen tank	southeast die cast area	108
WS-41-2014		air conditioner	southeast die cast area office	4.7
WS-42-2014		orange drum/material dolly	southwest die cast area (within enclosure)	84.7
WS-43-2014		overhead door	southern die cast area/northern door facing west	31.5
WS-44-2014		overhead door	southwest die cast area/door facing west	28.1
WS-45-2014		electrical panel housing	southern die cast area	465
WS-46-2014		electrical panel housing	southern die cast area	7.5
WS-47-2014		man door	northeast die cast area	8.5
WS-49-2014		benz-oil tank	northeast die cast area/tank ID V80087I	171
WS-50-2014		benz-oil tank	northeast die cast area/tank ID V300154	16.8
WS-51-2014		loading dock	northeast die cast area	260

Notes:

bold: PCB concentration $\geq 100 \mu\text{g}/100\text{cm}^2$

-- - not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

 $\mu\text{g}/100\text{cm}^2$ - micrograms per 100 square centimeters

TABLE 6B

**SUMMARY OF SUPPLEMENTAL BUILDING MATERIAL CHARACTERIZATION SAMPLE ANALYTICAL RESULTS - WIPE SAMPLES
(NOT PREVIOUSLY PRESENTED IN A PROJECT DOCUMENT)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL	SAMPLE LOCATION	TOTAL PCBs [$\mu\text{g}/100\text{cm}^2$]
WS-52-2014	3/11/2014	metal wall	west central die cast area	47.6
WS-53-2014		overhead door	west central die cast area	215.3
WS-54-2014		loading dock	southeast trimming room loading dock	57
WS-55-2014		desk	east die cast area office	39.7
WS-56-2014	4/3/2014	air conditioner	office debris area	0.91
WS-57-2014		air conditioner	office debris area	327
WS-58-2014		air conditioner	office debris area	9.65
WS-59-2014		air conditioner	office debris area	9.0
WS-60-2014		air conditioner	office debris area	0.94
WS-61-2014		air conditioner	office debris area	12.9
WS-62-2014		air conditioner	office debris area	0.56
WS-63-2014		air conditioner	office debris area	ND
WS-64-2014		fire extinguisher	--	5.1
WS-65-2014		fire extinguisher	--	3.5
WS-66-2014		fire extinguisher	--	2.2
WS-67-2014		fire extinguisher	--	11.1
WS-68-2014		4/7/2014	transformer	consolidated in trimming room
WS-69-2014	transformer		consolidated in trimming room	98.2
WS-70-2014	transformer		consolidated in trimming room	41.8
WS-71-2014	transformer		consolidated in trimming room	68.9
WS-72-2014	transformer		consolidated in trimming room	17.7
WS-73-2014	transformer		consolidated in trimming room	72.0
WS-74-2014	transformer		consolidated in trimming room	10.43
WS-75-2014	transformer		consolidated in trimming room	25.3
WS-76-2014	transformer		consolidated in trimming room	267
WS-77-2014	transformer		consolidated in trimming room	2.0
WS-78-2014	small square batteries		consolidated in trimming room	ND
WS-79-2014	small square batteries		consolidated in trimming room	0.57
WS-80-2014	small square batteries		consolidated in trimming room	0.57
WS-81-2014	battery		consolidated in trimming room	13.8
WS-82-2014	battery		consolidated in trimming room	96.3
WS-83-2014	battery		consolidated in trimming room	2.85
WS-84-2014	4/8/2014		round light ballast	die cast area
WS-85-2014		round light ballast	die cast area	52.0
WS-86-2014		round light ballast	die cast area	92.9
WS-87-2014		round light ballast	die cast area	30.8
WS-88-2014		round light ballast	die cast area	73.4
WS-89-2014		round light ballast	die cast area	2.4
WS-90-2014		round light ballast	die cast area	50.3
WS-91-2014		round light ballast	die cast area	24.5
WS-92-2014		round light ballast	die cast area	169.3
WS-93-2014		round light ballast	die cast area	46.5
WS-94-2014		round light ballast	die cast area	39.1
WS-95-2014		microwave	consolidated in trimming room	5.9
WS-96-2014		steel beam	office area	0.50
WS-97-2014		steel beam	office area	2.11
WS-98-2014		steel beam	office area	3.0
WS-99-2014		steel beam	office area	0.55
WS-100-2014		round white light	trimming room	3.5
WS-101-2014		round white light	trimming room	3.1

Notes:

bold: PCB concentration $\geq 100 \mu\text{g}/100\text{cm}^2$

-- - not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

$\mu\text{g}/100\text{cm}^2$ - micrograms per 100 square centimeters

TABLE 6B

SUMMARY OF SUPPLEMENTAL BUILDING MATERIAL CHARACTERIZATION SAMPLE ANALYTICAL RESULTS - WIPE SAMPLES
(NOT PREVIOUSLY PRESENTED IN A PROJECT DOCUMENT)Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL	SAMPLE LOCATION	TOTAL PCBs [$\mu\text{g}/100\text{cm}^2$]
WS-102-2014	4/8/2014	loading dock	northwest die cast area	144.5
WS-103-2014		door closer	consolidated in trimming room	5.7
WS-104-2014		door closer	consolidated in trimming room	10.9
WS-105-2014		door closer	consolidated in trimming room	33.8
WS-106-2014		door closer	consolidated in trimming room	103.6
WS-107-2014		door closer	consolidated in trimming room	33.5
WS-108-2014		small diameter ceiling lattice	trimming room	16.1
WS-109-2014		small diameter ceiling lattice	trimming room	8.28
WS-110-2014		small diameter ceiling lattice	trimming room	30.8
WS-111-2014		small diameter ceiling lattice	trimming room	22.2
WS-112-2014		small diameter ceiling lattice	trimming room	11.2
WS-113-2014		small diameter ceiling lattice	trimming room	15.6
WS-114-2014		small diameter ceiling lattice	trimming room	20.9
WS-115-2014		small diameter ceiling lattice	trimming room	8.68
WS-116-2014		small diameter ceiling lattice	trimming room	6.0
WS-117-2014		small diameter ceiling lattice	trimming room	8.4
WS-118-2014		small diameter ceiling lattice	trimming room	11.53
WS-119-2014		small diameter ceiling lattice	trimming room	6.41
WS-120-2014		small diameter ceiling lattice	trimming room	5.66
WS-121-2014		small diameter ceiling lattice	trimming room	6.1
WS-122-2014		small diameter ceiling lattice	trimming room	8.4
WS-123-2014		small diameter ceiling lattice	trimming room	3.72
WS-124-2014		small diameter ceiling lattice	trimming room	13.17
WS-125-2014		small diameter ceiling lattice	trimming room	8.2
WS-126-2014		small diameter ceiling lattice	trimming room	7.3
WS-127-2014		small diameter ceiling lattice	trimming room	5.28
WS-128-2014		4/9/2014	small diameter ceiling lattice	die cast area
WS-129-2014	small diameter ceiling lattice		die cast area	104
WS-130-2014	small diameter ceiling lattice		die cast area	183
WS-131-2014	small diameter ceiling lattice		die cast area	153
WS-132-2014	small diameter ceiling lattice		die cast area	42.7
WS-133-2014	small diameter ceiling lattice		die cast area	316
WS-134-2014	small diameter ceiling lattice		die cast area	167
WS-135-2014	small diameter ceiling lattice		die cast area	89.4
WS-136-2014	small diameter ceiling lattice		die cast area	13.8
WS-137-2014	small diameter ceiling lattice		die cast area	153
WS-138-2014	small diameter ceiling lattice		die cast area	52.0
WS-139-2014	small diameter ceiling lattice		die cast area	443
WS-140-2014	small diameter ceiling lattice		die cast area	340
WS-141-2014	small diameter ceiling lattice		die cast area	168
WS-142-2014	small diameter ceiling lattice		die cast area	124
WS-143-2014	small diameter ceiling lattice		die cast area	103
WS-144-2014	small diameter ceiling lattice		die cast area	109
WS-145-2014	small diameter ceiling lattice		die cast area	198
WS-146-2014	small diameter ceiling lattice		die cast area	188
WS-147-2014	small diameter ceiling lattice		die cast area	218
WS-148-2014	northwest air vent		die cast area	99.4
WS-149-2014	north central air vent		die cast area	28.1
WS-150-2014	northeast air vent		die cast area	ND

Notes:

bold: PCB concentration $\geq 100 \mu\text{g}/100\text{cm}^2$

-- - not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

 $\mu\text{g}/100\text{cm}^2$ - micrograms per 100 square centimeters

TABLE 6B

SUMMARY OF SUPPLEMENTAL BUILDING MATERIAL CHARACTERIZATION SAMPLE ANALYTICAL RESULTS - WIPE SAMPLES
(NOT PREVIOUSLY PRESENTED IN A PROJECT DOCUMENT)

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	MATERIAL	SAMPLE LOCATION	TOTAL PCBs [$\mu\text{g}/100\text{cm}^2$]
WS-151-2014	4/11/2014	steel ceiling beams	southeast die cast area mezzanine	6.4
WS-152-2014		steel ceiling beams	southeast die cast area mezzanine	59
WS-153-2014		steel ceiling beams	southeast die cast area mezzanine	111
WS-154-2014		steel ceiling beams	southeast die cast area mezzanine	97.1
WS-155-2014		steel ceiling beams	southeast die cast area mezzanine	106.2
WS-156-2014	4/15/2014	mercury vials	consolidated in trimming room	0.7
WS-157-2014		mercury vials	consolidated in trimming room	ND
WS-158-2014		mercury vials	consolidated in trimming room	ND
WS-159-2014	4/24/2014	mercury vials	boiler room	ND
WS-160-2014		mercury vials	boiler room	ND
WS-161-2014	5/9/2014	computer battery	consolidated in trimming room	0.81
WS-162-2014		small square battery	consolidated in trimming room	0.64
WS-163-2014		large black battery	consolidated in trimming room	1.7
WS-164-2014		large clear battery	consolidated in trimming room	ND
WS-165-2014		small "D" size battery	consolidated in trimming room	ND
WS-166-2014	5/19/2014	structural steel	boiler room	ND
WS-167-2014		structural steel	boiler room	ND
WS-168-2014		structural steel	boiler room	ND
WS-169-2014		structural steel	boiler room	ND
WS-170-2014		structural steel	boiler room	ND

Notes:

bold: PCB concentration $\geq 100 \mu\text{g}/100\text{cm}^2$

-- - not applicable

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

$\mu\text{g}/100\text{cm}^2$ - micrograms per 100 square centimeters

TABLE 7

SUMMARY OF SUPPLEMENTAL ASBESTOS SAMPLE ANALYTICAL RESULTS
(NOT PREVIOUSLY REPORTED)

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

MATERIAL DESCRIPTION	DATE	SAMPLE ID	SAMPLE LOCATION	ANALYTICAL RESULT (% by PLM)	ASBESTOS CLASSIFICATION	ESTIMATED QUANTITY
concrete ceiling panels (south portions of trimming room and die cast area)	11/12/2013	AS-01A-2013	die cast area - west central	NAD	negative	--
		AS-01B-2013	die cast area - southwest	NAD		
		AS-01C-2013	trimming room - southeast	NAD		
ceiling coating material (cafeteria area)		AS-02A-2013	cafeteria - main room	NAD	negative	--
		AS-02B-2013	cafeteria - southwest room	NAD		
		AS-02C-2013	cafeteria - main room	NAD		
concrete floor coating (over wood block flooring)		AS-03A-2013	trimming room - south portion of wood block flooring	NAD	negative	--
		AS-03B-2013	trimming room - east portion of wood block flooring	NAD		
		AS-03C-2013	trimming room - west portion of wood block flooring	NAD		
gray floor coating (south portion of trimming room)		AS-04A-2013	trimming room - south central	NAD	negative	--
		AS-04B-2013	trimming room - southwest	NAD		
		AS-04C-2013	trimming room - southeast	NAD		
gray (thick) epoxy floor coating (south portion of die cast area)		AS-05-2013	die cast area - south	NAD	negative	--
gray filler material on the underside of epoxy floor coating (south portion of die cast area)		AS-05-2013 II	die cast area - south	2% chrysotile	positive (NF Category I)	1200 SF
yellow (thick) paint		AS-06A-2013	die cast area (east) - handrail/stairwell/decking	NAD	negative	--
	AS-06B-2013	die cast area (southeast) - handrail/stairwell	NAD			
	AS-06C-2013	die cast area (northeast) - vertical column	NAD			
wall coating (men's locker room - on block walls)	AS-07-2013	men's locker room - north wall	NAD	negative	--	
black caulk	AS-08-2013	die cast area (northwest) - between lower ceiling beam and sheet metal	NAD	negative	--	
mortar (pipe penetration)	2/7/2014	AS-01-2014	trimming room, west wall/north	NAD	negative	--
mortar (pipe penetration)		AS-02-2014	trimming room, west wall/south	NAD	negative	--
mortar (vent penetration)		AS-03-2014	office area, east wall/north	NAD	negative	--
mortar (pipe penetration)		AS-04-2014	office area, east wall/south	NAD	negative	--
paper (pipe penetration)		AS-05-2014	office area, east wall/south	NAD	negative	--
gray block/tube guide (newer electrical buss)	2/19/2014	AS-06-2014	trimming room, newer buss	NAD	negative	--
felt cushion at gray block/tube guide (newer electrical buss)		AS-07-2014	trimming room, newer buss	NAD	negative	--
black cardboard material at bus splice (newer electrical buss)		AS-08-2014	trimming room, newer buss	NAD	negative	--
white/yellow board at connection box (older electrical buss)		AS-09-2014	trimming room, older buss	NAD	negative	--
gray bus separator at connection (older electrical buss)		AS-10-2014	trimming room, older buss	NAD	negative	--
beige flashboard at splice location (older electrical buss)		AS-11-2014	trimming room, older buss	NAD	negative	--
red flashboard at splice location (older electrical buss)		AS-12-2014	trimming room, older buss	NAD	negative	--
red bolt sleeve at connection box (older electrical buss)		AS-13-2014	trimming room, older buss	NAD	negative	--
brown block at breaker location (older electrical buss)		AS-14-2014	trimming room, older buss	NAD	negative	--
cement board (west wall of die cast area)		AS-15-2014	die cast area, central west wall (upper)	20% chrysotile	positive (NF Category II)	NQ

Notes:

- - not applicable
- LF - linear feet
- NAD - no asbestos detected
- NF - non-friable
- NQ - not quantified
- PLM - polarized light microscopy
- SF - square feet

TABLE 7

SUMMARY OF SUPPLEMENTAL ASBESTOS SAMPLE ANALYTICAL RESULTS
(NOT PREVIOUSLY REPORTED)

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

MATERIAL DESCRIPTION	DATE	SAMPLE ID	SAMPLE LOCATION	ANALYTICAL RESULT (% by PLM)	ASBESTOS CLASSIFICATION	ESTIMATED QUANTITY
exterior gray door caulk	3/11/2014	AS-16A-2014	die cast area, northeast man door	NAD	negative	4 SF (9 personnel doors)
		AS-16A-2014 II	die cast area, northeast man door	2% chrysotile	positive (NF Category I)	
		AS-16B-2014	die cast area, north central man door	NAD	negative	
		AS-16C-2014	trimming room - southeast man door, adjacent to east loading dock	5% chrysotile	positive (NF Category I)	
exterior gray building caulk	3/11/2014	AS-17A-2014	die cast area, between block and northeast overhead door frame	NAD	negative	8 LF
		AS-17A-2014 II	die cast area, between block and northeast overhead door frame	2% chrysotile	positive (NF Category I)	
		AS-17B-2014	die cast area, adjacent to north central man door between block and brick	NAD	negative	
		AS-17C-2014	die cast area, north side on concrete vent sill	NAD	negative	
exterior white expansion joint caulk		AS-18-2014	trimming room, northwest corner	NAD	negative	--
exterior white expansion joint material		AS-19-2014	trimming room, northwest corner	NAD	negative	--
exterior gray window caulk		AS-20-2014	trimming room, south side between loading docks	2% chrysotile	positive (NF Category I)	200 LF, 5 SF
exterior dark gray window caulk		AS-21-2014	die cast area (newer addition), southeast corner	15% chrysotile	positive (NF Category I)	
exterior green paint on metal siding	3/28/2014	AS-22-2014	north side of building	NAD	negative	--
exterior white paint/coating on concrete block		AS-23-2014	north side of building	NAD	negative	--
exterior gray building caulk		AS-23-2014 II	north side of building	0.75% (by point count)	--	--
white insulating wiring wrap - light fixture	4/10/2014	AS-24-2014	southwest corner of building at roof capstone	0.3 % (by point count)	--	--
dark gray backing material - light fixture		AS-25-2014	northwest side of building	NAD	negative	--
grayish white webbing material - cooling tower	4/11/2014	AS-26-2014	northwest side of building	10% chrysotile	positive (NF Category I)	1 SF
grayish white refractory brick	4/17/2014	AS-27-2014	northeast roof of building	NAD	negative	--
gray cable wrap	5/13/2014	AS-28-2014	interior of boiler	NAD	negative	--
black cable wrap		AS-29-2014	exterior buss cables - southeast side of building	NAD	negative	--
black cable coating		AS-30-2014	exterior buss cables - southeast side of building	NAD	negative	--
black cloth on cables		AS-31-2014	exterior buss cables - southeast side of building	NAD	negative	--
red spacer		AS-32-2014	exterior buss cables - southeast side of building	NAD	negative	--
brown wire wrap	5/23/2014	AS-33-2014	exterior buss bar - southeast side of building	NAD	negative	--
tan wire wrap		AS-34-2014	die cast area - large electrical panel on south side	NAD	negative	--
		AS-35-2014	die cast area - large electrical panel on south side	NAD	negative	--

Notes:
 -- - not applicable
 LF - linear feet
 NAD - no asbestos detected
 NF - non-friable
 NQ - not quantified
 PLM - polarized light microscopy
 SF - square feet

TABLE 8

SUMMARY OF ASBESTOS ABATEMENT CLEARANCE SAMPLING ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Sample Date	Sample ID	F/CC*	Start	Stop	LPM	Volume (liters)	F/100 Flds	Location
2/4/2014	CLR-01	0.005	10:21	12:21	12.00	1440	15.5	office area
2/4/2014	CLR-02	0.006	10:24	12:24	12.00	1440	17.5	office area
2/7/2014	CLR-03	0.007	9:51	11:51	12.00	1440	20.5	office area
2/7/2014	CLR-04	0.006	9:58	11:58	12.00	1440	18.5	office area
2/7/2014	CLR-05	<0.002	10:06	12:06	12.00	1440	5.0	office area
2/12/2014	CLR-06	0.004	8:16	10:16	12.00	1440	10.5	office area
2/12/2014	CLR-07	0.004	8:24	10:24	12.00	1440	12.5	office area
2/12/2014	CLR-08	0.005	8:26	10:26	12.00	1440	13.5	office area
3/13/2014	CLR-09	0.003	12:58	14:58	12.00	1440	8.5	boiler room
3/13/2014	CLR-10	0.003	13:02	15:02	12.00	1440	9.5	boiler room

Notes:

* - USEPA AHERA clearance sampling target level = < 0.01 F/CC

AHERA - Asbestos Hazard Emergency Response Act

USEPA - United States Environmental Protection Agency

F/CC - fibers per cubic centimeter of air

LPM - liters per minute

F/100 Flds - fibers per 100 fields

TABLE 9A

**DEMOLITION WASTE DISPOSAL SUMMARY - TSCA-REGULATED WASTE
THE ENVIRONMENTAL QUALITY COMPANY (EQ), WAYNE DISPOSAL LANDFILL
BELLEVILLE, MICHIGAN (FACILITY EPA ID MID048090633)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/27/2014	PCB/FRIABLE ASBESTOS	65149	000720421VES	1,816.62
04/18/2014	PCB IMPACTED NON-FRIABLE	541317	000890446VES	9,945.00
04/18/2014	PCB IMPACTED DEBRIS	60238	000928509VES	10,044.45
05/07/2014	PCB IMPACTED DEBRIS	60238	000928524VES	11,050.00
05/29/2014	PCB IMPACTED NON-FRIABLE	541317	000720411VES	17,680.00
06/04/2014	PCB IMPACTED NON-FRIABLE	541317	000720412VES	26,741.00
06/04/2014	PCB IMPACTED NON-FRIABLE	541317	000720413VES	26,520.00
06/09/2014	PCB IMPACTED DEBRIS	60238	000720414VES	45,145.88
06/09/2014	PCB IMPACTED NON-FRIABLE	541317	000720415VES	26,520.00
06/09/2014	PCB IMPACTED NON-FRIABLE	541317	000720434VES	1,100.58
06/09/2014	PCB IMPACTED DEBRIS	60238	013193578JJK	43,395.56
06/09/2014	PCB IMPACTED DEBRIS	60238	013193579JJK	43,797.78
06/09/2014	PCB IMPACTED DEBRIS	60238	013193580JJK	48,620.00
06/10/2014	PCB IMPACTED DEBRIS	60238	013193581JJK	55,592.55
06/10/2014	PCB IMPACTED DEBRIS	60238	013193582JJK	34,073.78
06/10/2014	PCB IMPACTED DEBRIS	60238	013193583JJK	47,212.23
06/10/2014	PCB IMPACTED DEBRIS	60238	013193584JJK	44,200.00
06/11/2014	PCB IMPACTED DEBRIS	60238	013193585JJK	46,410.00
06/11/2014	PCB IMPACTED DEBRIS	60238	013193586JJK	44,200.00
06/11/2014	PCB IMPACTED DEBRIS	60238	013193587JJK	44,219.89
06/12/2014	PCB IMPACTED DEBRIS	60238	013193588JJK	48,620.00
06/12/2014	PCB IMPACTED DEBRIS	60238	013193589JJK	41,990.00
06/12/2014	PCB IMPACTED DEBRIS	60238	013193590JJK	44,200.00
06/12/2014	PCB IMPACTED DEBRIS	60238	013193592JJK	77,350.00
06/12/2014	PCB IMPACTED DEBRIS	60238	013193593JJK	48,620.00
06/13/2014	PCB IMPACTED DEBRIS	60238	013193591JJK	48,620.00
06/13/2014	PCB IMPACTED DEBRIS	60238	013193594JJK	55,250.00
06/13/2014	PCB IMPACTED DEBRIS	60238	013193595JJK	46,310.55
06/13/2014	PCB IMPACTED DEBRIS	60238	013193596JJK	44,200.00
06/13/2014	PCB IMPACTED DEBRIS	60238	013193597JJK	46,350.33
06/13/2014	PCB IMPACTED DEBRIS	60238	013193603JJK	46,310.55
06/13/2014	PCB IMPACTED DEBRIS	60238	013193604JJK	44,107.18
06/16/2014	PCB IMPACTED NON-FRIABLE	541317	000720418VES	44,200.00
06/16/2014	PCB IMPACTED NON-FRIABLE	541317	000720419VES	34,436.22
06/16/2014	PCB IMPACTED DEBRIS	60238	013193598JJK	53,040.00
06/16/2014	PCB IMPACTED DEBRIS	60238	013193599JJK	48,542.65
06/16/2014	PCB IMPACTED DEBRIS	60238	013193600JJK	44,200.00
06/16/2014	PCB IMPACTED DEBRIS	60238	013193601JJK	77,350.00

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 9A

**DEMOLITION WASTE DISPOSAL SUMMARY - TSCA-REGULATED WASTE
THE ENVIRONMENTAL QUALITY COMPANY (EQ), WAYNE DISPOSAL LANDFILL
BELLEVILLE, MICHIGAN (FACILITY EPA ID MID048090633)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
06/17/2014	PCB IMPACTED NON-FRIABLE	541317	000720416VES	44,200.00
06/17/2014	PCB IMPACTED NON-FRIABLE	541317	000720440VES	23,806.12
06/17/2014	PCB IMPACTED NON-FRIABLE	541317	000890486VES	23,403.90
06/17/2014	PCB IMPACTED DEBRIS	60238	013193602JJK	53,643.33
06/17/2014	PCB IMPACTED DEBRIS	60238	013193605JJK	48,620.00
06/17/2014	PCB IMPACTED DEBRIS	60238	013193606JJK	44,200.00
06/17/2014	PCB IMPACTED DEBRIS	60238	013193607JJK	47,212.23
06/17/2014	PCB IMPACTED DEBRIS	60238	013193608JJK	51,935.00
06/17/2014	PCB IMPACTED DEBRIS	60238	013193609JJK	52,377.00
06/17/2014	PCB IMPACTED DEBRIS	60238	013193610JJK	44,200.00
06/17/2014	PCB IMPACTED DEBRIS	60238	013193611JJK	46,410.00
06/18/2014	PCB IMPACTED NON-FRIABLE	541317	000720438VES	26,398.45
06/18/2014	PCB IMPACTED NON-FRIABLE	541317	000720439VES	26,016.12
06/18/2014	PCB IMPACTED DEBRIS	60238	013193612JJK	53,040.00
06/18/2014	PCB IMPACTED DEBRIS	60238	013193613JJK	44,200.00
06/18/2014	PCB IMPACTED DEBRIS	60238	013193614JJK	48,620.00
06/18/2014	PCB IMPACTED DEBRIS	60238	013193616JJK	46,390.11
06/18/2014	PCB IMPACTED DEBRIS	60238	013193617JJK	45,806.67
06/19/2014	PCB IMPACTED NON-FRIABLE	541317	000720441VES	30,696.90
06/19/2014	PCB IMPACTED NON-FRIABLE	541317	000720442VES	34,073.78
06/20/2014	PCB IMPACTED NON-FRIABLE	541317	000720443VES	33,150.00
06/20/2014	PCB IMPACTED NON-FRIABLE	541317	000720444VES	33,150.00
06/20/2014	PCB IMPACTED NON-FRIABLE	541317	000720445VES	33,150.00
06/20/2014	PCB IMPACTED NON-FRIABLE	541317	000720446VES	34,073.78
06/20/2014	PCB IMPACTED NON-FRIABLE	541317	000720447VES	33,150.00
06/20/2014	PCB IMPACTED NON-FRIABLE	541317	000720448VES	33,150.00
06/21/2014	PCB IMPACTED NON-FRIABLE	541317	000720449VES	33,150.00
07/29/2014	PCB IMPACTED DEBRIS	60238	013193618JJK	50,065.34
07/29/2014	PCB IMPACTED DEBRIS	60238	013193619JJK	54,929.55
07/29/2014	PCB IMPACTED DEBRIS	60238	013193620JJK	45,667.44
07/29/2014	PCB IMPACTED DEBRIS	60238	013193621JJK	55,530.67
07/29/2014	PCB IMPACTED DEBRIS	60238	013193622JJK	46,871.89
07/30/2014	PCB IMPACTED DEBRIS	60238	013193623JJK	49,543.78
07/30/2014	PCB IMPACTED DEBRIS	60238	013193624JJK	47,234.33
07/30/2014	PCB IMPACTED DEBRIS	60238	013193625JJK	48,217.78
07/30/2014	PCB IMPACTED DEBRIS	60238	013193626JJK	47,877.44
07/30/2014	PCB IMPACTED DEBRIS	60238	013193627JJK	76,063.78
07/30/2014	PCB IMPACTED DEBRIS	60238	013193628JJK	49,342.67

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 9A

**DEMOLITION WASTE DISPOSAL SUMMARY - TSCA-REGULATED WASTE
THE ENVIRONMENTAL QUALITY COMPANY (EQ), WAYNE DISPOSAL LANDFILL
BELLEVILLE, MICHIGAN (FACILITY EPA ID MID048090633)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
07/30/2014	PCB IMPACTED DEBRIS	60238	013193629JJK	47,413.34
07/30/2014	PCB IMPACTED DEBRIS	60238	013193630JJK	43,015.44
07/31/2014	PCB IMPACTED DEBRIS	60238	013193631JJK	53,040.00
07/31/2014	PCB IMPACTED DEBRIS	60238	013193632JJK	50,989.12
07/31/2014	PCB IMPACTED DEBRIS	60238	013193633JJK	48,931.61
07/31/2014	PCB IMPACTED DEBRIS	60238	013193634JJK	45,705.01
07/31/2014	PCB IMPACTED DEBRIS	60238	013193635JJK	45,103.89
07/31/2014	PCB IMPACTED DEBRIS	60238	013193636JJK	48,136.01
07/31/2014	PCB IMPACTED DEBRIS	60238	013193637JJK	47,534.89
08/01/2014	PCB IMPACTED DEBRIS	60238	013193638JJK	51,512.89
08/01/2014	PCB IMPACTED DEBRIS	60238	013193639JJK	59,007.00
08/04/2014	PCB IMPACTED DEBRIS	60238	013193640JJK	55,550.56
08/04/2014	PCB IMPACTED DEBRIS	60238	013193641JJK	48,620.00
08/04/2014	PCB IMPACTED DEBRIS	60238	013193642JJK	57,661.11
08/04/2014	PCB IMPACTED DEBRIS	60238	013193643JJK	44,200.00
08/04/2014	PCB IMPACTED DEBRIS	60238	013193644JJK	61,117.55
08/04/2014	PCB IMPACTED DEBRIS	60238	013193645JJK	47,515.00
08/05/2014	PCB IMPACTED DEBRIS	60238	013193646JJK	53,040.00
08/05/2014	PCB IMPACTED DEBRIS	60238	013193647JJK	57,625.75
08/05/2014	PCB IMPACTED DEBRIS	60238	013193648JJK	59,650.11
08/05/2014	PCB IMPACTED DEBRIS	60238	013193649JJK	57,298.67
08/05/2014	PCB IMPACTED DEBRIS	60238	013193650JJK	48,217.78
08/05/2014	PCB IMPACTED DEBRIS	60238	013193651JJK	51,351.56
08/05/2014	PCB IMPACTED DEBRIS	60238	013193652JJK	49,563.67
08/05/2014	PCB IMPACTED DEBRIS	60238	013193653JJK	48,620.00
08/05/2014	PCB IMPACTED DEBRIS	60238	013193654JJK	44,200.00
08/05/2014	PCB IMPACTED DEBRIS	60238	013193655JJK	41,990.00
08/05/2014	PCB IMPACTED DEBRIS	60238	013193656JJK	48,620.00
08/06/2014	PCB IMPACTED DEBRIS	60238	013193657JJK	51,051.00
08/06/2014	PCB IMPACTED DEBRIS	60238	013193658JJK	44,597.80
08/06/2014	PCB IMPACTED DEBRIS	60238	013193659JJK	62,322.00
08/06/2014	PCB IMPACTED DEBRIS	60238	013193660JJK	71,062.55
08/06/2014	PCB IMPACTED DEBRIS	60238	013193661JJK	62,562.89
08/06/2014	PCB IMPACTED DEBRIS	60238	013193662JJK	44,200.00
08/06/2014	PCB IMPACTED DEBRIS	60238	013193663JJK	46,410.00
08/06/2014	PCB IMPACTED DEBRIS	60238	013193664JJK	58,423.56
08/06/2014	PCB IMPACTED DEBRIS	60238	013193665JJK	49,283.00
08/06/2014	PCB IMPACTED DEBRIS	60238	013193666JJK	47,957.00

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 9A

**DEMOLITION WASTE DISPOSAL SUMMARY - TSCA-REGULATED WASTE
THE ENVIRONMENTAL QUALITY COMPANY (EQ), WAYNE DISPOSAL LANDFILL
BELLEVILLE, MICHIGAN (FACILITY EPA ID MID048090633)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
08/06/2014	PCB IMPACTED DEBRIS	60238	013193667JJK	54,244.45
08/06/2014	PCB IMPACTED DEBRIS	60238	013193668JJK	49,946.00
08/06/2014	PCB IMPACTED DEBRIS	60238	013193669JJK	47,957.00
08/07/2014	PCB IMPACTED DEBRIS	60238	013193670JJK	49,884.12
08/07/2014	PCB IMPACTED DEBRIS	60238	013193671JJK	50,368.11
08/07/2014	PCB IMPACTED DEBRIS	60238	013193672JJK	50,830.00
08/07/2014	PCB IMPACTED DEBRIS	60238	013193673JJK	46,489.56
08/07/2014	PCB IMPACTED DEBRIS	60238	013193674JJK	74,678.11
08/07/2014	PCB IMPACTED DEBRIS	60238	013193675JJK	80,282.67
08/07/2014	PCB IMPACTED DEBRIS	60238	013193676JJK	44,200.00
08/07/2014	PCB IMPACTED DEBRIS	60238	013193677JJK	65,396.11
08/08/2014	PCB IMPACTED DEBRIS	60238	013402547JJK	44,597.80
08/08/2014	PCB IMPACTED DEBRIS	60238	013402548JJK	44,200.00
08/08/2014	PCB IMPACTED DEBRIS	60238	013402549JJK	41,990.00
08/08/2014	PCB IMPACTED DEBRIS	60238	013402550JJK	44,200.00
08/11/2014	PCB IMPACTED DEBRIS	60238	013402551JJK	73,471.45
08/11/2014	PCB IMPACTED DEBRIS	60238	013402552JJK	66,238.12
08/11/2014	PCB IMPACTED DEBRIS	60238	013402553JJK	48,178.00
08/11/2014	PCB IMPACTED DEBRIS	60238	013402554JJK	47,576.88
08/11/2014	PCB IMPACTED DEBRIS	60238	013402555JJK	47,360.30
08/11/2014	PCB IMPACTED DEBRIS	60238	013402556JJK	45,908.33
08/12/2014	PCB IMPACTED DEBRIS	60238	013402557JJK	44,588.96
08/12/2014	PCB IMPACTED DEBRIS	60238	013402558JJK	52,337.22
08/12/2014	PCB IMPACTED DEBRIS	60238	013402559JJK	58,467.76
08/12/2014	PCB IMPACTED DEBRIS	60238	013402560JJK	56,719.65
08/12/2014	PCB IMPACTED DEBRIS	60238	013402561JJK	49,101.78
08/12/2014	PCB IMPACTED DEBRIS	60238	013402562JJK	58,423.56
08/13/2014	PCB IMPACTED DEBRIS	60238	013402563JJK	68,127.67
08/13/2014	PCB IMPACTED DEBRIS	60238	013402564JJK	54,606.89
08/13/2014	PCB IMPACTED DEBRIS	60238	013402565JJK	44,421.00
08/13/2014	PCB IMPACTED DEBRIS	60238	013402566JJK	44,200.00
08/13/2014	PCB IMPACTED DEBRIS	60238	013402567JJK	46,509.45
08/13/2014	PCB IMPACTED DEBRIS	60238	013402568JJK	45,987.89
08/14/2014	PCB IMPACTED DEBRIS	60238	013402569JJK	48,138.22
08/14/2014	PCB IMPACTED DEBRIS	60238	013402570JJK	52,799.11
08/14/2014	PCB IMPACTED DEBRIS	60238	013402571JJK	59,811.44
08/14/2014	PCB IMPACTED DEBRIS	60238	013402572JJK	62,885.55
08/14/2014	PCB IMPACTED DEBRIS	60238	013402573JJK	53,943.89
08/14/2014	PCB IMPACTED DEBRIS	60238	013402574JJK	46,410.00
TOTAL (pounds)				7,180,128.67
TOTAL (tons)				3,590

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 9B

**DEMOLITION WASTE DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
ADVANCED DISPOSAL EMERALD PARK LANDFILL
MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Weight (Tons)
04/03/2014	FRIABLE ASBESTOS	524322	WSR14029	3.00
04/29/2014	NON-FRIABLE ASBESTOS	524326	ZZ00372323	4.00
05/27/2014	FRIABLE ASBESTOS	524322	WSR0017426	1.00
05/30/2014	NON-FRIABLE ASBESTOS	524326	ZZ00372324	4.00
05/27/2014	ASBESTOS SLUDGE	562447	WSR0017425	1.80
05/27/2014	ASBESTOS SLUDGE	562447	WSR0017425	0.40
10/24/2014	ASBESTOS SLUDGE	562447	WSR03106	0.23
04/29/2014	EX-NON FRIABLE ASBESTOS	EPL2014-007	1157184	4.15
05/30/2014	EX-NON FRIABLE ASBESTOS	EPL2014-007	1162260	3.90
04/03/2014	EX-38a FRIABLE ASBESTOS	EPL2014-008	1153200	2.83
05/29/2014	EX-38a FRIABLE ASBESTOS	EPL2014-008	1162157	1.75
04/24/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1156483	5.14
04/24/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1156521	3.32
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1159537	20.53
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1159556	18.03
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1159611	19.57
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1159619	18.68
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1159663	18.70
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1159672	19.69
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1160297	17.48
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1160327	14.24
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1160347	14.39
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1160360	15.98
05/19/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1160563	24.90
05/19/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1160597	31.48
05/20/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1160633	36.69
05/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1160870	31.28
05/22/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161279	20.84
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161431	33.24
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161444	20.62
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161457	19.75
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161474	35.13
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161485	18.76
05/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161812	15.85
05/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161874	18.41
05/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161935	21.65
05/29/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1161998	15.58
05/29/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1162063	21.57

Notes:

ACM - asbestos containing material
EPL - Emerald Park Landfill
NF - non-friable
TSCA - Toxic Substances Control Act

TABLE 9B

**DEMOLITION WASTE DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
ADVANCED DISPOSAL EMERALD PARK LANDFILL
MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Weight (Tons)
05/29/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1162124	22.50
05/30/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1162187	31.38
05/30/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1162269	23.65
05/30/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1162336	20.36
05/30/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1162399	35.71
06/04/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163235	23.21
06/04/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163310	32.08
06/05/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163386	37.80
06/05/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163443	29.57
06/05/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163500	31.05
06/05/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163563	25.46
06/06/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163616	24.84
06/06/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163670	28.09
06/06/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163720	26.86
06/06/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1163781	28.40
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1164024	23.34
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168595	23.80
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168623	22.53
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168630	24.17
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168674	21.59
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168684	25.73
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168718	20.99
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168734	19.35
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168773	19.26
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168818	20.86
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168855	19.74
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1168889	23.87
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1169634	23.13
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1169641	26.19
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043	1169676	27.34
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1159624	11.32
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1159625	11.06
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1159627	18.01
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1159682	18.97
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1159743	22.25
05/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1159745	12.82
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160099	10.93
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160109	12.71

Notes:

- ACM - asbestos containing material
- EPL - Emerald Park Landfill
- NF - non-friable
- TSCA - Toxic Substances Control Act

TABLE 9B

**DEMOLITION WASTE DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
ADVANCED DISPOSAL EMERALD PARK LANDFILL
MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Weight (Tons)
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160121	17.20
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160178	18.39
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160183	15.82
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160239	13.65
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160248	13.18
05/16/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160277	16.15
05/19/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160432	36.00
05/19/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160436	21.36
05/19/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160468	18.34
05/19/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160489	18.88
05/19/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160516	27.60
05/19/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160530	30.92
05/20/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160739	40.06
05/20/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160801	30.74
05/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160887	24.21
05/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160919	23.00
05/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160944	22.63
05/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160971	26.66
05/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1160998	21.07
05/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161039	27.89
05/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161069	21.88
05/22/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161110	29.85
05/22/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161128	23.95
05/22/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161172	28.21
05/22/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161190	25.48
05/22/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161219	31.40
05/22/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161282	25.97
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161327	24.30
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161334	19.34
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161341	23.78
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161390	27.61
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161397	20.01
05/23/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1161412	20.81
06/03/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1162894	27.22
06/03/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1162907	32.29
06/03/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1162948	27.89
06/03/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1162970	31.52
06/03/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163033	32.80

Notes:

ACM - asbestos containing material
EPL - Emerald Park Landfill
NF - non-friable
TSCA - Toxic Substances Control Act

TABLE 9B

DEMOLITION WASTE DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
 ADVANCED DISPOSAL EMERALD PARK LANDFILL
 MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Weight (Tons)
06/03/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163062	26.04
06/03/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163104	22.65
06/04/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163155	17.28
06/04/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163192	28.54
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163879	14.68
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163889	22.77
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163922	21.61
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163936	23.43
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163975	24.85
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1163986	25.68
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1164018	22.04
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1164074	19.29
06/09/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1164086	24.26
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168587	19.62
07/07/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168766	14.49
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168827	20.76
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168850	21.39
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168897	23.93
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168922	24.97
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168924	23.26
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168957	24.95
07/08/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1168963	23.82
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1169687	23.73
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1169728	27.49
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1169735	28.08
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1169768	26.01
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1169774	29.53
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1169817	25.20
07/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1169825	27.12
07/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1171670	16.69
07/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1171672	26.15
07/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1171702	24.21
07/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1171731	26.52
07/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1171755	28.00
07/28/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1171793	26.95
08/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174437	21.96
08/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174449	21.95
08/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174464	23.26
08/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174494	24.80
08/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174515	20.01
08/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174527	20.46
08/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174553	22.35
08/14/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174577	23.49
08/15/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174634	15.91
08/15/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174661	23.98
08/15/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1174709	24.91
11/21/2014	EX-37@ REMEDIATION WASTE	EPL2014-043 - NF ACM	1189506	1.23
TOTAL				3,467.84

Notes:
 ACM - asbestos containing material
 EPL - Emerald Park Landfill
 NF - non-friable
 TSCA - Toxic Substances Control Act

TABLE 9C

DEMOLITION WASTE DISPOSAL SUMMARY - UNIVERSAL AND OTHER REGULATED WASTE

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity		Disposal Facility	Disposal Facility EPA ID
4/22/2014	LEAD ACID BATTERIES	551127	ZZ00428666	20	LB	VES, PW	WID988566543
4/22/2014	MERCURY DEVICES/DEBRIS	551124	ZZ00428667	1	LB	VES, MF	WID003967148
4/22/2014	HYDRAULIC OIL	794137	ZZ00428667	15	GAL	VES, MF	WID003967148
4/22/2014	HYDRAULIC OIL	794137	ZZ00428667	55	GAL	VES, MF	WID003967148
4/22/2014	PCB LABPACKS (DCN)	550958	000928099VES	133.00	LB	VES, PA	TXD000838896
4/22/2014	PCB LABPACKS (HPN)	62174	000928099VES	280.67	LB	VES, PA	TXD000838896
4/22/2014	PCB LABPACKS (HPN)	62174	000928099VES	170.17	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	605.54	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	393.38	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	696.15	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	404.43	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	815.49	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	464.10	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	521.56	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	258.57	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	428.74	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	397.80	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	406.64	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	289.51	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	581.23	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	861.90	LB	VES, PA	TXD000838896
4/22/2014	PCB BALLASTS	502710	000928099VES	665.21	LB	VES, PA	TXD000838896
5/27/2014	PCB BALLASTS	502710	000720422VES	402.22	LB	VES, PA	TXD000838896
5/27/2014	PCB WASTE FLOOR SWEEPINGS W/ LEAD CHIPS	551904	000720422VES	5229.00	LB	VES, PA	TXD000838896
5/27/2014	FLUORESCENT BULBS IMPACTED WITH PCBS	550337	000720420VES	1,379	LB	CWM	ALD000622464
5/27/2014	MERCURY DEVICES/DEBRIS	551124	ZZ00206969	3	LB	VES, MF	WID003967148
5/27/2014	LEAD ACID BATTERIES	551127	ZZ00429702	100	LB	VES, PW	WID988566543
5/27/2014	NICAD BATTERIES	551128	ZZ00429702	3	LB	VES, PW	WID988566543
6/9/2014	CAR TIRES	564840	ZZ00429897	450	LB	VES, MF	WID003967148
6/9/2014	HYDRAULIC OIL	794137	ZZ00429897	55	GAL	VES, MF	WID003967148
10/24/2014	SPENT CARBON/WATER	611963	000850097VES	14882.14	LB	VES, PA	TXD000838896
10/24/2014	PCB SEDIMENT	482775	000850097VES	10055.50	LB	VES, PA	TXD000838896
10/24/2014	DECONTAMINATION RINSE WATER	613425	ZZ00419360	1,200	GAL	EPL	WIR000003012
10/24/2014	ASBESTOS SLUDGE	562447	WSR 03106	55	GAL	EPL	WIR000003012
10/24/2014	PCB SOIL	391226	000850110VES	220	LB	EQ	MID048090633

Notes:

- CWM - Chemical Waste Management, Inc., Emelle, Alabama
- EPL - Advanced Disposal Emerald Park Landfill, Muskego, Wisconsin
- EQ - The Environmental Quality Company, Wayne Disposal Landfill, Belleville, Michigan
- GAL - gallons
- LB - pounds
- MF - Menomonee Falls, Wisconsin
- PA - Port Arthur, Texas
- PCB - polychlorinated biphenyl
- PW - Port Washington, Wisconsin
- VES - Veolia Environmental Services Technical Solutions

TABLE 10

SUMMARY OF STORM WATER CHARACTERIZATION AND POST-TREATMENT VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Sample ID	PRE-TREATMENT CHARACTERIZATION											POST-TREATMENT VERIFICATION		NR 140 PAL/On-Site Discharge Criteria
	W-01-2013	W-02-2013	W-03-2013	W-04-2013	WC-01-2014	WC-02-2014	WC-04-2014*	WC-06/06A-2014	WC-07-2014	W-12-2014	W-13-2014	W-DIS01-2014	W-DIS02-2014	
Date Sampled	11/20/2013	11/20/2013	12/4/2013	12/4/2013	1/21/2014	2/19/2014	4/1/2014	5/6/2014	5/6/2014	6/19/2014	6/19/2014	3/31/2014	4/1/2014	
Location	north frac tanks	south frac tanks	north frac tanks	south frac tanks	boiler room	boiler room	boiler room	boiler room	cafeteria	cafeteria (after first carbon vessel)	cafeteria (after second carbon vessel)	north frac tanks	north frac tanks	
Discharge Area and Approximate Volume Discharged (gallons)	--	--	--	--	--	--	--	--	--	--	--	northwest (4,000)	northwest (4,000)	
Asbestos (MFL)	--	--	--	--	1.90	0.97	<0.19	<0.20	--	--	--	--	--	--
VOCs (µg/l)														
1,1-Dichloroethane	0.40	1.4	0.43	1.1	<5.0	--	<0.15	<5.0	0.42	<0.36	<0.36	<0.37	<0.37	85
cis-1,2-Dichloroethene	36.1	20.1	37.4	21.5	420	--	<0.17	130	15.9	<0.84	<0.84	<0.54	<0.54	7
Tetrachloroethene	<0.61	2.3	<0.61	1.7	17	--	<0.29	21	2.6	<0.59	<0.59	<0.61	<0.61	0.5
1,1,1-Trichloroethane	<0.94	3.2	<0.94	1.9	<7.3	--	<0.22	<7.3	<0.46	<0.46	<0.46	<0.94	<0.94	40
Trichloroethene	2.9	11.7	1.9	8.8	940	--	<0.17	1,000	23.1	<0.47	<0.47	<0.45	<0.45	0.5
Vinyl chloride	<0.61	<0.61	3.1	0.99	7.9	--	<0.22	<7.3	1.3	<0.58	<0.58	<0.61	<0.61	0.02
Detected PCBs (µg/l)														
Aroclor 1242	<0.11	<0.10	0.65	0.91	0.50	--	<0.23	<0.22	<0.10	<0.19	<0.19	<0.10	<0.10	--
Aroclor 1248	0.56	1.1	<0.15	<0.15	<0.10	--	<0.11	0.18	3.4	0.14	<0.13	<0.15	<0.15	--
Aroclor 1254	0.17	0.18	<0.074	<0.074	<0.16	--	<0.17	<0.16	<0.074	<0.16	<0.16	<0.074	<0.074	--
Aroclor 1260	<0.067	<0.063	<0.063	<0.064	<0.17	--	<0.18	<0.17	0.19	<0.19	<0.19	<0.064	<0.063	--
Total PCBs	0.73	1.28	0.65	0.91	0.50	--	<0.11	0.18	3.59	0.14	<0.13	<0.064	<0.063	0.003

Notes:
 refer to laboratory reports in Appendix 5 for data qualifiers
 -- - not analyzed, not established or not applicable
 * - sample ID changed from WC-03-2014 due to duplicate ID
 ** - an additional GAC vessel was added to the mobile storm water treatment system to address vinyl chloride breakthrough as documented in Progress Report #13 - June 2014 (dated 7-08-14)
 GAC - granular activated carbon
 MFL - million fibers per liter
 NR - no results reported due to re-extraction/analysis needed due to surrogate issues
 NR 140 - Wisconsin Administrative Code Chapter NR 140
 PAL - preventive action limit
 PCBs - polychlorinated biphenyls
 µg/l - micrograms per liter
 VOCs - volatile organic compounds (primary VOCs of concern are included in the table)

TABLE 10

SUMMARY OF STORM WATER CHARACTERIZATION AND POST-TREATMENT VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Sample ID	POST-TREATMENT VERIFICATION													NR 140 PAL/On-Site Discharge Criteria
	W-DIS03-2014	W-DIS04-2014	W-DIS05-2014	W-DIS06-2014	W-DIS07-2014	W-DIS08-2014	W-DIS09-2014	W-DIS10-2014	W-DIS11-2014	W-DIS12-2014	W-DIS13-2014	W-DIS14-2014	W-DIS15-2014	
Date Sampled	4/9/2014	4/11/2014	4/17/2014	4/21/2014	4/23/2014	4/28/2014	5/1/2014	5/1/2014	5/1/2014	5/5/2014	5/5/2014	5/5/2014	5/7/2014	
Location	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	poly tanks (boiler room water)	poly tanks (boiler room water)	north frac tanks	poly tanks (boiler room water)	poly tanks (boiler room water)	poly tanks (boiler room water)	north frac tanks	
Discharge Area and Approximate Volume Discharged (gallons)	northwest (4,000)	northwest (2,000)	northwest (5,500)	northwest (5,500)	northwest (4,000)	northwest (5,000)	northwest (1,500)	northwest (1,500)	northwest (1,000)	northwest (1,500)	northwest (1,500)	northwest (1,500)	northwest (2,000)	
Asbestos (MFL)	--	--	--	--	--	--	--	--	--	--	--	--	--	--
VOCs (µg/l)														
1,1-Dichloroethane	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.15	<0.15	<0.36	<0.15	<0.15	<0.15	<0.36	85
cis-1,2-Dichloroethene	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.17	<0.17	<0.84	<0.17	<0.17	<0.17	<0.84	7
Tetrachloroethene	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.29	<0.29	<0.59	<0.29	<0.29	<0.29	<0.59	0.5
1,1,1-Trichloroethane	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.22	<0.22	<0.46	<0.22	<0.22	<0.22	<0.46	40
Trichloroethene	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.17	<0.17	<0.47	<0.17	<0.17	<0.17	<0.47	0.5
Vinyl chloride	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.22	<0.22	<0.58	<0.22	<0.22	<0.22	<0.58	0.02
Detected PCBs (µg/l)														
Aroclor 1242	<0.10	<0.10	<0.10	<0.10	<0.10	<0.11	<0.22	<0.22	<0.10	NR	NR	NR	<0.10	--
Aroclor 1248	<0.15	<0.15	<0.15	<0.15	<0.15	<0.16	<0.10	<0.10	<0.15	NR	NR	NR	<0.15	--
Aroclor 1254	<0.074	<0.074	<0.074	<0.074	<0.074	<0.076	<0.16	<0.16	<0.075	NR	NR	NR	<0.075	--
Aroclor 1260	<0.063	<0.063	<0.064	<0.063	<0.064	<0.065	<0.17	<0.17	<0.063	NR	NR	NR	<0.063	--
Total PCBs	<0.063	<0.063	<0.064	<0.063	<0.064	<0.065	<0.10	<0.10	<0.063	NR	NR	NR	<0.063	0.003

Notes:
 refer to laboratory reports in Appendix 5 for data qualifiers
 -- - not analyzed, not established or not applicable
 * - sample ID changed from WC-03-2014 due to duplicate ID
 ** - an additional GAC vessel was added to the mobile storm water treatment system to address vinyl chloride breakthrough as documented in Progress Report #13 - June 2014 (dated 7-08-14)
 GAC - granular activated carbon
 MFL - million fibers per liter
 NR - no results reported due to re-extraction/analysis needed due to surrogate issues
 NR 140 - Wisconsin Administrative Code Chapter NR 140
 PAL - preventive action limit
 PCBs - polychlorinated biphenyls
 µg/l - micrograms per liter
 VOCs - volatile organic compounds (primary VOCs of concern are included in the table)

TABLE 10

SUMMARY OF STORM WATER CHARACTERIZATION AND POST-TREATMENT VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Sample ID	POST-TREATMENT VERIFICATION													NR 140 PAL/On-Site Discharge Criteria
	W-DIS16-2014	W-DIS17-2014	W-DIS18-2014	W-DIS19-2014	W-DIS20-2014	W-DIS21-2014	W-DIS22-2014	W-DIS23-2014	W-DIS24-2014	W-DIS25-2014	W-DIS26-2014	W-DIS27-2014	W-DIS28-2014	
Date Sampled	5/9/2014	5/12/2014	5/14/2014	5/16/2014	5/19/2014	5/21/2014	5/23/2014	5/28/2014	5/29/2014	6/2/2014	6/3/2014	6/4/2014	6/5/2014	
Location	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	poly tanks (boiler room water)	poly tanks (boiler room water)	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	
Discharge Area and Approximate Volume Discharged (gallons)	northwest (4,000)	northwest (4,000)	northwest (4,000)	northwest (4,000)	northwest (7,000)	northwest (7,000)	northwest (3,000)	northwest (1,500)	northwest (7,000)	northwest (6,000)	northwest (3,000) northeast (3,000)	northwest (3,000) northeast (7,000)	northwest (1,500) northeast (7,000)	
Asbestos (MFL)	--	--	--	--	--	--	<0.19	<0.19	--	--	--	--	--	--
VOCs (µg/l)														
1,1-Dichloroethane	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.15	<0.15	<0.36	<0.36	<0.36	<0.36	<0.36	85
cis-1,2-Dichloroethene	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.17	<0.17	<0.84	<0.84	<0.84	<0.84	<0.84	7
Tetrachloroethene	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.29	<0.29	<0.59	<0.59	<0.59	<0.59	<0.59	0.5
1,1,1-Trichloroethane	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.22	<0.22	<0.46	<0.46	<0.46	<0.46	<0.46	40
Trichloroethene	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.17	<0.17	<0.47	<0.47	<0.47	<0.47	<0.47	0.5
Vinyl chloride	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.22	<0.22	<0.58	<0.58	1.0**	1.0**	0.87 **	0.02
Detected PCBs (µg/l)														
Aroclor 1242	<0.10	<0.10	<0.11	<0.10	<0.10	<0.10	<0.22	<0.22	<0.19	<0.19	<0.19	<0.19	<0.19	--
Aroclor 1248	<0.15	<0.15	<0.16	<0.15	<0.15	<0.15	<0.10	<0.10	<0.13	<0.13	<0.13	<0.13	<0.13	--
Aroclor 1254	<0.074	<0.074	<0.077	<0.074	<0.073	<0.074	<0.16	<0.16	<0.17	<0.17	<0.17	<0.17	<0.17	--
Aroclor 1260	<0.063	<0.064	<0.060	<0.064	<0.062	<0.063	<0.17	<0.17	<0.19	<0.19	<0.19	<0.19	<0.19	--
Total PCBs	<0.063	<0.064	<0.060	<0.064	<0.062	<0.063	<0.10	<0.10	<0.13	<0.13	<0.13	<0.13	<0.13	0.003

Notes:
refer to laboratory reports in Appendix 5 for data qualifiers
-- - not analyzed, not established or not applicable
* - sample ID changed from WC-03-2014 due to duplicate ID
** - an additional GAC vessel was added to the mobile storm water treatment system to address vinyl chloride breakthrough as documented in Progress Report #13 - June 2014 (dated 7-08-14)
GAC - granular activated carbon
MFL - million fibers per liter
NR - no results reported due to re-extraction/analysis needed due to surrogate issues
NR 140 - Wisconsin Administrative Code Chapter NR 140
PAL - preventive action limit
PCBs - polychlorinated biphenyls
µg/l - micrograms per liter
VOCs - volatile organic compounds (primary VOCs of concern are included in the table)

TABLE 10

SUMMARY OF STORM WATER CHARACTERIZATION AND POST-TREATMENT VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Sample ID	POST-TREATMENT VERIFICATION													NR 140 PAL/On-Site Discharge Criteria
	W-DIS29-2014	W-DIS30-2014	W-DIS31-2014	W-DIS32-2014	W-DIS33-2014	W-DIS34-2014	W-DIS35-2014	W-DIS36-2014	W-DIS37-2014	W-DIS38-2014	W-DIS39-2014	W-DIS40-2014	W-DIS41-2014	
Date Sampled	6/9/2014	6/10/2014	6/10/2014	6/20/2014	6/23/2014	6/26/2014	6/27/2014	6/30/2014	7/1/2014	7/2/2014	7/3/2014	7/7/2014	7/8/2014	
Location	cafeteria	south frac tanks (between carbon vessels)	south frac tanks (after second carbon vessel)	south frac tanks	south frac tanks	south frac tanks	south frac tanks	south frac tanks (cafeteria water)	south frac tanks (cafeteria water)	south frac tanks (cafeteria water)	south frac tanks (cafeteria water)	south frac tanks (cafeteria water)	south frac tanks (cafeteria water)	
Discharge Area and Approximate Volume Discharged (gallons)	southeast (1,500)	southeast (1,500)		southeast (9,000)	southeast (6,000)	southeast (9,000)	southeast (9,000)	southeast (5,000)	southeast (9,000)	southeast (9,000)	southeast (9,000)	southeast (9,000)	southeast (9,000)	
Asbestos (MFL)	--	--	--	--	--	--	--	--	--	--	--	--	--	--
VOCs (µg/l)														
1,1-Dichloroethane	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.19	<0.36	<0.36	85
cis-1,2-Dichloroethene	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.12	<0.84	<0.84	7
Tetrachloroethene	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.17	<0.59	<0.59	0.5
1,1,1-Trichloroethane	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.20	<0.46	<0.46	40
Trichloroethene	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.19	<0.47	<0.47	0.5
Vinyl chloride	1.1**	1.4**	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.10	<0.58	<0.58	0.02
Detected PCBs (µg/l)														
Aroclor 1242	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.13	<0.19	<0.19	--
Aroclor 1248	<0.12	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.11	<0.12	<0.12	--
Aroclor 1254	<0.16	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.11	<0.16	<0.16	--
Aroclor 1260	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.11	<0.19	<0.19	--
Total PCBs	<0.12	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.11	<0.12	<0.12	0.003

Notes:
refer to laboratory reports in Appendix 5 for data qualifiers
-- - not analyzed, not established or not applicable
* - sample ID changed from WC-03-2014 due to duplicate ID
** - an additional GAC vessel was added to the mobile storm water treatment system to address vinyl chloride breakthrough as documented in Progress Report #13 - June 2014 (dated 7-08-14)
GAC - granular activated carbon
MFL - million fibers per liter
NR - no results reported due to re-extraction/analysis needed due to surrogate issues
NR 140 - Wisconsin Administrative Code Chapter NR 140
PAL - preventive action limit
PCBs - polychlorinated biphenyls
µg/l - micrograms per liter
VOCs - volatile organic compounds (primary VOCs of concern are included in the table)

TABLE 10

SUMMARY OF STORM WATER CHARACTERIZATION AND POST-TREATMENT VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

POST-TREATMENT VERIFICATION														NR 140 PAL/On-Site Discharge Criteria
Sample ID	W-DIS42-2014	W-DIS43-2014	W-DIS44-2014	W-DIS45-2014	W-DIS46-2014	W-DIS47-2014	W-DIS48-2014	W-DIS49-2014	W-DIS50-2014	W-DIS51-2014	W-DIS52-2014	W-DIS53-2014	W-DIS54-2014	
Date Sampled	7/9/2014	7/10/2014	7/11/2014	7/14/2014	7/15/2014	7/16/2014	7/17/2014	7/18/2014	7/21/2014	7/22/2014	7/23/2014	7/24/2014	7/25/2014	
Location	south frac tanks (cafeteria water)	south frac tanks (cafeteria water)	south frac tanks (cafeteria water)	south frac tanks (cafeteria water)	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	north frac tanks	
Discharge Area and Approximate Volume Discharged (gallons)	southeast (9,000)	southeast (9,000)	southeast (9,000)	southeast (8,000)	northwest (4,500) northeast (4,500)	northeast (9,000)	northwest (4,500) northeast (4,500)	northeast (9,000)	northwest (4,500) northeast (5,000)	northeast (9,000)	northwest (3,500) northeast (5,000)	northeast (9,000)	northwest (3,000) northeast (5,000)	
Asbestos (MFL)	--	--	--	--	--	--	--	--	--	--	--	--	--	--
VOCs (µg/l)														
1,1-Dichloroethane	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	<0.36	85
cis-1,2-Dichloroethene	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	<0.84	7
Tetrachloroethene	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	<0.59	0.5
1,1,1-Trichloroethane	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	<0.46	40
Trichloroethene	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	<0.47	0.5
Vinyl chloride	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	<0.58	0.02
Detected PCBs (µg/l)														
Aroclor 1242	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	--
Aroclor 1248	<0.12	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.12	<0.13	--
Aroclor 1254	<0.16	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.16	<0.17	--
Aroclor 1260	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	--
Total PCBs	<0.12	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.13	<0.12	<0.13	0.003

Notes:
 refer to laboratory reports in Appendix 5 for data qualifiers
 -- - not analyzed, not established or not applicable
 * - sample ID changed from WC-03-2014 due to duplicate ID
 ** - an additional GAC vessel was added to the mobile storm water treatment system to address vinyl chloride breakthrough as documented in Progress Report #13 - June 2014 (dated 7-08-14)
 GAC - granular activated carbon
 MFL - million fibers per liter
 NR - no results reported due to re-extraction/analysis needed due to surrogate issues
 NR 140 - Wisconsin Administrative Code Chapter NR 140
 PAL - preventive action limit
 PCBs - polychlorinated biphenyls
 µg/l - micrograms per liter
 VOCs - volatile organic compounds (primary VOCs of concern are included in the table)

TABLE 11

SUMMARY OF TUNNEL WATER POST-TREATMENT VERIFICATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Sample ID	W-T01-2014	W-T02-2014	W-T03-2014	W-T04-2014	W-T05-2014	W-T06-2014	W-T07-2014	W-T08-2014	W-T09-2014	W-T10-2014	W-T11-2014	W-T12-2014	W-T13-2014	Treatment Criteria ¹
Date Sampled	7/3/2014	7/3/2014	7/7/2014	7/8/2014	7/9/2014	7/15/2014	7/16/2014	7/16/2014	7/17/2014	7/17/2014	7/24/2014	7/31/2014	7/31/2014	
Detected RCRA Metals (µg/l)														
Arsenic	7.1	10	4.0	3.5	<2.4	4.6	3.3	3.9	3.1	3.0	2.2	1.7	2.9	--
Barium	110	110	91.5	72.0	52.5	76	50	51	37	34	51	54	54	--
Cadmium	0.21	<0.15	0.30	0.30	0.30	<0.15	<0.15	<0.15	<0.15	<0.15	<0.15	<0.15	<0.15	--
Chromium	0.84	<0.63	0.90	1.0	0.80	<0.63	<0.63	0.65	0.97	1.1	<0.63	<0.63	<0.63	--
Lead	1.1	0.68	3.2	3.2	3.2	0.63	0.83	1.3	0.95	0.86	0.10	<0.091	<0.091	--
Selenium	<0.69	0.96	<2.7	3.0	<2.7	<0.69	<0.69	<0.69	<0.69	<0.69	<0.69	<0.69	<0.69	--
Mercury	<0.072	0.30	<0.10	<0.10	<0.10	0.081	<0.072	<0.072	<0.072	<0.072	<0.072	<0.072	<0.072	--
VOCs (µg/l)														
Tetrachloroethene	<0.17	<0.17	<0.59	<0.59	<0.59	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	<0.17	5
Trichloroethene	<0.19	<0.19	<0.47	<0.47	<0.47	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	<0.19	5
Vinyl chloride	<0.10	<0.10	<0.58	<0.58	<0.58	<0.10	<0.10	<0.10	<0.10	<0.10	<0.10	<0.10	<0.10	0.2
Detected PCBs (µg/l)														
Aroclor 1248	0.61	0.38	0.19	0.35	0.42	0.35	0.48	0.57	0.51	0.62	0.19	<0.19	<0.19	--
Total PCBs	0.61	0.38	0.19	0.35	0.42	0.35	0.48	0.57	0.51	0.62	0.19	<0.19	<0.19	3

Notes:

refer to laboratory reports in Appendix 5 for data qualifiers

¹treatment criteria - PCBs < 3 µg/L and VOCs < NR 140 ESs as documented in USEPA-approved 17 June 2014 Demolition Plan Addendum No. 1

-- - no established treatment criteria

NR 140 ES - Wisconsin Administrative Code Chapter NR 140 enforcement standard

PCBs - polychlorinated biphenyls

RCRA - Resource Conservation and Recovery Act

µg/l - micrograms per liter

USEPA - United States Environmental Protection Agency

VOCs - volatile organic compounds (primary VOCs of concern are included in the table)

TABLE 12

**TUNNEL WATER DISPOSAL SUMMARY
 ADVANCED DISPOSAL EMERALD PARK LANDFILL
 MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (Gallons)
08/18/2014	TUNNEL WATER AFTER TREATMENT	578899	13066711	5000
08/18/2014	TUNNEL WATER AFTER TREATMENT	578899	13066712	5000
08/18/2014	TUNNEL WATER AFTER TREATMENT	578899	13066713	5000
08/18/2014	TUNNEL WATER AFTER TREATMENT	578899	13066714	5000
08/18/2014	TUNNEL WATER AFTER TREATMENT	578899	13066715	5000
08/18/2014	TUNNEL WATER AFTER TREATMENT	578899	13066716	5000
08/18/2014	TUNNEL WATER AFTER TREATMENT	578899	13066717	5000
08/18/2014	TUNNEL WATER AFTER TREATMENT	578899	13070002	5000
08/19/2014	TUNNEL WATER AFTER TREATMENT	578899	13066718	5000
08/19/2014	TUNNEL WATER AFTER TREATMENT	578899	13066719	5000
08/19/2014	TUNNEL WATER AFTER TREATMENT	578899	13066720	5000
08/19/2014	TUNNEL WATER AFTER TREATMENT	578899	13066721	1875
07/14/2014	TUNNEL WATER AFTER TREATMENT	578899	13066672	5000
07/14/2014	TUNNEL WATER AFTER TREATMENT	578899	13066673	5000
07/14/2014	TUNNEL WATER AFTER TREATMENT	578899	13066674	5000
07/14/2014	TUNNEL WATER AFTER TREATMENT	578899	13066701	5000
07/15/2014	TUNNEL WATER AFTER TREATMENT	578899	13066677	5000
07/15/2014	TUNNEL WATER AFTER TREATMENT	578899	13066678	5000
07/15/2014	TUNNEL WATER AFTER TREATMENT	578899	13066679	5000
07/15/2014	TUNNEL WATER AFTER TREATMENT	578899	13066680	5000
07/15/2014	TUNNEL WATER AFTER TREATMENT	578899	13066681	5000
07/15/2014	TUNNEL WATER AFTER TREATMENT	578899	13066682	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066675	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066683	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066684	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066685	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066686	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066687	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066688	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066689	5000
07/16/2014	TUNNEL WATER AFTER TREATMENT	578899	13066690	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066691	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066692	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066693	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066694	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066695	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066696	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066697	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066698	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066699	5000
07/21/2014	TUNNEL WATER AFTER TREATMENT	578899	13066700	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066702	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066703	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066704	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066705	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066706	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066707	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066708	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066709	5000
07/22/2014	TUNNEL WATER AFTER TREATMENT	578899	13066710	5000
TOTAL				246,875

TABLE 14A

SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
 HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
 ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
4/7/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659215WAS	45,740
4/7/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659216WAS	43,560
4/7/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659217WAS	43,600
4/7/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665745WAS	38,940
4/7/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659104WAS	42,660
4/7/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659105WAS	45,240
4/7/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659106WAS	44,540
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665746WAS	44,180
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665747WAS	41,500
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665748WAS	45,020
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659064WAS	43,240
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659210WAS	49,460
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659107WAS	43,240
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659108WAS	43,380
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659109WAS	48,900
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659110WAS	47,060
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659111WAS	50,120
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659112WAS	45,320
4/8/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659113WAS	46,440
4/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665752WAS	45,080
4/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665751WAS	45,380
4/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665753WAS	38,720
4/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665754WAS	40,260
4/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665755WAS	44,300
4/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665756WAS	45,340
4/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665758WAS	48,720
4/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665759WAS	44,720
4/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665757WAS	45,000
4/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665760WAS	45,860
4/17/2016	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665761WAS	47,120
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665762WAS	40,920
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665763WAS	44,060
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665764WAS	48,820
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659116WAS	46,700
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665765WAS	43,820
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665766WAS	44,320
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659117WAS	42,200
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659118WAS	45,520
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659119WAS	50,660
4/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659120WAS	47,620
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659212WAS	48,240
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659213WAS	48,300
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665767WAS	43,360
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659121WAS	46,600
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665768WAS	40,620
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665769WAS	39,320
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665770WAS	38,580
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659122WAS	45,500
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659123WAS	48,720

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
 HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
 ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
4/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659065WAS	44,180
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659214WAS	50,340
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659009WAS	50,180
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659010WAS	49,340
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659124WAS	47,380
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665771WAS	44,020
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659125WAS	45,000
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665772WAS	42,820
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665773WAS	44,680
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665774WAS	42,740
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665775WAS	39,700
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659126WAS	55,240
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659127WAS	47,220
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659128WAS	45,700
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659129WAS	46,980
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665776WAS	40,580
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659130WAS	45,140
4/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659131WAS	43,260
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659011WAS	51,040
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659012WAS	48,000
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659123WAS	48,720
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659013WAS	51,260
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659134WAS	46,200
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659133WAS	42,080
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665777WAS	44,100
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665778WAS	45,960
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665779WAS	46,600
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659014WAS	51,480
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659135WAS	47,580
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659136WAS	49,880
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659137WAS	45,900
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659138WAS	44,960
4/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659140WAS	47,580
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659015WAS	50,700
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659016WAS	50,500
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659066WAS	38,940
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659067WAS	40,340
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665783WAS	44,380
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665780WAS	45,340
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665781WAS	44,400
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665782WAS	46,400
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659017WAS	50,540
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659139WAS	42,760
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659141WAS	49,740
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659142WAS	45,760
4/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659143WAS	48,480
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659068WAS	37,680
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659069WAS	40,780
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665784WAS	44,120

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
 HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
 ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665785WAS	43,520
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665786WAS	47,380
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665787WAS	45,480
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665789WAS	45,840
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659222WAS	43,420
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665788WAS	43,180
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659144WAS	48,000
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659145WAS	44,480
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659146WAS	45,420
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659147WAS	48,400
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659223WAS	42,620
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659224WAS	44,760
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659148WAS	50,120
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659149WAS	43,680
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659018WAS	51,600
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665790WAS	47,200
4/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665791WAS	43,260
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665792WAS	43,340
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659070WAS	36,620
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665793WAS	46,980
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665794WAS	47,500
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665795WAS	45,420
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659225WAS	46,380
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659071WAS	41,500
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665796WAS	43,900
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665797WAS	45,440
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659019WAS	50,100
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659150WAS	47,720
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659151WAS	46,520
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659152WAS	47,620
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659226WAS	47,320
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659153WAS	49,500
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659154WAS	46,960
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659020WAS	50,480
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659227WAS	43,760
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659155WAS	48,660
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665798WAS	44,680
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659156WAS	45,300
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665799WAS	41,740
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665800WAS	44,380
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665801WAS	35,060
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659157WAS	51,080
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659228WAS	42,040
4/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659021WAS	49,960
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665348WAS	45,040
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665347WAS	39,920
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665346WAS	47,440
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665345WAS	48,540
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665344WAS	47,900

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
 HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
 ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659158WAS	44,440
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659072WAS	36,480
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659073WAS	40,260
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659229WAS	45,160
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659075WAS	43,340
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665343WAS	48,220
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665342WAS	46,020
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659230WAS	42,680
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659022WAS	50,660
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659159WAS	44,080
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659023WAS	50,740
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659160WAS	54,340
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659024WAS	47,260
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665341WAS	46,980
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659161WAS	48,960
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665340WAS	42,540
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659162WAS	44,720
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659163WAS	48,040
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659232WAS	43,900
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659233WAS	52,820
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659164WAS	42,960
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665339WAS	43,320
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665338WAS	39,520
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659165WAS	45,400
4/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659166WAS	47,500
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665336WAS	41,560
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665335WAS	45,820
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665337WAS	46,900
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659076WAS	39,380
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665334WAS	45,880
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665333WAS	46,440
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665332WAS	43,560
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665331WAS	42,920
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659167WAS	46,360
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659077WAS	43,080
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659025WAS	51,500
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659168WAS	45,640
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659026WAS	50,800
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665330WAS	45,420
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659169WAS	46,380
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665329WAS	36,240
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659170WAS	52,000
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659171WAS	47,940
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659234WAS	48,520
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659172WAS	45,540
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659235WAS	48,040
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665328WAS	42,000
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665327WAS	42,500
4/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665173WAS	49,560
APRIL TOTAL (pounds)				8,924,700
APRIL TOTAL (tons)				4,462.35

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665325WAS	41,420
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665326WAS	44,360
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665324WAS	46,320
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665323WAS	48,040
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665322WAS	48,020
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665321WAS	47,260
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659236WAS	44,180
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659174WAS	45,040
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665320WAS	50,280
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659078WAS	39,220
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659079WAS	43,200
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659028WAS	51,680
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659029WAS	50,180
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659030WAS	50,420
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659176WAS	41,580
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659237WAS	38,660
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659177WAS	49,760
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659178WAS	50,460
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659231WAS	52,040
05/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659179WAS	41,920
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659180WAS	50,160
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659181WAS	50,440
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665319WAS	46,000
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665318WAS	52,160
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665317WAS	47,780
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659238WAS	44,040
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665316WAS	47,000
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665315WAS	48,240
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665314WAS	46,100
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665313WAS	45,480
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659239WAS	49,800
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659182WAS	45,160
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659032WAS	54,100
05/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659240WAS	49,420
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665312WAS	44,700
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659183WAS	52,100
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659031WAS	50,840
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659033WAS	50,480
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659184WAS	47,680
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659185WAS	38,260
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	67019SWAS	45,600
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670196WAS	45,960
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670198WAS	41,480
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670197WAS	52,800
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670199WAS	44,140
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670200WAS	43,740
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659080WAS	39,000
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659186WAS	48,940
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659187WAS	53,020

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659188WAS	45,180
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659189WAS	47,360
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659241WAS	38,680
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659242WAS	48,700
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659190WAS	47,360
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659035WAS	47,940
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670201WAS	46,700
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659036WAS	51,060
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659037WAS	49,840
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659191WAS	42,520
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670202WAS	45,980
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659243WAS	43,400
05/05/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670203WAS	51,860
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659192WAS	47,260
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670204WAS	50,720
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670205WAS	43,300
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659193WAS	44,680
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659194WAS	44,220
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670206WAS	43,480
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670207WAS	43,120
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659195WAS	52,960
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659038WAS	47,260
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659196WAS	48,620
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659081WAS	36,760
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659197WAS	55,180
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659198WAS	52,480
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659199WAS	47,080
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659039WAS	49,160
05/06/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659200WAS	50,480
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670108WAS	45,460
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670209WAS	44,880
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670210WAS	49,920
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659040WAS	51,680
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659203WAS	49,720
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659201WAS	53,560
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659202WAS	45,780
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659244WAS	44,980
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670355WAS	48,380
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670211WAS	48,360
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670212WAS	43,220
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670359WAS	49,560
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659041WAS	51,020
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670213WAS	45,460
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670360WAS	48,440
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670361WAS	48,000
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659042WAS	50,080
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659082WAS	39,760
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670362WAS	47,700
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659245WAS	47,760

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670364WAS	50,700
05/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659043WAS	50,120
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670214WAS	41,260
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670215WAS	44,440
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670216WAS	45,560
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670217WAS	47,520
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659044WAS	51,200
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670365WAS	48,060
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659246WAS	44,220
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670218WAS	46,800
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670366WAS	44,440
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659045WAS	51,920
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670219WAS	44,060
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659247WAS	45,300
05/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670367WAS	42,720
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670220WAS	49,260
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670221WAS	45,680
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670222WAS	43,260
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659083WAS	39,840
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670368WAS	52,100
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670223WAS	45,640
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670371WAS	44,140
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670224WAS	44,820
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670225WAS	43,940
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670373WAS	44,980
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659046WAS	51,520
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670372WAS	40,680
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670374WAS	45,260
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670226WAS	46,980
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670375WAS	39,760
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659047WAS	50,600
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670376WAS	43,640
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670377WAS	47,200
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659248WAS	42,420
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670371WAS	49,680
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665422WAS	47,160
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670379WAS	44,700
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665423WAS	45,560
05/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659249WAS	43,480
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670227WAS	45,780
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670228WAS	44,180
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665421WAS	45,640
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659048WAS	52,560
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659049WAS	51,140
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665420WAS	44,360
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670229WAS	45,780
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659050WAS	51,960
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665419WAS	49,500
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665418WAS	41,100

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659084WAS	40,280
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665311WAS	45,100
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665417WAS	49,480
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665416WAS	44,320
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659250WAS	46,320
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665310WAS	46,080
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665415WAS	50,840
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	66S414WAS	45,340
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665413WAS	44,740
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659051WAS	49,020
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665309WAS	53,060
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665398WAS	52,220
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659052WAS	49,740
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665397WAS	51,420
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665396WAS	49,300
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	66539SWAS	52,260
05/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665394WAS	45,600
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665308WAS	45,580
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665393WAS	49,000
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659053WAS	51,100
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659054WAS	50,040
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665392WAS	59,720
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659085WAS	37,880
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665302WAS	46,420
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659055WAS	51,600
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665390WAS	42,880
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665304WAS	44,980
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665303WAS	44,440
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665391WAS	43,580
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665301WAS	46,040
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	66S389WAS	57,640
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	66S300WAS	45,940
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665388WAS	53,880
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665387WAS	54,280
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665386WAS	49,600
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659251WAS	46,500
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665385WAS	49,900
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659056WAS	48,700
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659086WAS	46,180
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665384WAS	48,300
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665383WAS	50,740
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665382WAS	53,400
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665381WAS	44,200
05/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659252WAS	42,640
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665299WAS	45,780
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665298WAS	44,140
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659057WAS	49,600
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665380WAS	50,320
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665296WAS	43,400

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665379WAS	43,760
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665297WAS	44,620
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659253WAS	44,600
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659058WAS	48,920
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659059WAS	47,900
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665378WAS	43,220
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665295WAS	41,740
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665294WAS	45,040
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659060WAS	52,500
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665293WAS	51,920
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665377WAS	50,020
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665376WAS	48,220
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665375WAS	48,320
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659255WAS	46,280
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659087WAS	36,420
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665374WAS	50,600
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665411WAS	49,220
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665412WAS	50,100
05/14/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659256WAS	36,300
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665292WAS	49,140
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665291WAS	43,280
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665290WAS	46,300
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659061WAS	50,620
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659062WAS	49,840
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659063WAS	52,820
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665289WAS	44,760
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665410WAS	43,020
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665409WAS	53,860
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665408WAS	43,880
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665407WAS	41,940
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665406WAS	51,740
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659257WAS	45,440
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659088WAS	34,560
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665405WAS	49,520
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665404WAS	50,420
05/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659258WAS	42,840
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665288WAS	44,560
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665287WAS	45,820
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665286WAS	45,760
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665402WAS	54,620
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665403WAS	50,400
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665285WAS	42,680
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665284WAS	47,980
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665400WAS	51,860
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665283WAS	48,000
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665401WAS	52,080
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659259WAS	45,820
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659089WAS	39,520
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665399WAS	48,460

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665373WAS	46,240
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670258WAS	48,820
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665372WAS	49,720
05/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670259WAS	53,020
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665282WAS	45,740
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665281WAS	46,300
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665280WAS	45,240
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670260WAS	49,580
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670261WAS	52,160
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665371WAS	46,740
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665370WAS	55,100
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665369WAS	46,820
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665279WAS	44,260
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670262WAS	52,320
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665368WAS	47,860
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665367WAS	42,140
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665278WAS	43,140
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665366WAS	54,340
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665365WAS	48,340
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665364WAS	47,800
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665363WAS	47,900
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665362WAS	44,580
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665361WAS	47,100
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670263WAS	50,180
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665359WAS	51,920
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665361WAS	51,460
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659260WAS	47,340
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670264WAS	53,400
05/19/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659261WAS	43,320
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665277WAS	45,280
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665276WAS	42,680
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665275WAS	46,960
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670265WAS	49,560
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670266WAS	52,780
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665356WAS	53,460
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665355WAS	51,280
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665354WAS	56,020
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665358WAS	53,160
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665357WAS	42,360
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665274WAS	42,440
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665352WAS	42,980
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665353WAS	53,780
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670267WAS	50,360
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665273WAS	43,040
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665351WAS	44,160
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665350WAS	54,180
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670268WAS	50,300
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665349WAS	51,380
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665925WAS	56,480

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665924WAS	52,480
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659262WAS	43,320
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665923WAS	50,440
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665922WAS	49,400
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665921WAS	50,320
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670269WAS	51,560
05/20/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659263WAS	41,800
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665272WAS	47,220
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665271WAS	46,600
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665865WAS	44,900
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670270WAS	51,060
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670272WAS	51,900
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670271WAS	51,400
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665920WAS	57,280
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665919WAS	57,260
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665918WAS	48,020
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665864WAS	51,860
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665917WAS	57,780
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665863WAS	46,200
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665916WAS	48,780
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665915WAS	46,740
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665914WAS	45,040
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665862WAS	45,680
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665913WAS	51,180
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670273WAS	51,100
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665912WAS	54,380
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665911WAS	56,500
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665910WAS	48,980
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665909WAS	49,240
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665908WAS	46,700
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665907WAS	57,240
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670274WAS	51,900
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659264WAS	54,420
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665906WAS	55,200
05/21/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659265WAS	47,520
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665861WAS	56,540
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670275WAS	49,240
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665905WAS	55,180
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665904WAS	57,020
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665903WAS	45,920
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670276WAS	51,000
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665860WAS	47,060
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665859WAS	47,000
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665858WAS	45,640
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665902WAS	59,220
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665857WAS	44,560
05/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659266WAS	44,180
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665856WAS	45,100
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665854WAS	44,700

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665853WAS	53,420
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665852WAS	50,000
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665855WAS	47,240
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665900WAS	43,440
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665899WAS	47,660
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665898WAS	43,660
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665901WAS	54,180
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665851WAS	42,280
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665897WAS	43,480
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665850WAS	45,840
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665896WAS	44,120
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659267WAS	42,780
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670278WAS	50,500
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670277WAS	49,320
05/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670279WAS	50,360
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665849WAS	44,420
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665848WAS	44,680
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665847WAS	44,540
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665846WAS	43,960
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665845WAS	46,720
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665895WAS	44,460
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670280WAS	50,620
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665894WAS	47,960
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665893WAS	48,640
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665892WAS	47,460
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665891WAS	46,460
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665890WAS	49,420
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665844WAS	44,900
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665889WAS	50,920
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665888WAS	50,220
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665887WAS	47,360
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659268WAS	40,800
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665886WAS	51,280
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665885WAS	57,180
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665884WAS	51,960
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665883WAS	48,120
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665882WAS	47,860
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659269WAS	47,680
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670281WAS	51,100
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670282WAS	51,460
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670283WAS	50,740
05/27/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665881WAS	52,840
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665843WAS	48,000
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665842WAS	48,180
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665841WAS	51,240
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665840WAS	53,040
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665839WAS	47,200
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665880WAS	46,620
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665879WAS	47,840

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670284WAS	57,060
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665878WAS	54,580
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665877WAS	49,940
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665875WAS	57,340
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665876WAS	45,780
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665874WAS	43,260
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665871WAS	47,020
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665872WAS	53,940
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659270WAS	41,120
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665873WAS	46,560
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665870WAS	56,260
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665869WAS	54,540
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665868WAS	50,960
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670285WAS	51,700
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665867WAS	47,480
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670286WAS	50,020
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670287WAS	42,360
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	659271WAS	48,340
05/28/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676142WAS	46,000
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665838WAS	44,220
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665837WAS	45,460
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665836WAS	41,800
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665866WAS	41,800
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676082WAS	42,240
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676081WAS	47,000
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676077WAS	42,900
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676141WAS	42,400
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665834WAS	42,780
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665833WAS	46,000
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676076WAS	39,280
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676075WAS	47,800
05/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676140WAS	42,900
MAY TOTAL (pounds)				20,227,380
MAY TOTAL (tons)				10,113.69
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665832WAS	44,320
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665831WAS	44,140
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665830WAS	46,960
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665829WAS	51,760
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676074WAS	46,300
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670288WAS	51,920
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670373WAS	45,040
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676072WAS	38,500
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665828WAS	44,960
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676071WAS	45,520
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676070WAS	46,200
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670289WAS	50,320
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665005WAS	51,740
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676068WAS	51,320
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676069WAS	50,100

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
06/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676067WAS	50,480
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665827WAS	47,120
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665826WAS	48,420
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	66582SWAS	41,200
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	666004WAS	50,220
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676066WAS	42,480
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	666003WAS	50,320
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676065WAS	44,280
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665823WAS	44,220
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676064WAS	41,420
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665822WAS	45,080
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676063WAS	45,520
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676062WAS	46,120
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676061WAS	55,180
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676059WAS	41,540
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676060WAS	44,540
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676139WAS	45,880
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676138WAS	41,840
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676058WAS	52,380
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676057WAS	42,040
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676056WAS	42,940
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	666002WAS	50,000
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	666001WAS	51,800
06/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676055WAS	44,660
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665821WAS	44,100
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	666000WAS	49,060
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665820WAS	46,260
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665999WAS	50,260
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676054WAS	47,020
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665819WAS	42,600
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676053WAS	45,840
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676052WAS	47,620
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676051WAS	45,300
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676049WAS	41,880
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676050WAS	41,380
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676048WAS	42,680
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665819WAS	45,980
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676047WAS	46,260
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676046WAS	45,200
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	66599BWAS	49,720
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665997WAS	52,440
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676045WAS	52,500
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676044WAS	52,320
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676043WAS	48,820
06/03/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676042WAS	45,160
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665817WAS	44,760
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665816WAS	44,040
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665814WAS	50,680
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665815WAS	43,820

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

**Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin**

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675041WAS	49,980
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665995WAS	51,780
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676040WAS	55,780
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665996WAS	49,880
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676039WAS	48,540
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665813WAS	44,920
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676038WAS	51,720
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676037WAS	49,640
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676036WAS	48,440
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676035WAS	46,220
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676034WAS	47,160
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676033WAS	50,360
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665812WAS	48,120
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665994WAS	51,660
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665993WAS	51,900
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676031WAS	51,140
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676032WAS	52,180
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665811WAS	45,940
06/04/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665810WAS	47,780
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665809WAS	44,060
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665808WAS	45,320
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676030WAS	44,420
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676029WAS	52,800
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676028WAS	58,000
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676027WAS	49,540
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665807WAS	42,900
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665992WAS	50,440
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665991WAS	52,220
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665990WAS	50,360
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676026WAS	50,380
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676025WAS	48,980
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676024WAS	52,180
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676023WAS	47,900
06/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676022WAS	51,420
06/09/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676021WAS	49,060
06/09/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676019WAS	44,200
06/09/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676018WAS	44,400
06/09/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	665806WAS	43,900
06/09/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676017WAS	46,700
06/09/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675015WAS	42,180
06/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675015WAS	46,240
06/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676013WAS	46,780
06/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676014WAS	45,820
06/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676009WAS	46,100
06/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676010WAS	47,880
06/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676011WAS	44,800
06/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676012WAS	48,700
06/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676004WAS	48,220
06/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676006WAS	45,260

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
06/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676005WAS	44,440
06/11/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676007WAS	44,880
06/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676008WAS	44,400
06/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675999WAS	43,860
06/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676000WAS	42,460
06/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676001WAS	44,940
06/12/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676002WAS	45,940
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	676003WAS	42,420
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670381WAS	46,780
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	673998WAS	45,640
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675997WAS	46,800
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675996WAS	45,980
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675994WAS	43,760
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670382WAS	49,240
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675995WAS	46,860
06/15/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675993WAS	46,260
06/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670383WAS	53,800
06/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670384WAS	47,640
06/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670385WAS	49,380
06/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670386WAS	49,520
06/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670387WAS	45,040
06/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675991WAS	47,440
06/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675990WAS	43,560
06/16/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675989WAS	41,440
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675988WAS	44,460
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670388WAS	52,580
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670389WAS	60,080
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675987WAS	44,760
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670390WAS	46,840
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670391WAS	44,000
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670392WAS	42,960
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675986WAS	45,000
06/17/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670394WAS	51,560
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675985WAS	45,500
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675984WAS	45,620
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670393WAS	50,080
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670395WAS	45,440
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670396WAS	44,440
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675983WAS	43,220
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670397WAS	43,220
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670398WAS	48,860
06/18/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670399WAS	52,420
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675979WAS	47,620
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670402WAS	44,120
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670404WAS	47,980
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670401WAS	43,980
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670400WAS	46,360
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675981WAS	47,180
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670403WAS	50,360

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675980WAS	46,200
06/22/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670405WAS	47,100
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675982WAS	44,960
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675978WAS	47,340
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670406WAS	42,420
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670407WAS	46,800
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670408WAS	44,060
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670409WAS	49,120
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670410WAS	58,360
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675977WAS	46,220
06/23/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670411WAS	46,740
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675976WAS	47,620
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670416WAS	47,160
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675975WAS	47,440
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670412WAS	44,980
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670414WAS	48,580
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670413WAS	48,900
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670415WAS	47,560
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675974WAS	45,680
06/24/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670417WAS	48,620
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675973WAS	46,360
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670418WAS	46,320
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670419WAS	48,140
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670423WAS	47,040
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670424WAS	47,660
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670425WAS	45,720
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675971WAS	45,860
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	675970WAS	48,580
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670426WAS	52,020
06/25/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670420WAS	53,460
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670230WAS	47,240
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670231WAS	44,480
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670421WAS	45,420
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670422WAS	43,860
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670427WAS	45,380
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670428WAS	46,220
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670429WAS	48,500
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670430WAS	44,000
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670233WAS	45,340
06/26/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670431WAS	51,520
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670237WAS	46,500
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670432WAS	44,820
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670433WAS	55,020
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670434WAS	41,960
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670435WAS	48,100
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670238WAS	48,900
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670436WAS	44,820
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670239WAS	45,260
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670437WAS	48,200

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14A

**SOIL DISPOSAL SUMMARY - TSCA-REGULATED WASTE
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL
ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678443WAS	52,280
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678444WAS	51,180
06/29/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678445WAS	51,500
06/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670240WAS	44,940
06/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670241WAS	45,940
06/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678446WAS	53,860
06/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678447WAS	53,440
06/30/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670242WAS	45,920
JUNE TOTAL (pounds)				10,351,520
JUNE TOTAL (tons)				5,175.76
07/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670243WAS	46,160
07/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670244WAS	46,560
07/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670245WAS	44,860
07/01/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670246WAS	44,580
07/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670247WAS	49,120
07/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670248WAS	45,580
07/02/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670249WAS	45,400
07/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678448WAS	47,920
07/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678449WAS	48,860
07/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678450WAS	48,560
07/07/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678451WAS	51,180
07/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678452WAS	51,220
07/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678453WAS	51,760
07/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678454WAS	50,760
07/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678455WAS	49,860
07/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678456WAS	56,380
07/08/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678457WAS	47,440
07/09/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670250WAS	50,180
07/09/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670251WAS	47,960
07/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670252WAS	46,680
07/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670253WAS	45,180
07/10/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670254WAS	49,920
07/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	670255WAS	45,320
07/13/2015	PCB REMEDIATION WASTE SOIL AND CONCRETE	143435-2	678413WAS	45,800
JULY TOTAL (pounds)				1,157,240
JULY TOTAL (tons)				578.62
TOTAL (tons)				20,330.42

Notes:

PCB - polychlorinated biphenyl

TSCA - Toxic Substances Control Act

TABLE 14B

**SOIL DISPOSAL SUMMARY - TSCA AND RCRA-REGULATED WASTE
VEOLIA ENVIRONMENTAL SERVICES INCINERATION FACILITY
PORT ARTHUR, TEXAS (FACILITY EPA ID TXD000838896)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
04/06/2015	PCB/VOC SOIL	749227	665734WAS	44,760
04/06/2015	PCB/VOC SOIL	749227	665735WAS	43,340
04/06/2015	PCB/VOC SOIL	749227	665736WAS	43,660
04/06/2015	PCB/VOC SOIL	749227	665737WAS	43,440
04/20/2015	PCB/VOC SOIL	749227	665738WAS	44,420
04/20/2015	PCB/VOC SOIL	749227	665739WAS	41,140
04/27/2015	PCB/VOC SOIL	749227	665740WAS	44,000
04/27/2015	PCB/VOC SOIL	749227	665741WAS	44,000
TOTAL (pounds)				348,760
TOTAL (tons)				174.38

Notes:

PCB - polychlorinated biphenyl

RCRA - Resource Conservation and Recovery Act

TSCA - Toxic Substances Control Act

VOC - volatile organic compound

TABLE 14C

SOIL DISPOSAL SUMMARY - RCRA-REGULATED WASTE

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Ship Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
HERITAGE ENVIRONMENTAL SERVICES INCINERATOR FACILITY, EAST LIVERPOOL, OHIO (FACILITY EPA ID OHD980613541)				
05/11/2015	RW,PCE&TCE-IMPACTED	927410	659414WAS	39,600
05/11/2015	RW,PCE&TCE-IMPACTED	927410	659415WAS	39,960
05/11/2015	RW,PCE&TCE-IMPACTED	927410	659439WAS	51,280
05/11/2015	RW,PCE&TCE-IMPACTED	927410	659440WAS	48,720
05/11/2015	RW,PCE&TCE-IMPACTED	927410	659441WAS	44,080
05/12/2015	RW,PCE&TCE-IMPACTED	927410	659416WAS	37,700
05/12/2015	RW,PCE&TCE-IMPACTED	927410	659442WAS	46,420
05/12/2015	RW,PCE&TCE-IMPACTED	927410	659443WAS	47,300
05/13/2015	RW,PCE&TCE-IMPACTED	927410	659417WAS	40,160
05/13/2015	RW,PCE&TCE-IMPACTED	927410	659418WAS	41,500
05/13/2015	RW,PCE&TCE-IMPACTED	927410	659445WAS	47,260
05/13/2015	RW,PCE&TCE-IMPACTED	927410	659446WAS	49,040
05/14/2015	RW,PCE&TCE-IMPACTED	927410	659419WAS	37,340
05/14/2015	RW,PCE&TCE-IMPACTED	927410	659444WAS	46,240
05/14/2015	RW,PCE&TCE-IMPACTED	927410	659447WAS	55,860
TOTAL (pounds)				672,460
TOTAL (tons)				336.23
HERITAGE ENVIRONMENTAL SERVICES SUBTITLE C LANDFILL, ROACHDALE, INDIANA (FACILITY EPA ID IND980503890)				
05/15/2015	REMEDIATION PCE AND TCE-IMPACTED SOIL	938481	668095WAS	46,140
05/15/2015	REMEDIATION PCE AND TCE-IMPACTED SOIL	938481	668096WAS	47,100
05/15/2015	REMEDIATION PCE AND TCE-IMPACTED SOIL	938481	668097WAS	48,700
TOTAL (pounds)				141,940
TOTAL (tons)				70.97

Notes:

PCE - tetrachloroethene

RCRA - Resource Conservation and Recovery Act

RW - RCRA waste

TCE - trichloroethene

TABLE 14D

**SOIL/DEBRIS DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
ADVANCED DISPOSAL EMERALD PARK LANDFILL
MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Ship Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
05/20/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069440	15,300
05/20/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069441	54,020
05/20/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069442	16,260
05/28/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069444	14,460
05/28/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069445	26,500
05/28/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069446	38,660
05/28/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069447	39,220
05/28/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069448	49,080
05/28/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069449	47,560
05/28/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069450	46,760
05/28/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069451	44,420
MAY TOTAL (pounds)				392,240
MAY TOTAL (tons)				196.12
06/02/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069443	44,560
06/02/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069466	43,100
06/02/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069467	41,320
06/02/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069468	47,140
06/02/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069469	42,680
06/02/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069470	44,220
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069472	32,440
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069471	42,780
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	14069473	41,640
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069474	44,340
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069475	38,460
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069476	36,900
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069477	38,560
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069478	37,360
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069479	43,260
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069480	46,720
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069481	43,280
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069482	41,020
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069483	44,480
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069484	39,260
06/05/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069485	43,680
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069488	35,500
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069487	45,480
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069486	40,560
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069489	41,880

Notes:

RCRA - Resource Conservation and Recovery Act

TSCA - Toxic Substances Control Act

TABLE 14D

**SOIL/DEBRIS DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
ADVANCED DISPOSAL EMERALD PARK LANDFILL
MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Ship Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069490	50,320
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069452	45,400
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069453	45,540
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069454	47,500
06/08/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069455	55,860
06/09/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069456	52,720
06/09/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069457	50,500
06/09/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069458	51,160
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069459	39,900
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069461	51,440
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069460	37,520
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069462	58,760
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069643	34,680
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069464	40,940
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069465	42,900
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069491	40,900
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069492	33,000
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069493	34,200
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069494	35,580
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069496	39,100
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069495	44,360
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069497	38,640
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069498	31,120
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069499	34,600
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069500	46,120
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069501	42,040
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069502	43,140
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069503	44,920
06/17/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069504	51,660
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069505	17,800
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069506	35,460
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069507	37,760
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069S08	34,940
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069509	27,000
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069511	44,260
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069512	46,780
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069513	33,960
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069514	47,060

Notes:

RCRA - Resource Conservation and Recovery Act

TSCA - Toxic Substances Control Act

TABLE 14D

**SOIL/DEBRIS DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
ADVANCED DISPOSAL EMERALD PARK LANDFILL
MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Ship Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
06/18/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069516	53,840
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069515	47,360
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069517	52,220
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069518	52,400
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069519	50,240
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069520	51,460
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069528	47,320
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069529	46,100
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069530	50,360
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069532	45,660
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069522	52,360
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069523	40,980
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069521	45,340
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069524	47,680
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069525	45,420
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069526	46,160
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069531	46,000
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069527	45,340
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069533	39,760
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069534	40,480
06/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069535	36,260
06/26/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069536	49,700
06/26/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069539	50,300
06/26/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069538	32,240
06/26/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069537	44,560
06/26/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069582	42,240
06/26/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069583	41,440
06/26/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069584	25,140
06/26/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069585	43,380
JUNE TOTAL (pounds)				3,941,900
JUNE TOTAL (tons)				1,970.95
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069590	29,040
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069591	39,120
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069592	40,280
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069593	43,460
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069594	34,440
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069595	35,660
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069596	42,240

Notes:

RCRA - Resource Conservation and Recovery Act

TSCA - Toxic Substances Control Act

TABLE 14D

**SOIL/DEBRIS DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
ADVANCED DISPOSAL EMERALD PARK LANDFILL
MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Ship Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069597	39,480
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069598	39,920
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069599	36,300
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069600	38,360
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069601	40,660
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069602	40,200
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069603	38,440
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069604	39,040
07/10/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069605	38,860
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069606	42,400
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069607	41,400
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069609	42,860
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069611	48,600
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069610	48,160
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069612	51,520
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069614	53,000
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069615	41,440
07/15/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069516	42,440
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069651	47,780
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069652	39,960
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069650	40,200
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069649	42,940
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069648	46,800
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069653	40,100
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069654	49,640
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069655	48,340
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069656	50,080
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069657	50,320
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069659	47,620
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069660	47,400
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069658	43,980
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069661	41,800
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069662	47,340
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069663	45,420
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069664	43,740
07/30/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069665	46,780
JULY TOTAL (pounds)				1,847,560
JULY TOTAL (tons)				923.78

Notes:

RCRA - Resource Conservation and Recovery Act

TSCA - Toxic Substances Control Act

TABLE 14D

**SOIL/DEBRIS DISPOSAL SUMMARY - NON-TSCA-REGULATED WASTE
ADVANCED DISPOSAL EMERALD PARK LANDFILL
MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)**

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Ship Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (pounds)
08/03/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069666	38,720
08/03/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	16069667	39,120
08/03/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069668	45,600
08/03/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069669	15,700
08/07/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069670	47,160
08/07/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069671	49,220
08/07/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069672	42,160
08/07/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069673	50,240
08/07/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069674	48,480
08/07/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069675	54,020
08/07/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069676	24,460
08/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069586	11,960
08/25/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069587	35,860
AUGUST TOTAL (pounds)				502,700
AUGUST TOTAL (tons)				251.35
09/14/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069588	32,140
09/14/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13065889	29,020
09/14/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069617	48,660
09/14/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069847	46,020
09/14/2015	NON-TSCA, NON-RCRA DEBRIS	EPL2015-039	13069645	48,660
SEPTEMBER TOTAL (pounds)				204,500
SEPTEMBER TOTAL (tons)				102.25
TOTAL (tons)				3,444.45

Notes:

RCRA - Resource Conservation and Recovery Act

TSCA - Toxic Substances Control Act

TABLE 15A

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - OFF-SITE UNSATURATED PCB AND CVOC-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					CVOCs		
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]	PCE [µg/kg]	TCE [µg/kg]
			NORTHING	EASTING										
VW-1246C	6/18/2015	north off-Site	15654601.60	1399067.75	644.5	T3-N	sidewall	<0.010	0.10	<0.010	<0.0055	0.10	--	--
VW-1247C	6/18/2015		15654601.35	1399077.75	644.5	U3-N	sidewall	<0.010	0.12	<0.010	<0.0055	0.12	--	--
VW-1248C	6/18/2015		15654596.35	1399082.75	644.5	U3-E	sidewall	<0.011	0.18	<0.011	0.22	0.40	--	--
VW-1249C	6/18/2015		15654591.35	1399077.75	644.5	U3-S	sidewall	<0.011	0.30	<0.011	<0.0059	0.30	--	--
VW-1304C	6/19/2015		15654595.58	1399102.74	641.0	X3-W	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29	--	--
VW-1305C	6/19/2015		15654602.58	1399107.74	641.0	X3-N	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	--	--
VW-1306C	6/19/2015		15654602.33	1399117.74	640.0	Y3-N	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	--	--
VW-1307C	6/19/2015		15654602.07	1399127.73	640.0	Z3	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	--	--
VW-1308C	6/19/2015		15654601.82	1399135.73	640.0	AA3-N	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	--	--
VW-1309C	6/19/2015		15654594.82	1399138.73	640.0	AA3	sidewall	<0.56	<0.67	<0.56	<0.30	<0.30	--	--
VW-51309C*	6/19/2015		15654594.82	1399138.73	640.0	AA3	sidewall	<0.54	<0.65	<0.54	<0.29	<0.29	--	--
VW-1310C	6/19/2015		15654589.82	1399137.73	640.0	AA3-S	sidewall	<0.54	<0.65	<0.54	<0.29	<0.29	--	--
VW-1311C	6/19/2015		15654590.07	1399127.73	642.0	Z3-S	sidewall	<0.54	<0.65	<0.54	<0.29	<0.29	--	--
VW-1312C	6/19/2015		15654590.33	1399117.74	643.0	Y3-S	sidewall	<0.54	<0.65	<0.54	<0.30	<0.30	--	--
VW-1313C	6/19/2015		15654590.58	1399107.74	643.0	X3-S	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29	--	--
VB-1314C	6/19/2015		15654595.07	1399127.73	639.5	Z3	base	<0.52	<0.63	<0.52	<0.29	<0.29	--	--
VB-1315C	6/19/2015		15654595.33	1399117.74	639.5	Y3	base	<0.51	<0.62	<0.51	<0.28	<0.28	--	--
VB-1316C	6/19/2015		15654595.58	1399107.74	639.5	X3	base	<0.52	<0.63	<0.52	<0.28	<0.28	--	--
VB-1317C	6/19/2015		15654592.32	1399135.23	639.5	AA3	base	<0.54	<0.65	<0.54	<0.29	<0.29	--	--
VW-1432C	6/24/2015		15654603.13	1399007.77	643.0	N3-N	sidewall	<0.010	3.2	<0.010	<0.0057	3.2 ¹	--	--
VW-1433C	6/24/2015		15654598.63	1398982.78	643.5	L3-W	sidewall	<0.010	0.099	<0.010	<0.0056	0.099	--	--
VW-1434C	6/24/2015		15654603.63	1398987.78	643.5	L3-N	sidewall	<0.010	1.0	<0.010	<0.0057	1.0 ¹	--	--
VW-1435C	6/24/2015		15654603.38	1398997.77	643.5	M3-N	sidewall	<0.010	0.95	<0.010	<0.0055	0.95	--	--
VW-1436C	6/24/2015		15654608.61	1399028.02	643.5	P2-N	sidewall	<0.010	7.8	<0.010	0.39	8.19 ¹	--	--
VW-1437C	6/24/2015		15654608.87	1399018.02	643.5	O2-N	sidewall	<0.010	16	<0.010	0.89	16.89 ¹	--	--
VW-1438C	6/24/2015		15654593.13	1399007.77	642.6	N3-S	sidewall	<0.0098	87	<0.0098	3.6	90.6 ²	--	--
VW-51438C*	6/24/2015		15654593.13	1399007.77	642.6	N3-S	sidewall	<0.0098	63	<0.0098	2.5		--	--
VW-1439C	6/24/2015		15654612.36	1399038.02	643.3	Q2-N	sidewall	<0.010	0.14	<0.010	<0.0055	0.14	--	--
VW-1440C	6/24/2015		15654612.11	1399048.01	643.3	R2-N	sidewall	<0.0099	0.049	<0.0099	<0.0054	0.049	--	--
VW-1442C	6/24/2015		15654593.38	1398997.77	643.3	M3-S	sidewall	<0.0099	0.45	<0.0099	<0.0054	0.45	--	--
VW-1445C	6/24/2015		15654593.63	1398987.78	643.0	L3-S	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	--	--
VW-1465C	6/25/2015		15654599.10	1399072.75	640.0	T3-E	sidewall	<0.010	0.045	<0.010	<0.0056	0.045	--	--
VW-1468C	6/25/2015		15654591.60	1399067.75	641.0	T3-S	sidewall	<0.010	0.11	<0.010	<0.0056	0.11	--	--
VW-1469C	6/25/2015		15654601.60	1399067.75	641.0	T3-N	sidewall	<0.010	0.37	<0.010	<0.0056	0.37	--	--
VW-51469C*	6/25/2015	15654601.60	1399067.75	641.0	T3-N	sidewall	<0.010	0.19	<0.010	<0.0056		--	--	
VB-1516C	7/1/2015	east off-Site (mid-central sewer area)	15654252.64	1399219.06	634.0	JJ37	base	<1.0	260	<1.0	22	282 ²	--	--
VW-1517C	7/1/2015		15654257.64	1399219.06	635.0	JJ37-N	sidewall	<0.010	0.20	<0.010	0.02	0.22	--	--
VW-1518C	7/1/2015		15654245.14	1399219.06	635.0	JJ37-S	sidewall	<0.010	1.2	<0.010	0.19	1.39 ¹	--	--
VW-1535C	7/2/2015		15654242.65	1399216.30	637.0	JJ38	sidewall	<0.011	0.68	<0.011	0.13	0.81	--	--
VB-1536C	7/2/2015		15654250.14	1399216.56	631.9	JJ37	base	<0.010	0.036	<0.010	<0.0055	0.036	--	--
VW-1564C	7/7/2015		15654613.63	1398988.03	643.0	L2-N	sidewall	<0.010	<0.013	<0.010	<0.0057	<0.0057	--	--
VW-1565C	7/7/2015		15654613.12	1399008.03	643.0	N2-N	sidewall	<0.010	0.024	<0.010	<0.0055	0.024	--	--
VW-1566C	7/7/2015	15654612.87	1399018.02	643.0	O2-N	sidewall	<0.0099	<0.012	<0.0099	<0.0054	<0.0054	--	--	
VW-1567C	7/7/2015	15654612.61	1399028.02	643.0	P2-N	sidewall	<0.010	<0.012	<0.010	<0.0055	<0.0055	--	--	
VB-1605C	7/9/2015	east off-Site	15654192.66	1399217.53	639.0	JJ43	base	<0.11	32	<0.11	4.8	36.8 ¹	--	--
VB-1606C	7/9/2015		15654192.41	1399227.53	639.0	KK43	base	<0.010	2.6	<0.010	0.88	3.48 ¹	--	--
VB-1607C	7/9/2015		15654192.15	1399234.52	639.0	LL43	base	<0.0099	1.4	<0.0099	0.55	1.95 ¹	--	--
VB-1608C	7/9/2015		15654182.66	1399217.28	639.0	JJ44	base	<4.3	1,300	<4.3	<2.4	1,300 ²	--	--
VB-1609C	7/9/2015		15654172.16	1399234.02	639.0	LL45	base	<0.011	1.1	<0.011	0.56	1.66 ¹	--	--
USEPA RESIDENTIAL RSL											22,000	910		

Notes:

	shading: verification sample concentration greater than off-Site soil removal criteria; additional soil removal and subsequent additional verification sample collection conducted at this location
¹	total PCBs > 1 mg/kg (greater than off-Site PCB-impacted soil removal criterion)
²	total PCBs > 50 mg/kg (greater than location criteria for on-Site placement within Clay Cap Area)
³	CVOCs > USEPA residential RSL (greater than off-Site CVOC-impacted soil removal criterion)
⁴	> 10 x the landfill disposal restriction (60,000 µg/kg)

refer to laboratory reports in Appendix 5 for data qualifiers

-- not analyzed or not applicable

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

*** - sample was collected just inside the property boundary; therefore, CVOC concentrations were compared to the industrial RSLs

CVOCs - chlorinated volatile organic compounds

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

PCE - tetrachloroethene

RSL - USEPA Regional Screening Level

TCE - trichloroethene

µg/kg - micrograms per kilogram

USEPA - United States Environmental Protection Agency

VB - verification base sample

VW - verification wall sample

TABLE 15A

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - OFF-SITE UNSATURATED PCB AND CVOC-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					CVOCs		
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOR 1242 [mg/kg]	AROCOR 1248 [mg/kg]	AROCOR 1254 [mg/kg]	AROCOR 1260 [mg/kg]	TOTAL [mg/kg]	PCE [µg/kg]	TCE [µg/kg]
			NORTHING	EASTING										
VB-1610C	7/9/2015	east off-Site	15654152.42	1399226.51	639.0	KK47	base	<0.011	0.69	<0.011	0.80	1.49 ¹	--	--
VB-1611C	7/9/2015		15654142.68	1399216.26	639.0	JJ48	base	<0.012	0.55	<0.012	0.26	0.81	--	--
VB-1612C	7/9/2015		15654162.67	1399216.77	639.0	JJ46	base	<0.011	0.024	<0.011	0.02	0.044	--	--
VB-1613C	7/9/2015		15654182.16	1399234.27	639.0	LL44	base	<0.052	11	<0.052	2.0	13 ¹	--	--
VB-1614C	7/9/2015		15654172.41	1399227.02	639.0	KK45	base	<0.011	0.69	<0.011	0.44	1.13 ¹	--	--
VB-1615C	7/9/2015		15654142.42	1399226.26	639.0	KK48	base	<0.011	0.18	<0.011	0.22	0.40	--	--
VB-1616C	7/9/2015		15654182.41	1399227.27	639.0	KK44	base	<0.22	78	<0.22	9.5	87.5 ²	--	--
VB-1617C	7/9/2015		15654172.67	1399214.02	639.0	JJ45	base	<0.054	9.7	<0.054	1.6	11.3 ¹	--	--
VB-1618C	7/9/2015		15654162.16	1399233.76	639.0	LL46	base	<0.011	0.51	<0.011	0.44	0.95	--	--
VB-1619C	7/9/2015		15654152.67	1399216.51	639.0	JJ47	base	<0.011	<0.013	<0.011	0.036	0.036	--	--
VB-51619C*	7/9/2015		15654152.67	1399216.51	639.0	JJ47	base	<0.011	<0.013	<0.011	0.034	0.036	--	--
VB-1620C	7/9/2015		15654142.17	1399233.25	639.0	LL48	base	<0.011	0.42	<0.011	0.26	0.68	--	--
VB-1621C	7/9/2015		15654152.17	1399233.51	639.0	LL47	base	<0.011	0.36	<0.011	<0.0061	0.36	--	--
VB-1622C	7/9/2015		15654162.42	1399226.77	639.0	KK46	base	<0.011	0.33	<0.011	<0.0061	0.33	--	--
VB-1623C	7/10/2015		15654182.41	1399227.27	639.0	KK44	base	<0.010	0.092	<0.010	<0.0057	0.092	--	--
VB-1624C	7/10/2015		15654182.66	1399217.28	639.0	JJ44	base	<0.010	<0.013	<0.010	<0.0057	<0.0057	--	--
VW-1625C	7/10/2015		15654182.66	1399212.28	637.5	JJ44-W	sidewall	<0.010	0.45	<0.010	<0.0057	0.45	--	--
VW-1626C	7/10/2015		15654182.41	1399235.27	637.0	KK44-E	sidewall	<0.010	<0.013	<0.010	<0.0057	<0.0057	--	--
VW-1627C	7/10/2015		15654172.67	1399212.02	639.0	JJ45-W	sidewall	<0.011	0.18	<0.011	0.042	0.222	--	--
VW-1628C	7/10/2015		15654172.16	1399237.02	639.0	LL45	sidewall	<0.010	0.18	<0.010	0.065	0.245	--	--
VW-1629C	7/10/2015		15654167.67	1399217.02	638.5	JJ45-S	sidewall	<0.011	<0.013	<0.011	<0.0058	<0.0058	--	--
VW-1630C	7/10/2015		15654192.15	1399235.52	639.0	LL43	sidewall	<0.010	0.24	<0.010	0.20	0.57	--	--
VW-51630C*	7/10/2015		15654192.15	1399235.52	639.0	LL43	sidewall	<0.010	0.31	<0.010	0.26	0.57	--	--
VW-1631C	7/10/2015		15654197.15	1399235.02	639.0	LL43-N	sidewall	<0.010	0.15	<0.010	0.12	0.27	--	--
VW-1632C	7/10/2015		15654167.16	1399234.52	639.0	LL45-S	sidewall	<0.010	0.51	<0.010	0.13	0.64	--	--
VW-1633C	7/10/2015		15654197.41	1399227.53	639.0	KK43-N	sidewall	<0.010	1.6	<0.010	0.44	2.04 ¹	--	--
VW-1634C	7/10/2015		15654147.42	1399226.51	638.5	KK47-S	sidewall	<0.010	<0.012	<0.010	<0.0056	<0.0056	--	--
VW-1635C	7/10/2015		15654192.66	1399212.53	639.0	JJ43-W	sidewall	<0.011	1.3	<0.011	0.61	1.91 ¹	--	--
VW-1636C	7/10/2015		15654152.42	1399221.51	639.0	KK47-W	sidewall	<0.010	<0.012	<0.010	<0.0057	<0.0057	--	--
VW-1637C	7/10/2015		15654167.41	1399227.02	639.0	KK45-S	sidewall	<0.011	0.036	<0.011	0.043	0.079	--	--
VW-1638C	7/10/2015		15654157.42	1399226.51	638.0	KK47-N	sidewall	<0.010	0.59	<0.010	0.67	1.26 ¹	--	--
VW-1639C	7/10/2015		15654152.42	1399231.51	638.0	KK47-E	sidewall	<0.011	<0.013	<0.011	0.016	0.016	--	--
VW-1640C	7/10/2015		15654197.66	1399217.53	639.0	JJ43-N	sidewall	<0.011	1.2	<0.011	0.41	1.61 ¹	--	--
VB-1641C	7/10/2015	15654192.41	1399227.53	638.3	KK43	base	<0.011	0.026	<0.011	0.028	0.054	--	--	
VB-1642C	7/10/2015	15654192.15	1399235.02	638.3	LL43	base	<0.010	0.10	<0.010	0.037	0.137	--	--	
VB-1643C	7/10/2015	15654192.66	1399217.53	638.3	JJ43	base	<0.011	0.59	<0.011	0.098	0.688	--	--	
VB-1644C	7/10/2015	15654172.41	1399227.02	637.9	KK45	base	<0.011	0.014	<0.011	0.015	0.029	--	--	
VB-1645C	7/10/2015	15654172.16	1399235.02	637.9	LL45	base	<0.010	0.029	<0.010	0.019	0.048	--	--	
VB-1646C	7/10/2015	15654172.67	1399217.02	637.9	JJ45	base	<0.011	<0.013	<0.011	<0.0058	<0.0058	--	--	
VB-1647C	7/10/2015	15654152.42	1399226.51	637.5	KK47	base	<0.011	<0.013	<0.011	<0.0059	<0.0059	--	--	
VB-1648C	7/10/2015	15654182.16	1399234.77	636.5	LL44	base	<0.010	0.13	<0.010	<0.0055	0.13	--	--	
VB-51648C*	7/10/2015	15654182.16	1399234.77	636.5	LL44	base	<0.011	<0.013	<0.011	<0.0059	<0.0059	--	--	
VB-1649C	7/14/2015	15654162.42	1399226.77	637.0	KK46	base	<0.011	0.05	<0.011	0.034	0.084	--	--	
VW-1650C	7/14/2015	15654162.42	1399221.77	637.5	KK46-W	sidewall	<0.010	<0.013	<0.010	<0.0057	<0.0057	--	--	
VW-1651C	7/14/2015	15654162.42	1399231.77	637.5	KK46-E	sidewall	<0.042	8.0	<0.042	1.8	9.8 ¹	--	--	
VB-1652C	7/14/2015	15654202.40	1399227.78	638.0	KK42	base	<0.010	0.043	<0.010	<0.0057	0.043	--	--	
VB-1653C	7/14/2015	15654202.66	1399217.79	638.0	JJ42	base	<0.011	<0.013	<0.011	<0.0058	<0.0058	--	--	
VW-1655C	7/14/2015	15654207.66	1399217.79	639.0	JJ42-N	sidewall	<0.011	1.7	<0.011	0.78	2.48 ¹	--	--	
USEPA RESIDENTIAL RSL												22,000	910	

Notes:

	shading: verification sample concentration greater than off-Site soil removal criteria; additional soil removal and subsequent additional verification sample collection conducted at this location
1	total PCBs > 1 mg/kg (greater than off-Site PCB-impacted soil removal criterion)
2	total PCBs > 50 mg/kg (greater than location criteria for on-Site placement within Clay Cap Area)
3	CVOCs > USEPA residential RSL (greater than off-Site CVOC-impacted soil removal criterion)
4	> 10 x the landfill disposal restriction (60,000 µg/kg)

refer to laboratory reports in Appendix 5 for data qualifiers

-- not analyzed or not applicable

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

*** - sample was collected just inside the property boundary; therefore, CVOC concentrations were compared to the industrial RSLs

CVOCs - chlorinated volatile organic compounds

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

PCE - tetrachloroethene

RSL - USEPA Regional Screening Level

TCE - trichloroethene

µg/kg - micrograms per kilogram

USEPA - United States Environmental Protection Agency

VB - verification base sample

VW - verification wall sample

TABLE 15A

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - OFF-SITE UNSATURATED PCB AND CVOC-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					CVOCs		
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]	PCE [µg/kg]	TCE [µg/kg]
			NORTHING	EASTING										
VW-1657C	7/14/2015	east off-Site	15654202.40	1399232.78	639.0	KK42-E	sidewall	<0.010	0.23	<0.010	0.19	0.42	--	--
VW-1658C	7/14/2015		15654207.40	1399227.78	639.0	KK42-N	sidewall	<0.011	0.21	<0.011	0.20	0.41	--	--
VB-1660C	7/14/2015		15654162.16	1399234.26	637.8	LL46	base	<0.011	1.6	<0.011	0.39	1.99 ¹	--	--
VW-1661C	7/14/2015		15654157.16	1399234.26	639.0	LL46-S	sidewall	<0.010	0.21	<0.010	0.17	0.38	--	--
VW-1662C	7/14/2015		15654162.16	1399236.76	639.0	LL46	sidewall	<0.011	0.98	<0.011	0.30	1.56 ¹	--	--
VW-51662C*	7/14/2015		15654162.16	1399236.76	639.0	LL46	sidewall	<0.011	1.2	<0.011	0.36	1.56 ¹	--	--
VB-1663C	7/14/2015		15654212.65	1399218.04	638.0	JJ41	base	<0.010	0.33	<0.010	0.098	0.428	--	--
VW-1664C	7/14/2015		15654162.16	1399241.76	639.0	LL46-E	sidewall	<0.010	0.074	<0.010	0.13	0.204	--	--
VW-1665C	7/14/2015		15654217.65	1399218.04	639.0	JJ41-N	sidewall	<0.010	0.23	<0.010	0.15	0.38	--	--
VB-1666C	7/14/2015		15654162.16	1399236.76	637.0	LL46	base	<0.010	1.7	<0.010	0.75	2.45 ¹	--	--
VW-1667C	7/14/2015		15654212.65	1399223.04	639.0	JJ41-E	sidewall	<0.010	0.71	<0.010	0.23	0.94	--	--
USEPA RESIDENTIAL RSL												22,000	910	

Notes:

	shading: verification sample concentration greater than off-Site soil removal criteria; additional soil removal and subsequent additional verification sample collection conducted at this location
1	total PCBs > 1 mg/kg (greater than off-Site PCB-impacted soil removal criterion)
2	total PCBs > 50 mg/kg (greater than location criteria for on-Site placement within Clay Cap Area)
3	CVOCs > USEPA residential RSL (greater than off-Site CVOC-impacted soil removal criterion)
4	> 10 x the landfill disposal restriction (60,000 µg/kg)

refer to laboratory reports in Appendix 5 for data qualifiers

-- - not analyzed or not applicable

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

*** - sample was collected just inside the property boundary; therefore, CVOC concentrations were compared to the industrial RSLs

CVOCs - chlorinated volatile organic compounds

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

PCE - tetrachloroethene

RSL - USEPA Regional Screening Level

TCE - trichloroethene

µg/kg - micrograms per kilogram

USEPA - United States Environmental Protection Agency

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VW-0005C	4/6/2015	on-Site (east-central)	15654395.35	1399212.62	636.0	II23	sidewall	<0.54	24	<0.54	1.4	25.4
VW-0037C	4/17/2015	on-Site (northeast)	15654532.81	1399213.68	636.5	II9	sidewall	<0.50	<0.61	<0.50	0.33	0.33
VW-5037C*	4/17/2015		15654532.81	1399213.68	636.5	II9	sidewall	<0.52	<0.62	<0.52	<0.28	0.33
VW-0038C	4/17/2015		15654522.81	1399212.92	636.5	II10	sidewall	<0.53	6.2	<0.53	0.57	6.77
VW-0039C	4/17/2015		15654512.81	1399212.67	636.5	II11	sidewall	<0.52	270	<0.52	19	289 ³
VW-0040C	4/17/2015		15654502.82	1399212.42	636.5	II12	sidewall	<0.56	96	<0.56	40	136 ³
VW-0041C	4/17/2015		15654492.82	1399212.16	636.5	II13	sidewall	<0.53	62	<0.53	11	73 ²
VW-0042C	4/20/2015		15654521.57	1399205.67	637.5	HH11-N	sidewall	<0.57	7.1	<0.57	1.4	8.8
VW-5042C*	4/20/2015		15654521.57	1399205.67	637.5	HH11-N	sidewall	<0.57	7.3	<0.57	1.5	8.8
VW-0043C	4/20/2015		15654513.07	1399200.67	636.5	HH11-W	sidewall	<0.54	240	<0.54	29	269 ³
VW-0044C	4/20/2015		15654503.07	1399200.42	636.5	HH12-W	sidewall	<0.53	130	<0.53	24	154 ³
VB-0062C	4/17/2015		15654532.81	1399216.18	633.2	II9	base	<0.54	<0.65	<0.54	<0.29	<0.29
VB-0063C	4/17/2015		15654522.81	1399215.92	633.2	II10	base	<0.52	2.6	<0.52	<0.29	2.6
VB-0064C	4/17/2015		15654512.81	1399215.67	633.2	II11	base	<0.52	110	<0.52	8.6	118.6 ³
VB-0065C	4/17/2015		15654502.82	1399215.42	633.2	II12	base	<0.52	<0.63	<0.52	<0.29	<0.29
VB-0066C	4/17/2015		15654492.82	1399215.16	633.2	II13	base	<0.52	1.5	<0.52	0.59	2.09
VB-0067C	4/20/2015		15654482.82	1399214.91	633.2	II14	base	<0.51	<0.62	<0.51	<0.28	<0.28
VB-0068C	4/20/2015		15654472.83	1399214.65	633.2	II15	base	<0.51	<0.61	<0.51	<0.28	<0.28
VW-0078C	4/20/2015		15654493.07	1399200.16	636.9	HH13-W	sidewall	<0.52	37	<0.52	3.6	40.6 ²
VW-0079C	4/20/2015		15654483.08	1399201.41	636.9	HH14-W	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-0080C	4/20/2015		15654473.08	1399202.16	637.0	HH15-W	sidewall	<0.50	<0.61	<0.50	<0.28	<0.28
VW-0081C	4/20/2015		15654468.08	1399204.66	637.2	HH15-S	sidewall	<0.52	12	<0.52	7.6	19.6
VW-0082C	4/20/2015		15654467.83	1399214.65	637.2	II15-S	sidewall	<0.55	3.9	<0.55	2.2	6.1
VB-0083C	4/20/2015		15654513.07	1399205.67	636.0	HH11	base	<0.52	8.1	<0.52	0.76	8.86
VB-0084C	4/20/2015		15654503.07	1399205.42	636.0	HH12	base	<0.55	<0.66	<0.55	<0.30	<0.30
VB-5084C*	4/20/2015		15654503.07	1399205.42	636.0	HH12	base	<0.55	<0.66	<0.55	<0.30	<0.30
VB-0085C	4/20/2015		15654493.07	1399205.16	635.4	HH13	base	<0.53	1.0	<0.53	0.64	1.64
VB-0086C	4/20/2015	15654483.08	1399204.91	635.4	HH14	base	<0.52	0.93	<0.52	0.59	1.52	
VB-0088C	4/20/2015	15654512.81	1399215.67	635.5	II11	base	<0.52	2.0	<0.52	<0.28	2.0	
VW-0093C	4/21/2015	15654513.58	1399190.68	638.5	FF11-E	sidewall	<0.55	190	<0.55	22	212 ³	
VW-0094C	4/21/2015	15654503.32	1399197.42	638.3	GG12	sidewall	<0.51	16	<0.51	2.4	18.4	
VW-0095C	4/21/2015	15654493.33	1399199.17	637.4	GG13	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29	
VW-0096C	4/21/2015	15654522.32	1399197.04	638.6	GG11	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0097C	4/21/2015	15654515.82	1399195.68	636.0	GG11	base	<0.55	<0.66	<0.55	<0.30	<0.30	
VB-0098C	4/21/2015	15654503.32	1399198.42	636.0	GG12	base	<0.56	<0.67	<0.56	<0.31	<0.31	
VB-0099C	4/21/2015	15654496.33	1399199.17	636.0	GG13	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0100C	4/22/2015	15654283.14	1399199.83	635.7	HH34	base	<0.55	4,300	<0.54	28	4,530 ³	
VB-5100C*	4/22/2015	15654283.14	1399199.83	635.7	HH34	base	<0.54	400	<0.55	230	4,530 ³	
VB-0101C	4/22/2015	15654283.39	1399189.83	635.7	GG34	base	<0.53	17	<0.53	1.5	18.5	
VB-0102C	4/22/2015	15654283.65	1399181.83	635.7	FF34	base	<0.50	310	<0.50	20	330 ³	
VB-0103C	4/22/2015	15654293.14	1399200.08	636.0	HH33	base	<0.50	<0.61	<0.50	<0.27	<0.27	
VB-0104C	4/22/2015	15654292.88	1399208.08	636.0	II33	base	<0.49	<0.59	<0.49	<0.27	<0.27	
VB-0105C	4/22/2015	15654302.88	1399208.33	636.0	II32	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0106C	4/22/2015	15654303.13	1399200.33	636.0	HH32	base	<0.52	<0.63	<0.52	<0.28	<0.28	
VB-0107C	4/22/2015	15654312.88	1399208.59	636.0	II31	base	<0.54	4.2	<0.54	<0.30	4.2	
VB-0108C	4/22/2015	15654313.13	1399200.59	636.0	HH31	base	<0.54	<0.66	<0.54	<0.30	<0.30	
VB-0109C	4/22/2015	15654322.87	1399208.84	636.0	II30	base	<0.54	<0.65	<0.54	<0.30	<0.30	
VB-0110C	4/22/2015	15654323.13	1399200.84	636.0	HH30	base	<0.54	<0.65	<0.54	<0.30	<0.30	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

1 total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
2 total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
3 total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-0111C	4/22/2015	on-Site (former courtyard)	15654332.87	1399209.09	636.0	II29	base	<0.54	1.1	<0.54	<0.30	1.1
VB-0112C	4/22/2015		15654333.12	1399201.10	636.0	HH29	base	<0.54	1.7	<0.54	<0.29	1.7
VB-0113C	4/22/2015		15654342.87	1399209.35	636.0	II28	base	<0.54	1.1	<0.54	<0.29	1.1
VB-0114C	4/22/2015		15654343.12	1399201.35	636.0	HH28	base	<0.53	290	<0.53	21	311 ³
VW-0119C	4/24/2015		15654302.88	1399212.83	637.5	II32	sidewall	<0.52	2.5	<0.52	<0.29	2.5
VW-0120C	4/24/2015		15654292.88	1399212.58	637.5	II33	sidewall	<0.54	46	<0.54	3.8	49.8
VW-0121C	4/24/2015		15654282.89	1399212.32	637.5	II34	sidewall	<0.53	2.3	<0.53	<0.29	2.3
VB-0122C	4/24/2015		15654282.89	1399209.82	634.0	II34	base	<0.51	300	<0.51	26	326 ³
VB-0123C	4/24/2015		15654283.14	1399199.83	634.0	HH34	base	<0.50	77	<0.50	5.7	82.7
VB-0124C	4/24/2015		15654283.39	1399189.83	634.0	GG34	base	<0.50	210	<0.50	31	241 ³
VB-0125C	4/24/2015		15654283.65	1399182.33	634.0	FF34	base	<0.50	600	<0.50	40	640 ³
VB-0132C	4/24/2015		15654343.38	1399191.35	632.0	GG28	base	<0.49	1.5	<0.49	<0.27	1.5
VB-0133C	4/24/2015		15654333.38	1399191.10	632.0	GG29	base	<0.50	180	<0.50	15	195 ³
VB-0134C	4/24/2015		15654343.63	1399181.36	632.0	FF28	base	<0.48	77	<0.48	5.8	82.8
VB-0135C	4/24/2015		15654333.63	1399181.10	632.0	FF29	base	<0.49	380	<0.49	28	408 ³
VB-0136C	4/24/2015		15654323.64	1399180.85	632.0	FF30	base	<0.49	520	<0.49	32	552 ³
VB-0137C	4/24/2015		15654323.38	1399190.85	632.0	GG30	base	<0.48	210	<0.48	16	226 ³
VB-0138C	4/24/2015		15654313.64	1399180.59	632.0	FF31	base	<0.50	3,000	<0.50	190	3,190 ³
VB-0139C	4/24/2015		15654313.39	1399190.59	632.0	GG31	base	<0.50	4.4	<0.50	0.49	4.89
VB-0140C	4/24/2015		15654303.64	1399180.34	632.0	FF32	base	<0.52	1,900	<0.52	130	2,030 ³
VB-0141C	4/24/2015		15654303.39	1399190.34	632.0	GG32	base	<0.49	390	<0.49	31	421 ³
VB-0142C	4/24/2015		15654293.65	1399182.09	632.0	FF33	base	<0.51	680	<0.51	54	734 ³
VB-0143C	4/24/2015		15654293.39	1399190.08	632.0	GG33	base	<0.49	180	<0.49	16	196 ³
VW-0144C	4/24/2015		15654333.38	1399196.10	634.0	GG29-E	sidewall	<0.51	120	<0.51	13	133 ³
VW-0145C	4/24/2015		15654323.38	1399195.85	634.0	GG30-E	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-0146C	4/24/2015		15654313.39	1399195.59	634.0	GG31-E	sidewall	<0.53	7.6	<0.53	<0.29	7.6
VW-0147C	4/24/2015		15654303.39	1399195.34	634.0	GG32-E	sidewall	<0.50	6.8	<0.50	0.70	7.5
VW-0148C	4/24/2015		15654293.39	1399195.08	634.0	GG33-E	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VW-0149C	4/24/2015		15654288.39	1399190.08	634.0	GG33-S	sidewall	<0.49	<0.59	<0.49	<0.27	<0.27
VW-0150C	4/24/2015		15654288.65	1399180.09	634.0	FF33-S	sidewall	<0.50	5,900	<0.50	370	6,270 ³
VW-0151C	4/24/2015		15654520.49	1399187.68	638.0	FF11-N	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28
VW-0152C	4/24/2015		15654518.83	1399178.18	638.0	EE11-N	sidewall	<0.52	71	<0.52	6.3	77.3 ²
VW-0153C	4/24/2015	15654507.66	1399183.51	638.0	FF11-S	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-0154C	4/24/2015	15654507.83	1399178.18	638.0	EE11-S	sidewall	<0.53	44	<0.53	<0.29	44 ²	
VB-0155C	4/24/2015	15654513.58	1399185.68	636.0	FF11	base	<0.56	<0.67	<0.56	<0.30	<0.30	
VB-0156C	4/24/2015	15654513.83	1399175.68	636.0	EE11	base	<0.52	17	<0.52	<0.29	17	
VB-0157C	4/24/2015	15654521.58	1399165.94	636.0	DD10	base	<0.57	140	<0.57	<0.31	140 ³	
VB-5157C*	4/24/2015	15654521.58	1399165.94	636.0	DD10	base	<0.58	22	<0.58	<0.32		
VB-0158C	4/24/2015	15654514.08	1399165.69	636.0	DD11	base	<11	2,100	<11	420	2,520 ³	
VW-0159C	4/24/2015	15654509.08	1399165.69	638.0	DD11-S	sidewall	<0.55	50	<0.55	4.1	54.1 ²	
VW-0160C	4/24/2015	15654514.08	1399160.69	638.0	DD11-W	sidewall	<0.52	230	<0.52	<0.29	230 ³	
VW-0161C	4/24/2015	15654521.58	1399160.94	638.0	DD10-W	sidewall	<0.54	31	<0.54	<0.30	31 ²	
VW-0162C	4/24/2015	15654529.28	1399166.07	640.0	DD10	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-0163C	4/24/2015	15654504.37	1399165.31	640.0	DD12	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	

Notes:
 shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil) additional soil removal and subsequent additional verification sample collection conducted at this location
 1 total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
 2 total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
 3 total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
 PCBs - polychlorinated biphenyls
 VB - verification base sample
 VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOR 1242	AROCOR 1248	AROCOR 1254	AROCOR 1260	TOTAL	
			NORTHING	EASTING				[mg/kg]	[mg/kg]	[mg/kg]	[mg/kg]	[mg/kg]	
VB-0166C	4/27/2015	on-Site (former courtyard)	15654285.39	1399209.82	635.0	II34	base	<0.50	51	<0.50	4.7	55.7	
VB-0167C	4/27/2015		15654280.39	1399209.82	634.0	II34	base	<0.49	1.4	<0.49	<0.27	1.4	
VB-0168C	4/27/2015		15654283.39	1399189.83	632.0	GG34	base	<2.5	730	<2.5	64	794 ³	
VB-0169C	4/27/2015		15654283.65	1399179.83	631.0	FF34	base	<10	3,200	<10	260	3,460 ³	
VB-0170C	4/27/2015		15654293.39	1399190.08	632.0	GG33	base	<0.49	51	<0.49	4.4	55.4	
VB-0171C	4/28/2015		15654313.64	1399180.59	630.0	FF31	base	<0.54	210	<0.54	17	227 ³	
VB-0172C	4/28/2015		15654303.39	1399190.34	630.0	GG32	base	<0.54	100	<0.54	8.2	108.2 ³	
VB-0173C	4/28/2015		15654303.64	1399180.34	630.0	FF32	base	<0.55	190	<0.55	15	205 ³	
VB-0174C	4/28/2015		15654293.65	1399180.09	631.0	FF33	base	<0.55	4.4	<0.55	<0.30	4.4	
VB-0175C	4/29/2015	on-Site (east-central)	15654276.41	1399169.58	626.0	EE35	base	<0.48	1.1	<0.48	<0.26	1.1	
VB-0176C	4/29/2015		15654283.90	1399169.84	626.0	EE34	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0177C	4/29/2015		15654276.66	1399159.58	626.0	DD35	base	<0.48	<0.57	<0.48	<0.26	<0.26	
VB-0178C	4/29/2015		15654284.16	1399159.84	626.0	DD34	base	<0.48	<0.57	<0.48	<0.26	<0.26	
VB-0179C	4/29/2015		15654276.92	1399149.59	626.0	CC35	base	<0.47	0.87	<0.47	<0.26	0.87	
VB-0180C	4/29/2015		15654284.41	1399149.84	626.0	CC34	base	<0.47	<0.57	<0.47	<0.26	<0.26	
VW-0181C	4/29/2015		15654274.42	1399149.59	629.0	CC35	sidewall	<0.52	17	<0.52	1.5	18.5	
VW-0182C	4/29/2015		15654274.16	1399159.58	629.0	DD35	sidewall	<0.54	220	<0.54	17	237 ³	
VW-0183C	4/29/2015		15654273.91	1399169.58	629.0	EE35	sidewall	<0.54	16	<0.54	1.4	17.4	
VW-0191C	4/30/2015	on-Site (northeast)	15654428.84	1399208.88	638.0	II20-N	sidewall	<0.53	63	<0.53	16	79	
VW-0192C	4/30/2015		15654402.85	1399207.87	638.0	II22-W	sidewall	<0.51	240	<0.51	31	271 ³	
VB-0193C	4/30/2015		15654423.10	1399205.88	636.5	HH20	base	<0.51	7.4	<0.51	3.9	11.3	
VB-0194C	4/30/2015		15654422.84	1399213.38	636.5	II20	base	<0.52	<0.63	<0.52	<0.29	<0.29	
VB-0195C	4/30/2015		15654413.10	1399205.63	636.5	HH21	base	<0.56	84	<0.56	14	98	
VB-0196C	4/30/2015		15654412.84	1399213.13	636.5	II21	base	<0.54	<0.65	<0.54	<0.30	<0.30	
VB-0197C	4/30/2015		15654403.10	1399205.38	636.5	HH22	base	<0.53	190	<0.53	23	213 ³	
VB-0198C	4/30/2015		15654402.85	1399212.87	636.5	II22	base	<0.54	1.5	<0.54	<0.29	1.5	
VW-0199C	5/1/2015		15654523.83	1399182.94	639.0	EE10-E	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-0200C	5/1/2015		15654528.83	1399175.94	639.0	EE10-N	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29	
VW-0201C	5/1/2015		15654529.33	1399158.44	640.0	CC10-N	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28	
VW-0202C	5/1/2015		15654524.33	1399153.44	639.5	CC10	sidewall	<0.55	110	<0.55	3.5	113.5 ³	
VW-0203C	5/1/2015		15654514.22	1399155.94	638.5	CC11	sidewall	<0.53	18	<0.53	0.84	18.84	
VW-0204C	5/1/2015		15654505.39	1399175.72	638.0	EE12-N	sidewall	<0.52	230	<0.52	<0.28	230 ³	
VB-0205C	5/1/2015		15654523.83	1399175.94	636.5	EE10	base	<0.51	58	<0.51	<0.28	58 ²	
VB-0206C	5/1/2015		15654522.91	1399165.95	636.5	DD10-N	base	<0.52	160	<0.52	<0.28	160 ³	
VB-5206C*	5/1/2015		15654522.91	1399165.95	636.5	DD10-N	base	<0.52	15	<0.52	<0.29	160 ³	
VB-0207C	5/1/2015		15654524.33	1399155.94	636.5	CC10	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0208C	5/1/2015		15654514.30	1399158.34	636.5	CC11	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-5208C*	5/1/2015		15654514.30	1399158.34	636.5	CC11	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VB-0209C	5/1/2015		15654514.08	1399165.69	636.5	DD11	base	<0.52	1.6	<0.52	<0.29	1.6	
VB-0212C	5/1/2015		on-Site (former courtyard)	15654343.12	1399201.35	633.0	HH28	base	<0.51	<0.62	<0.51	<0.28	<0.28
VB-5212C*	5/1/2015			15654343.12	1399201.35	633.0	HH28	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-0213C	5/1/2015	15654333.38		1399191.10	629.1	GG29	base	<0.49	<0.59	<0.49	<0.27	<0.27	
VB-0214C	5/1/2015	15654333.63		1399181.10	628.0	FF29	base	<0.49	810	<0.49	49	859 ³	
VB-0215C	5/1/2015	15654323.64		1399180.85	628.0	FF30	base	<0.51	170	<0.51	11	752 ³	
VB-5215C*	5/1/2015	15654323.64		1399180.85	628.0	FF30	base	<0.50	720	<0.50	32	752 ³	
VB-0216C	5/1/2015	15654323.38		1399190.85	628.0	GG30	base	<0.49	<0.59	<0.49	<0.27	<0.27	
VB-0217C	5/1/2015	15654313.64		1399180.59	628.0	FF31	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0218C	5/1/2015	15654303.64		1399180.34	629.0	FF32	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0219C	5/1/2015	15654303.39		1399190.34	628.2	GG32	base	<0.48	1.5	<0.48	<0.26	1.5	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]	
			NORTHING	EASTING									
VW-0220C	5/1/2015	on-Site (former courtyard)	15654293.65	1399180.09	627.0	FF33	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-0221C	5/4/2015		15654347.87	1399211.35	638.0	II28-N	sidewall	<0.50	780	<0.50	59	839 ³	
VB-0222C	5/4/2015		15654342.87	1399211.35	636.0	II28	base	<0.53	1.7	<0.53	<0.29	1.7	
VB-0223C	5/4/2015		15654283.39	1399189.83	630.5	GG34	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-0224C	5/4/2015		15654283.65	1399179.83	630.5	FF34	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-0225C	5/4/2015	on-Site (east-central)	15654304.66	1399142.85	627.0	BB32	base	<0.47	0.63	<0.47	<0.26	0.63	
VB-0226C	5/4/2015		15654294.66	1399142.60	626.0	BB33	base	<0.48	<0.57	<0.48	<0.26	<0.26	
VB-0227C	5/4/2015		15654294.41	1399150.10	626.0	CC33	base	<0.47	1.3	<0.47	<0.26	1.3	
VW-0228C	5/4/2015	on-Site (former courtyard)	15654283.65	1399179.83	628.5	FF34	sidewall	<0.48	<0.57	<0.48	<0.26	<0.26	
VB-0229C	5/4/2015	on-Site (east-central)	15654304.41	1399150.35	626.0	CC32	base	<0.48	<0.57	<0.48	<0.26	<0.26	
VB-0230C	5/4/2015		15654294.15	1399160.09	626.0	DD33	base	<0.48	<0.57	<0.48	<0.26	<0.26	
VB-0231C	5/4/2015		15654304.15	1399160.35	626.0	DD32	base	<0.48	<0.57	<0.48	<0.26	<0.26	
VB-0232C	5/4/2015		15654293.90	1399170.09	626.0	EE33	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-0233C	5/4/2015		15654303.90	1399170.34	626.0	EE32	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-0234C	5/4/2015		15654303.64	1399180.34	628.0	FF32	sidewall	<0.55	<0.66	<0.55	<0.30	<0.30	
VW-0236C	5/5/2015	on-Site (northeast portion of former building footprint)	15654433.09	1399203.64	636.5	HH19	sidewall	<0.53	19	<0.53	3.9	22.9	
VW-0237C	5/5/2015		15654443.09	1399203.89	636.5	HH18	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-0238C	5/5/2015		15654453.09	1399205.15	636.5	HH17	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29	
VW-0239C	5/5/2015		15654459.09	1399209.15	636.5	HH17-N	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28	
VB-0241C	5/5/2015		15654433.09	1399208.64	634.5	HH19-E	base	<0.55	<0.66	<0.55	<0.30	<0.30	
VB-0242C	5/5/2015		15654443.09	1399208.89	634.5	HH18-E	base	<0.53	<0.63	<0.53	<0.29	<0.29	
VB-0243C	5/5/2015		15654453.09	1399209.15	634.5	HH17-E	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0244C	5/5/2015		on-Site (northeast)	15654523.83	1399175.94	635.5	EE10	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-0245C	5/5/2015			15654524.08	1399165.94	635.5	DD10	base	<0.52	6.5	<0.52	<0.28	6.5
VW-0246C	5/5/2015	15654501.33		1399175.43	638.0	EE12-S	sidewall	<0.54	26	<0.54	3.4	29.4 ²	
VW-0247C	5/5/2015	15654501.33		1399175.43	638.0	EE12-S	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VB-0248C	5/6/2015	on-Site (former courtyard)		15654333.63	1399181.10	626.5	FF29	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-0249C	5/6/2015		15654323.64	1399180.85	626.5	FF30	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0272C	5/7/2015	on-Site (east-central)	15654314.66	1399143.11	626.3	BB31	base	<0.47	15	<0.47	0.96	15.96	
VW-0273C	5/7/2015		15654314.66	1399140.61	629.3	BB31	sidewall	<9.7	2,600	<9.7	99	2,699 ³	
VW-0274C	5/7/2015		15654324.65	1399140.86	629.3	BB30	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VB-0275C	5/7/2015		15654314.40	1399150.60	626.3	CC31	base	<0.50	97	<0.50	6.0	103 ³	
VB-0276C	5/7/2015		15654324.40	1399150.86	626.3	CC30	base	<0.47	17	<0.47	<0.26	17	
VB-0277C	5/7/2015		15654314.15	1399160.60	626.3	DD31	base	<0.49	2.8	<0.49	<0.27	2.8	
VB-0278C	5/7/2015		15654324.14	1399160.86	626.3	DD30	base	<0.47	6.9	<0.47	<0.26	6.9	
VB-0279C	5/7/2015		15654313.89	1399170.60	626.3	EE31	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-0280C	5/7/2015		15654323.89	1399170.85	626.3	EE30	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0281C	5/7/2015		15654324.65	1399143.36	626.3	BB30	base	<0.48	5.6	<0.48	<0.26	5.6	
VB-0282C	5/7/2015		15654363.37	1399191.86	631.9	GG26	base	<0.49	<0.60	<0.49	<0.27	<0.27	
VB-0283C	5/7/2015		15654363.62	1399181.87	631.9	FF26	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0284C	5/7/2015		15654353.37	1399191.61	631.0	GG27	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-0285C	5/7/2015		15654353.63	1399181.61	631.8	FF27	base	<0.50	87	<0.50	5.4	92.4	
VW-0292C	5/8/2015		on-Site (northeast)	15654498.83	1399175.35	636.1	EE13	sidewall	<0.010	1.5	<0.010	0.52	2.02
VW-0310C	5/8/2015		on-Site (east-central)	15654334.65	1399141.12	629.0	BB29	sidewall	<2.6	810	<2.6	38	848 ³
VW-0311C	5/8/2015			15654344.65	1399141.37	629.0	BB28	sidewall	<0.51	410	<0.51	23	433 ³
VB-0312C	5/8/2015	15654334.65		1399143.12	626.0	BB29	base	<0.48	9.0	<0.48	<0.26	9.0	
VB-0313C	5/8/2015	15654344.65		1399143.37	626.0	BB28	base	<0.50	150	<0.50	9.0	159 ³	
VB-0314C	5/8/2015	15654342.39		1399151.37	626.0	CC28	base	<0.48	18	<0.48	1.2	55.6	
VB-5314C*	5/8/2015	15654342.39		1399151.37	626.0	CC28	base	<0.48	52	<0.48	3.6		

Notes:

	shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
1	total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
2	total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
3	total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs						
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]	
			NORTHING	EASTING									
VB-0315C	5/8/2015	on-Site (east-central)	15654293.65	1399180.09	627.0	FF33	base	<0.50	200	<0.50	12	212 ³	
VB-0316C	5/8/2015		15654347.87	1399211.35	638.0	II28-N	base	<0.48	23	<0.48	1.5	24.5	
VB-0317C	5/8/2015		15654342.87	1399211.35	636.0	II28	base	<0.47	<0.57	<0.47	<0.26	<0.26	
VB-0318C	5/8/2015		15654283.39	1399189.83	630.5	GG34	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-5318C*	5/8/2015		15654283.65	1399179.83	630.5	FF34	base	<0.48	<0.58	<0.48	<0.26		
VB-0319C	5/8/2015		15654304.66	1399142.85	627.0	BB32	base	<0.55	<0.67	<0.55	<0.30	<0.30	
VB-0320C	5/8/2015		15654294.66	1399142.60	626.0	BB33	base	<0.55	<0.66	<0.55	<0.30	<0.30	
VB-0321C	5/8/2015		15654294.41	1399150.10	626.0	CC33	base	<0.52	<0.63	<0.52	<0.28	<0.28	
VB-0322C	5/11/2015		15654283.65	1399179.83	628.5	FF34	base	<0.47	5.8	<0.47	<0.26	5.8	
VB-0330C	5/12/2015		15654304.41	1399150.35	626.0	CC32	base	<0.46	<0.56	<0.46	<0.25	<0.25	
VB-0331C	5/12/2015		15654294.15	1399160.09	626.0	DD33	base	<0.47	<0.57	<0.47	<0.26	<0.26	
VW-0332C	5/12/2015		15654304.15	1399160.35	626.0	DD32	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-0333C	5/12/2015		15654293.90	1399170.09	626.0	EE33	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-0334C	5/12/2015		15654303.90	1399170.34	626.0	EE32	sidewall	<5.2	1,300	<5.2	84	1,384 ³	
VW-0335C	5/12/2015		15654303.64	1399180.34	628.0	FF32	sidewall	<0.53	50	<0.53	4.4	54.4	
VW-0336C	5/12/2015		15654433.09	1399203.64	636.5	HH19	sidewall	<0.49	70	<0.49	6.3	76.3	
VW-0337C	5/12/2015		15654443.09	1399203.89	636.5	HH18	sidewall	<0.49	95	<0.49	7.2	102.2 ³	
VW-0338C	5/12/2015		15654453.09	1399205.15	636.5	HH17	sidewall	<0.52	5.1	<0.52	<0.29	5.1	
VW-0339C	5/12/2015		15654459.09	1399209.15	636.5	HH17-N	sidewall	<0.49	230	<0.49	51	281 ³	
VW-0340C	5/12/2015		15654433.09	1399208.64	634.5	HH19-E	sidewall	<0.52	5.4	<0.52	<0.29	5.4	
VW-0341C	5/12/2015		15654443.09	1399208.89	634.5	HH18-E	sidewall	<0.49	67	<0.49	6.6	73.6	
VW-0342C	5/12/2015		15654453.09	1399209.15	634.5	HH17-E	sidewall	<0.49	330	<0.49	18	348 ³	
VW-0343C	5/12/2015		15654523.83	1399175.94	635.5	EE10	sidewall	<0.49	130	<0.49	14	144 ³	
VW-0344C	5/12/2015		15654524.08	1399165.94	635.5	DD10	sidewall	<4.9	2,000	<4.9	150	2,150 ³	
VW-0345C	5/12/2015		15654501.33	1399175.43	638.0	EE12-S	sidewall	<0.48	370	<0.48	27	397 ³	
VB-0378C	5/14/2015		on-Site (southeast portion of former building footprint)	15654501.33	1399175.43	638.0	EE12-S	base	<0.51	53	<0.51	<0.28	53 ²
VB-0379C	5/14/2015			15654333.63	1399181.10	626.5	FF29	base	<0.53	<0.64	<0.53	<0.29	<0.29
VB-5379C*	5/14/2015			15654323.64	1399180.85	626.5	FF30	base	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0380C	5/14/2015			15654314.66	1399143.11	626.3	BB31	base	<0.50	37	<0.50	<0.27	37 ²
VB-0381C	5/14/2015			15654314.66	1399140.61	629.3	BB31	base	<0.53	<0.63	<0.53	<0.29	<0.29
VB-0382C	5/14/2015	15654324.65		1399140.86	629.3	BB30	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0383C	5/14/2015	15654314.40		1399150.60	626.3	CC31	base	<0.52	73	<0.52	<0.29	73 ²	
VB-0384C	5/14/2015	15654324.40		1399150.86	626.3	CC30	base	<0.49	<0.59	<0.49	<0.27	<0.27	
VB-0385C	5/14/2015	15654314.15		1399160.60	626.3	DD31	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-0386C	5/14/2015	15654324.14		1399160.86	626.3	DD30	sidewall	<0.47	<0.57	<0.47	<0.26	<0.26	
VW-0387C	5/14/2015	15654313.89		1399170.60	626.3	EE31	sidewall	<11	2,100	<11	<5.8	2,100 ³	
VW-0388C	5/14/2015	15654323.89		1399170.85	626.3	EE30	sidewall	<0.47	<0.57	<0.47	<0.26	<0.26	
VW-0389C	5/14/2015	15654324.65		1399143.36	626.3	BB30	sidewall	<0.48	200	<0.48	22	222 ³	
VW-0390C	5/14/2015	15654363.37		1399191.86	631.9	GG26	sidewall	<0.47	4.5	<0.47	<0.26	4.5	
VW-0391C	5/14/2015	15654363.62		1399181.87	631.9	FF26	sidewall	<0.48	51	<0.48	<0.26	51 ²	
VW-0392C	5/14/2015	15654353.37		1399191.61	631.0	GG27	sidewall	<0.47	0.62	<0.47	<0.26	0.62	
VW-0393C	5/14/2015	15654353.63		1399181.61	631.8	FF27	sidewall	<0.49	0.92	<0.49	<0.27	0.92	
VW-0394C	5/14/2015	15654493.84		1399175.17	636.1	EE13	sidewall	<0.48	1.8	<0.48	<0.26	1.8	
VW-0395C	5/14/2015	15654334.65		1399141.12	629.0	BB29	sidewall	<0.50	72	<0.50	<0.27	72 ²	
VW-0396C	5/14/2015	15654344.65		1399141.37	629.0	BB28	sidewall	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-0397C	5/14/2015	15654334.65		1399143.12	626.0	BB29	sidewall	<0.49	0.77	<0.49	<0.27	0.77	
VW-0398C	5/14/2015	15654344.65		1399143.37	626.0	BB28	sidewall	<0.52	1.9	<0.52	<0.29	1.9	
VW-0399C	5/14/2015	15654342.39		1399151.37	626.0	CC28	sidewall	<0.49	4.2	<0.49	<0.27	4.2	
VB-0400C	5/14/2015	15654342.39		1399151.37	626.0	CC28	base	<0.48	<0.58	<0.48	<0.26	<0.26	

Notes:

- shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
- ¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
- ² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
- ³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs						
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOR 1242 [mg/kg]	AROCOR 1248 [mg/kg]	AROCOR 1254 [mg/kg]	AROCOR 1260 [mg/kg]	TOTAL [mg/kg]	
			NORTHING	EASTING									
VB-0401C	5/14/2015	on-Site (southeast portion of former building footprint)	15654263.66	1399184.32	639.5	FF36-E	base	<24	6,900	<24	<13	6,900 ³	
VW-0402C	5/14/2015		15654268.40	1399188.57	641.4	GG35-S	sidewall	<0.48	0.84	<0.48	<0.26	0.84	
VW-5402C*	5/14/2015		15654268.40	1399188.57	641.4	GG35-S	sidewall	<0.48	0.81	<0.48	<0.26		
VB-0403C	5/14/2015	on-Site (northeast side of former building footprint)	15654462.83	1399217.90	634.8	II16	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-0404C	5/14/2015		15654462.83	1399215.40	636.8	II16	sidewall	<0.51	5.8	<0.51	1.8	7.6	
VB-0408C	5/15/2015	on-Site (west re-location area)	15654370.49	1398911.95	646.8	E26	base	<0.010	E26	<0.010	0.048	0.079	
VB-0409C	5/15/2015		15654370.74	1398901.96	646.8	D26	base	<0.010	0.016	<0.010	0.017	0.033	
VB-0410C	5/15/2015		15654371.00	1398894.46	646.8	C26	base	<0.010	0.086	<0.010	0.094	0.180	
VB-0411C	5/15/2015		15654361.00	1398894.20	646.8	C27	base	<0.0099	0.022	<0.0099	0.055	0.120	
VB-5411C*	5/15/2015		15654361.00	1398894.20	646.8	C27	base	<0.010	0.033	<0.010	0.087		
VB-0412C	5/15/2015		15654360.75	1398901.70	646.8	D27	base	<0.010	<0.012	<0.010	<0.0055	<0.0055	
VW-0413C	5/15/2015		15654377.48	1398912.21	647.0	E25	sidewall	<0.011	1.2	<0.011	1.4	2.6 ¹	
VW-0414C	5/15/2015		15654377.74	1398902.21	648.1	D25	sidewall	<0.011	1.0	<0.011	1.2	2.2 ¹	
VW-0415C	5/15/2015		15654377.99	1398894.71	648.1	C25-E	sidewall	<0.011	0.24	<0.011	0.30	0.54	
VW-0416C	5/15/2015		15654371.00	1398891.96	648.1	C26	sidewall	<0.010	0.016	<0.010	0.042	0.058	
VW-0417C	5/15/2015		15654361.00	1398891.70	648.5	C27	sidewall	<0.010	<0.013	<0.010	0.032	0.032	
VW-0418C	5/15/2015		15654356.00	1398894.20	648.5	C27-S	sidewall	<0.010	<0.012	<0.010	<0.0055	<0.0055	
VW-0419C	5/15/2015		15654355.75	1398901.70	648.2	D27-S	sidewall	<0.010	<0.012	<0.010	<0.0056	<0.0056	
VW-0420C	5/15/2015		15654355.49	1398911.70	647.7	E27-S	sidewall	<0.010	<0.012	<0.010	<0.0055	<0.0055	
VW-0421C	5/15/2015		15654360.49	1398916.70	647.7	E27-E	sidewall	<0.010	0.017	<0.010	0.024	0.041	
VW-0422C	5/15/2015		15654370.49	1398916.95	647.0	E26-E	sidewall	<0.0099	<0.012	<0.0099	0.029	0.029	
VB-0423C	5/15/2015		15654360.49	1398911.70	646.8	E27	base	<0.010	<0.012	<0.010	<0.0055	<0.0055	
VB-0424C	5/15/2015		on-Site (southeast portion of former building footprint)	15654253.91	1399169.07	632.2	EE37	base	<0.51	<0.62	<0.51	<0.28	<0.28
VB-0425C	5/15/2015			15654263.91	1399169.33	632.2	EE36	base	<0.48	200	<0.48	18	218 ³
VW-0426C	5/15/2015			15654253.66	1399173.07	633.0	FF37-W	sidewall	<2.6	1,200	<2.6	96	1,296 ³
VW-0427C	5/15/2015			15654263.66	1399173.32	633.0	FF36-W	sidewall	<2.6	1,000	<2.6	77	1,077 ³
VB-0428C	5/15/2015			15654254.17	1399159.08	632.2	DD37	base	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0429C	5/15/2015	15654264.16		1399159.33	632.2	DD36	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0430C	5/15/2015	15654254.42		1399149.08	632.2	CC37	base	<0.53	<0.63	<0.53	<0.29	<0.29	
VB-0431C	5/15/2015	15654264.42		1399149.33	632.2	CC36	base	<0.53	<0.63	<0.53	<0.29	<0.29	
VB-0432C	5/15/2015	15654254.68		1399141.58	632.2	BB37	base	<0.53	<0.63	<0.53	<0.29	<0.29	
VB-0433C	5/15/2015	15654264.67		1399141.84	632.2	BB36	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VB-5433C*	5/15/2015	15654264.67		1399141.84	632.2	BB36	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0434C	5/15/2015	15654274.67		1399139.59	632.0	BB35	base	<0.50	9.9	<0.50	0.86	10.76	
VB-0435C	5/15/2015	15654284.92		1399129.85	632.0	AA34	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0436C	5/15/2015	15654274.92		1399129.59	632.0	AA35	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-0437C	5/15/2015	15654248.91		1399169.07	636.0	EE37-S	sidewall	<0.52	110	<0.52	9.5	119.5 ³	
VW-0438C	5/15/2015	15654249.17		1399159.08	633.0	DD37-S	sidewall	<2.6	580	<2.6	53	2,940 ³	
VW-5438C*	5/15/2015	15654249.17		1399159.08	633.0	DD37-S	sidewall	<5.1	2,700	<5.1	240		
VW-0439C	5/15/2015	15654249.17		1399159.08	639.0	DD37-S	sidewall	<0.50	300	<0.50	23	323 ³	
VB-0440C	5/15/2015	on-Site (mid-central sewer area)		15654243.66	1399178.82	636.0	FF38	base	<0.51	34	<0.51	9.1	43.1 ²
VW-0441C	5/15/2015			15654248.66	1399178.82	638.0	FF38-N	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29
VW-0442C	5/15/2015			15654238.66	1399178.82	638.0	FF38-S	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28
VB-0443C	5/15/2015			15654243.92	1399168.82	632.0	EE38	base	<0.50	8.8	<0.50	0.95	9.75
VB-0444C	5/15/2015		15654244.17	1399158.82	632.0	DD38	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-5444C*	5/15/2015		15654244.17	1399158.82	632.0	DD38	base	<0.50	<0.60	<0.50	<0.27		
VW-0445C	5/15/2015		15654254.68	1399139.08	637.0	BB37	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-0446C	5/15/2015		15654234.17	1399153.57	637.0	DD39-W	sidewall	<0.49	<0.59	<0.49	<0.27	<0.27	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

mg/kg - milligrams per kilogram
 PCBs - polychlorinated biphenyls
 VB - verification base sample
 VW - verification wall sample

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]	
			NORTHING	EASTING									
VB-0447C	5/18/2015	on-Site (west re-location area)	15654282.52	1398909.66	639.7	E35	base	<0.0095	0.11	<0.0095	<0.0052	0.11	
VB-0448C	5/18/2015		15654281.77	1398900.67	639.7	D35	base	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VB-0449C	5/18/2015		15654290.77	1398900.92	639.7	D34	base	<0.0095	0.028	<0.0095	<0.0052	0.028	
VB-0450C	5/18/2015		15654290.51	1398909.92	639.7	E34	base	<0.0096	0.052	<0.0096	<0.0052	0.052	
VB-0451C	5/18/2015		15654300.76	1398901.18	639.7	D33	base	<0.0099	0.016	<0.0099	<0.0054	0.016	
VB-0452C	5/18/2015		15654300.51	1398910.17	639.7	E33	base	<0.0098	<0.012	<0.0098	<0.0053	<0.0053	
VW-0453C	5/18/2015		15654279.52	1398909.66	640.5	E35-S	sidewall	<0.010	1.5	<0.010	<0.0055	1.5 ¹	
VW-0454C	5/18/2015		15654277.77	1398899.67	641.0	D35-S	sidewall	<0.0099	0.21	<0.0099	<0.0054	0.21	
VW-0455C	5/18/2015		15654305.51	1398910.17	641.0	E33-N	sidewall	<0.010	1.5	<0.010	<0.0054	1.5 ¹	
VW-0456C	5/18/2015		15654305.76	1398902.18	641.0	D33-N	sidewall	<0.010	4.5	<0.010	<0.0056	4.5 ¹	
VW-0457C	5/18/2015		15654278.27	1398901.67	641.5	D35	sidewall	<0.0098	0.016	<0.0098	<0.0053	0.016	
VW-0458C	5/18/2015		15654285.77	1398901.92	641.5	D34	sidewall	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VW-0459C	5/18/2015		15654300.76	1398897.18	641.0	D33-W	sidewall	<0.010	2.4	<0.010	<0.0054	2.4 ¹	
VW-0460C	5/18/2015		15654330.99	1398930.93	641.0	G30	sidewall	<0.010	0.03	<0.010	<0.0055	0.030	
VW-0461C	5/18/2015		15654331.25	1398920.93	641.0	F30	sidewall	<0.0097	0.014	<0.0097	<0.0053	0.014	
VW-0462C	5/18/2015		15654327.75	1398915.93	641.0	F30-W	sidewall	<0.010	<0.012	<0.010	<0.0055	<0.0055	
VW-0463C	5/18/2015		15654320.25	1398915.68	641.0	F31-W	sidewall	<0.0098	0.22	<0.0098	<0.0053	0.22	
VW-0464C	5/18/2015		15654310.25	1398915.42	641.0	F32-W	sidewall	<0.0099	0.62	<0.0099	<0.0054	0.62	
VB-0465C	5/18/2015		15654310.25	1398920.42	639.7	F32	base	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VB-0466C	5/18/2015		15654310.00	1398930.42	639.7	G32	base	<0.0098	<0.012	<0.0098	<0.0054	<0.0054	
VB-0467C	5/18/2015		15654320.25	1398920.68	639.7	F31	base	<0.0098	0.056	<0.0098	<0.0054	0.056	
VB-0468C	5/18/2015		15654320.00	1398930.67	639.7	G31	base	<0.0098	<0.012	<0.0098	<0.0054	<0.0054	
VB-5468C*	5/18/2015		15654320.00	1398930.67	639.7	G31	base	<0.0098	<0.012	<0.0098	<0.0053		
VB-0469C	5/18/2015		15654327.75	1398920.93	639.7	F30	base	<0.010	0.044	<0.010	<0.0055	0.044	
VB-5469C*	5/18/2015		15654327.75	1398920.93	639.7	F30	base	<0.0098	0.04	<0.0098	<0.0054		
VB-0470C	5/18/2015		15654327.49	1398930.93	639.7	G30	base	<0.0097	0.018	<0.0097	<0.0053	0.018	
VW-0471C	5/18/2015		on-Site (southwest re-location area)	15654253.74	1398979.13	643.0	L37-S	sidewall	<0.010	<0.012	<0.010	<0.0055	<0.0055
VW-0472C	5/18/2015			15654253.49	1398986.63	643.0	M37-S	sidewall	<0.010	<0.012	<0.010	<0.0055	<0.0055
VW-0473C	5/18/2015	15654258.49		1398990.13	643.0	M37	sidewall	<0.010	0.038	<0.010	<0.0056	0.038	
VW-0474C	5/18/2015	15654268.49		1398990.38	643.0	M36	sidewall	<0.0098	0.044	<0.0098	<0.0054	0.044	
VW-0475C	5/18/2015	15654277.48		1398989.64	643.0	M35	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-0476C	5/18/2015	15654277.74		1398979.64	643.0	L35	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-5476C*	5/18/2015	15654277.74		1398979.64	643.0	L35	sidewall	<0.51	<0.62	<0.51	<0.28		
VW-0477C	5/18/2015	15654278.99		1398969.65	643.0	K35	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-0478C	5/18/2015	15654273.99		1398964.39	643.0	K36-N	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0479C	5/18/2015	15654268.99		1398969.39	642.1	K36	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0480C	5/18/2015	15654258.74		1398979.13	642.1	L37	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-0481C	5/18/2015	15654258.49		1398987.13	642.1	M37	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0482C	5/18/2015	15654268.49		1398987.38	642.1	M36	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0483C	5/18/2015	15654268.74		1398979.39	642.1	L36	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0484C	5/18/2015	15654276.24		1398983.64	642.1	L35	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-0485C	5/18/2015	15654265.18		1399119.34	641.0	Z36	sidewall	<0.52	1.4	<0.52	<0.28	1.4	
VW-0486C	5/18/2015	15654255.44		1399112.09	641.0	Y37-E	sidewall	<0.52	11	<0.52	<0.28	11	
VW-0487C	5/18/2015	15654248.44		1399108.84	641.0	Y38	sidewall	<0.50	75	<0.50	<0.27	75 ²	
VW-0488C	5/18/2015	15654246.70		1399098.84	641.0	X38	sidewall	<0.51	43	<0.51	<0.28	43 ²	
VW-0489C	5/18/2015	15654245.95		1399088.84	641.5	W38	sidewall	<0.51	0.86	<0.51	<0.28	0.86	
VW-0490C	5/18/2015	15654255.95		1399087.10	641.5	W37-W	sidewall	<0.49	42	<0.49	<0.27	42	
VW-0491C	5/18/2015	15654265.94		1399086.35	641.5	W36-W	sidewall	<0.53	37	<0.53	<0.29	37	
VW-0492C	5/18/2015	15654273.44		1399085.61	641.5	W35-W	sidewall	<0.50	67	<0.50	<0.27	67	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil);
additional soil removal and subsequent additional verification sample collection conducted at this location
¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-0493C	5/18/2015	on-Site (south-central portion of former building footprint)	15654273.94	1399089.61	640.0	W35	base	<0.51	260	<0.51	<0.28	260 ³
VB-0494C	5/18/2015		15654265.94	1399089.35	640.0	W36	base	<0.51	5.0	<0.51	<0.28	5.0
VB-0495C	5/18/2015		15654265.69	1399099.35	640.0	X36	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-0496C	5/18/2015		15654263.44	1399109.35	640.0	Y36	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-0497C	5/18/2015		15654255.95	1399091.10	640.0	W37	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-0498C	5/18/2015		15654255.69	1399099.09	640.0	X37	base	<0.50	410	<0.50	<0.27	410 ³
VB-0499C	5/18/2015		15654255.44	1399109.09	640.0	Y37	base	<0.52	320	<0.52	<0.28	320 ³
VW-0500C	5/19/2015	on-Site (east-central portion of former building footprint)	15654354.14	1399161.62	629.0	DD27	sidewall	<0.54	<0.65	<0.54	<0.30	<0.30
VW-0501C	5/19/2015		15654344.90	1399131.37	629.0	AA28	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29
VW-0502C	5/19/2015		15654334.90	1399131.12	629.0	AA29	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28
VW-0503C	5/19/2015		15654314.91	1399130.61	629.0	AA31	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0504C	5/19/2015	on-Site (northeast portion of former building footprint)	15654402.85	1399210.37	635.5	II22	base	<0.54	120	<0.54	18	138 ³
VB-0505C	5/19/2015		15654392.85	1399210.12	635.5	II23	base	<0.54	29	<0.54	<0.29	29
VB-0506C	5/19/2015		15654382.85	1399209.86	635.5	II24	base	<0.54	42	<0.54	<0.30	42
VB-0507C	5/19/2015		15654372.86	1399209.61	635.5	II25	base	<0.54	15	<0.54	2.2	17.2
VB-0508C	5/19/2015		15654362.86	1399209.36	635.5	II26	base	<5.0	1,500	<5.0	280	1,780 ³
VB-0509C	5/19/2015		15654352.86	1399209.10	635.5	II27	base	<0.52	300	<0.52	23	323 ³
VW-0512C	5/20/2015	on-Site (southeast re-location area)	15654148.21	1399138.54	639.7	BB47-S	sidewall	<0.010	<0.013	<0.010	<0.0057	<0.0057
VW-0513C	5/20/2015		15654154.71	1399136.54	639.7	BB47	sidewall	<0.010	0.023	<0.010	<0.0055	0.023
VW-0514C	5/20/2015		15654164.70	1399136.79	639.7	BB46	sidewall	<0.010	0.029	<0.010	<0.0057	0.029
VW-0515C	5/20/2015		15654171.70	1399138.05	639.7	BB45-S	sidewall	<0.010	0.20	<0.010	0.057	0.257
VW-0516C	5/20/2015		15654173.70	1399140.05	639.7	BB45-E	sidewall	<0.011	0.21	<0.011	0.29	0.50
VW-0517C	5/20/2015		15654173.45	1399147.05	639.7	CC45	sidewall	<0.010	0.028	<0.010	0.019	0.047
VW-0518C	5/20/2015		15654173.19	1399157.04	639.7	DD45	sidewall	<0.011	0.03	<0.011	<0.0059	0.030
VW-0519C	5/20/2015		15654170.69	1399162.04	639.7	DD45-E	sidewall	<0.0099	0.17	<0.0099	0.051	0.221
VW-0520C	5/20/2015		15654164.20	1399161.79	639.7	DD46-E	sidewall	<0.010	0.11	<0.010	<0.0056	0.24
VW-5520C*	5/20/2015		15654164.20	1399161.79	639.7	DD46-E	sidewall	<0.010	0.24	<0.010	<0.0056	
VW-0521C	5/20/2015		15654154.20	1399161.53	639.7	DD47-E	sidewall	<0.0093	0.91	<0.0093	0.29	1.2 ¹
VW-0522C	5/20/2015		15654149.20	1399156.53	639.5	DD47-S	sidewall	<0.0099	0.47	<0.0099	0.06	0.530
VW-0523C	5/20/2015		15654147.95	1399146.54	639.3	CC47-S	sidewall	<0.011	0.026	<0.011	<0.0058	0.026
VB-0524C	5/20/2015		15654154.20	1399156.53	638.5	DD47	base	<0.011	0.31	<0.011	0.088	0.379
VB-0525C	5/20/2015		15654154.45	1399146.54	638.5	CC47	base	<0.011	0.20	<0.011	0.06	
VB-5525C*	5/20/2015		15654154.45	1399146.54	638.5	CC47	base	<0.010	0.30	<0.010	0.079	0.379
VB-0526C	5/20/2015		15654154.71	1399139.04	638.5	BB47	base	<0.011	0.42	<0.011	0.12	0.54
VB-0527C	5/20/2015		15654164.20	1399156.79	638.5	DD46	base	<0.011	0.12	<0.011	0.041	0.161
VB-0528C	5/20/2015		15654164.45	1399146.79	638.5	CC46	base	<0.010	<0.012	<0.010	<0.0056	<0.0056
VB-0529C	5/20/2015		15654164.70	1399139.29	638.5	BB46	base	<0.011	<0.013	<0.011	<0.0059	<0.0059
VB-0530C	5/20/2015		15654171.20	1399140.05	638.5	BB45	base	<0.011	0.049	<0.011	<0.0061	0.049
VB-0531C	5/20/2015		15654171.45	1399147.05	638.5	CC45	base	<0.010	0.014	<0.010	<0.0057	0.014
VB-0532C	5/20/2015		15654171.19	1399162.04	638.5	DD45-E	base	<0.011	<0.013	<0.011	<0.0059	<0.0059
VW-0533C	5/20/2015		15654133.99	1399086.05	640.5	W49-S	sidewall	<0.010	0.06	<0.010	0.029	0.089
VW-0534C	5/20/2015		15654133.73	1399096.04	640.5	X49-S	sidewall	<0.010	0.10	<0.010	0.04	0.140
VW-0535C	5/20/2015		15654133.48	1399106.04	640.5	Y49-S	sidewall	<0.011	0.40	<0.011	0.16	0.56
VW-0536C	5/20/2015		15654135.48	1399113.04	640.5	Y49-E	sidewall	<0.010	0.034	<0.010	0.019	0.053
VW-0537C	5/20/2015		15654145.47	1399112.30	640.5	Y48-E	sidewall	<0.010	<0.012	<0.010	<0.0055	<0.0055
VW-0538C	5/20/2015	15654151.47	1399106.30	640.5	Y48-N	sidewall	<0.010	<0.013	<0.010	<0.0057	<0.0057	
VW-0539C	5/20/2015	15654152.23	1399096.30	640.5	X48-N	sidewall	<0.010	<0.012	<0.010	<0.0056	<0.0056	
VW-0540C	5/20/2015	15654150.98	1399088.80	640.5	W48-N	sidewall	<0.010	<0.012	<0.010	<0.0055	<0.0055	

Notes:
 shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
 1 total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
 2 total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
 3 total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers
 * - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table
 ** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
 PCBs - polychlorinated biphenyls
 VB - verification base sample
 VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOLOR 1242 [mg/kg]	AROCOLOR 1248 [mg/kg]	AROCOLOR 1254 [mg/kg]	AROCOLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VW-0541C	5/20/2015	on-Site (southeast re-location area)	15654145.98	1399086.30	640.5	W48	sidewall	<0.010	0.07	<0.010	0.045	0.115
VW-5541C*	5/20/2015		15654145.98	1399086.30	640.5	W48	sidewall	<0.010	<0.012	<0.010	<0.0056	
VW-0542C	5/20/2015		15654137.49	1399086.05	640.5	W49	sidewall	<0.010	<0.013	<0.010	<0.0057	
VB-0543C	5/20/2015		15654137.99	1399088.05	639.5	W49	base	<0.011	<0.013	<0.011	<0.0058	
VB-0544C	5/20/2015		15654137.73	1399096.04	639.5	X49	base	<0.011	<0.013	<0.011	<0.0057	
VB-0545C	5/20/2015		15654137.48	1399106.04	639.5	Y49	base	<0.011	<0.013	<0.011	<0.0058	
VB-0546C	5/20/2015		15654145.47	1399106.30	639.5	Y48	base	<0.011	<0.013	<0.011	<0.0057	
VB-0547C	5/20/2015		15654145.73	1399096.30	639.5	X48	base	<0.010	<0.013	<0.010	<0.0057	
VB-0548C	5/20/2015		15654145.98	1399088.80	639.5	W48	base	<0.010	<0.012	<0.010	<0.0056	
VB-0549C	5/20/2015		15654275.52	1398909.66	639.0	E35-S	base	<0.0095	0.042	<0.0095	<0.0052	
VW-0550C	5/20/2015	15654275.52	1398916.66	641.0	E35-S	sidewall	<0.0095	0.034	<0.0095	<0.0052	0.034	
VW-0551C	5/20/2015	15654270.52	1398909.41	641.0	E36	sidewall	<0.0095	0.18	<0.0095	<0.0052	0.18	
VW-0552C	5/20/2015	15654275.52	1398904.66	641.0	E35-S	sidewall	<0.0095	0.063	<0.0095	<0.0052	0.063	
VB-0553C	5/20/2015	15654310.76	1398900.43	639.5	D32	base	<0.0096	<0.012	<0.0096	<0.0052	<0.0052	
VB-0554C	5/20/2015	15654310.51	1398910.43	639.5	E32	base	<0.0098	0.051	<0.0098	<0.0054	0.051	
VW-0555C	5/20/2015	15654310.76	1398897.43	641.0	D32-W	sidewall	<0.010	0.015	<0.010	<0.0056	0.015	
VW-0556C	5/20/2015	15654312.76	1398900.43	641.0	D32-N	sidewall	<0.010	0.24	<0.010	<0.0055	0.24	
VW-0557C	5/20/2015	15654313.51	1398910.43	641.0	E32-N	sidewall	<0.0098	<0.012	<0.0098	<0.0053	<0.0053	
VB-0558C	5/20/2015	15654282.76	1398919.66	637.5	F35	base	<0.010	0.49	<0.010	<0.0054	0.86 ¹	
VB-5558C*	5/20/2015	15654282.76	1398919.66	637.5	F35	base	<0.010	0.86	<0.010	<0.0055		
VB-0559C	5/20/2015	15654290.26	1398919.92	637.5	F34	base	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VB-0560C	5/20/2015	15654300.26	1398920.17	637.5	F33	base	<0.0097	0.27	<0.0097	<0.0053	0.27	
VB-0561C	5/20/2015	15654282.51	1398929.66	637.5	G35	base	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VB-0562C	5/20/2015	15654290.01	1398929.91	637.5	G34	base	<0.0097	0.11	<0.0097	<0.0053	0.11	
VB-0563C	5/20/2015	15654300.00	1398930.17	637.5	G33	base	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VW-0564C	5/20/2015	15654280.26	1398919.66	640.0	F35	sidewall	<0.0096	0.58	<0.0096	<0.0053	0.65	
VW-5564C*	5/20/2015	15654280.26	1398919.66	640.0	F35	sidewall	<0.0096	0.65	<0.0096	<0.0052		
VW-0565C	5/20/2015	15654280.01	1398929.66	640.0	G35	sidewall	<0.0096	0.051	<0.0096	<0.0052	0.051	
VW-0566C	5/20/2015	15654300.26	1398915.17	639.0	F33-W	sidewall	<0.0094	<0.011	<0.0094	<0.0052	<0.0052	
VW-0567C	5/20/2015	15654290.26	1398914.92	639.0	F34-W	sidewall	<0.0094	<0.011	<0.0094	<0.0051	<0.0051	
VW-0568C	5/20/2015	15654282.76	1398914.66	639.0	F35-W	sidewall	<0.0095	<0.011	<0.0095	<0.0052	<0.0052	
VW-0569C	5/20/2015	15654305.26	1398920.17	639.0	F33-N	sidewall	<0.0095	<0.011	<0.0095	<0.0052	<0.0052	
VW-0570C	5/20/2015	15654305.00	1398930.17	639.0	G33-N	sidewall	<0.0094	<0.011	<0.0094	<0.0051	<0.0051	
VW-0571C	5/20/2015	15654300.00	1398935.17	640.0	G33-E	sidewall	<0.0096	<0.012	<0.0096	<0.0052	<0.0052	
VW-0572C	5/20/2015	15654290.01	1398934.91	640.0	G34-E	sidewall	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VW-0573C	5/20/2015	15654282.51	1398934.66	640.0	G35-E	sidewall	<0.0095	<0.011	<0.0095	<0.0052	<0.0052	
VW-0574C	5/20/2015	15654546.62	1399070.48	642.5	T8-E	sidewall	<0.054	27	<0.054	7.4	34.4 ²	
VW-0575C	5/20/2015	15654536.62	1399070.23	642.5	T9-E	sidewall	<0.053	17	<0.053	5.8	22.8	
VW-0576C	5/20/2015	15654529.12	1399070.47	642.5	T10-E	sidewall	<0.011	1.0	<0.011	0.40	1.4	
VW-0577C	5/20/2015	15654525.62	1399065.97	642.5	T10	sidewall	<0.52	0.82	<0.52	<0.29	0.82	
VW-0578C	5/20/2015	15654526.38	1399055.98	642.5	S10	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	
VW-0579C	5/20/2015	15654527.13	1399048.48	642.5	R10	sidewall	<0.52	0.71	<0.52	<0.29	0.71	
VW-0580C	5/20/2015	15654529.63	1399046.48	642.5	R10	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-0581C	5/20/2015	15654537.13	1399046.73	642.5	R9	sidewall	<0.53	8.0	<0.53	5.0	13.0	
VW-0582C	5/20/2015	15654547.12	1399046.49	644.0	R8	sidewall	<0.54	5.5	<0.54	3.1	8.6	
VW-0583C	5/20/2015	15654552.12	1399048.99	643.5	R8-N	sidewall	<0.55	12	<0.55	8.8	20.8	
VW-0584C	5/20/2015	15654551.87	1399056.48	643.5	S8-N	sidewall	<0.51	4.4	<0.51	1.4	5.8	
VW-0585C	5/20/2015	15654551.62	1399066.48	643.5	T8-N	sidewall	<0.51	30	<0.51	<0.28	30 ²	
VB-0586C	5/20/2015	15654546.62	1399066.48	641.5	T8	base	<0.55	18	<0.55	2.6	20.6	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242	AROCLOR 1248	AROCLOR 1254	AROCLOR 1260	TOTAL
			NORTHING	EASTING				[mg/kg]	[mg/kg]	[mg/kg]	[mg/kg]	[mg/kg]
VB-0587C	5/20/2015	on-Site (north-central re- location area)	15654536.62	1399066.23	641.5	T9	base	<0.54	4.2	<0.54	1.0	5.2
VB-0588C	5/20/2015		15654528.62	1399065.97	641.5	T10	base	<0.54	1.5	<0.54	<0.30	1.5
VB-5588C*	5/20/2015		15654528.62	1399065.97	641.5	T10	base	<0.52	1.3	<0.52	<0.29	
VB-0589C	5/20/2015		15654546.87	1399056.48	641.5	S8	base	<0.53	2.0	<0.53	<0.29	2.0
VB-0590C	5/20/2015		15654536.87	1399056.23	641.5	S9	base	<0.56	21	<0.56	9.6	30.6 ²
VB-0591C	5/20/2015		15654528.88	1399055.98	641.5	S10	base	<0.54	<0.65	<0.54	<0.29	<0.29
VB-0592C	5/20/2015		15654547.12	1399048.99	641.5	R8	base	<0.53	9.8	<0.53	3.6	13.4
VB-0593C	5/20/2015		15654537.13	1399048.73	641.5	R9	base	<0.56	13	<0.56	5.0	18
VB-0594C	5/20/2015		15654529.63	1399048.48	641.5	R10	base	<0.53	<0.64	<0.53	<0.29	<0.29
VW-0595C	5/20/2015		15654577.62	1399027.26	642.5	P5	sidewall	<0.53	4.8	<0.53	<0.29	4.8
VB-0596C	5/20/2015		15654572.62	1399027.26	640.5	P5-S	base	<0.49	13	<0.49	<0.27	13
VB-0597C	5/20/2015		15654562.63	1399027.00	640.5	P6-S	base	<0.50	4.4	<0.50	<0.27	4.4
VB-0598C	5/20/2015		15654572.37	1399037.25	640.5	Q5-S	base	<0.49	14	<0.49	<0.27	14
VB-0599C	5/20/2015		15654562.37	1399037.00	640.5	Q6-S	base	<0.53	8.5	<0.53	<0.29	8.5
VB-0600C	5/20/2015		15654567.12	1399044.50	640.5	R6	base	<0.59	16	<0.59	<0.32	16
VB-0601C	5/20/2015		15654558.62	1399044.24	640.5	R7	base	<0.52	<0.63	<0.52	<0.28	<0.28
VW-0602C	5/20/2015		15654578.37	1399037.25	642.0	Q5-N	sidewall	<0.53	11	<0.53	<0.29	11
VW-0603C	5/20/2015		15654577.12	1399044.75	642.0	R5	sidewall	<0.54	5.1	<0.54	<0.30	5.1
VW-0604C	5/20/2015		15654567.12	1399047.00	642.0	R6	sidewall	<0.54	<0.64	<0.54	<0.29	<0.29
VW-0605C	5/20/2015		15654559.62	1399046.74	642.0	R7	sidewall	<0.55	<0.66	<0.55	<0.30	<0.30
VW-0606C	5/20/2015		15654556.12	1399044.24	642.0	R7	sidewall	<0.55	7.7	<0.55	4.3	12
VW-0607C	5/20/2015		15654555.38	1399036.74	642.0	Q7	sidewall	<0.54	4.4	<0.54	2.4	10.7
VW-5607C*	5/20/2015	15654555.38	1399036.74	642.0	Q7	sidewall	<0.54	6.9	<0.54	3.8		
VW-0608C	5/20/2015	15654556.63	1399026.75	642.0	P7	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29	
VW-0609C	5/20/2015	15654561.63	1399021.75	642.0	P7-W	sidewall	<0.53	0.64	<0.53	<0.29	0.64	
VW-0610C	5/20/2015	15654571.62	1399022.26	642.0	P5-W	sidewall	<0.55	<0.66	<0.55	<0.30	<0.30	
VB-0611C	5/20/2015	on-Site (southeast portion of former building footprint)	15654263.66	1399184.32	639.0	FF36-E	base	<0.51	<0.62	<0.51	<0.28	<0.28
VB-0612C	5/20/2015	on-Site (southeast portion of former building footprint)	15654263.91	1399169.33	629.0	EE36	base	<0.53	<0.64	<0.53	<0.29	<0.29
VW-0613C	5/20/2015	on-Site (mid-central sewer area)	15654257.90	1399206.56	635.0	II37-N	sidewall	<0.50	<0.61	<0.50	<0.28	<0.28
VW-0614C	5/20/2015		15654258.15	1399199.06	635.0	HH37-N	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28
VW-0615C	5/20/2015		15654253.15	1399194.06	635.0	HH37-W	sidewall	<0.51	1.4	<0.51	<0.28	1.4
VW-0616C	5/20/2015		15654248.41	1399188.81	635.0	GG38-N	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28
VW-0617C	5/20/2015		15654247.16	1399178.82	635.0	FF38-N	sidewall	<0.50	4.4	<0.50	<0.28	4.4
VW-0618C	5/20/2015		15654226.90	1399206.05	635.0	II39-S	sidewall	<0.52	0.65	<0.52	<0.29	0.65
VW-0619C	5/20/2015		15654227.16	1399198.55	635.0	HH39-S	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29
VW-0620C	5/20/2015		15654227.41	1399188.56	635.0	GG39-S	sidewall	<0.52	31	<0.52	5.6	36.6 ²
VW-0621C	5/20/2015	on-Site (south-central portion of former building footprint)	15654264.93	1399129.34	639.0	AA36	sidewall	<0.50	20	<0.50	5.8	25.8 ²
VW-0622C	5/20/2015	on-Site (mid-central lateral area)	15654229.17	1399158.57	639.0	DD39-S	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28
VW-0623C	5/20/2015		15654229.43	1399148.57	639.0	CC39-S	sidewall	<0.50	1.6	<0.50	<0.27	1.6
VW-5623C*	5/20/2015		15654229.43	1399148.57	639.0	CC39-S	sidewall	<0.49	1.2	<0.49	<0.27	
VB-0624C	5/20/2015		15654253.15	1399199.06	633.0	HH37	base	<0.51	8.0	<0.51	<0.28	8.0
VB-0625C	5/20/2015		15654243.15	1399198.81	633.0	HH38	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-0626C	5/20/2015		15654233.16	1399198.55	635.0	HH39	base	<0.51	2.2	<0.51	<0.28	2.2
VB-0627C	5/20/2015		15654252.90	1399206.56	633.0	II37	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-0628C	5/20/2015		15654242.90	1399206.31	633.0	II38	base	<0.52	<0.62	<0.52	<0.28	<0.28
VB-0629C	5/20/2015		15654232.90	1399206.05	633.0	II39	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-0630C	5/20/2015		15654243.41	1399188.81	635.0	GG38	base	<0.51	25	<0.51	<0.28	25 ²
VB-0631C	5/20/2015		15654233.41	1399188.56	635.0	GG39	base	<0.51	7.3	<0.51	<0.28	7.3
VB-0632C	5/20/2015		15654243.66	1399178.82	635.0	FF38	base	<0.51	21	<0.51	4.7	25.7 ²

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil);
additional soil removal and subsequent additional verification sample collection conducted at this location

1	total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
2	total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
3	total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOR 1242 [mg/kg]	AROCOR 1248 [mg/kg]	AROCOR 1254 [mg/kg]	AROCOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-0633C	5/20/2015	on-Site (mid-central sewer area)	15654233.67	1399178.56	635.0	FF39	base	<0.51	110	<0.51	25	135 ³
VB-0634C	5/20/2015		15654233.92	1399168.56	634.5	EE39	base	<0.49	<0.59	<0.49	<0.27	<0.27
VB-0635C	5/20/2015		15654234.17	1399158.57	634.5	DD39	base	<0.50	<0.61	<0.50	<0.28	<0.28
VB-0636C	5/20/2015		15654234.43	1399148.57	634.5	CC39	base	<0.51	3.1	<0.51	<0.28	3.1
VB-0645C	5/21/2015	on-Site (northeast portion of former building footprint)	15654384.13	1399162.38	632.5	DD24	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-0646C	5/21/2015		15654383.87	1399172.38	632.5	EE24	base	<0.53	460	<0.53	<0.29	460 ³
VW-0647C	5/21/2015		15654389.13	1399162.38	637.5	DD24-N	sidewall	<0.54	<0.65	<0.54	<0.29	<0.29
VW-0648C	5/21/2015		15654388.87	1399172.38	637.5	EE24-N	sidewall	<0.54	<0.65	<0.54	<0.29	<0.29
VW-0649C	5/21/2015		15654383.87	1399177.38	637.5	EE24-E	sidewall	<0.54	<0.66	<0.54	<0.30	<0.30
VW-0650C	5/21/2015		15654384.13	1399157.38	637.5	DD24-W	sidewall	<0.51	13	<0.51	<0.28	13
VB-0651C	5/21/2015		15654383.11	1399198.87	639.5	HH24	base	<0.49	37	<0.49	<0.27	37
VB-0652C	5/21/2015		15654383.36	1399192.37	639.5	GG24	base	<0.49	260	<0.49	<0.27	260 ³
VW-0653C	5/21/2015		15654388.11	1399199.37	642.0	HH24-N	sidewall	<0.48	8.9	<0.48	<0.26	8.9
VW-5653C*	5/21/2015		15654388.11	1399199.37	642.0	HH24-N	sidewall	<0.48	7.8	<0.48	<0.26	7.8
VW-0654C	5/21/2015		15654383.36	1399187.37	642.0	GG24-W	sidewall	<0.56	2.9	<0.56	<0.31	2.9
VB-0655C	5/21/2015	on-Site (southeast portion of former building footprint)	15654213.67	1399178.05	639.0	FF41	base	<0.54	<0.65	<0.54	<0.30	<0.30
VB-0656C	5/21/2015		15654223.67	1399178.31	639.0	FF40	base	<0.51	3.9	<0.51	<0.28	3.9
VW-0657C	5/21/2015	on-Site (southeast re-location area)	15654153.95	1399171.53	639.5	EE47-E	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29
VW-0658C	5/21/2015		15654146.95	1399166.53	639.5	EE47-S	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0659C	5/21/2015		15654153.95	1399166.53	638.5	EE47	base	<0.53	<0.64	<0.53	<0.29	<0.29
VW-0660C	5/21/2015		15654159.95	1399166.53	639.5	EE47-N	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0661C	5/22/2015	on-Site (central portion of former building footprint)	15654275.43	1399109.60	635.0	Y35	base	<0.51	55	<0.51	<0.28	3.5
VB-0662C	5/22/2015		15654275.69	1399099.60	635.0	X35	base	<0.53	3.5	<0.53	<0.29	<0.29
VB-0663C	5/22/2015		15654285.68	1399099.86	635.0	X34	base	<0.52	<0.62	<0.52	<0.28	770 ³
VB-5663C*	5/22/2015		15654285.68	1399099.86	635.0	X34	base	<0.50	95	<0.50	35	95
VB-0664C	5/22/2015		15654305.17	1399120.36	635.0	Z32	base	<2.5	620	<2.5	150	37
VB-0665C	5/22/2015		15654275.18	1399119.60	635.0	Z35	base	<0.52	37	<0.52	<0.28	32
VB-0667C	5/22/2015		15654285.17	1399119.85	635.0	Z34	base	<0.51	32	<0.51	<0.28	1.1
VB-0668C	5/22/2015		15654315.16	1399120.61	635.0	Z31	base	<0.50	1.1	<0.50	<0.27	303 ³
VB-0669C	5/22/2015		15654294.92	1399130.10	635.0	AA33	base	<0.51	280	<0.51	23	85
VB-5669C*	5/22/2015		15654294.92	1399130.10	635.0	AA33	base	<0.51	85	<0.51	<0.28	85
VB-0670C	5/22/2015		15654335.16	1399121.12	635.0	Z29	base	<0.51	190	<0.51	<0.28	190 ³
VB-0671C	5/22/2015		15654325.16	1399120.87	635.0	Z30	base	<0.51	26	<0.51	<0.28	26
VB-0672C	5/22/2015		15654285.94	1399089.86	635.0	W34	base	<0.50	58	<0.50	11	69
VB-0673C	5/22/2015		15654314.91	1399130.61	635.0	AA31	base	<0.50	15	<0.50	<0.27	15
VB-0674C	5/22/2015		15654295.17	1399120.11	635.0	Z33	base	<0.49	3.6	<0.49	<0.27	3.6
VB-0675C	5/22/2015		15654324.91	1399130.86	635.0	AA30	base	<1.0	600	<1.0	<0.54	600 ³
VB-0676C	5/22/2015		15654304.91	1399130.36	635.0	AA32	base	<0.50	340	<0.50	73	413 ³
VB-0677C	5/22/2015		15654355.15	1399121.63	635.0	Z27	base	<0.51	300	<0.51	17	317 ³
VB-0678C	5/22/2015		15654345.16	1399121.38	635.0	Z28	base	<0.50	200	<0.50	14	214 ³
VB-0679C	5/22/2015		15654295.43	1399110.11	635.0	Y33	base	<0.51	14	<0.51	<0.28	14
VB-0680C	5/27/2015		on-Site (north-central re-location area)	15654536.87	1399056.23	640.6	S9	base	<0.58	0.70	<0.58	<0.32
VB-0681C	5/27/2015	15654554.11		1399066.73	643.1	T7	base	<0.54	<0.65	<0.54	<0.29	<0.29
VW-0682C	5/27/2015	15654556.61		1399061.73	644.0	T7-W	sidewall	<0.51	2.6	<0.51	<0.28	2.6
VW-0683C	5/27/2015	15654556.61		1399066.73	644.0	T7	sidewall	<0.53	120	<0.53	<0.29	120 ³
VW-0684C	5/27/2015	15654556.61		1399070.73	644.0	T7-E	sidewall	<0.53	52	<0.53	<0.29	52 ²
VB-0685C	5/27/2015	15654395.65		1399102.65	640.0	X23	base	<0.53	2.0	<0.53	<0.29	2.0
VB-0686C	5/27/2015	15654395.39		1399112.65	640.0	Y23	base	<0.53	2.3	<0.53	<0.29	2.3
VB-0687C	5/27/2015	on-Site (north-central portion of former building footprint)	15654385.40	1399112.40	640.0	Y24	base	<0.53	<0.63	<0.53	<0.29	<0.29

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-0688C	5/27/2015	on-Site (north-central portion of former building footprint)	15654385.65	1399102.40	640.0	X24	base	<0.53	76	<0.53	<0.29	76
VW-0689C	5/27/2015		15654395.39	1399115.15	642.0	Y23-E	sidewall	<2.5	1,000	<2.5	210	1,210 ³
VW-0690C	5/27/2015		15654385.40	1399115.90	642.0	Y24-E	sidewall	<4.9	1,900	<4.9	420	2,320 ³
VW-0691C	5/27/2015		15654399.65	1399102.65	642.0	X23-N	sidewall	<4.8	1,600	<4.8	200	1,800 ³
VW-0692C	5/27/2015		15654398.39	1399112.65	642.0	Y23-N	sidewall	<0.94	460	<0.94	<0.52	460 ³
VW-5692C*	5/27/2015		15654398.39	1399112.65	642.0	Y23-N	sidewall	<0.47	370	<0.47	<0.26	
VB-0695C	5/27/2015		15654418.13	1399123.16	636.5	Z21-N	base	<0.50	1.0	<0.50	<0.27	1.0
VB-0696C	5/27/2015		15654417.88	1399133.15	636.5	AA21-N	base	<0.52	180	<0.52	<0.28	180 ³
VB-0697C	5/27/2015		15654409.88	1399132.90	636.5	AA22-N	base	<0.52	240	<0.52	<0.28	240 ³
VB-0698C	5/27/2015		15654408.14	1399124.90	636.5	Z22-N	base	<0.52	<0.62	<0.52	<0.28	<0.28
VW-0699C	5/27/2015		15654425.13	1399123.41	639.5	Z20	sidewall	<0.52	31	<0.52	<0.29	31
VW-0700C	5/27/2015		15654424.88	1399133.41	639.5	AA20	sidewall	<0.52	4.1	<0.52	1.8	5.9
VW-0701C	5/27/2015		15654419.62	1399142.15	639.5	BB21-N	sidewall	<2.5	670	<2.5	700	1,370 ³
VW-0702C	5/27/2015		15654409.62	1399140.15	639.5	BB21-S	sidewall	<10	4,700	<10	<5.6	4,700 ³
VW-0703C	5/27/2015		15654404.88	1399132.90	639.5	AA22	sidewall	<0.51	1.1	<0.51	<0.28	1.1
VW-0704C	5/27/2015	15654404.14	1399122.90	639.5	Z22-S	sidewall	<0.51	1.9	<0.51	<0.28	1.9	
VW-0705C	5/27/2015	15654410.14	1399115.90	639.5	Z22-N	sidewall	<0.49	<0.59	<0.49	<0.27	<0.27	
VW-0706C	5/27/2015	15654417.63	1399117.16	639.5	Z21-W	sidewall	<0.51	270	<0.51	71	341 ³	
VB-0761C	5/28/2015	on-Site (sewer lateral area along northeast side of former building footprint)	15654452.83	1399211.14	624.7	II17	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-0762C	5/28/2015		15654442.84	1399210.89	624.7	II18	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-0763C	5/28/2015		15654432.84	1399210.64	625.0	II19	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-0764C	5/28/2015		15654422.84	1399210.38	625.0	II20	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-0765C	5/28/2015		15654412.84	1399210.13	625.7	II21	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-0766C	5/28/2015		15654392.85	1399209.62	626.5	II23-W	base	<0.49	13	<0.49	<0.27	13
VB-0767C	5/28/2015	15654382.85	1399209.36	627.0	II24-W	base	<0.50	13	<0.50	<0.27	13	
VB-0768C	5/29/2015	on-Site (west re-location area)	15654282.76	1398919.66	637.0	F35	base	<0.0098	0.018	<0.0098	<0.0054	0.018
VW-0769C	5/29/2015	on-Site (north-central re-location area)	15654561.61	1399066.73	644.0	T7-N	sidewall	<0.011	1.1	<0.011	<0.006	1.1
VW-0770C	5/29/2015		15654559.11	1399071.73	644.0	T7-E	sidewall	<1.1	330	<1.1	<0.58	330 ³
VW-0772C	5/29/2015	on-Site (southeast portion of former building footprint)	15654213.42	1399183.05	635.0	GG41-W	sidewall	<0.50	27	<0.50	<0.27	27 ²
VW-0773C	5/29/2015		15654213.42	1399193.05	635.0	GG41-E	sidewall	<0.50	9.4	<0.50	<0.27	9.4
VW-0774C	5/29/2015		15654223.41	1399193.30	635.0	GG40-E	sidewall	<0.50	140	<0.50	21	161 ³
VW-0775C	5/29/2015		15654208.42	1399188.05	635.0	GG41-S	sidewall	<2.6	640	<2.6	<1.4	640 ³
VW-0776C	5/29/2015		15654223.41	1399183.30	635.0	GG40-W	sidewall	<0.51	21	<0.51	<0.28	21
VB-0777C	5/29/2015		15654243.66	1399178.82	632.0	FF38	base	<0.50	<0.61	<0.50	<0.27	<0.27
VB-0778C	5/29/2015	15654233.67	1399178.56	632.0	FF39	base	<0.49	5.3	<0.49	<0.27	5.3	
VB-0779C	5/29/2015	15654243.41	1399188.81	632.0	GG38	base	<0.50	1.1	<0.50	<0.27	1.1	
VB-0780C	5/29/2015	on-Site (sewer lateral area)	15654462.83	1399211.40	624.7	II16	base	<0.53	<0.63	<0.53	<0.29	<0.29
VB-0781C	6/1/2015	on-Site (central portion of former buiding footprint)	15654335.41	1399111.13	634.0	Y29	base	<0.53	63	<0.53	<0.29	63
VB-0782C	6/1/2015		15654306.19	1399080.37	633.0	V32	base	<0.53	6.4	<0.53	<0.29	6.4
VB-0783C	6/1/2015		15654315.67	1399100.62	634.0	X31	base	<0.50	36	<0.50	<0.27	36
VB-0784C	6/1/2015		15654355.66	1399101.64	633.0	X27	base	<0.52	390	<0.52	<0.28	390 ³
VB-0814C	6/1/2015	on-Site (sewer lateral area along northeast side of former building footprint)	15654402.85	1399210.37	629.0	II22-W	base	<0.013	<0.016	<0.013	<0.0073	<0.0073
VB-0815C	6/1/2015		15654362.86	1399206.86	630.0	II26-W	base	<0.010	<0.013	<0.010	<0.0057	<0.0057
VB-0816C	6/1/2015		15654352.86	1399206.60	630.5	II27-W	base	<0.011	0.027	<0.011	<0.0058	0.027

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil)
additional soil removal and subsequent additional verification sample collection conducted at this location

1 total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

2 total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

3 total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	GENERAL AREA	SAMPLE LOCATION					PCBs				
			COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-0817C	6/1/2015	on-Site (south-central portion of former building footprint)	15654245.70	1399098.84	640.3	X38	base	<0.50	1.3	<0.50	<0.27	2.9
VB-5817C*	6/1/2015		15654245.70	1399098.84	640.3	X38	base	<0.50	2.9	<0.50	<0.27	
VB-0818C	6/1/2015		15654255.69	1399099.09	638.3	X37	base	<2.6	890	<2.6	<1.4	890 ³
VB-0819C	6/1/2015		15654255.44	1399109.09	638.3	Y37	base	<0.51	0.86	<0.51	<0.28	0.86
VB-0820C	6/1/2015		15654245.44	1399108.84	640.3	Y38	base	<0.50	73	<0.50	7.0	80.0 ²
VW-0821C	6/1/2015		15654240.70	1399098.84	641.5	X38-S	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VW-0822C	6/1/2015		15654240.44	1399108.84	641.5	Y38-S	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-0823C	6/1/2015		15654245.70	1399092.34	641.0	X38-W	sidewall	<0.49	27	<0.49	2.8	29.8 ²
VW-0824C	6/1/2015		15654245.44	1399111.84	641.0	Y38-E	sidewall	<0.44	54	<0.44	5.3	59.3 ²
VB-0825C	6/1/2015		15654293.69	1399077.62	640.0	V33	base	<0.50	130	<0.50	29	159 ³
VB-0826C	6/1/2015		15654296.44	1399070.12	640.0	U33	base	<0.46	26	<0.46	<0.25	26
VB-0827C	6/1/2015		15654286.45	1399069.87	640.0	U34	base	<0.50	43	<0.50	<0.27	43
VB-0828C	6/1/2015		15654278.95	1399069.61	640.0	U35	base	<0.49	52	<0.49	<0.27	52
VB-0829C	6/1/2015		15654286.19	1399079.86	640.0	V34	base	<0.51	88	<0.51	<0.28	88
VB-0830C	6/1/2015		15654278.69	1399079.61	640.0	V35	base	<0.50	3.1	<0.50	<0.27	3.1
VW-0831C	6/1/2015		15654296.44	1399066.62	641.5	U33-W	sidewall	<2.5	750	<2.5	<1.4	750 ³
VW-0832C	6/1/2015		15654286.45	1399065.87	641.5	U34-W	sidewall	<0.49	24	<0.49	<0.27	24
VW-0833C	6/1/2015		15654278.95	1399065.61	641.5	U35-W	sidewall	<0.49	15	<0.49	<0.27	15
VW-0834C	6/1/2015		15654276.45	1399069.61	641.5	U35	sidewall	<0.50	21	<0.50	<0.27	21
VW-0835C	6/1/2015		15654276.19	1399079.61	641.0	V35	sidewall	<0.49	180	<0.49	<0.27	180 ³
VB-0836C	6/1/2015		15654365.91	1399091.89	634.0	W26	base	<0.49	<0.59	<0.49	<0.27	<0.27
VB-0837C	6/1/2015		15654355.91	1399091.64	634.0	W27	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-0838C	6/1/2015		15654345.92	1399091.39	634.0	W28	base	<0.51	1.5	<0.51	<0.28	1.5
VB-0839C	6/1/2015		15654335.92	1399091.13	634.0	W29	base	<0.54	<0.65	<0.54	<0.29	<0.29
VB-0840C	6/1/2015		15654325.92	1399090.88	634.0	W30	base	<0.53	3.9	<0.53	<0.29	3.9
VB-0841C	6/1/2015		15654315.93	1399090.62	634.0	W31	base	<0.53	9.3	<0.53	<0.29	9.3
VB-0842C	6/1/2015		15654305.93	1399090.37	633.0	W32	base	<0.52	9.0	<0.52	<0.29	9.0
VB-0843C	6/1/2015		15654295.93	1399090.12	633.0	W33	base	<0.52	5.0	<0.52	<0.29	5.0
VB-0844C	6/1/2015		15654336.18	1399081.14	634.0	V29	base	<0.54	0.82	<0.54	<0.29	0.82
VB-0845C	6/1/2015	15654326.18	1399080.88	633.5	V30	base	<0.54	<0.65	<0.54	<0.29	<0.29	
VB-0846C	6/1/2015	15654316.18	1399080.63	634.0	V31	base	<0.54	13	<0.54	<0.30	13	
VB-0847C	6/1/2015	15654345.66	1399101.38	633.7	X28	base	<0.50	150	<0.50	<0.27	150 ³	
VB-0848C	6/1/2015	15654335.67	1399101.13	634.0	X29	base	<0.52	7.4	<0.52	<0.28	16	
VB-5848C*	6/1/2015	15654335.67	1399101.13	634.0	X29	base	<0.52	16	<0.52	<0.29		
VB-0849C	6/1/2015	15654325.67	1399100.87	634.0	X30	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0850C	6/1/2015	15654305.68	1399100.37	633.0	X32	base	<0.50	270	<0.50	<0.27	270 ³	
VB-0851C	6/1/2015	15654295.68	1399100.11	633.0	X33	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0852C	6/1/2015	15654285.68	1399099.86	632.5	X34	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0853C	6/1/2015	15654345.41	1399111.38	634.0	Y28	base	<2.5	880	<2.5	<1.4	1,100 ³	
VB-5853C*	6/1/2015	15654345.41	1399111.38	634.0	Y28	base	<2.5	1,100	<2.5	<1.4		
VB-0854C	6/1/2015	15654325.42	1399110.87	634.0	Y30	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0855C	6/1/2015	15654315.42	1399110.62	634.0	Y31	base	<0.49	<0.59	<0.49	<0.27	<0.27	
VB-0856C	6/1/2015	15654305.42	1399110.36	633.0	Y32	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0857C	6/1/2015	15654324.91	1399130.86	633.0	AA30	base	<0.49	<0.59	<0.49	<0.27	<0.27	
VB-0858C	6/1/2015	15654304.91	1399130.36	633.0	AA32	base	<0.50	0.77	<0.50	<0.27	0.77	
VW-0859C	6/1/2015	on-Site (west re-location area)	15654301.02	1398892.18	641.0	C33	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOLOR 1242 [mg/kg]	AROCOLOR 1248 [mg/kg]	AROCOLOR 1254 [mg/kg]	AROCOLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-0860C	6/2/2015	on-Site (central portion of former building footprint)	15654366.17	1399081.90	634.0	V26	base	<0.48	<0.57	<0.48	<0.26	<0.26
VB-0861C	6/2/2015		15654356.17	1399081.64	634.0	V27	base	<0.49	4.8	<0.49	<0.27	4.8
VB-0862C	6/2/2015		15654346.17	1399081.39	634.0	V28	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-0863C	6/2/2015		15654375.65	1399102.15	634.0	X25	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-0864C	6/2/2015		15654365.66	1399101.89	634.0	X26	base	<0.52	3.3	<0.52	<0.28	3.3
VB-0865C	6/2/2015		15654355.66	1399101.64	632.0	X27	base	<0.52	<0.63	<0.52	<0.29	<0.29
VB-0866C	6/2/2015		15654375.40	1399112.14	632.0	Y25	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-0867C	6/2/2015		15654365.40	1399111.89	632.0	Y26	base	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0868C	6/2/2015		15654355.41	1399111.63	632.0	Y27	base	<0.52	<0.62	<0.52	<0.28	<0.28
VB-0869C	6/2/2015		15654375.15	1399122.14	632.0	Z25	base	<0.51	<0.62	<0.51	<0.28	<0.28
VB-0870C	6/2/2015		15654365.15	1399121.89	632.0	Z26	base	<0.52	260	<0.52	<0.29	260 ³
VB-0871C	6/2/2015		15654355.15	1399121.63	632.3	Z27	base	<0.52	<0.63	<0.52	<0.29	<0.29
VB-0872C	6/2/2015		15654345.16	1399121.38	632.3	Z28	base	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0873C	6/2/2015		15654335.16	1399121.12	632.0	Z29	base	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0874C	6/2/2015		15654374.89	1399132.14	632.0	AA25	base	<0.49	29	<0.49	<0.27	29
VB-0875C	6/2/2015		15654364.89	1399131.88	632.0	AA26	base	<5.1	1,800	<5.1	<2.8	1,800 ³
VB-0876C	6/2/2015		15654354.90	1399131.63	629.0	AA27	base	<0.50	1.1	<0.50	<0.27	1.1
VB-0877C	6/2/2015		15654374.64	1399142.13	632.0	BB25	base	<0.48	33	<0.48	<0.26	33
VB-0878C	6/2/2015		15654364.64	1399141.88	632.0	BB26	base	<0.48	290	<0.48	<0.26	290 ³
VB-0879C	6/2/2015		15654354.64	1399141.62	632.0	BB27	base	<5.0	2,400	<5.0	<2.8	2,400 ³
VW-0880C	6/2/2015		15654375.33	1399080.32	638.5	V25	sidewall	<0.50	240	<0.50	<0.27	240 ³
VW-0881C	6/2/2015		15654366.42	1399075.40	638.5	U26	sidewall	<0.50	240	<0.50	<0.28	400 ³
VW-5881C*	6/2/2015		15654366.42	1399075.40	638.5	U26	sidewall	<0.50	400	<0.50	<0.27	400 ³
VW-0882C	6/2/2015		15654383.91	1399094.15	637.0	W25-N	sidewall	<0.50	<0.61	<0.50	<0.27	<0.27
VW-0883C	6/2/2015		15654377.91	1399087.15	637.0	W25-W	sidewall	<0.50	280	<0.50	<0.27	280 ³
VW-0884C	6/2/2015		15654382.65	1399102.15	637.0	X25-N	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28
VW-0885C	6/2/2015		15654383.40	1399112.14	636.0	Y25-N	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28
VW-0886C	6/2/2015		15654381.65	1399122.14	637.0	Z25-N	sidewall	<4.9	1,000	<4.9	<2.7	1,000 ³
VW-5886C*	6/2/2015		15654381.65	1399122.14	637.0	Z25-N	sidewall	<0.49	360	<0.49	<0.27	1,000 ³
VW-0887C	6/2/2015		15654379.89	1399132.14	637.0	AA25-N	sidewall	<5.1	1,500	<5.1	<2.8	1,500 ³
VW-0888C	6/2/2015		15654381.64	1399142.13	637.0	BB25-N	sidewall	<2.4	750	<2.4	<1.3	750 ³
VW-0889C	6/2/2015		15654379.38	1399152.13	637.0	CC25-N	sidewall	<0.49	69	<0.49	<0.27	69
VB-0890C	6/2/2015		15654374.38	1399152.13	632.0	CC25	base	<4.9	1,000	<4.9	<2.7	1,000 ³
VB-0891C	6/2/2015	15654364.39	1399151.88	632.5	CC26	base	<4.9	1,200	<4.9	<2.7	1,200 ³	
VB-0892C	6/2/2015	15654354.39	1399151.62	632.5	CC27	base	<0.50	37	<0.50	<0.27	37	
VB-0893C	6/2/2015	15654374.13	1399162.13	633.0	DD25	base	<0.51	0.75	<0.51	<0.28	0.75	
VB-0894C	6/2/2015	15654364.13	1399161.87	633.0	DD26	base	<0.49	5.2	<0.49	<0.27	5.2	
VB-0895C	6/2/2015	15654373.87	1399172.12	632.0	EE25	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0896C	6/2/2015	15654363.88	1399171.87	633.0	EE26	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0897C	6/2/2015	15654353.88	1399171.61	633.0	EE27	base	<0.49	<0.60	<0.49	<0.27	<0.27	
VB-0898C	6/3/2015	on-Site (sewer lateral area along northeast side of former building footprint)	15654372.86	1399207.11	630.0	II25-W	base	<0.0098	0.021	<0.0098	<0.0053	0.021
VB-0918C	6/3/2015	on-Site (west-central portion of former building footprint)	15654334.94	1399054.14	640.0	S29-E	base	<0.54	<0.65	<0.54	<0.29	<0.29
VB-0919C	6/3/2015		15654333.44	1399048.14	640.0	S29-S	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-0920C	6/3/2015		15654344.93	1399054.40	640.0	S28-E	base	<0.53	<0.64	<0.53	<0.29	<0.29
VB-0921C	6/3/2015		15654345.19	1399046.40	640.0	R28-E	base	<0.51	<0.62	<0.51	<0.28	<0.28
VW-0922C	6/3/2015		15654328.94	1399055.89	641.5	S30-E	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

mg/kg - milligrams per kilogram
 PCBs - polychlorinated biphenyls
 VB - verification base sample
 VW - verification wall sample

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOR 1242 [mg/kg]	AROCOR 1248 [mg/kg]	AROCOR 1254 [mg/kg]	AROCOR 1260 [mg/kg]	TOTAL [mg/kg]	
			NORTHING	EASTING									
VW-0923C	6/3/2015	on-Site (west-central portion of former building footprint)	15654328.94	1399045.89	641.5	S30-W	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29	
VW-0924C	6/3/2015		15654351.93	1399056.40	641.5	S28-N	sidewall	<0.51	9.4	<0.51	<0.28	9.4	
VW-0925C	6/3/2015		15654353.69	1399046.40	641.5	R28-N	sidewall	<0.51	4.6	<0.51	<0.28	4.6	
VW-0926C	6/3/2015		15654334.69	1399042.15	641.5	R29	sidewall	<0.51	22	<0.51	<0.28	22	
VW-0927C	6/3/2015		15654345.19	1399042.40	641.5	R28	sidewall	<0.50	<0.61	<0.50	<0.27	<0.27	
VB-0928C	6/3/2015	on-Site (southeast portion of former building footprint)	15654203.93	1399167.80	635.0	EE42	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-0929C	6/3/2015		15654199.93	1399167.80	639.0	EE42-S	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28	
VW-0930C	6/3/2015		15654203.93	1399162.80	639.0	EE42-W	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0931C	6/3/2015		15654203.67	1399177.80	634.0	FF42	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0932C	6/3/2015		15654213.42	1399188.05	631.7	GG41	base	<0.50	<0.61	<0.50	<0.27	<0.27	
VB-0933C	6/3/2015		15654203.42	1399187.79	634.5	GG42	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0934C	6/3/2015		15654223.16	1399198.30	632.5	HH40	base	<0.49	<0.58	<0.49	<0.26	<0.26	
VB-0935C	6/3/2015		15654213.16	1399198.05	633.0	HH41	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VW-0936C	6/3/2015		15654213.16	1399203.05	635.0	HH41-E	sidewall	<0.50	<0.61	<0.50	<0.28	<0.28	
VW-0937C	6/3/2015		15654203.17	1399202.79	636.0	HH42-E	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-0938C	6/3/2015		15654203.17	1399197.79	638.0	HH42	sidewall	<0.52	<0.62	<0.52	<0.28	0.63	
VB-5938C*	6/3/2015		15654203.17	1399197.79	638.0	HH42	sidewall	<0.50	0.63	<0.50	<0.27		
VB-0939C	6/3/2015		15654222.91	1399205.80	632.5	II40	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-0940C	6/3/2015		15654222.91	1399208.30	635.0	II40	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-0941C	6/3/2015		15654217.91	1399205.80	635.0	II40-S	sidewall	<0.52	1.3	<0.52	<0.28	1.3	
VB-0942C	6/3/2015		15654223.41	1399188.30	631.5	GG40	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-0943C	6/4/2015		on-Site (north-central)	15654558.86	1399076.73	642.0	U7	base	<0.54	<0.66	<0.54	<0.30	<0.30
VW-0944C	6/4/2015			15654556.36	1399076.73	643.5	U7	sidewall	<0.56	<0.67	<0.56	<0.30	<0.30
VW-0945C	6/4/2015			15654561.36	1399076.73	643.5	U7-N	sidewall	<0.54	<0.66	<0.54	<0.30	<0.30
VW-0946C	6/4/2015			15654558.86	1399081.73	643.5	U7-E	sidewall	<0.55	<0.66	<0.55	<0.30	<0.30
VB-0947C	6/4/2015			15654455.63	1399104.18	638.0	X17	base	<0.51	<0.62	<0.51	<0.28	<0.28
VB-0948C	6/4/2015	on-Site (north side of former building footprint)	15654455.37	1399112.18	638.0	Y17	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-0949C	6/4/2015		15654450.63	1399104.18	639.0	X17-S	south wall	<0.51	0.77	<0.51	<0.28	0.77	
VW-0950C	6/4/2015		15654455.37	1399114.18	639.0	Y17	east wall	<0.50	<0.60	<0.50	<0.27	<0.27	
VW-0951C	6/4/2015		15654468.63	1399104.43	639.0	X16-N	west wall	<0.52	<0.63	<0.52	<0.28	<0.28	
VW-0952C	6/4/2015		15654465.63	1399100.93	639.0	X16-W	west wall	<0.50	<0.60	<0.50	<0.27	<0.27	
VW-0953C	6/4/2015		15654455.63	1399100.18	639.0	X17-W	west wall	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0954C	6/4/2015		15654465.37	1399111.93	638.0	Y16	base	<0.51	0.63	<0.51	<0.28	0.63	
VW-0955C	6/4/2015		15654465.37	1399114.43	639.0	Y16	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-0956C	6/4/2015		15654465.63	1399104.43	638.0	X16	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28	
VW-0957C	6/4/2015		15654450.37	1399112.18	639.0	Y17-S	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-5957C*	6/4/2015		15654450.37	1399112.18	639.0	Y17-S	sidewall	<0.51	<0.62	<0.51	<0.28		
VB-0958C	6/5/2015		on-Site (north-central portion of former building footprint)	15654406.66	1399062.92	641.5	T22	base	<0.51	36	<0.51	9.1	45.1 ²
VB-0959C	6/5/2015			15654416.66	1399063.18	641.5	T21	base	<0.53	1.6	<0.53	2.3	3.9
VB-0960C	6/5/2015	15654426.66		1399063.43	641.5	T20	base	<0.52	43	<0.52	12	55 ²	
VB-0961C	6/5/2015	15654395.90		1399092.66	641.5	W23	base	<0.48	340	<0.48	<0.26	340 ³	
VB-0962C	6/5/2015	15654396.66		1399062.67	641.5	T23	base	<0.51	0.82	<0.51	<0.28	0.82	
VB-0963C	6/5/2015	15654396.41		1399072.66	641.5	U23	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0964C	6/5/2015	15654402.89		1399112.91	640.0	Y22	base	<0.52	2.1	<0.52	<0.28	2.1	
VB-0965C	6/5/2015	15654403.14		1399102.91	640.0	X22	base	<0.52	4.9	<0.52	1.8	6.7	
VB-0966C	6/5/2015	15654406.41		1399072.92	641.5	U22	base	<0.52	0.86	<0.52	<0.28	0.86	
VB-0967C	6/5/2015	15654396.16		1399082.66	641.5	V23	base	<0.52	59	<0.52	<0.29	59	
VB-0968C	6/5/2015	15654427.16		1399043.44	642.0	R20	base	<0.50	<0.61	<0.50	<0.28	<0.28	
VB-0969C	6/5/2015	15654426.91		1399053.43	642.0	S20	base	<0.51	1.5	<0.51	<0.28	1.5	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

1	total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
2	total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
3	total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOLOR 1242 [mg/kg]	AROCOLOR 1248 [mg/kg]	AROCOLOR 1254 [mg/kg]	AROCOLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-0970C	6/5/2015	on-Site (north-central portion of former building footprint)	15654417.17	1399043.18	642.0	R21	base	<0.50	<0.61	<0.50	<0.28	<0.28
VB-0971C	6/5/2015		15654397.17	1399042.67	642.0	R23	base	<0.51	7.1	<0.51	<0.28	7.1
VB-0972C	6/5/2015		15654406.92	1399052.92	642.0	S22	base	<0.51	0.63	<0.51	<0.28	0.63
VB-0973C	6/5/2015		15654407.17	1399042.93	642.0	R22	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-0974C	6/5/2015		15654396.92	1399052.67	642.0	S23	base	<0.52	<0.62	<0.52	<0.28	<0.28
VB-0975C	6/5/2015		15654416.91	1399053.18	642.0	S21	base	<0.52	<0.63	<0.52	<0.28	<0.28
VW-0976C	6/5/2015		15654417.17	1399040.68	643.0	R21-W	sidewall	<0.53	4.0	<0.53	<0.29	4.0
VW-0977C	6/5/2015		15654427.16	1399042.44	643.0	R20-W	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29
VW-0978C	6/5/2015		15654398.90	1399092.66	642.0	W23-N	sidewall	<0.48	350	<0.48	<0.26	350 ³
VW-0979C	6/5/2015		15654419.66	1399068.18	643.0	T21-E	sidewall	<0.49	270	<0.49	<0.27	270 ³
VW-0980C	6/5/2015		15654404.39	1399112.91	641.0	Y22	sidewall	<5.1	1,400	<5.1	<2.8	1,700 ³
VW-5980C*	6/5/2015		15654404.39	1399112.91	641.0	Y22	sidewall	<5.0	1,700	<5.0	<2.7	1,700 ³
VW-0981C	6/5/2015		15654405.64	1399104.91	641.0	X22-E	sidewall	<2.0	480	<2.0	<1.1	480 ³
VW-0982C	6/5/2015		15654402.14	1399119.90	641.0	Z22-W	sidewall	<0.51	5.7	<0.51	1.2	6.9
VW-0983C	6/5/2015		15654409.41	1399074.42	642.0	U22-N	sidewall	<0.50	65	<0.50	15	80
VW-0984C	6/5/2015		15654404.14	1399102.91	641.0	X22	sidewall	<2.1	630	<2.1	500	1,130 ³
VW-0985C	6/5/2015		15654395.14	1399119.65	641.5	Z23-W	sidewall	<0.54	16	<0.54	5.0	21
VW-0986C	6/5/2015		15654426.66	1399066.43	642.0	T20-E	sidewall	<0.51	39	<0.51	10	49
VW-0987C	6/5/2015		15654405.15	1399082.91	642.0	V22	sidewall	<0.49	350	<0.49	87	437 ³
VB-0993C	6/5/2015		15654305.68	1399100.37	631.0	X32	base	<0.52	<0.63	<0.52	<0.28	<0.28
VW-0994C	6/5/2015		15654310.68	1399100.37	632.0	X32-N	sidewall	<0.49	<0.59	<0.49	<0.27	<0.27
VW-0995C	6/5/2015		15654300.68	1399100.37	632.0	X32-S	sidewall	<0.51	2.0	<0.51	<0.28	2.0
VW-0996C	6/5/2015	15654305.68	1399105.37	632.0	X32-E	sidewall	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-0997C	6/5/2015	15654305.68	1399095.37	632.0	X32-W	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-0998C	6/5/2015	15654315.16	1399120.61	629.5	Z31	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-0999C	6/5/2015	15654315.16	1399115.61	631.0	Z31-W	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29	
VW-1000C	6/5/2015	15654310.16	1399120.61	631.0	Z31-S	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-1001C	6/5/2015	15654320.16	1399120.61	631.0	Z31-N	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-1002C	6/5/2015	15654310.16	1399120.61	631.0	Z31-S	sidewall	<0.50	<0.61	<0.50	<0.27	<0.27	
VB-1003C	6/5/2015	15654365.15	1399121.89	630.0	Z26	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-1004C	6/5/2015	15654364.89	1399131.88	630.0	AA26	base	<0.52	0.65	<0.52	<0.28	0.65	
VB-1005C	6/5/2015	15654364.64	1399141.88	630.0	BB26	base	<0.51	65	<0.51	<0.28	65	
VB-1006C	6/5/2015	15654364.39	1399151.88	630.0	CC26	base	<0.52	46	<0.52	<0.28	46	
VB-1007C	6/5/2015	15654354.64	1399141.62	630.0	BB27	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-1008C	6/5/2015	15654345.66	1399101.38	631.0	X28	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-51008C*	6/5/2015	15654345.66	1399101.38	631.0	X28	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-1009C	6/5/2015	15654345.41	1399111.38	631.0	Y28	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-1010C	6/5/2015	15654350.66	1399101.38	630.0	X28-N	sidewall	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-1011C	6/5/2015	15654340.66	1399101.38	630.0	X28-S	sidewall	<0.50	<0.61	<0.50	<0.27	<0.27	
VW-1012C	6/5/2015	15654345.66	1399096.38	630.0	X28-W	sidewall	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-1013C	6/5/2015	15654350.41	1399111.38	630.0	Y28-N	sidewall	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-1014C	6/5/2015	15654340.41	1399111.38	630.0	Y28-S	sidewall	<0.54	3.0	<0.54	<0.29	3.0	
VW-1015C	6/5/2015	15654345.41	1399116.38	630.0	Y28-E	sidewall	<0.54	<0.65	<0.54	<0.30	<0.30	
VW-1016C	6/5/2015	15654372.15	1399121.89	631.0	Z26-N	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-1017C	6/5/2015	15654365.15	1399116.89	631.0	Z26-W	sidewall	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-1018C	6/5/2015	15654360.15	1399121.89	631.0	Z26-S	sidewall	<0.50	18	<0.50	<0.27	18	
VW-1019C	6/5/2015	15654371.89	1399131.88	631.0	AA26-N	sidewall	<0.52	1.4	<0.52	<0.29	1.4	
VW-1020C	6/5/2015	15654354.64	1399136.62	631.0	BB27-W	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28	
VW-1021C	6/5/2015	15654359.89	1399131.88	631.0	AA26-S	sidewall	<0.53	14	<0.53	<0.29	14	

Notes:
 shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil);
 additional soil removal and subsequent additional verification sample collection conducted at this location
 1 total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
 2 total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
 3 total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)
 refer to laboratory reports in Appendix 5 for data qualifiers

mg/kg - milligrams per kilogram
 PCBs - polychlorinated biphenyls
 VB - verification base sample
 VW - verification wall sample

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table
 ** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]	
			NORTHING	EASTING									
VW-1022C	6/5/2015	on-Site (central portion of former building footprint)	15654354.64	1399146.62	631.0	BB27-E	sidewall	<0.50	0.66	<0.50	<0.27	0.66	
VW-1023C	6/5/2015		15654371.64	1399141.88	631.0	BB26-N	sidewall	<0.51	16	<0.51	<0.28	16	
VW-1024C	6/5/2015		15654371.39	1399151.88	631.0	CC26-N	sidewall	<0.49	44	<0.49	<0.27	44	
VW-1025C	6/5/2015		15654359.39	1399151.88	631.0	CC26-S	sidewall	<2.5	950	<2.5	<1.3	950 ³	
VW-1026C	6/5/2015		15654364.39	1399155.88	631.0	CC26-E	sidewall	<1.9	540	<1.9	<1.0	540 ³	
VB-1028C	6/8/2015		15654385.14	1399122.39	632.0	Z24	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-1029C	6/8/2015		15654384.89	1399132.39	632.0	AA24	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VB-1030C	6/8/2015		15654384.63	1399142.39	632.0	BB24	base	<0.49	1.2	<0.49	<0.27	1.2	
VB-1031C	6/8/2015		15654383.87	1399172.38	632.0	EE24	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VW-1032C	6/8/2015		15654385.14	1399117.39	636.0	Z24-W	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-1033C	6/8/2015		15654390.14	1399122.39	636.0	Z24-N	sidewall	<0.51	6.0	<0.51	<0.28	6.0	
VW-1034C	6/8/2015		15654389.89	1399132.39	636.0	AA24-N	sidewall	<0.49	14	<0.49	<0.27	14	
VW-1035C	6/8/2015		15654389.63	1399142.39	636.0	BB24-N	sidewall	<0.49	430	<0.49	<0.27	430 ³	
VW-1036C	6/8/2015		15654384.63	1399147.39	636.0	BB24-E	sidewall	<4.9	1,100	<4.9	<2.7	1,100 ³	
VB-1037C	6/9/2015		on-Site (south-central portion of former building footprint)	15654316.44	1399070.63	634.0	U31	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-1038C	6/9/2015			15654336.43	1399071.14	634.0	U29	base	<0.48	<0.57	<0.48	<0.26	<0.26
VB-1039C	6/9/2015	15654326.43		1399070.88	633.5	U30	base	<0.47	<0.57	<0.47	<0.26	<0.26	
VB-1040C	6/9/2015	15654336.68		1399061.14	634.0	T29	base	<0.47	<0.57	<0.47	<0.26	<0.26	
VB-1041C	6/9/2015	15654346.68		1399061.40	634.0	T28	base	<0.47	<0.57	<0.47	<0.26	<0.26	
VB-1042C	6/9/2015	15654346.43		1399071.39	634.0	U28	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-1043C	6/9/2015	15654356.42		1399071.65	634.0	U27	base	<0.48	<0.57	<0.48	<0.26	<0.26	
VB-1044C	6/9/2015	15654362.92		1399075.40	634.0	U26	base	<0.48	6.6	<0.48	<0.26	6.6	
VB-1045C	6/9/2015	15654285.94		1399089.86	639.0	W34	base	<2.7	830	<2.7	<1.5	830 ³	
VB-1046C	6/9/2015	15654275.94		1399089.61	639.0	W35	base	<2.0	520	<2.0	<1.1	520 ³	
VB-1047C	6/9/2015	15654306.44		1399070.38	633.0	U32	base	<0.47	<0.57	<0.47	<0.26	<0.26	
VW-1048C	6/9/2015	15654358.42		1399069.15	637.0	U27-W	sidewall	<1.9	480	<1.9	<1.0	480 ³	
VW-51048C*	6/9/2015	15654358.42		1399069.15	637.0	U27-W	sidewall	<0.49	340	<0.49	<0.27	<0.27	
VW-1049C	6/9/2015	15654336.68		1399058.14	637.0	T29	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27	
VW-1050C	6/9/2015	15654346.68		1399059.40	637.0	T28	sidewall	<0.50	44	<0.50	<0.27	44	
VW-1051C	6/9/2015	15654308.44		1399068.38	637.0	U32	sidewall	<0.51	100	<0.51	<0.28	100 ³	
VW-1052C	6/9/2015	15654296.19		1399080.12	639.0	V33	sidewall	<2.1	510	<2.1	<1.1	510 ³	
VW-1053C	6/9/2015	15654275.94		1399084.61	639.5	W35-W	sidewall	<0.52	400	<0.52	<0.29	400 ³	
VW-1054C	6/9/2015	15654275.94		1399094.61	637.0	W35-E	sidewall	<0.53	1.4	<0.53	<0.29	1.4	
VW-1055C	6/9/2015	15654285.94		1399084.86	639.5	W34-W	sidewall	<2.1	570	<2.1	<1.1	570 ³	
VW-1056C	6/9/2015	15654306.44		1399065.38	637.0	U32-W	sidewall	<0.50	3.7	<0.50	<0.27	3.7	
VW-1057C	6/9/2015	15654285.94		1399094.86	637.0	W34-E	sidewall	<0.53	11	<0.53	<0.29	11	
VW-1058C	6/9/2015	15654316.44		1399066.63	637.0	U31-W	sidewall	<0.50	33	<0.50	<0.27	33	
VW-1059C	6/9/2015	15654323.43		1399067.88	637.0	U30-W	sidewall	<0.52	1.3	<0.52	<0.28	1.3	
VW-1060C	6/9/2015	15654364.42	1399073.90	637.0	U26	sidewall	<0.49	48	<0.49	<0.27	48		
VW-1063C	6/9/2015	on-Site (north-central re-location area)	15654541.36	1399076.48	642.5	U8-S	sidewall	<0.58	9.7	<0.58	<0.32	9.7	
VW-1064C	6/9/2015		15654546.36	1399081.48	642.5	U8-E	sidewall	<0.51	1.8	<0.51	<0.28	1.8	
VB-1065C	6/9/2015		15654546.36	1399076.48	641.5	U8	base	<0.50	1.5	<0.50	<0.28	1.5	
VB-1066C	6/10/2015	on-Site (north-central portion of former building footprint)	15654426.66	1399063.43	640.0	T20	base	<0.49	4.4	<0.49	<0.27	4.4	
VB-1067C	6/10/2015		15654406.66	1399062.92	640.0	T22	base	<0.50	4.8	<0.50	<0.27	4.8	
VB-1068C	6/10/2015		15654405.64	1399102.91	640.0	X22	base	<0.52	1.8	<0.52	<0.28	1.8	
VB-51068C*	6/10/2015		15654405.64	1399102.91	640.0	X22	base	<0.52	3.1	<0.52	<0.29	3.1	
VB-1069C	6/10/2015		15654405.90	1399092.91	638.7	W22	base	<0.52	250	<0.52	<0.28	250 ³	
VB-1070C	6/10/2015		15654406.15	1399082.91	638.7	V22	base	<0.50	250	<0.50	<0.27	250 ³	
VB-1071C	6/10/2015		15654395.90	1399092.66	638.7	W23	base	<0.51	82	<0.51	11	93	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOL 1242 [mg/kg]	AROCLOL 1248 [mg/kg]	AROCLOL 1254 [mg/kg]	AROCLOL 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-1072C	6/10/2015	on-Site (north-central portion of former building footprint)	15654396.16	1399082.66	638.7	V23	base	<0.52	170	<0.52	51	221 ³
VW-1073C	6/10/2015		15654413.15	1399082.91	639.7	V22-N	sidewall	<0.49	300	<0.49	35	335 ³
VW-1074C	6/10/2015		15654406.66	1399069.92	641.0	T22-E	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1075C	6/10/2015		15654426.66	1399057.43	641.0	T20-W	sidewall	<0.50	11	<0.50	<0.27	11
VW-1076C	6/10/2015		15654426.66	1399068.43	641.0	T20-E	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29
VW-1077C	6/10/2015		15654406.66	1399056.92	641.0	T22-W	sidewall	<0.50	<0.61	<0.50	<0.27	<0.27
VW-1078C	6/10/2015		15654401.66	1399062.92	641.0	T22-S	sidewall	<0.50	8.8	<0.50	2.4	11.2
VW-1079C	6/10/2015		15654410.64	1399102.91	641.0	X22-N	sidewall	<0.50	140	<0.50	13	153 ³
VW-1080C	6/10/2015		15654396.16	1399077.66	640.0	V23-W	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28
VW-1081C	6/10/2015		15654405.90	1399097.91	639.5	W22-E	sidewall	<0.51	9.9	<0.51	2.0	11.9
VW-1082C	6/10/2015		15654391.16	1399082.66	640.0	V23-S	sidewall	<0.51	140	<0.51	<0.28	140 ³
VW-1083C	6/10/2015		15654406.15	1399077.91	640.0	V22-W	sidewall	<0.51	37	<0.51	8.6	45.6
VW-1084C	6/10/2015		15654390.90	1399092.66	639.5	W23-S	sidewall	<2.5	500	<2.5	<1.4	500 ³
VW-1085C	6/10/2015		15654395.90	1399097.66	639.5	W23-E	sidewall	<0.50	36	<0.50	5.0	41
VW-1086C	6/10/2015		15654410.90	1399092.91	640.0	W22-N	sidewall	<0.49	56	<0.49	<0.27	56
VB-1087C	6/10/2015	on-Site (west re-location area)	15654381.21	1398962.19	643.5	J25	base	<0.0097	0.41	<0.0097	0.087	0.497
VB-1088C	6/10/2015		15654389.46	1398952.45	643.5	I24	base	<0.0097	0.046	<0.0097	<0.0053	0.046
VB-1089C	6/10/2015		15654389.72	1398944.45	643.5	H24	base	<0.0098	<0.012	<0.0098	<0.0053	<0.0053
VB-1090C	6/10/2015		15654381.72	1398944.20	643.5	H25	base	<0.0098	<0.012	<0.0098	<0.0053	<0.0053
VB-1091C	6/10/2015		15654399.46	1398952.70	643.5	I23	base	<0.0098	0.061	<0.0098	<0.0053	0.061
VB-1092C	6/10/2015		15654399.72	1398944.71	643.5	H23	base	<0.0099	0.71	<0.0099	0.15	0.86 ¹
VB-1093C	6/10/2015		15654389.21	1398962.44	643.5	J24	base	<0.0098	0.52	<0.0098	0.17	0.69
VB-51093C*	6/10/2015		15654389.21	1398962.44	643.5	J24	base	<0.0097	0.41	<0.0097	0.13	
VB-1094C	6/10/2015		15654381.47	1398952.19	643.5	I25	base	<0.0098	<0.012	<0.0098	<0.0054	<0.0054
VB-1095C	6/10/2015		15654399.21	1398962.70	643.5	J23	base	<0.0097	0.42	<0.0097	0.11	0.53
VW-1096C	6/10/2015		15654382.22	1398940.20	645.0	H25-W	sidewall	<0.0098	<0.012	<0.0098	<0.0053	<0.0053
VW-1097C	6/10/2015		15654399.21	1398967.70	644.5	J23-E	sidewall	<0.0097	0.42	<0.0097	0.11	0.53
VW-1098C	6/10/2015		15654379.21	1398967.19	644.0	J25-E	sidewall	<0.0096	<0.012	<0.0096	<0.0053	<0.0053
VW-1099C	6/10/2015	15654404.46	1398952.70	644.5	I23-N	sidewall	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VW-1100C	6/10/2015	15654404.72	1398945.21	644.5	H23-N	sidewall	<0.0097	0.33	<0.0097	0.17	0.50	
VW-1101C	6/10/2015	on-Site (west re-location area)	15654405.21	1398962.70	644.0	J23-N	sidewall	<0.0093	1.2	<0.0093	0.34	1.54 ¹
VW-1102C	6/10/2015		15654378.72	1398944.70	644.5	H25	sidewall	<0.0098	<0.012	<0.0098	<0.0053	<0.0053
VW-1103C	6/10/2015		15654379.47	1398952.19	644.0	I25	sidewall	<0.0098	<0.012	<0.0098	<0.0053	<0.0053
VW-1104C	6/10/2015		15654378.21	1398962.19	644.0	J25	sidewall	<0.0097	1.0	<0.0097	0.19	1.19 ¹
VW-1105C	6/10/2015		15654389.21	1398967.44	644.0	J24-E	sidewall	<0.0097	0.48	<0.0097	0.11	0.59
VW-1106C	6/10/2015		15654389.72	1398942.45	644.5	H24	sidewall	<0.0098	<0.012	<0.0098	<0.0053	<0.0053
VW-1107C	6/10/2015		15654399.72	1398942.71	644.5	H23	sidewall	<0.0097	<0.012	<0.0097	<0.0053	<0.0053
VW-1108C	6/10/2015		15654420.38	1399114.41	641.0	Y20-S	sidewall	<0.46	88	<0.46	28	116 ³
VW-1109C	6/10/2015		15654420.38	1399114.41	638.0	Y20-S	sidewall	<0.48	4.2	<0.48	<0.26	4.2
VB-1110C	6/10/2015	15654420.38	1399118.41	636.5	Y20-S	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-1111C	6/10/2015	on-Site (north portion of former building footprint)	15654425.38	1399118.41	639.5	Y20-E	sidewall	<5.1	1,400	<5.1	62	1,462 ³
VB-1112C	6/10/2015		15654419.88	1399136.41	634.0	AA20-S	base	<0.51	39	<0.51	2.3	99.1
VB-51112C*	6/10/2015		15654419.88	1399136.41	634.0	AA20-S	base	<0.50	94	<0.50	5.1	
VB-1113C	6/10/2015		15654409.88	1399135.65	634.0	AA21-S	base	<2.5	570	<2.5	23	593 ³
VW-1114C	6/10/2015		15654426.12	1399143.40	636.0	BB20	sidewall	<0.50	150	<0.50	34	184 ³
VB-1115C	6/10/2015		15654415.62	1399145.90	634.0	BB20-S	base	<2.0	910	<2.0	<1.1	910 ³
VW-1116C	6/10/2015		15654420.62	1399147.40	636.0	BB20-E	sidewall	<2.1	52	<2.1	<1.1	52
VW-1117C	6/10/2015		15654424.62	1399147.40	641.0	BB20-E	sidewall	<7.9	2,700	<7.9	400	3,100 ³
VB-1118C	6/10/2015		15654409.62	1399145.65	634.0	BB21-S	base	<2.0	510	<2.0	<1.1	510 ³

Notes:

- shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
- ¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
- ² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
- ³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

mg/kg - milligrams per kilogram
 PCBs - polychlorinated biphenyls
 VB - verification base sample
 VW - verification wall sample

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOR 1242 [mg/kg]	AROCOR 1248 [mg/kg]	AROCOR 1254 [mg/kg]	AROCOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VW-1119C	6/10/2015	on-Site (north portion of former building footprint)	15654406.63	1399144.40	641.0	BB22	sidewall	<1.9	240	<1.9	<1.0	240 ³
VW-1120C	6/10/2015		15654406.63	1399144.40	636.0	BB22	sidewall	<2.1	22	<2.1	<1.2	22
VW-1121C	6/10/2015		15654414.62	1399146.15	636.0	BB21-E	sidewall	<2.0	21	<2.0	<1.1	21
VW-1122C	6/10/2015		15654399.36	1399187.88	638.0	GG22-W	sidewall	<2.1	3.2	<2.1	<1.2	3.2
VW-1123C	6/10/2015		15654414.62	1399146.15	641.0	BB21-E	sidewall	<1.9	84	<1.9	12	96
VW-1124C	6/10/2015		15654403.36	1399197.88	638.0	GG22-E	sidewall	<1.9	660	<1.9	150	810 ³
VB-1125C	6/10/2015		15654403.36	1399192.88	635.5	GG22	base	<2.1	6.9	<2.1	<1.1	6.9
VW-1126C	6/10/2015		15654393.36	1399187.63	638.0	GG23-W	sidewall	<2.1	20	<2.1	<1.1	20
VB-1127C	6/10/2015		15654383.36	1399192.37	635.5	GG24	sidewall	<2.0	370	<2.0	<1.1	370 ³
VW-1128C	6/10/2015		15654383.36	1399197.37	638.0	GG24-E	sidewall	<1.9	95	<1.9	<1.1	95
VW-1129C	6/10/2015		15654393.36	1399197.63	638.0	GG23-E	sidewall	<2.0	26	<2.0	<1.1	26
VB-1130C	6/10/2015		15654393.36	1399192.63	635.5	GG23	base	<2.0	310	<2.0	<1.1	310 ³
VW-1131C	6/10/2015		15654385.86	1399187.37	638.0	GG24-W	sidewall	<2.0	80	<2.0	<1.1	80
VB-1132C	6/11/2015		15654355.89	1399151.62	629.5	CC27	base	<0.54	<0.62	<0.51	<0.28	<0.28
VB-1133C	6/11/2015		15654366.63	1399158.37	629.5	DD26	base	<0.51	<0.63	<0.53	<0.29	<0.29
VW-1134C	6/11/2015		15654358.39	1399146.62	630.0	CC27-W	sidewall	<0.53	<0.65	<0.54	<0.29	<0.29
VW-1135C	6/11/2015		15654355.89	1399154.62	630.0	CC27-E	sidewall	<0.54	3.8	<0.54	<0.29	3.8
VW-1136C	6/11/2015		15654356.89	1399151.62	630.0	CC27	sidewall	<0.54	4.1	<0.52	<0.29	4.1
VW-1137C	6/11/2015		15654366.13	1399155.87	630.0	DD26	sidewall	<0.52	99	<0.51	<0.28	99
VW-1138C	6/11/2015		15654364.13	1399159.87	630.0	DD26	sidewall	<0.51	16	<0.53	<0.29	16
VW-1139C	6/11/2015		15654359.13	1399158.37	630.0	DD26-S	sidewall	<0.53	22	<0.52	<0.28	22
VW-1140C	6/11/2015		15654442.87	1399133.92	637.0	AA18	sidewall	<0.52	<0.60	<0.50	<0.27	<0.27
VW-1141C	6/11/2015		15654443.12	1399123.92	637.0	Z18	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VW-1142C	6/11/2015		15654432.13	1399123.66	637.0	Z19-S	sidewall	<0.50	1.1	<0.51	<0.28	1.1
VW-1143C	6/11/2015	15654436.62	1399143.66	637.0	BB19	sidewall	<0.51	15	<0.51	<0.28	15	
VW-1144C	6/11/2015	15654437.13	1399118.66	637.0	Z19-W	sidewall	<0.51	<0.61	<0.50	<0.28	<0.28	
VW-1145C	6/11/2015	15654431.87	1399133.66	637.0	AA19-S	sidewall	<0.50	<0.63	<0.53	<0.29	<0.29	
VW-51145C*	6/11/2015	15654431.87	1399133.66	637.0	AA19-S	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-1146C	6/11/2015	15654431.62	1399143.66	637.0	BB19-S	sidewall	<0.53	1.1	<0.50	<0.27	1.1	
VW-1147C	6/11/2015	15654441.11	1399143.91	637.0	BB18-S	sidewall	<0.50	220	<0.50	49	269 ³	
VW-1148C	6/11/2015	15654441.62	1399118.92	637.0	Z18-W	sidewall	<0.50	<0.61	<0.50	<0.27	<0.27	
VW-1149C	6/11/2015	15654442.61	1399141.41	637.0	BB18	sidewall	<0.50	<0.61	<0.51	<0.28	<0.27	
VB-1150C	6/11/2015	15654434.62	1399141.16	635.0	BB19	base	<0.51	<0.59	<0.49	<0.27	<0.28	
VB-1151C	6/11/2015	15654434.87	1399133.66	635.0	AA19	base	<0.49	<0.62	<0.52	<0.28	<0.27	
VB-1152C	6/11/2015	15654441.11	1399141.41	635.0	BB18	base	<0.52	<0.59	<0.49	<0.27	<0.28	
VB-1153C	6/11/2015	15654444.87	1399130.92	635.0	AA18	base	<0.49	<0.63	<0.52	<0.28	<0.27	
VB-1154C	6/11/2015	15654435.13	1399123.66	635.0	Z19	base	<0.52	<0.62	<0.51	<0.28	<0.28	
VB-1155C	6/11/2015	15654443.12	1399123.92	635.0	Z18	base	<0.51	5.1	<0.51	<0.28	5.1	
VB-1156C	6/11/2015	15654522.36	1399100.96	640.0	W10-E	base	<0.51	<0.65	<0.54	<0.29	<0.28	
VB-51156C*	6/11/2015	15654522.36	1399100.96	640.0	W10-E	base	<0.54	<0.65	<0.54	<0.29	<0.28	
VB-1157C	6/11/2015	15654515.86	1399100.71	640.4	W11-E	base	<0.55	1.2	<0.55	<0.30	1.2	
VB-1158C	6/11/2015	15654505.87	1399100.45	640.8	W12-E	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-1159C	6/11/2015	15654526.86	1399100.96	641.0	W10-E	sidewall	<0.49	5.2	<0.49	<0.27	5.2	
VW-1160C	6/11/2015	15654523.36	1399094.96	641.0	W10	sidewall	<0.50	62	<0.50	<0.27	62 ³	
VB-1161C	6/11/2015	15654255.69	1399099.09	635.4	X37	base	<0.51	32	<0.51	<0.28	32	
VW-1162C	6/11/2015	15654260.69	1399099.09	636.5	X37-N	sidewall	<0.50	45	<0.50	<0.27	45	
VW-1163C	6/11/2015	15654255.69	1399094.09	636.5	X37-W	sidewall	<0.49	73	<0.49	<0.27	73	
VW-1164C	6/11/2015	15654255.69	1399104.09	636.5	X37-E	sidewall	<0.50	14	<0.50	<0.27	14	
VW-1165C	6/11/2015	15654250.69	1399099.09	636.5	X37-S	sidewall	<0.52	160	<0.52	<0.28	160 ³	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil);
additional soil removal and subsequent additional verification sample collection conducted at this location

¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242	AROCLOR 1248	AROCLOR 1254	AROCLOR 1260	TOTAL	
			NORTHING	EASTING				[mg/kg]	[mg/kg]	[mg/kg]	[mg/kg]	[mg/kg]	
VB-1166C	6/16/2015	on-Site (north-central portion of former building footprint)	15654415.39	1399113.16	635.5	Y21	base	<0.50	<0.61	<0.50	<0.27	0.64	
VB-51166C*	6/16/2015		15654415.39	1399113.16	635.5	Y21	base	<0.51	0.64	<0.51	<0.28		
VB-1167C	6/16/2015		15654418.14	1399103.16	641.0	X21	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-1168C	6/16/2015		15654405.39	1399112.91	635.5	Y22	base	<0.51	8.6	<0.51	<0.28	8.6	
VB-1169C	6/16/2015		15654425.38	1399113.41	635.5	Y20	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-1170C	6/16/2015		15654375.33	1399080.32	632.7	V25	base	<0.48	9.2	<0.48	<0.26	9.2	
VW-1171C	6/16/2015		15654417.89	1399108.16	637.0	Y21-W	sidewall	<0.53	0.94	<0.53	<0.29	0.94	
VW-1172C	6/16/2015		15654405.39	1399107.91	637.5	Y22-W	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-1173C	6/16/2015		15654420.64	1399103.16	640.0	X21-N	sidewall	<0.53	61	<0.53	<0.29	61	
VW-1174C	6/16/2015		15654415.64	1399098.16	640.0	X21-W	sidewall	<0.53	22	<0.53	<0.29	22	
VW-1175C	6/16/2015		15654380.33	1399080.32	635.0	V25-N	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-1176C	6/16/2015		15654375.33	1399075.32	635.0	V25-W	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28	
VW-1177C	6/16/2015		15654425.38	1399108.41	637.0	Y20-W	sidewall	<0.50	31	<0.50	10	41	
VW-51177C*	6/16/2015		15654425.38	1399108.41	637.0	Y20-W	sidewall	<0.50	9.5	<0.50	2.9		
VB-1178C	6/16/2015		15654405.90	1399092.91	636.0	W22	base	<0.52	120	<0.52	<0.28	120 ³	
VB-1179C	6/16/2015		15654396.16	1399082.66	637.1	V23	base	<0.51	55	<0.51	9.0	64	
VB-1180C	6/16/2015		15654406.15	1399082.91	636.0	V22	base	<0.52	7.2	<0.52	2.1	9.3	
VB-1181C	6/16/2015		15654416.15	1399083.17	639.6	V21	base	<2.0	680	<2.0	140	820 ³	
VB-1182C	6/16/2015		15654386.16	1399082.41	637.1	V24	base	<0.51	120	<0.51	<0.28	120 ³	
VB-1183C	6/16/2015		15654385.91	1399092.40	637.1	W24	base	<0.51	290	<0.51	<0.28	290 ³	
VW-1184C	6/16/2015		15654405.90	1399097.91	638.0	W22-E	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	
VW-1185C	6/16/2015		15654406.15	1399077.91	638.5	V22-W	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-1186C	6/16/2015		15654385.91	1399097.40	638.0	W24-E	sidewall	<0.52	17	<0.52	<0.28	17	
VW-1187C	6/16/2015	15654396.16	1399077.66	638.5	V23-W	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28		
VW-1188C	6/16/2015	15654421.15	1399083.17	640.5	V21-N	sidewall	<0.50	2.8	<0.50	<0.27	2.8		
VW-1189C	6/16/2015	15654395.90	1399097.66	638.0	W23-E	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28		
VW-1190C	6/16/2015	15654386.16	1399077.41	638.5	V24-W	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28		
VW-1191C	6/16/2015	15654411.15	1399082.91	638.0	V22-N	sidewall	<0.50	52	<0.50	<0.27	52		
VW-1192C	6/16/2015	15654416.15	1399088.17	640.5	V21-E	sidewall	<0.48	220	<0.48	<0.26	220 ³		
VW-1193C	6/16/2015	15654410.90	1399092.91	638.0	W22-N	sidewall	<0.51	240	<0.51	<0.28	240 ³		
VW-1202C	6/17/2015	on-Site (north portion of former building footprint)	15654394.63	1399137.64	636.0	BB23-W	sidewall	<0.52	33	<0.52	<0.28	33	
VW-1203C	6/17/2015		15654392.13	1399142.64	636.0	BB23	sidewall	<0.52	140	<0.52	33	173 ³	
VW-1204C	6/17/2015		15654394.63	1399147.64	636.0	BB23-E	sidewall	<0.52	470	<0.52	<0.28	470 ³	
VB-1205C	6/17/2015		15654392.13	1399142.64	632.0	BB23	base	<0.50	1.5	<0.50	<0.27	1.5	
VW-1206C	6/17/2015		15654389.38	1399152.38	636.0	CC24-N	sidewall	<0.50	190	<0.50	<0.27	190 ³	
VB-1207C	6/17/2015		15654384.38	1399152.38	632.0	CC24	base	<2.0	640	<2.0	<1.1	640 ³	
VB-1208C	6/17/2015		15654383.36	1399192.37	632.5	GG24	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-1209C	6/17/2015		15654393.36	1399192.63	632.5	GG23	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VW-1210C	6/17/2015		15654407.10	1399199.88	638.5	HH22-N	sidewall	<0.50	61	<0.50	<0.27	61	
VW-1211C	6/17/2015		15654406.36	1399192.88	638.5	GG22-N	sidewall	<0.53	140	<0.53	<0.29	140 ³	
VW-1212C	6/17/2015		on-Site (north-central portion of former building footprint)	15654582.37	1399037.51	641.5	Q4-S	sidewall	<0.56	9.8	<0.56	<0.31	9.8
VW-1213C	6/17/2015			15654587.37	1399032.51	641.5	Q4-W	sidewall	<0.54	98	<0.54	<0.29	98 ²
VB-1214C	6/17/2015	15654587.37		1399037.51	638.5	Q4	base	<0.51	32	<0.51	<0.28	32 ²	
VW-1215C	6/17/2015	on-Site (north portion of former building footprint)	15654404.37	1399157.89	640.5	CC22-E	sidewall	<0.49	160	<0.49	<0.27	160 ³	
VW-51215C*	6/17/2015		15654404.37	1399157.89	640.5	CC22-E	sidewall	<0.49	120	<0.49	<0.27		
VB-1216C	6/17/2015		15654414.37	1399153.15	639.0	CC21	base	<0.48	36	<0.48	5.6	41.6	
VB-1217C	6/17/2015		15654404.37	1399152.89	639.0	CC22	base	<0.48	160	<0.48	32	192 ³	
VW-1218C	6/17/2015		15654400.37	1399152.89	640.5	CC22-S	sidewall	<0.48	130	<0.48	24	154 ³	
VW-1219C	6/17/2015	15654414.37	1399158.15	640.0	CC21-E	sidewall	<0.49	160	<0.49	24	184 ³		

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

1 total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

2 total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

3 total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VW-1220C	6/17/2015	on-Site (north portion of former building footprint)	15654424.37	1399158.40	640.0	CC20-E	sidewall	<0.48	74	<0.48	14	88
VB-1221C	6/17/2015		15654424.37	1399153.40	639.0	CC20	base	<0.49	22	<0.49	2.6	24.6
VW-1222C	6/17/2015	on-Site (north-central re-location area)	15654442.61	1399145.91	636.0	BB18	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28
VB-1223C	6/17/2015		15654441.61	1399146.41	633.7	BB18	base	<0.52	<0.62	<0.52	<0.28	<0.28
VW-1224C	6/17/2015		15654441.11	1399148.91	636.0	BB18-E	sidewall	<0.52	58	<0.52	10	68 ²
VB-1225C	6/17/2015	on-Site (north portion of former building footprint)	15654404.63	1399145.40	639.0	BB22	base	<2.1	590	<2.1	<1.1	590 ³
VB-1226C	6/17/2015		15654414.62	1399145.65	639.0	BB21	base	<2.0	720	<2.0	<1.1	720 ³
VB-1227C	6/17/2015		15654424.62	1399150.90	639.0	BB20-E	base	<2.0	920	<2.0	<1.1	920 ³
VW-1228C	6/18/2015	on-Site (north-central portion of former building footprint)	15654582.11	1399047.50	641.0	R4-S	sidewall	<0.043	7.6	<0.043	<0.024	7.6
VB-1229C	6/18/2015		15654587.11	1399047.50	638.5	R4	base	<0.040	9.6	<0.040	<0.022	9.6
VW-1230C	6/18/2015	on-Site (south-central portion of former building footprint)	15654587.11	1399052.50	641.0	R4-E	sidewall	<0.043	8.3	<0.043	<0.023	8.3
VW-1250C	6/18/2015		15654245.19	1399117.83	638.8	Z38	sidewall	<0.50	64	<0.50	<0.27	64 ²
VW-1251C	6/18/2015		15654240.19	1399116.33	640.5	Z38-S	sidewall	<0.51	0.89	<0.51	<0.28	0.89
VW-1252C	6/18/2015		15654250.19	1399116.33	640.5	Z38-N	sidewall	<0.51	29	<0.51	<0.28	29 ²
VW-1253C	6/18/2015		15654240.44	1399108.84	640.5	Y38-S	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1254C	6/18/2015		15654291.44	1399073.62	637.0	U33-S	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28
VW-1255C	6/18/2015		15654296.44	1399071.62	637.0	U33	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28
VW-51255C*	6/18/2015		15654296.44	1399071.62	637.0	U33	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28
VW-1256C	6/18/2015		15654291.70	1399062.62	642.0	T33-S	sidewall	<5.0	1,800	<5.0	<2.7	1,800 ³
VW-1257C	6/18/2015		15654296.70	1399060.12	642.0	T33	sidewall	<0.50	390	<0.50	<0.27	390 ³
VW-1258C	6/18/2015		15654301.70	1399062.62	642.0	T33-N	sidewall	<0.50	0.82	<0.50	<0.27	0.82
VW-1259C	6/18/2015		15654291.19	1399080.12	637.0	V33-S	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1260C	6/18/2015		15654296.19	1399075.12	637.0	V33-W	sidewall	<0.52	2.1	<0.52	<0.28	2.1
VW-1261C	6/18/2015		15654286.19	1399079.86	637.0	V34	sidewall	<0.51	23	<0.51	<0.28	23
VW-1262C	6/18/2015		15654271.19	1399079.61	641.0	V35-S	sidewall	<0.52	230	<0.52	<0.28	230 ³
VW-1263C	6/18/2015		15654276.19	1399074.61	641.0	V35-W	sidewall	<0.51	22	<0.51	<0.28	22
VW-1264C	6/18/2015		15654276.19	1399079.61	637.0	V35	sidewall	<0.51	450	<0.51	<0.28	450 ³
VW-1265C	6/18/2015		15654245.95	1399083.84	640.5	W38-W	sidewall	<0.49	<0.59	<0.49	<0.27	<0.27
VW-1266C	6/18/2015		15654240.95	1399088.84	640.5	W38-S	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1267C	6/18/2015		15654245.19	1399116.33	638.8	Z38	base	<0.51	15	<0.51	<0.28	15
VB-1268C	6/18/2015		15654276.19	1399077.11	640.0	V35	base	<0.60	370	<0.60	<0.33	370 ³
VB-1269C	6/18/2015		15654296.44	1399072.62	635.2	U33	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1270C	6/18/2015		15654296.19	1399080.12	635.2	V33	base	<0.52	25	<0.52	<0.28	25
VB-1271C	6/18/2015		15654296.70	1399062.62	640.0	T33	base	<5.0	1,300	<5.0	<2.7	1,400 ³
VB-51271C*	6/18/2015		15654296.70	1399062.62	640.0	T33	base	<5.0	1,400	<5.0	<2.7	1,400 ³
VB-1272C	6/18/2015		15654275.94	1399089.61	635.1	W35	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-1273C	6/18/2015	15654285.94	1399089.86	635.1	W34	base	<2.7	610	<2.7	<1.5	610 ³	
VB-1274C	6/18/2015	15654286.19	1399082.36	635.1	V34	base	<0.53	7.6	<0.53	<0.29	7.6	
VB-1275C	6/18/2015	15654245.95	1399088.84	638.8	W38	base	<0.52	2.2	<0.52	<0.28	2.2	
VW-1276C	6/18/2015	15654515.61	1399105.71	640.0	X11	sidewall	<0.53	21	<0.53	<0.29	21	
VW-1277C	6/18/2015	15654495.36	1399121.19	639.0	Y13-E	sidewall	<0.56	110	<0.56	<0.30	110 ³	
VW-1278C	6/18/2015	15654468.38	1399094.44	638.5	W16	sidewall	<0.49	<0.59	<0.49	<0.27	<0.27	
VW-1279C	6/18/2015	15654505.61	1399105.45	639.0	X12	sidewall	<0.55	99	<0.55	<0.30	99 ²	
VW-1280C	6/18/2015	15654495.87	1399095.20	639.0	W13	sidewall	<0.54	0.82	<0.54	<0.30	0.82	
VW-1281C	6/18/2015	15654475.88	1399094.69	639.0	W15	sidewall	<0.50	<0.61	<0.50	<0.27	<0.27	
VW-1282C	6/18/2015	15654500.62	1399105.20	639.0	X13-N	sidewall	<0.55	1.5	<0.55	<0.30	1.5	
VW-1283C	6/18/2015	15654505.87	1399094.45	639.0	W12-W	sidewall	<0.54	0.77	<0.54	<0.30	0.77	
VW-1284C	6/18/2015	15654485.36	1399120.94	639.0	Y14-E	sidewall	<0.52	5.2	<0.52	<0.28	5.2	
VW-1285C	6/18/2015	15654501.36	1399115.19	639.0	Y13-N	sidewall	<0.53	59	<0.53	<0.29	59 ²	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VW-1286C	6/18/2015	on-Site (north-central re-location area)	15654485.87	1399094.95	639.0	W14	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VW-1287C	6/18/2015		15654519.86	1399094.71	640.5	W11-W	sidewall	<0.53	60	<0.53	<0.29	60 ²
VW-1288C	6/18/2015		15654467.37	1399119.43	638.8	Y16-E	sidewall	<0.50	5.3	<0.50	<0.27	5.3
VW-1289C	6/18/2015		15654472.87	1399119.68	639.0	Y15-E	sidewall	<0.51	42	<0.51	<0.28	42 ²
VW-1290C	6/19/2015		15654466.37	1399116.93	638.5	Y16	sidewall	<0.50	27	<0.50	<0.27	27 ²
VW-1291C	6/19/2015		15654466.88	1399094.44	638.5	W16	sidewall	<0.49	47	<0.49	<0.27	47 ²
VB-1292C	6/19/2015		15654495.87	1399097.70	638.2	W13-E	base	<0.51	1.4	<0.51	<0.28	2.8
VB-1292C*	6/19/2015		15654495.87	1399097.70	638.2	W13-E	base	<0.52	2.8	<0.52	<0.28	
VB-1293C	6/19/2015		15654495.62	1399105.20	638.3	X13	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-1294C	6/19/2015		15654495.36	1399115.19	638.5	Y13	base	<0.52	1.5	<0.52	<0.28	1.5
VB-1295C	6/19/2015		15654485.87	1399097.45	638.0	W14-E	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1296C	6/19/2015		15654485.62	1399104.94	638.2	X14	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1297C	6/19/2015		15654485.36	1399114.94	637.9	Y14	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-1298C	6/19/2015		15654475.88	1399097.19	637.6	W15-E	base	<0.51	14	<0.51	<0.28	14
VB-1299C	6/19/2015		15654475.62	1399104.69	637.6	X15	base	<0.50	6.1	<0.50	<0.27	6.1
VB-1300C	6/19/2015		15654475.37	1399114.68	637.7	Y15	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-1301C	6/19/2015		15654468.38	1399096.94	637.5	W16-E	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1302C	6/19/2015		15654469.13	1399104.43	637.5	X16	base	<0.52	<0.62	<0.52	<0.28	<0.28
VB-1303C	6/19/2015		15654467.87	1399116.43	637.6	Y16	base	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1318C	6/19/2015		15654471.34	1399169.67	637.5	EE15-W	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1319C	6/19/2015		15654463.85	1399169.41	637.5	EE16-W	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VW-1320C	6/19/2015	15654453.85	1399169.16	637.0	EE17-W	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-1321C	6/19/2015	15654473.84	1399174.67	637.5	EE15	sidewall	<0.50	2.8	<0.50	<0.27	2.8	
VW-1322C	6/19/2015	15654447.85	1399174.16	637.0	EE17-S	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	
VW-1323C	6/19/2015	15654473.59	1399184.66	637.0	FF15	sidewall	<0.51	35	<0.51	<0.28	35 ²	
VW-1324C	6/19/2015	15654447.59	1399184.15	637.0	FF17-S	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29	
VW-51324C*	6/19/2015	15654447.59	1399184.15	637.0	FF17-S	sidewall	<0.51	<0.62	<0.51	<0.28		
VW-1325C	6/19/2015	15654473.33	1399192.16	637.0	GG15	sidewall	<0.47	<0.57	<0.47	<0.26	<0.26	
VW-1326C	6/19/2015	15654463.34	1399196.91	637.0	GG16-E	sidewall	<0.50	<0.61	<0.50	<0.28	<0.28	
VW-1327C	6/19/2015	15654447.34	1399194.15	637.0	GG17-S	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VW-1328C	6/19/2015	15654463.08	1399204.40	637.0	HH16	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	
VW-1329C	6/19/2015	15654448.09	1399204.15	637.0	HH17-S	sidewall	<0.51	1.1	<0.51	<0.28	1.1	
VB-1330C	6/19/2015	15654471.34	1399174.67	636.0	EE15	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-1331C	6/19/2015	15654463.85	1399174.41	636.0	EE16	base	<0.52	<0.63	<0.52	<0.28	<0.28	
VB-1332C	6/19/2015	15654453.85	1399174.16	636.0	EE17	base	<0.52	<0.63	<0.52	<0.28	<0.28	
VB-1333C	6/19/2015	15654471.59	1399184.66	636.0	FF15	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VB-1334C	6/19/2015	15654463.59	1399184.41	636.0	FF16	base	<0.52	<0.62	<0.52	<0.28	<0.28	
VB-1335C	6/19/2015	15654453.59	1399184.15	636.0	FF17	base	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-1336C	6/19/2015	15654470.83	1399192.16	636.0	GG15	base	<0.52	<0.63	<0.52	<0.28	<0.28	
VB-1337C	6/19/2015	15654463.34	1399194.41	636.0	GG16	base	<0.51	<0.62	<0.51	<0.28	<0.28	
VB-1338C	6/19/2015	15654453.34	1399194.15	636.0	GG17	base	<0.52	<0.63	<0.52	<0.28	<0.28	
VB-1339C	6/19/2015	15654453.09	1399204.15	636.0	HH17	base	<0.53	<0.63	<0.53	<0.29	<0.29	
VB-1340C	6/19/2015	15654523.36	1399093.46	640.0	W10	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-1341C	6/19/2015	15654520.86	1399093.46	641.0	W10-S	sidewall	<0.53	38	<0.53	<0.29	38 ²	
VW-1342C	6/19/2015	15654525.86	1399093.46	641.0	W10	sidewall	<0.54	10	<0.54	<0.29	10	
VW-1343C	6/19/2015	15654523.36	1399090.96	641.0	W10-W	sidewall	<0.52	20	<0.52	<0.29	20	
VB-1344C	6/22/2015	15654416.40	1399073.17	638.0	U21	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-1345C	6/22/2015	15654416.15	1399083.17	638.0	V21	base	<0.51	37	<0.51	<0.28	37	
VB-1346C	6/22/2015	15654415.90	1399093.17	638.0	W21	base	<0.50	110	<0.50	<0.27	110 ³	

Notes:

- shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
- ¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
- ² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
- ³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCOLOR 1242 [mg/kg]	AROCOLOR 1248 [mg/kg]	AROCOLOR 1254 [mg/kg]	AROCOLOR 1260 [mg/kg]	TOTAL [mg/kg]	
			NORTHING	EASTING									
VB-1347C	6/22/2015	on-Site (north-central portion of former building footprint)	15654385.91	1399092.40	636.5	W24	base	<0.50	170	<0.50	<0.27	170 ³	
VB-1348C	6/22/2015		15654386.16	1399082.41	636.5	V24	base	<0.51	37	<0.51	<0.28	37	
VW-1349C	6/22/2015		15654421.40	1399073.17	639.0	U21-N	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28	
VW-1350C	6/22/2015		15654416.40	1399068.17	639.0	U21-W	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28	
VW-1351C	6/22/2015		15654411.40	1399073.17	639.0	U21-S	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VW-1352C	6/22/2015		15654421.15	1399083.17	639.0	V21-N	sidewall	<0.51	79	<0.51	<0.28	79	
VW-1353C	6/22/2015		15654420.90	1399093.17	639.0	W21-N	sidewall	<0.49	170	<0.49	<0.27	170 ³	
VW-1354C	6/22/2015		15654415.90	1399098.17	639.0	W21-E	sidewall	<0.51	340	<0.51	64	404 ³	
VW-1355C	6/22/2015		15654392.91	1399092.40	637.5	W24-N	sidewall	<0.51	180	<0.51	20	200 ³	
VW-1356C	6/22/2015		15654393.16	1399082.41	637.5	V24-N	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29	
VW-1357C	6/22/2015		15654386.16	1399075.41	638.0	V24-W	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28	
VB-1358C	6/22/2015		on-Site (north portion of former building footprint)	15654394.38	1399152.64	632.0	CC23	base	<0.48	<0.58	<0.48	<0.26	<0.26
VW-1359C	6/22/2015	15654394.38		1399157.64	632.5	CC23-E	sidewall	<0.49	420	<0.49	<0.27	420 ³	
VB-1360C	6/22/2015	15654396.13		1399142.64	632.5	BB23	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-1361C	6/22/2015	15654397.13		1399138.64	638.0	BB23-W	sidewall	<0.51	39	<0.51	<0.28	39	
VB-1362C	6/22/2015	15654384.38		1399152.38	632.5	CC24	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-1363C	6/23/2015	15654414.37		1399153.15	632.5	CC21	base	<0.49	180	<0.49	<0.27	180 ³	
VB-1364C	6/23/2015	15654424.62		1399143.40	632.5	BB20	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VB-1365C	6/23/2015	15654414.12		1399160.64	632.5	DD21	base	<1.9	670	<1.9	<1.1	670 ³	
VB-1366C	6/23/2015	15654414.62		1399143.15	632.5	BB21	base	<0.48	55	<0.48	<0.26	55	
VB-1367C	6/23/2015	15654404.12		1399160.39	632.5	DD22	base	<0.49	<0.59	<0.49	<0.27	<0.27	
VB-1368C	6/23/2015	15654404.37		1399152.89	632.5	CC22	base	<0.49	1.2	<0.49	<0.27	1.2	
VB-1369C	6/23/2015	15654407.13		1399142.90	632.5	BB22	base	<0.51	2.0	<0.51	<0.28	2.0	
VB-1370C	6/23/2015	15654422.38		1399118.41	635.0	Y20-E	base	<0.51	<0.61	<0.51	<0.28	<0.28	
VW-1371C	6/23/2015	15654414.62		1399139.15	636.0	BB21-W	sidewall	<0.51	59	<0.51	<0.28	59	
VW-1372C	6/23/2015	15654404.12		1399161.89	636.0	DD22-E	sidewall	<0.49	280	<0.49	<0.27	280 ³	
VW-1373C	6/23/2015	15654420.12		1399160.64	636.0	DD21-N	sidewall	<2.0	660	<2.0	<1.1	660 ³	
VW-1374C	6/23/2015	15654424.62		1399139.40	636.0	BB20-W	sidewall	<0.49	110	<0.49	<0.27	110 ³	
VW-1375C	6/23/2015	15654399.12		1399159.89	636.0	DD22-S	sidewall	<0.50	120	<0.50	<0.27	120 ³	
VW-1376C	6/23/2015	15654424.62		1399148.40	636.0	BB20-E	sidewall	<2.5	960	<2.5	<1.3	960 ³	
VW-1377C	6/23/2015	15654419.37		1399153.15	636.0	CC21-N	sidewall	<2.4	800	<2.4	<1.3	880 ³	
VW-51377C*	6/23/2015	15654419.37		1399153.15	636.0	CC21-N	sidewall	<2.4	880	<2.4	<1.3	880 ³	
VW-1378C	6/23/2015	15654404.63		1399138.90	636.0	BB22-W	sidewall	<0.49	6.1	<0.49	<0.27	6.1	
VB-1379C	6/23/2015	on-Site (west re-location area)		15654380.48	1398912.21	645.7	E25	base	<0.0097	<0.012	<0.0097	<0.0053	<0.0053
VB-1380C	6/23/2015			15654383.24	1398902.21	645.7	D25	base	<0.0098	<0.012	<0.0098	<0.0054	<0.0054
VW-1381C	6/23/2015			15654380.74	1398898.21	647.0	D25-W	sidewall	<0.010	0.12	<0.010	<0.0055	0.12
VW-1382C	6/23/2015			15654385.74	1398902.21	647.0	D25-N	sidewall	<0.0098	<0.012	<0.0098	<0.0053	<0.0053
VW-1383C	6/23/2015			15654385.48	1398912.21	647.0	E25-N	sidewall	<0.0097	<0.012	<0.0097	<0.0053	<0.0053
VB-1384C	6/23/2015			15654406.70	1398962.95	643.5	J22	base	<0.010	0.16	<0.010	<0.0055	0.16
VW-1385C	6/23/2015		15654374.21	1398967.19	643.0	J25-E	sidewall	<0.0097	0.28	<0.0097	<0.0053	0.28	
VW-1386C	6/23/2015		15654409.20	1398967.95	644.0	J22-E	sidewall	<0.0095	0.46	<0.0095	<0.0052	0.46	
VW-1387C	6/23/2015		15654371.71	1398962.19	643.0	J25-S	sidewall	<0.0098	0.15	<0.0098	<0.0053	0.15	
VW-1388C	6/23/2015		15654376.71	1398957.19	643.0	J25-W	sidewall	<0.0098	<0.012	<0.0098	<0.0053	<0.0053	
VW-1389C	6/23/2015		15654409.20	1398957.95	644.0	J22-W	sidewall	<0.0097	<0.012	<0.0097	<0.0053	<0.0053	
VW-1390C	6/23/2015		15654410.20	1398962.95	644.0	J22	sidewall	<0.0099	<0.012	<0.0099	<0.0054	<0.0054	
VW-1391C	6/23/2015		15654380.48	1398917.21	647.0	E25-E	sidewall	<0.0098	<0.012	<0.0098	<0.0053	<0.0053	
VB-1392C	6/23/2025		on-Site (north-central portion of former building footprint)	15654421.89	1399093.42	634.5	W20	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1393C	6/23/2025			15654415.90	1399093.17	634.5	W21	base	<0.51	1.9	<0.51	<0.28	2.0
VB-51393C*	6/23/2025			15654415.90	1399093.17	634.5	W21	base	<0.51	2.0	<0.51	<0.28	2.0

Notes:

- shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
- ¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
- ² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
- ³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-1394C	6/23/2025	on-Site (north-central portion of former building footprint)	15654405.90	1399092.91	634.5	W22	base	<0.49	11	<0.49	<0.27	11
VB-1395C	6/23/2025		15654385.91	1399092.40	634.5	W24	base	<0.51	<0.62	<0.51	<0.28	<0.28
VB-1396C	6/23/2025		15654415.64	1399099.16	634.5	X21	base	<0.49	<0.59	<0.49	<0.27	<0.27
VW-1397C	6/23/2025		15654422.89	1399093.42	636.0	W20	sidewall	<0.49	20	<0.49	<0.27	20
VW-1398C	6/23/2025		15654405.90	1399098.91	636.0	W22-E	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1399C	6/23/2025		15654410.64	1399099.16	636.0	X21-S	sidewall	<0.52	<0.63	<0.52	<0.28	<0.28
VW-1400C	6/23/2025		15654420.64	1399099.16	636.0	X21-N	sidewall	<0.48	24	<0.48	<0.26	24
VW-1401C	6/23/2025	15654415.64	1399100.16	636.0	X21	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29	
VB-1402C	6/23/2025	on-Site (south-central portion of former building footprint)	15654245.44	1399108.84	635.5	Y38	base	<0.52	3.0	<0.52	<0.28	3.0
VB-1403C	6/23/2025		15654289.20	1399057.37	639.2	T34	base	<0.53	240	<0.53	<0.29	240 ³
VW-1404C	6/23/2025		15654286.70	1399057.37	642.0	T34	sidewall	<0.51	24	<0.51	<0.28	24
VB-1405C	6/23/2025		15654299.20	1399060.12	639.2	T33	base	<0.52	<0.63	<0.52	<0.28	<0.28
VW-1406C	6/23/2025		15654286.70	1399054.87	642.0	T34-W	sidewall	<0.50	2.2	<0.50	<0.27	2.2
VW-1407C	6/23/2025		15654301.70	1399057.62	642.0	T33-N	sidewall	<0.49	<0.59	<0.49	<0.27	<0.27
VW-1408C	6/23/2025		15654296.70	1399055.12	642.0	T33-W	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28
VW-1409C	6/23/2025		15654273.69	1399074.61	639.5	V35-W	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1410C	6/23/2025		15654266.20	1399074.36	640.0	V36-W	sidewall	<0.54	<0.66	<0.54	<0.30	<0.30
VW-1411C	6/23/2025		15654266.20	1399079.36	640.0	V36	sidewall	<0.51	150	<0.51	<0.28	150 ³
VW-1412C	6/23/2025		15654255.18	1399119.09	640.0	Z37	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1413C	6/23/2025		15654273.69	1399079.61	639.0	V35	base	<0.52	1.1	<0.52	<0.28	1.1
VB-1414C	6/23/2025		15654268.70	1399079.36	639.0	V36	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1415C	6/23/2025		15654285.94	1399089.86	634.0	W34	base	<0.54	140	<0.54	<0.29	140 ³
VW-1416C	6/23/2025		15654245.19	1399123.83	640.0	Z38-E	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1417C	6/23/2025		15654245.70	1399098.84	635.5	X38	base	<0.52	<0.62	<0.52	<0.28	<0.28
VB-1418C	6/23/2025		15654359.18	1399061.65	632.5	T27	base	<0.48	<0.58	<0.48	<0.26	<0.26
VW-1419C	6/23/2025	15654356.68	1399056.65	636.0	T27-W	sidewall	<0.50	5.6	<0.50	<0.27	5.6	
VW-1420C	6/23/2025	on-Site (northeast portion of former building footprint)	15654413.35	1399188.13	637.0	GG21-W	sidewall	<0.54	<0.65	<0.54	<0.29	<0.29
VW-1421C	6/23/2025		15654413.35	1399193.13	637.0	GG21	sidewall	<0.54	3.5	<0.54	<0.29	3.5
VW-1422C	6/23/2025		15654410.85	1399198.13	637.0	GG21-E	sidewall	<0.52	85	<0.52	<0.28	85
VB-1423C	6/23/2025		15654410.85	1399193.13	635.5	GG21	base	<0.53	4.2	<0.53	<0.29	4.2
VW-1424C	6/23/2025	on-Site (south-central)	15654363.68	1399061.65	636.0	T27-N	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VB-1425C	6/24/2015	on-Site (north-central re-location area)	15654470.11	1399122.18	637.7	Z15-S	base	<0.010	2.0	<0.010	0.15	2.15
VW-1426C	6/24/2015		15654477.61	1399122.18	638.7	Z15-N	sidewall	<0.010	0.32	<0.010	<0.0057	0.32
VW-1427C	6/24/2015		15654467.61	1399124.68	638.7	Z15-S	sidewall	<0.0095	1.1	<0.0095	0.22	1.32
VW-51427C*	6/24/2015		15654467.61	1399124.68	638.7	Z15-S	sidewall	<0.0095	0.84	<0.0095	0.11	
VW-1428C	6/24/2015		15654467.62	1399119.43	638.7	Z16-W	sidewall	<0.010	0.02	<0.010	<0.0054	0.020
VW-1429C	6/24/2015	on-Site (northeast re-location area)	15654476.09	1399179.66	637.0	FF15-W	sidewall	<0.20	46	<0.20	44	90 ²
VW-1430C	6/24/2015		15654473.59	1399189.66	637.0	FF15-E	sidewall	<0.010	0.085	<0.010	0.04	0.125
VW-1431C	6/24/2015		15654478.59	1399184.66	637.0	FF15-N	sidewall	<0.010	0.076	<0.010	<0.0056	0.076
VB-1441C	6/24/2015	on-Site (north-central portion of former building footprint)	15654587.37	1399037.51	640.0	Q4	base	<0.010	31	<0.010	1.0	32 ²
VW-1443C	6/24/2015		15654582.62	1399027.51	640.0	P4-S	sidewall	<0.53	19	<0.53	1.9	20.9
VB-1444C	6/24/2015		15654587.62	1399027.51	640.0	P4	base	<0.50	67	<0.50	2.8	69.8 ²
VB-1446C	6/24/2015		15654505.36	1399115.45	638.5	Y12	base	<0.53	<0.64	<0.53	<0.29	<0.29
VW-1447C	6/24/2015	on-Site (north-central re-location area)	15654511.12	1399090.71	640.0	V11-S	sidewall	<0.54	18	<0.54	<0.29	18
VW-1448C	6/24/2015		15654495.11	1399130.19	639.5	Z13-E	sidewall	<0.50	8.1	<0.50	<0.27	8.1
VW-1449C	6/24/2015		15654500.11	1399125.19	639.5	Z13-N	sidewall	<0.55	1.4	<0.55	<0.30	1.4
VW-1450C	6/24/2015		15654516.12	1399085.71	640.0	V11	sidewall	<0.53	1.6	<0.53	<0.29	1.6
VB-1451C	6/24/2015		15654515.86	1399090.71	638.5	W11-W	base	<0.55	1.2	<0.55	<0.30	1.2
VW-1452C	6/24/2015		15654505.36	1399110.45	639.5	Y12-W	sidewall	<0.56	29	<0.56	<0.31	29 ²

Notes:

- shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
- ¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
- ² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
- ³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
 PCBs - polychlorinated biphenyls
 VB - verification base sample
 VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VW-1453C	6/24/2015	on-Site (north-central re-location area)	15654505.36	1399120.45	639.5	Y12-E	sidewall	<0.55	1.5	<0.55	<0.30	1.5
VB-1454C	6/24/2015		15654495.11	1399122.69	638.5	Z13	base	<0.51	<0.62	<0.51	<0.28	<0.28
VW-1455C	6/24/2015		15654490.11	1399125.19	639.5	Z13-S	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29
VW-1456C	6/24/2015		15654510.36	1399115.45	639.5	Y12-N	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29
VB-1457C	6/25/2015	on-Site (south-central portion of former building footprint)	15654289.20	1399057.37	637.5	T34	base	<0.53	500	<0.53	41	541 ³
VB-1458C	6/25/2015		15654285.94	1399089.86	632.7	W34	base	<0.48	<0.57	<0.48	<0.26	<0.26
VW-1459C	6/25/2015		15654266.20	1399074.36	640.0	V36-W	sidewall	<0.50	0.85	<0.50	<0.27	0.85
VW-1460C	6/25/2015		15654261.20	1399079.36	640.0	V36-S	sidewall	<0.49	490	<0.49	33	523 ³
VB-1461C	6/25/2015	on-Site (north-central portion of former building footprint)	15654589.36	1399057.50	638.0	S4	base	<0.0098	3.8	<0.0098	0.16	3.96
VB-1462C	6/25/2015		15654587.87	1399017.51	640.0	O4	base	<0.010	34	<0.010	1.2	35.2 ²
VW-1463C	6/25/2015		15654582.87	1399017.51	643.0	O4-S	sidewall	<0.011	15	<0.011	0.58	15.58
VW-1464C	6/25/2015		15654587.87	1399012.51	643.0	O4-W	sidewall	<0.010	66	<0.010	2.7	68.7 ²
VW-1466C	6/25/2015		15654586.86	1399062.50	641.0	S4-E	sidewall	<0.011	0.13	<0.011	<0.0059	0.13
VW-1467C	6/25/2015		15654585.36	1399057.50	641.0	S4-S	sidewall	<0.011	4.1	<0.011	0.19	4.29
VB-1470C	6/26/2015		15654424.37	1399153.40	632.5	CC20	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-51470C*	6/26/2015		15654424.37	1399153.40	632.5	CC20	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-1471C	6/26/2015		15654414.37	1399153.15	632.5	CC21	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-1472C	6/26/2015		15654424.11	1399163.40	632.5	DD20	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-1473C	6/26/2015		15654414.12	1399163.14	632.5	DD21	base	<0.49	<0.59	<0.49	<0.27	<0.27
VW-1474C	6/26/2015		15654429.11	1399163.40	636.0	DD20-N	sidewall	<0.49	33	<0.49	6.4	39.4
VB-1475C	6/26/2015		15654394.12	1399162.63	632.5	DD23	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1476C	6/26/2015		15654424.88	1399133.41	632.5	AA20	base	<0.52	<0.63	<0.52	<0.28	<0.28
VW-1477C	6/26/2015		15654414.12	1399168.14	636.0	DD21-E	sidewall	<0.52	26	<0.52	5.6	31.6
VW-1478C	6/26/2015		15654404.12	1399167.89	636.0	DD22-E	sidewall	<0.52	1.6	<0.52	<0.28	1.6
VW-1479C	6/26/2015		15654394.12	1399167.63	636.0	DD23-E	sidewall	<0.49	<0.60	<0.49	<0.27	<0.27
VW-1480C	6/26/2015		15654424.11	1399168.40	636.0	DD20-E	sidewall	<0.52	3,100	<0.52	250	3,350 ³
VB-1481C	6/26/2015		15654409.88	1399132.90	632.5	AA22-N	base	<0.51	210	<0.51	8.3	218.3 ³
VB-1482C	6/26/2015		15654286.70	1399057.37	635.0	T34	base	<0.53	48	<0.53	4.1	52.1
VW-1483C	6/26/2015	on-Site (south-central portion of former building footprint)	15654251.20	1399079.10	640.0	V37-S	sidewall	<0.50	4.3	<0.50	<0.27	4.3
VB-1484C	6/26/2015	15654258.70	1399079.10	639.0	V37	base	<0.52	72	<0.52	6.8	78.8 ³	
VW-1485C	6/26/2015	15654256.20	1399074.10	640.0	V37-W	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-1486C	6/29/2015	on-Site (north-central portion of former building footprint)	15654588.13	1399007.52	637.6	N4	base	<0.47	6.9	<0.47	<0.26	6.9
VB-1487C	6/29/2015		15654587.62	1399027.51	637.6	P4	base	<0.49	57	<0.49	<0.27	57 ²
VB-1488C	6/29/2015		15654587.87	1399017.51	637.6	O4	base	<0.48	53	<0.48	<0.26	53 ²
VB-1489C	6/29/2015		15654587.37	1399037.51	637.6	Q4	base	<0.50	44	<0.50	<0.27	44 ²
VW-1490C	6/29/2015		15654588.13	1399002.52	641.0	N4-W	sidewall	<0.51	13	<0.51	<0.28	13
VW-1491C	6/29/2015		15654583.13	1399007.52	641.0	N4-S	sidewall	<0.52	20	<0.52	<0.28	20
VB-1492C	6/30/2015		15654407.42	1399032.93	641.5	Q22	base	<0.50	<0.61	<0.50	<0.27	<0.27
VB-1493C	6/30/2015		15654397.43	1399032.68	641.5	Q23	base	<0.50	6.2	<0.50	0.82	7.02
VB-1494C	6/30/2015		15654387.18	1399042.42	642.0	R24	base	<0.51	60	<0.51	7.2	67.2 ²
VB-1495C	6/30/2015		15654386.92	1399052.42	642.0	S24	base	<0.52	1.8	<0.52	<0.28	1.8
VB-1496C	6/30/2015		15654386.67	1399062.41	641.5	T24	base	<0.52	0.92	<0.52	<0.28	0.92
VB-1497C	6/30/2015		15654386.41	1399072.41	641.5	U24	base	<0.52	34	<0.52	3.7	37.7 ²
VB-1498C	6/30/2015		15654377.18	1399042.17	642.0	R25	base	<0.51	6.4	<0.51	0.83	7.23
VB-1499C	6/30/2015		15654376.93	1399052.16	642.0	S25	base	<0.52	65	<0.52	9.9	74.9 ²
VB-1500C	6/30/2015		15654376.67	1399062.16	641.8	T25	base	<0.52	<0.63	<0.52	<0.29	<0.29
VB-1501C	6/30/2015		15654376.42	1399072.16	641.5	U25	base	<0.51	1.4	<0.51	<0.28	1.4
VB-1502C	6/30/2015		15654366.93	1399051.91	642.0	S26	base	<0.54	16	<0.54	2.0	18
VB-1503C	6/30/2015		15654356.93	1399051.65	642.0	S27	base	<0.52	38	<0.52	4.6	42.6 ²

Notes:

- shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
- ¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
- ² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
- ³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION						PCBs				
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VB-1504C	6/30/2015	on-Site (north-central portion of former building footprint)	15654357.44	1399031.66	641.5	Q27	base	<0.51	36	<0.51	3.6	39.6 ²
VB-1505C	6/30/2015		15654366.67	1399061.90	641.5	T26	base	<0.52	6.3	<0.52	<0.29	6.3
VB-1506C	6/30/2015		15654347.19	1399041.40	641.3	R28	base	<0.50	20	<0.50	2.0	22
VB-1507C	6/30/2015		15654357.19	1399041.66	641.3	R27	base	<0.52	12	<0.52	2.1	14.1
VB-1508C	6/30/2015		15654367.18	1399041.91	641.5	R26	base	<0.50	29	<0.50	3.1	32.1 ²
VB-1509C	6/30/2015		15654347.44	1399031.41	641.5	Q28	base	<0.50	110	<0.50	11	121 ³
VW-1510C	6/30/2015		15654407.42	1399027.93	642.5	Q22-W	sidewall	<0.51	2.5	<0.51	<0.28	17.7
VW-1510C*	6/30/2015		15654407.42	1399027.93	642.5	Q22-W	sidewall	<0.50	15	<0.50	2.7	
VB-1511C	7/1/2015	on-Site (north portion of former building footprint)	15654409.88	1399132.90	631.0	AA22-N	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-1512C	7/1/2015		15654423.86	1399173.39	631.0	EE20	base	<0.48	1.2	<0.48	<0.26	1.2
VW-1513C	7/1/2015		15654423.86	1399178.39	635.5	EE20-E	sidewall	<0.50	2.9	<0.50	<0.27	2.9
VW-1514C	7/1/2015		15654418.86	1399173.39	636.0	EE20-S	sidewall	<0.51	1.5	<0.51	<0.28	1.5
VW-1515C	7/1/2015		15654428.86	1399173.39	635.5	EE20-N	sidewall	<0.50	8.3	<0.50	2.2	10.5
VB-1519C	7/1/2015	on-Site (north-central portion of former building footprint)	15654433.90	1399073.68	636.0	U19	base	<0.48	<0.58	<0.48	<0.26	<0.26
VW-1520C	7/1/2015		15654433.90	1399078.68	638.0	U19-E	sidewall	<0.51	43	<0.51	9.0	52 ²
VW-1521C	7/1/2015		15654436.40	1399068.68	638.0	U19-W	sidewall	<0.50	41	<0.50	<0.27	41 ²
VW-1522C	7/1/2015		15654437.40	1399073.68	638.0	U19	sidewall	<0.49	120	<0.49	20	140 ³
VB-1523C	7/1/2015	on-Site (north-central re-location area)	15654440.86	1399153.91	635.0	CC18	base	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1524C	7/1/2015		15654439.36	1399153.91	637.0	CC18-S	sidewall	<0.52	<0.63	<0.52	<0.28	1.8
VW-1524C*	7/1/2015		15654439.36	1399153.91	637.0	CC18-S	sidewall	<0.52	1.8	<0.52	<0.28	
VW-1525C	7/1/2015		15654440.86	1399158.91	637.0	CC18-E	sidewall	<0.53	1.0	<0.53	<0.29	1.0
VW-1526C	7/1/2015		15654442.36	1399153.91	637.0	CC18	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VB-1527C	7/2/2015		15654473.84	1399174.67	636.5	EE15	base	<0.52	<0.63	<0.52	<0.28	<0.28
VW-1528C	7/2/2015	on-Site (northeast re-location area)	15654478.84	1399174.67	637.5	EE15-N	sidewall	<0.53	0.75	<0.53	<0.29	0.75
VW-1529C	7/2/2015		15654473.84	1399179.67	637.5	EE15-E	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29
VW-1530C	7/2/2015		15654476.34	1399169.67	637.5	EE15-W	sidewall	<0.49	0.98	<0.49	0.56	1.54
VB-1531C	7/2/2015	on-Site (north-central re-location area)	15654465.88	1399096.94	638.2	W16	base	<0.50	2.8	<0.50	<0.27	2.8
VW-1532C	7/2/2015		15654460.88	1399096.94	639.0	W16-S	sidewall	<0.49	27	<0.49	3.1	30.1 ²
VW-1533C	7/2/2015		15654465.88	1399094.44	639.0	W16	sidewall	<0.50	37	<0.50	6.1	43.1 ²
VW-1534C	7/2/2015		15654508.11	1399107.95	639.0	X12-E	sidewall	<0.55	<0.66	<0.55	<0.30	<0.30
VW-1537C	7/2/2015	on-Site (north-central portion of former building footprint)	15654434.11	1399158.65	635.0	DD19-W	sidewall	<0.49	43	<0.49	6.7	49.7
VB-1538C	7/2/2015		15654434.11	1399163.65	632.9	DD19	base	<0.49	2.1	<0.49	<0.27	2.1
VW-1539C	7/2/2015		15654429.36	1399153.66	640.0	CC19-S	sidewall	<0.48	89	<0.48	15	104 ³
VW-1540C	7/2/2015		15654437.11	1399163.65	635.0	DD19-N	sidewall	<0.50	42	<0.50	<0.27	42
VW-1541C	7/2/2015		15654434.11	1399168.65	635.0	DD19-E	sidewall	<0.48	32	<0.48	<0.26	32
VB-1542C	7/2/2015		15654377.69	1399022.17	641.3	P25	base	<0.51	32	<0.51	<0.28	32 ²
VB-1543C	7/2/2015		15654367.69	1399021.92	641.3	P26	base	<0.50	110	<0.50	<0.27	110 ³
VB-1544C	7/2/2015		15654387.43	1399032.42	641.3	Q24	base	<0.51	240	<0.51	<0.28	240 ³
VB-1545C	7/2/2015		15654377.43	1399032.17	641.3	Q25	base	<0.51	35	<0.51	8.0	43 ²
VB-1546C	7/2/2015		15654367.44	1399031.91	641.3	Q26	base	<0.52	8.6	<0.52	<0.28	8.6
VW-1547C	7/2/2015		15654441.40	1399073.68	637.0	U19-N	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28
VW-1548C	7/2/2015		15654387.68	1399017.43	643.0	P24-W	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29
VW-1549C	7/2/2015		15654377.69	1399017.17	643.0	P25-W	sidewall	<0.51	<0.62	<0.51	<0.28	<0.28
VW-1550C	7/2/2015		15654367.69	1399016.92	643.0	P26-W	sidewall	<0.51	1.6	<0.51	<0.28	1.6
VW-1551C	7/2/2015		15654357.69	1399016.66	643.0	P27-W	sidewall	<0.52	27	<0.52	<0.28	27 ²
VW-1552C	7/2/2015		15654347.70	1399016.41	642.0	P28-W	sidewall	<0.51	4.2	<0.51	<0.28	4.2
VW-1553C	7/2/2015		15654337.70	1399016.15	642.0	P29-W	sidewall	<0.50	<0.61	<0.50	<0.28	<0.28
VW-1554C	7/2/2015		15654329.70	1399021.15	642.0	P29-S	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28
VW-1555C	7/2/2015		15654397.68	1399022.68	643.0	P23	sidewall	<0.52	<0.63	<0.52	<0.29	<0.29

Notes:

	shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location
1	total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)
2	total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)
3	total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram
PCBs - polychlorinated biphenyls
VB - verification base sample
VW - verification wall sample

TABLE 15B

SUMMARY OF POST-EXCAVATION VERIFICATION SAMPLE ANALYTICAL RESULTS - ON-SITE PCB-IMPACTED SOIL REMOVAL

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION					PCBs					
		GENERAL AREA	COORDINATES**		SAMPLE ELEVATION** (feet Mean Sea Level)	GRID #	SIDEWALL/BASE	AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	TOTAL [mg/kg]
			NORTHING	EASTING								
VW-1556C	7/2/2015	on-Site (north-central portion of former building footprint)	15654329.95	1399031.15	642.0	Q29-S	sidewall	<0.53	<0.64	<0.53	<0.29	<0.29
VW-1557C	7/2/2015		15654329.69	1399041.15	642.0	R29-S	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28
VB-1558C	7/2/2015		15654387.68	1399022.43	641.3	P24	base	<0.50	57	<0.50	<0.27	57 ²
VB-1559C	7/2/2015		15654357.69	1399021.66	641.3	P27	base	<0.51	7.0	<0.51	<0.28	7.0
VB-1560C	7/2/2015		15654347.70	1399021.41	641.3	P28	base	<0.53	100	<0.53	<0.29	100 ³
VB-1561C	7/2/2015		15654337.70	1399021.15	641.3	P29	base	<0.54	<0.66	<0.54	<0.30	<0.30
VB-1562C	7/2/2015		15654337.45	1399031.15	641.5	Q29	base	<0.54	<0.65	<0.54	<0.29	<0.29
VB-1563C	7/2/2015		15654337.19	1399041.15	641.5	R29	base	<0.52	<0.63	<0.52	<0.28	<0.28
VB-51563C*	7/2/2015		15654337.19	1399041.15	641.5	R29	base	<0.53	<0.64	<0.53	<0.29	<0.29
VB-1568C	7/7/2015		15654367.69	1399021.92	641.0	P26	base	<0.010	0.11	<0.010	<0.0055	0.11
VB-1569C	7/7/2015		15654347.70	1399021.41	640.4	P28	base	<0.10	38	<0.10	<0.056	38 ²
VB-1570C	7/7/2015		15654387.43	1399032.42	640.9	Q24	base	<0.010	<0.012	<0.010	<0.0055	<0.0055
VB-1571C	7/7/2015		15654347.44	1399031.41	640.4	Q28	base	<0.011	3.7	<0.011	<0.0058	3.7
VB-1572C	7/7/2015		15654578.13	1399007.26	637.6	N5	base	<0.0097	<0.012	<0.0097	<0.0053	<0.0053
VB-1573C	7/7/2015		15654588.38	1399000.02	637.6	M4	base	<0.0096	<0.012	<0.0096	<0.0052	<0.0052
VW-1574C	7/7/2015		15654588.38	1398997.52	641.0	M4	sidewall	<0.010	0.052	<0.010	<0.0055	0.052
VW-1575C	7/7/2015		15654583.38	1399000.02	641.0	M4-S	sidewall	<0.010	2.1	<0.010	0.51	2.61
VW-1576C	7/7/2015		15654578.13	1399012.26	641.0	N5-E	sidewall	<0.052	22	<0.052	<0.028	22
VW-1577C	7/7/2015		15654578.13	1399002.26	641.0	N5-W	sidewall	<0.010	4.6	<0.010	<0.0057	4.6
VW-1578C	7/7/2015		15654573.13	1399007.26	641.0	N5-S	sidewall	<0.051	13	<0.051	<0.028	13
VW-51578C*	7/7/2015		15654573.13	1399007.26	641.0	N5-S	sidewall	<0.051	13	<0.051	<0.028	<0.028
VB-1579C	7/7/2015		15654587.87	1399017.51	634.3	O4	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-1580C	7/7/2015		15654587.62	1399027.51	634.3	P4	base	<0.48	<0.58	<0.48	<0.26	<0.26
VB-1581C	7/7/2015	15654584.87	1399037.51	634.3	Q4	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VB-1582C	7/7/2015	15654431.86	1399153.66	632.1	CC19	base	<0.48	<0.58	<0.48	<0.26	<0.26	
VW-1583C	7/7/2015	15654434.36	1399153.66	636.0	CC19	sidewall	<0.49	70	<0.49	<0.27	70	
VW-1584C	7/7/2015	15654431.86	1399148.66	636.0	CC19-W	sidewall	<0.51	30	<0.51	6.1	36.1	
VB-1585C	7/8/2015	on-Site (northwest re-location area)	15654399.72	1398942.71	640.8	H23	base	<0.0097	<0.012	<0.0097	<0.0053	<0.0053
VB-1586C	7/8/2015	on-Site (north-central portion of former building footprint)	15654377.69	1399022.17	641.2	P25	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-1587C	7/8/2015		15654387.68	1399022.43	641.3	P24	base	<0.50	<0.60	<0.50	<0.27	<0.27
VB-1588C	7/8/2015		15654357.95	1399014.17	639.9	O27	base	<0.48	0.63	<0.48	<0.26	0.63
VW-1589C	7/8/2015		15654352.95	1399014.17	641.0	O27-S	sidewall	<0.51	37	<0.51	<0.28	37 ²
VW-1590C	7/8/2015		15654362.95	1399014.17	641.0	O27-N	sidewall	<0.53	<0.63	<0.53	<0.29	<0.29
VW-1591C	7/8/2015		15654357.95	1399011.67	641.0	O27	sidewall	<0.51	8.2	<0.51	<0.28	8.2
VB-1592C	7/8/2015		15654357.44	1399031.66	640.2	Q27	base	<0.53	50	<0.53	<0.29	50 ²
VB-1593C	7/8/2015		15654347.70	1399021.41	639.9	P28	base	<0.54	6.7	<0.54	<0.29	6.7
VB-1594C	7/8/2015		15654377.43	1399032.17	640.7	Q25	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-1595C	7/8/2015		15654376.93	1399052.16	640.9	S25	base	<0.51	<0.62	<0.51	<0.28	<0.28
VB-1596C	7/8/2015		15654367.18	1399041.91	640.9	R26	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-1597C	7/8/2015		15654387.18	1399042.42	640.4	R24	base	<0.51	<0.61	<0.51	<0.28	<0.28
VB-1598C	7/8/2015		15654466.13	1399086.94	638.2	V16	base	<0.48	<0.58	<0.48	<0.26	<0.26
VW-1599C	7/8/2015		15654471.13	1399086.94	639.0	V16-N	sidewall	<0.50	<0.60	<0.50	<0.27	<0.27
VW-1600C	7/8/2015		15654466.13	1399084.44	639.0	V16	sidewall	<0.52	<0.62	<0.52	<0.28	<0.28
VW-1601C	7/8/2015	15654455.88	1399096.68	637.5	W17	sidewall	<0.51	<0.61	<0.51	<0.28	<0.28	
VB-1602C	7/9/2015	15654357.44	1399031.66	637.8	Q27	base	<0.49	<0.59	<0.49	<0.27	<0.27	
VB-51602C*	7/9/2015	15654357.44	1399031.66	637.8	Q27	base	<0.49	<0.59	<0.49	<0.26	<0.26	
VB-1603C	7/9/2015	15654359.43	1399051.65	638.8	S27	base	<0.50	<0.60	<0.50	<0.27	<0.27	
VW-1604C	7/9/2015	15654347.95	1399013.91	640.0	O28	sidewall	<0.51	1.7	<0.51	<0.28	1.7	
VB-1654C	7/14/2015	15654192.92	1399207.53	638.0	II43	base	<0.011	0.09	<0.011	0.027	0.117	
VW-1656C	7/14/2015	15654187.92	1399207.53	639.0	II43-S	sidewall	<0.011	0.037	<0.011	0.035	0.072	
VW-1659C	7/14/2015	15654192.92	1399202.53	639.0	II43-W	sidewall	<0.011	0.047	<0.011	<0.0057	0.047	

Notes:

shading: verification sample concentration greater than on-Site soil removal criteria (or cap system criteria for re-located soil); additional soil removal and subsequent additional verification sample collection conducted at this location

¹ total PCBs > 0.744 mg/kg (greater than cap system criteria for Topsoil Cover Area for on-Site placement within Clay Cap Area)

² total PCBs > 25 mg/kg (greater than cap system criteria for Soil Cover Area for on-Site placement within Clay Cap Area)

³ total PCBs > 100 mg/kg (greater than on-Site PCB-impacted soil removal criterion)

refer to laboratory reports in Appendix 5 for data qualifiers

* - field duplicate sample; the highest concentration detected between the field duplicate and parent sample is included in the table

** - horizontal coordinates referenced to UTM 16 North, vertical datum referenced to National Geodetic Vertical Datum (NGVD)1929

mg/kg - milligrams per kilogram

PCBs - polychlorinated biphenyls

VB - verification base sample

VW - verification wall sample

TABLE 16

SUMMARY OF FOUNDATION CONCRETE CHARACTERIZATION SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

SAMPLE ID	SAMPLE DATE	SAMPLE LOCATION	PCBs				TOTAL
			AROCLOR 1242 [mg/kg]	AROCLOR 1248 [mg/kg]	AROCLOR 1254 [mg/kg]	AROCLOR 1260 [mg/kg]	
CS-01-2015	5/27/2015	east foundation wall	ND	1.8	ND	ND	1.8
CS-02-2015	5/29/2015	east foundation wall	ND	0.81	ND	ND	0.81
CS-03-2015	6/4/2015	east/southeast corner foundation wall	ND	0.60	ND	ND	0.60
CS-04-2015	6/4/2015	west foundation wall	ND	0.084	ND	ND	0.084
CS-05-2015	6/10/2015	concrete slurry material (interior UST)	ND	0.098	ND	ND	0.098
CS-06-2015	6/11/2015	wall between trimming room and die cast area	ND	2.3	ND	ND	2.3
CS-07-2015	6/12/2015	north foundation wall	ND	1.5	ND	ND	1.5
CS-08-2015	6/17/2015	northeast foundation wall	ND	1.3	ND	ND	1.3
CS-09-2015	7/6/2015	southeast foundation footing	ND	0.14	ND	ND	0.14
CS-10-2015	7/9/2015	manholes and foundation footings	ND	0.36	ND	0.12	0.48

Notes:

mg/kg - milligrams per kilogram

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

PCBs - polychlorinated biphenyls

UST - underground storage tank

TABLE 17

SUMMARY OF EXCAVATION WATER SAMPLE ANALYTICAL RESULTS

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Sample ID	WC-W01	WC-W02	W-001	W-002	WC-W03	W-003	W-004	W-005	SW-01	SW-02	WC-W04	WC-W05	WC-W06	WC-W07	NR 140 PAL/on-Site discharge criteria (µg/l)
Date Sampled	4/10/2015	4/10/2015	4/16/2015	4/16/2015	5/27/2015	5/29/2015	6/4/2015	6/4/2015	6/24/2015	6/24/2015	7/6/2015	7/6/2015	7/6/2015	7/6/2015	
Location	east off-Site	east off-Site	frac tank #1	frac tank #2	poly tanks (mid-central sewer lateral water)	frac tank #3 (northeast sewer lateral water)	south manhole (grid # N/O42)	north manhole (grid # Y16/17)	on-Site excavation #1	on-Site excavation #1	frac tank #1	frac tank #2	frac tank #3	frac tank #4	
Detected RCRA Metals (µg/l)															
Arsenic	4.5	9.5	--	--	2.4	--	--	--	--	--	--	--	--	--	1
Barium	25.7	53.6	--	--	31.2	--	--	--	--	--	--	--	--	--	400
Cadmium	ND	ND	--	--	ND	--	--	--	--	--	--	--	--	--	0.5
Chromium	4.1	11.9	--	--	0.60	--	--	--	--	--	--	--	--	--	10
Lead	9.7	12.7	--	--	ND	--	--	--	--	--	--	--	--	--	1.5
VOCs (µg/l)															
cis-1,2-Dichloroethene	ND	57.8	32	2,300	348	11	270	8.0	0.30	10	0.70	ND	0.66	0.76	7
Tetrachloroethene	ND	52.6	320	1,600	67.2	5.0	48	7.9	0.19	3.9	1.3	0.75	0.82	0.78	0.5
Trichloroethene	ND	15.0	9.5	560	899	1.7	880	2.0	0.24	49	3.5	ND	2.9	4.9	0.5
Vinyl chloride	ND	4.9	ND	150	6.9	1.3	20	0.97	ND	0.25	ND	ND	ND	ND	0.02
Detected PCBs (µg/l)															
Aroclor 1242	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	5.0	2.7	7.0	6.9	--
Aroclor 1248	0.84	12.8	3.4	2.2	ND	3.9	0.24	1.1	3.8	11	ND	ND	ND	ND	--
Aroclor 1254	0.46	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	--
Aroclor 1260	0.24	ND	0.14	0.073	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	--
Total PCBs	1.54	12.8	3.54	2.273	1.2	3.9	0.24	1.1	3.8	11	5.0	2.7	7.0	6.9	0.003

Notes:

bold - concentration exceeds NR 140 PAL (on-Site discharge criteria)

boxed - concentration exceeds TSCA Regulatory Level of 3 µg/l

-- - not analyzed or not established

ND - not detected (refer to laboratory reports in Appendix 5 for reporting/detection limits and for data qualifiers)

NR 140 PAL - Wisconsin Administrative Code Chapter NR 140 preventive action limit

PCBs - polychlorinated biphenyls

RCRA - resource conservation and recovery act

TSCA - toxic substances control act

µg/l - micrograms per liter

VOCs - volatile organic compounds (primary VOCs of concern are included in the table)

TABLE 18

EXCAVATION WATER DISPOSAL SUMMARY

Milwaukee Die Casting Company (MDCC) Site
4132 North Holton Street
Milwaukee, Wisconsin

Transport Date	Disposal Facility Waste Name	Waste Profile ID	Manifest Number	Quantity (Gallons)
CLEAN HARBORS, CINCINNATI, OHIO (FACILITY EPA ID OHD000816629)				
06/23/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	679231WAS	5,000
06/23/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678232WAS	5,000
06/24/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678233WAS	5,000
06/24/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678234WAS	5,000
06/25/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678235WAS	5,000
06/25/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678236WAS	5,000
06/28/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678237WAS	5,000
06/28/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678238WAS	5,000
06/28/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678239WAS	5,000
06/28/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678240WAS	5,000
06/29/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678210WAS	5,000
06/29/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678211WAS	5,000
06/29/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678212WAS	5,000
06/29/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	678213WAS	5,000
07/19/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993423	5,000
07/19/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993422	5,000
07/20/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993424	5,000
07/20/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993425	5,000
07/26/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993426	5,000
07/26/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993427	5,000
07/26/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993428	5,000
07/27/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993429	5,000
07/27/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993430	5,000
07/27/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993431	5,000
08/02/2015	NON-RCRA STORM AND GROUNDWATER FROM SITE EXCAVATION	CH1030252	1993432	5,000
08/02/2015	STORMWATER AND GROUNDWATER FROM SITE EXCAVATION	CH991020	694416WAS	5,000
ADVANCED DISPOSAL EMERALD PARK LANDFILL, MUSKEGO, WISCONSIN (FACILITY EPA ID WIR000003012)				
07/22/2015	WATER	EPL2015-	188312	5,000
07/22/2015	WATER	EPL2015-	188313	5,000
TOTAL				140,000

Notes:

RCRA - Resource Conservation and Recovery Act

TABLE 19

SUMMARY OF IMPORTED GRADING AND CAPPING MATERIAL INFORMATION

Milwaukee Die Casting Company (MDCC) Site

4132 North Holton Street

Milwaukee, Wisconsin

Borrow Material Type	Borrow Source	Sample ID		Approximate Imported Volume (tons)	Number of Samples Collected	
		Environmental	Geotechnical		Environmental*	Geotechnical/Physical*
stone/granular fill	Lannon Stone (Richfield and Jackson Quarries)	Fill-01-15 to Fill-03-15 and LS-TA-1 to LS-TA-11	Fill 01-2015, Base	4,300	14	2
common fill/clay	Advanced Disposal (Emerald Park)	Clay-01-15 to Clay-04-15 and EP-01 to EP-50	Clay 01-2015, Fill 02-2015, Fill 03-2015	16,000	54	3
clay cap			Clay Cap #2 and Clay Cap #4			2
topsoil	Lueders Lawn Seeding & Trucking, Inc.	LTS-3, LTS-3A to LTS-3I and LTS-3K to LTS-3N, LTSM-1 to LTSM-4, and MF-1 to MF-4	LTS, and LTS M	6,400	21	2

Notes:

refer to Appendix 5 for environmental sample laboratory analytical reports and Appendix 11 for geotechnical sample laboratory testing reports

* laboratory testing confirmed the soil met the chemical and physical material specifications provided in the 3 March 2014 Second Work Plan

TABLE 20

SUMMARY OF IMPORTED CLAY CAP MATERIAL DATA

Milwaukee Die Casting Company (MDCC) Site
 4132 North Holton Street
 Milwaukee, Wisconsin

Clay Cap Compaction Criteria:		
Maximum Loose Lift Thickness	8	inches
Minimum Number of In-Place Density Tests	5	per acre per lift
Clay Cap Area	29,811	square feet (sf)
Clay Cap Area	0.68	acres
Minimum Number of Tests per Lift	4 ⁽¹⁾	per lift
Minimum In-Place Density	90%	% of Max Dry Density; Modified Proctor (ASTM 1557)
Clay Laboratory Testing Data:		
Maximum Dry Density (ASTM 1557)	126.5	pounds per cubic foot (pcf)

Cap System	Lift No.	Test Location (Site Grid)	Test Date	Loose Lift Thickness Measurement (inches)	Compacted Lift In-Place Density Testing				
					Field Moisture (%)	Field Density (pcf)	Field Dry Density (pcf)	% Max Dry Density	Pass/Fail
Clay Cap	1	X21	8/24/2015	≤ 8	14.8	138.9	121.0	95.7	PASS
		Y26	8/24/2015	≤ 8	15.0	139.5	121.3	95.9	PASS
		V36	8/24/2015	≤ 8	13.7	136.9	120.4	95.2	PASS
		EE34	8/25/2015	≤ 8	12.9	137.2	121.5	96.0	PASS
		HH22	8/25/2015	≤ 8	14.0	140.2	123.0	97.2	PASS
	2	BB36	8/26/2015	≤ 8	16.3	134.7	115.8	91.5	PASS
		V30	8/26/2015	≤ 8	15.5	138.6	120.0	94.9	PASS
		BB28	8/26/2015	≤ 8	11.0	134.3	121.0	95.7	PASS
		HH27	8/26/2015	≤ 8	15.8	136.9	118.2	93.4	PASS
		CC21	8/26/2015	≤ 8	23.2	126.2	102.4	80.9	FAIL ⁽²⁾
	3	CC21	8/27/2015	≤ 8	14.3	136.7	119.6	94.5	PASS
		II29	8/27/2015	≤ 8	18.8	132.8	111.8	88.4	FAIL ⁽³⁾
		W30	8/28/2015	≤ 8	17.2	132.4	113.0	89.3	FAIL ⁽³⁾
		DD27	8/28/2015	≤ 8	20.5	132.3	109.8	86.8	FAIL ⁽³⁾
		V33	9/2/2015	≤ 8	16.1	136.7	117.7	93.0	PASS
		W24	9/2/2015	≤ 8	15.1	134.7	117.0	92.5	PASS
		AA27	9/2/2015	≤ 8	14.1	137.0	120.1	94.9	PASS
FF35	9/2/2015	≤ 8	15.8	136.4	117.8	93.1	PASS		
DD23	9/2/2015	≤ 8	16.2	137.2	118.1	93.4	PASS		

⁽¹⁾ five tests per lift were conducted in a general "dice" pattern

⁽²⁾ lift area of failing test (8/26) was disced, recompact, and retested (8/27)

⁽³⁾ following three 3 failing tests for a portion of Lift No. 3 on 8/27 and 8/28, the entire Lift No. 3 was disced, recompact, and retested on 9/2

Prepared for

Pharmacia, LLC

FINAL REPORT

**MILWAUKEE DIE CASTING COMPANY (MDCC) SITE
4132 North Holton Street
Milwaukee, Wisconsin**

CERCLIS ID#WIN000510552

RCRA ID#WID006102305

Prepared by

Geosyntec 
consultants

10600 N. Port Washington Road, Suite 100
Mequon, Wisconsin 53092
Project Number CHW8271

June 7, 2018

FINAL REPORT

MILWAUKEE DIE CASTING COMPANY (MDCC) SITE

4132 North Holton Street
Milwaukee, Wisconsin

CERCLIS ID#WIN000510552

RCRA ID#WID006102305


Prepared for

Pharmacia, LLC

Prepared by

Geosyntec Consultants
10600 N. Port Washington Road, Suite 100
Mequon, Wisconsin 53092
Project Number CHW8271

June 7, 2018



Jeremiah Johnson, P.G.

Project Geologist

(Licensed P.G. in WI)



David Zolp, P.G.

Senior Staff Geologist

(Licensed P.G. in WI)



Gregory Johnson, P.G., P.H., P.E.

Senior Engineer


(Licensed P.E. in WI, P.H. in WI, P.G. in IL, WI)

Certification
statement moved
from section 1.1,
page 2 of 10-31-17
draft report.


CERTIFICATION

In accordance with Paragraph 22 of Section VIII of the Administrative Settlement Agreement and Order on Consent for Removal Action (AOC), Docket No. V-W-13-C-007, with the United States Environmental Protection Agency (USEPA), effective date March 12, 2013, the following certification statement is provided for this Final Report:

“Under penalty of law, I certify to the best of my knowledge, after appropriate inquiries of all relevant persons involved in the preparation of the report, the information submitted is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”



Jeffrey Tracy, P.G.,
Project Coordinator for the Respondents
BSI Services and Solutions



Steven F. Kemp
Vice President
Pharmacia, LLC, on behalf of the Respondents

TABLE OF CONTENTS

1.	INTRODUCTION	1
1.1	Purpose and Certification	2
1.2	Contents	2
1.3	Report Organization	3
2.	PRE-REMOVAL ACTION SITE CONDITIONS	4
2.1	Pre-Removal Action Physical Site Conditions.....	4
2.2	Historical Site Characterization and Response Activities.....	5
3.	SUMMARY OF REMOVAL ACTION ACTIVITIES.....	7
3.1	Site Access.....	7
3.2	Project Plans	8
3.3	Site Characterization	8
3.4	Permits and Notifications	9
3.5	Site and Environmental Monitoring and Controls.....	9
3.6	Initial Site Stabilization, Clearing, and Waste Removal	10
3.7	North and Mid-Central Storm Sewer Removal	11
3.8	Building Demolition.....	11
3.8.1	Supplemental Building Material Characterization.....	12
3.8.2	Pre-Demolition Waste Removal	12
3.8.3	Pre-Demolition Site Work	14
3.8.4	Demolition	14
3.9	Tunnel System Decommissioning.....	15
3.9.1	Water Removal, Treatment, and Disposal	15
3.9.2	Structure Removal and Disposal.....	17
3.10	Storm Water Collection, Treatment, and Discharge.....	17
3.11	Interim Stabilization and Pre-Soil Removal Activities	19
3.12	Soil Removal	20
3.12.1	Supplemental Soil Characterization.....	21
3.12.2	Off-Site Unsaturated PCB and CVOC-Impacted Soil Removal...	22
3.12.3	On-Site PCB-Impacted Soil Removal.....	23
3.12.4	On-Site Unsaturated CVOC-Impacted Soil Removal.....	24
3.13	Post-Excavation Verification Sampling and Analysis	24
3.14	Building Foundation Removal.....	25
3.15	Pavement Removal	26
3.16	Remnant Sewer/Piping and UST Removal	26

3.17	Excavation Water Management.....	27
3.18	Other Removal Activities.....	28
3.19	Removal Action Disposal Summary	29
3.20	Grading and Capping.....	30
3.20.1	Imported Material Testing	31
3.20.2	Backfilling and Grading.....	31
3.20.3	Capping	32
3.20.4	Vegetative Cover.....	33
3.21	Institutional Controls	34
4.	EFFECTIVENESS OF REMOVAL ACTIONS	36
5.	RESOURCES COMMITTED.....	41
6.	PROBLEMS ENCOUNTERED AND RESOLUTIONS.....	42
7.	STAKEHOLDER AND COMMUNITY INVOLVEMENT	43
8.	REFERENCES	44

LIST OF TABLES

Table 1	Project Plans
Table 2	Chronological Summary of Removal Action Activities
Table 3	Permits and Notifications
Table 4	Summary of Air Monitoring Results
Table 5	Summary of Equipment Decontamination Verification Sample Analytical Results
Table 6A	Summary of Supplemental Building Material Characterization Sample Analytical Results - Bulk Samples
Table 6B	Summary of Supplemental Building Material Characterization Sample Analytical Results - Wipe Samples
Table 7	Summary of Supplemental Asbestos Sample Analytical Results
Table 8	Summary of Asbestos Abatement Clearance Sampling Analytical Results
Table 9A	Demolition Waste Disposal Summary - TSCA-Regulated Waste
Table 9B	Demolition Waste Disposal Summary - Non-TSCA Regulated Waste
Table 9C	Demolition Waste Disposal Summary - Universal and Other Regulated Waste
Table 10	Summary of Storm Water Characterization and Post-Treatment Verification Sample Analytical Results
Table 11	Summary of Tunnel Water Post-Treatment Verification Sample Analytical Results
Table 12	Tunnel Water Disposal Summary
Table 13	Summary of Supplemental Soil and Asphalt Characterization Sample Analytical Results
Table 14A	Soil Disposal Summary - TSCA-Regulated Waste
Table 14B	Soil Disposal Summary - TSCA and RCRA-Regulated Waste
Table 14C	Soil Disposal Summary - RCRA-Regulated Waste
Table 14D	Soil/Debris Disposal Summary - Non-TSCA Regulated Waste
Table 15A	Summary of Post-Excavation Verification Sample Analytical Results - Off-Site Unsaturated PCB and CVOC-Impacted Soil Removal
Table 15B	Summary of Post-Excavation Verification Sample Analytical Results - On-Site PCB-Impacted Soil Removal
Table 15C	Summary of Post-Excavation Verification Sample Analytical Results - On-Site Unsaturated CVOC-Impacted Soil Removal
Table 16	Summary of Foundation Concrete Characterization Sample Analytical Results
Table 17	Summary of Excavation Water Sample Analytical Results
Table 18	Excavation Water Disposal Summary
Table 19	Summary of Imported Grading and Capping Material Information
Table 20	Summary of Imported Clay Cap Material Data

LIST OF FIGURES

Figure 1	Site Location Map
Figure 2	Aerial Photographs
Figure 3	Pre-Removal Action Site Conditions Map
Figure 4	Supplemental Soil Characterization Map
Figure 5A	Soil Removal Extent Summary Map
Figure 5B	Soil Removal Depth Summary Map
Figure 6A	Off-Site Unsaturated PCB-Impacted Soil Removal Map - East Area (1)
Figure 6B	Off-Site Unsaturated PCB-Impacted Soil Removal Map - East Area (2)
Figure 6C	Off-Site Unsaturated PCB-Impacted Soil Removal Map - East Area (3)
Figure 6D	Off-Site Unsaturated PCB-Impacted Soil Removal Map - East Area (4)
Figure 6E	Off-Site Unsaturated PCB-Impacted Soil Removal Map - East Area (5)
Figure 6F	Off-Site Unsaturated PCB-Impacted Soil Removal Map - East Area (6)
Figure 6G	Off-Site Unsaturated CVOC-Impacted Soil Removal Map - East Area (1)
Figure 6H	Off-Site Unsaturated CVOC-Impacted Soil Removal Map - East Area (2)
Figure 7A	Off-Site Unsaturated PCB-Impacted Soil Removal Map - North Area (1)
Figure 7B	Off-Site Unsaturated PCB-Impacted Soil Removal Map - North Area (2)
Figure 8A	On-Site PCB-Impacted Soil Removal Map (1)
Figure 8B	On-Site PCB-Impacted Soil Removal Map (2)
Figure 8C	On-Site PCB-Impacted Soil Removal Map (3)
Figure 8D	On-Site PCB-Impacted Soil Removal Map (4)
Figure 8E	On-Site PCB-Impacted Soil Removal Map (5)
Figure 8F	On-Site PCB-Impacted Soil Removal Map (6)
Figure 8G	On-Site PCB-Impacted Soil Removal Map (7)
Figure 8H	On-Site PCB-Impacted Soil Removal Map (8)
Figure 8I	On-Site PCB-Impacted Soil Removal Map (9)
Figure 8J	On-Site PCB-Impacted Soil Removal Map (10)
Figure 8K	On-Site PCB-Impacted Soil Removal Map (11)
Figure 8L	On-Site PCB-Impacted Soil Removal Map (12)
Figure 8M	On-Site PCB-Impacted Soil Removal Map (13)
Figure 8N	On-Site PCB-Impacted Soil Removal Map (14)
Figure 9	On-Site Unsaturated CVOC-Impacted Soil Removal Map
Figure 10	Sewer/Piping and UST Removal Map
Figure 11	As-Built Site Cap Systems Map

LIST OF APPENDICES
(PROVIDED ELECTRONICALLY)

- Appendix 1 Monthly Progress Reports
- Appendix 2 Photographs
- Appendix 3 Supplemental Site Characterization Information
- Appendix 4 Permits and Out-of-State Waste Shipment Notifications
- Appendix 5 Data Validation Summary Reports and Laboratory Analytical Reports
- Appendix 6 Disposal Profile Documentations, Manifests, Certificates of Disposal and Destruction, and Land Disposal Restriction Notification Forms
- Appendix 7 North and Mid-Central Storm Sewer Removal Documentation
- Appendix 8 Supplemental Asbestos Characterization and Asbestos Abatement Clearance Sampling Laboratory Reports
- Appendix 9 Groundwater Monitoring Well Abandonment Forms
- Appendix 10 Underground Storage Tank Removal/Closure Documentation
- Appendix 11 Grading and Capping Data - Imported Material Geotechnical Testing Data, Field Compaction Testing Data, Cap System Thickness Data
- Appendix 12 Final Stabilization (Vegetative Cover) Documentation
- Appendix 13 Post-Removal Site Control Plan

1. INTRODUCTION

Geosyntec Consultants (Geosyntec) has prepared this Final Report documenting removal action activities at the Milwaukee Die Casting Company (MDCC) site located at 4132 North Holton Street, Milwaukee, Wisconsin (“Site”) on behalf of Pharmacia, LLC (Pharmacia). The Site has been owned by the Redevelopment Authority of the City of Milwaukee (RACM) since April 2013. The Site location is depicted on **Figure 1**.

Pharmacia is acting on behalf of the Respondents to the Administrative Settlement Agreement and Order on Consent for Removal Action (AOC), Docket No. V-W-13-C-007, with the United States Environmental Protection Agency (USEPA), effective date March 12, 2013.

This Final Report documents the actions taken by the Respondents as set forth in the AOC. The “Work to be Performed”, as defined in Paragraph 16 of Section VIII of the AOC, was as follows:

- a. Develop and implement Air Monitoring Plan, Emergency Contingency Plan, Site Security Plan, and Storm Water Management Plan.
- b. Inspect, clean, and seal sewer laterals, and remove the mid-central lateral.
- c. Identify and remove free product and sources of free product.
- d. Excavate and dispose of off-site soils contaminated with polychlorinated biphenyls (PCBs) and chlorinated solvents in unsaturated soils.
- e. Identify, remove, and properly dispose of asbestos containing materials.
- f. Demolish the remnants of the building.
- g. Decommission tunnel system beneath building.
- h. Excavate and dispose of on-site unsaturated soils contaminated by chlorinated solvents.
- i. Excavate and dispose of PCB bulk remediation waste not included in 16c and 16d.
- j. Conduct post-excavation sampling to verify clean-up.
- k. Establish a cap for the Site and restore vegetative cover.
- l. Establish institutional controls.

A detailed summary and chronology of the removal action activities, and how the activities specifically relate to the work, are documented in the Monthly Progress Reports provided in **Appendix 1**.

1.1 Purpose and Certification

This Final Report was prepared in accordance with Paragraph 22 of Section VIII of the AOC (“Final Report”). This report was prepared in general conformance with “Exhibit 5. Outline of an OSC Report” in the USEPA guidance document entitled “Superfund Removal Procedures Removal Response Reporting: POLREPs and OSC Reports” (USEPA, 1994).

1.2 Contents

This Final Report provides a narrative summary of the completed removal action activities and includes the following supporting removal action documentation:

- Tabulated summary of removal action project plans and reports;
- Detailed monthly progress reports and a tabulated chronology of removal action activities;
- Photographs of removal action activities;
- Tabulated summary and copies of project permits and notifications; and copies of out-of-state waste shipment notifications;
- Tabulated ambient air monitoring information;
- Tabulated analytical data, and copies of data validation summary reports and laboratory analytical reports;
- North and mid-central storm sewer removal documentation;
- Tabulated waste disposal information (transport dates, disposal facility waste names, waste profile numbers, manifest numbers, and quantities); and copies of waste disposal profile documentation, manifests, and certificates of disposal and destruction;
- Groundwater monitoring well abandonment forms;
- Underground storage tank (UST) removal/closure documentation;
- Tabulated Clay Cap material geotechnical and field compaction testing data and copies of grading and capping geotechnical testing and field compaction reports;
- Figures depicting supplemental soil characterization sample locations; soil removal areas, depths, and post-excavation verification sample locations; sewer/piping and UST removal locations; and as-built Site cap systems; and
- Final stabilization (vegetative cover) documentation.

This Final Report includes a summary of the pre-removal action Site conditions, a description of the removal action effectiveness, a summary of the resources committed to complete the removal action, a summary of the problems encountered during the removal action and the resolutions implemented, and stakeholder and community

involvement. This Final Report does not reiterate the removal action procedures or methods. The removal action activities were conducted in accordance with the procedures and methods documented in USEPA-approved project plans summarized in **Table 1**.

1.3 Report Organization

The Final Report narrative is organized as follows:

- Section 1: an introduction, including the purpose, content, and organization of the report;
- Section 2: pre-removal action Site conditions;
- Section 3: summary of removal action activities;
- Section 4: removal action effectiveness;
- Section 5: resources committed;
- Section 6: problems encountered and resolutions;
- Section 7: stakeholder and community involvement; and
- Section 8: report references.

2. PRE-REMOVAL ACTION SITE CONDITIONS

This section provides a summary of salient pre-removal action background information including physical Site conditions and historical Site characterization and environmental response activities. Detailed Site background information, including pre-removal action Site conditions, is detailed in the project plans and reports listed in **Table 1**.

2.1 Pre-Removal Action Physical Site Conditions

Prior to Site removal action activities, the approximately 3.7-acre Site was developed with a centrally-located, approximately 70,000-square-foot industrial building. The building was constructed in 1952 with an addition constructed in 1964. Areas north and south of the building were predominantly asphalt-paved drives and parking areas. A maintained grass area was located on the west and south-west sides of the building and a tree and brush covered area (designated the “disturbed soil area”) was located in the northeast portion of the Site.

The former building consisted of three general areas: (i) a Die Cast Area, which historically contained the die casting machines, generally comprised the east half of the building; (ii) a Trimming Room generally comprised the west half of the building; and (iii) an Office Area was located west of the Trimming Room. The Die Cast Area included a sub-floor tunnel system. A boiler room and loading dock were located on the south side of the Trimming Room. The Office Area was comprised of an upper level (offices, reception, and storage) and a lower level (cafeteria, first aid room, and men’s and women’s locker rooms).

Die casting operations ceased in 1997. Per historical reports, die casting operations utilized phosphate ester oil (PEO) hydraulic fluids, which contained PCBs, prior to 1981. Per the AOC, PEO was used “...in the hydraulic lines running to the die casting machines at the Site,” and, “After 1972, the Milwaukee Die Casting Company purchased non-PCB containing oil to replace PEO; however, EPA alleges that the PEO was not flushed from the die casting machines until 1980 and not removed from the Site until 1991” (USEPA, 2013). The virgin PEO was stored in an UST formerly located near the northeastern corner of the building. Spent PEO was stored in an aboveground storage tank (AST) formerly located along the northern exterior wall of the building.

The Die Cast Area tunnel system consisted of two main north-south tunnel segments (the west main tunnel and east main tunnel) that were approximately 175 feet in length and connected on the southern ends by an east-west approximately 50-foot long tunnel

segment (the south main tunnel). Three east-west lateral tunnel segments branched from the east main tunnel to the east. At the eastern end of the south east-west lateral was an approximately 15-foot by 15-foot vault. The main tunnel system depth was measured to be approximately 8 to 9 feet with a width that varied from approximately 3 to 6 feet. The depth of the vault was approximately 14 feet.

There were two primary storm sewer laterals on the Site, designated the “north storm sewer” and the “mid-central storm sewer”. Removal action activities included disconnecting the Site storm sewers from the public system and removal/ abandonment of the storm sewers (refer to Section 3.7). The sanitary sewer system associated with the former building was decommissioned and disconnected from the public system prior to the AOC (refer to Section 2.2).

Pre-removal action Site conditions are depicted on **Figure 2** (pre-demolition; April 2014 aerial photograph) and on **Figure 3** (Pre-Removal Action Site Conditions Map).

2.2 Historical Site Characterization and Response Activities

Historical Site characterization activities were conducted between approximately 1991 and 2012. These characterization activities revealed PCB impacts to the following:

- Building materials including concrete floors and block walls, steel columns, and various other building materials;
- Accumulated water in the Die Cast Area tunnel system;
- Mid-central storm sewer residual contents;
- On-Site soil; and
- Off-Site soil, proximate to the east and north Site boundaries.

Historical Site characterization activities also revealed chlorinated volatile organic compound (CVOC) impacts to on-Site soil and proximate Off-Site soil to the east. Historical Site characterization data are referenced and summarized in the project plans and reports listed in **Table 1**. Characterization data collected by the USEPA and Wisconsin Department of Natural Resources (WDNR) are documented in the WDNR Preliminary Assessment Report (WDNR, 2012a) and WDNR Screening Site Inspection Report (WDNR, 2012b).

The following environmental response activities were conducted at the Site in 2008:

- Decommissioning and abandonment of all sanitary service connections;
- Removal of more than 100 drums and containers of waste;

- Abatement of select asbestos containing material (ACM) from the Die Cast Area and Trimming Room and isolation of the boiler room due to the presence of ACM;
- Removal of oil from the floor and trenches in the Die Cast Area;
- Pumping of residual liquids from, and cleaning of, the building sumps;
- Removal of oily water from the main tunnel and plugging of the tunnel system floor drains;
- Securing the building; and
- Installing a Site perimeter chain-link fence.

These environmental response activities are documented in a March 23, 2009 Immediate and Remedial Environmental Response Summary Report (ARCADIS, 2009).

Also, a geotextile fabric and stone cover were placed over the courtyard area east of the building in 2010 as documented in the AOC.

3. SUMMARY OF REMOVAL ACTION ACTIVITIES

This section provides a narrative summary of the actions undertaken by the Respondents in accordance with the AOC. The removal action activities were generally conducted between May 2013 and September 2015. The chronology of the primary removal action activities is summarized in **Table 2**. A detailed summary and chronology of the removal action activities are documented in the Monthly Progress Reports provided in **Appendix 1**.

Removal action photographs are included in **Appendix 2**. Aerial photographs taken during the period of removal action activities (April 2014, July 2014, and June 2015) are provided on **Figure 2**.

3.1 Site Access

Removal action activities were conducted on properties not owned by the Respondents. Pursuant to Section IX of the AOC, the following access agreements were executed between the Respondents and these property owners:

- Site Property (4132 North Holton Street): February 27, 2013 “Remediation, Long-Term Care and Access Agreement Among the Redevelopment Authority of the City of Milwaukee, Fisher Controls International LLC and Pharmacia LLC Regarding the Former Milwaukee Die Casting Site”.
- Off-Site Property East of Site Property [4132 (R) N. Holton Street]: March 13, 2013 “Site Access Agreement” between Pharmacia and the City of Glendale (May 6, 2014, Phoenix Cudahy, LLC. Phoenix Cudahy, LLC/Pamida Seven, LLC agreed to the terms and conditions of the “Site Access Agreement” upon their purchase of the property from the City of Glendale).
- Off-Site Property East of Site Property (720 E. Capitol Drive): June 27, 2013 “Site Access Agreement” between Pharmacia and Journal Broadcast Group, Inc. (March 8, 2015, E.W. Scripps Company agreed to the terms and conditions of the “Site Access Agreement” upon their acquisition of Journal Broadcast Group, Inc.).
- Off-Site Properties North of Site Property [4198 and 4198 (AD) N. Holton Street]: March 26, 2013 “Site Access Agreement” between Pharmacia and Phoenix Cudahy, LLC.

3.2 Project Plans

The removal action activities were conducted in accordance with the procedures and methods documented in the USEPA-approved project plans. **Table 1** provides a listing of the project plans and associated reports and technical memoranda, including the applicable paragraph number of Section VIII of the AOC (i.e., 16, 17, 18, 19, and 20) and the title, author, date, and the USEPA approval date of the document.

3.3 Site Characterization

Site characterization activities were conducted between June 2013 and August 2014 to support the removal action. These activities included building material characterization, on-Site and off-Site soil characterization, asphalt pavement characterization, and mid-central sewer characterization.

The Site characterization activities, including data validation summary reports and laboratory analytical reports, were documented and provided to the USEPA in project plans and reports submitted in the course of conducting the work and listed in **Table 1**. Mid-central sewer characterization data is documented in the USEPA-approved September 12, 2013 revised North and Mid-Central Storm Sewer Removals Technical Memorandum (refer to Section 3.7). Building characterization data, including historical data, are compiled in the November 30, 2013 Building Material Characterization Report. Soil and asphalt pavement characterization data, including historical data and USEPA collected data, are compiled in the USEPA-approved September 30, 2014 Soil Removal and Grading Plan. Supplemental soil and asphalt pavement characterization information is documented in the June 13, 2014 Offsite Soil Boring and Sampling Technical Memorandum and the June 13, 2014 Asphalt Sampling and Analytical Results Technical Memorandum included in **Appendix 3**.

Groundwater characterization was also conducted in August and September 2013 to support a risk-based clean-up of bulk remediation waste in accordance with 40 CFR 761.61(c) as documented in a December 9, 2013 Risk-Based Removal Application (ARCADIS, 2013). The groundwater characterization procedures and results are summarized in the Risk-Based Removal Application and the June 13, 2014 761.61(c) Support Technical Memorandum included in **Appendix 3**. However, in a January 30, 2014 letter (which USEPA acknowledged via email on January 30, 2014), the Respondents notified the USEPA that the application was withdrawn, and that the Respondents intended to conduct a self-implementing cleanup of bulk remediation waste in accordance with 40 CFR 761.61(a).

3.4 Permits and Notifications

Removal action activities were conducted pursuant to applicable City of Milwaukee and WDNR permits and notifications. **Table 3** provides a summary of these permits and notifications including: the permit/notification name, identification number, issuing entity, applicant, and date of application, issuance, or approval. Copies of the permits and notifications are included in **Appendix 4**.

In accordance with Paragraph 23 of Section VIII of the AOC, out-of-state waste shipment notifications were made to the appropriate State environmental officials in the receiving facility's state and to the USEPA, prior to off-Site shipment of the waste. Copies of the out-of-state waste shipment notifications are included in **Appendix 4**.

3.5 Site and Environmental Monitoring and Controls

Site and environmental monitoring and controls were implemented during removal action activities in accordance with the USEPA-approved project plans. Removal action Site and environmental monitoring and controls generally consisted of the following:

- Site health and safety in accordance with the USEPA-approved July 17, 2013 and the subsequent March 17, 2014 Project Health and Safety Plan as amended March 20, 2015
- Site work contingency/response and spill/release prevention/response in accordance with July 17, 2013 Emergency Contingency Plan.
- Site security in accordance with the USEPA-approved April 19, 2013 Site Security Plan and subsequent Site security protocol updates. Security services were on-Site 24 hours a day, 7 days a week between May 17, 2013 and September 25, 2015.
- Air monitoring and dust control measures in accordance with the USEPA-approved July 17, 2013 Air Monitoring Plan.
- Storm water management, erosion control measures, and monitoring in accordance with the USEPA-approved July 17, 2013 Storm Water Management Plan (and the associated storm water plans listed in **Table 1**), the USEPA-approved April 4, 2014 Demolition Plan and subsequent addenda, the March 3, 2014 Second Work Plan, the USEPA-approved September 30, 2014 Soil Removal and Grading Plan and subsequent addenda, and the permits listed in **Table 3**.
- Equipment decontamination in accordance with the May 28, 2013 First Work Plan, the USEPA-approved April 4, 2014 Demolition Plan and subsequent

addenda, the March 3, 2014 Second Work Plan, and the USEPA-approved September 30, 2014 Soil Removal and Grading Plan and subsequent addenda.

Table 4 provides a summary of removal action ambient air monitoring alarm information including the Site activity at the time of alarm, the monitor location with the alarm, the alarm type, the alarm time, the monitor reading, the cause of the alarm, resolution, and the alarm cleared time.

Table 5 provides a summary of the removal action equipment decontamination verification sample analytical results. Equipment decontamination verification sample data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

3.6 Initial Site Stabilization, Clearing, and Waste Removal

Initial Site stabilization, clearing, and waste removal activities were conducted between June and November 2013. These activities included the following:

- Secured building windows and doors; and made repairs to the perimeter fence in June 2013.
- Removed and transported abandoned tires to Advanced Disposal's Emerald Park Landfill in Muskego, Wisconsin (EPA ID WIR000003012). Advanced Disposal subsequently transported the tires to Liberty Tire Recycling in Auburndale, Wisconsin in June 2013.
- Removed and transported metal debris (abandoned trailer) to Midwest Forman Recycling in Milwaukee, Wisconsin in June 2013.
- Cleared and chipped areas of on-Site and off-Site vegetation and transported the vegetation to Advanced Disposal's Emerald Park Landfill in August 2013.
- Removed and transported miscellaneous Site non-regulated trash and debris to Advanced Disposal's Emerald Park Landfill in September 2013.
- Installed a temporary fence to secure the east off-Site cleared area in October 2013.
- Removed two drums of fluorescent light ballasts (containerized by a previous Site property owner/occupant) and transported to Veolia Environmental Services (VES) Port Arthur, Texas facility (EPA ID TXD000838896) for Toxic Substances Control Act (TSCA)-regulated waste incineration in November 2013.

Copies of waste treatment/disposal profile documentation, manifests, certificates of disposal/destruction, and land disposal restriction notification forms are included in **Appendix 6**.

3.7 North and Mid-Central Storm Sewer Removal

The north storm sewer was inspected, cleaned and abandoned on September 17, 2013 and the mid-central storm sewer was inspected, cleaned and removed between September 17 and 19, 2013 in accordance with the USEPA-approved September 12, 2013 revised North and Mid-Central Storm Sewer Removals Technical Memorandum.

The north and mid-central sewer abandonment and removal activities, including permits, procedures, photographs, figures, and disposal records are documented in the June 10, 2014 Storm Sewer Abandonment and Removal Technical Memorandum included in **Appendix 7** and in the October 10, 2013 Fourth Monthly Progress Report-September 2013 included in **Appendix 1**. Waste treatment/disposal profile documentation, manifests, certificates of disposal/destruction, and land disposal restriction notification forms are included in **Appendix 6**. A summary of the north and mid-central sewer removal permits, and ambient air monitoring information are included in **Table 3** and **Table 4**, respectively.

Impacted soil removal activities were conducted at the former mid-central sewer location in April, May and July 2015 in accordance with the USEPA-approved October 27, 2014 Soil Removal and Grading Plan Addendum No. 1. These activities are summarized in Section 3.11.

3.8 Building Demolition

Building demolition activities were conducted between November 2013 and August 2014 and included the following:

- Supplemental building material characterization;
- Pre-demolition waste removal, including asbestos abatement and Universal Waste and other regulated waste removal;
- Pre-demolition Site work; and
- Demolition, including razing the building to the slab and building slab removal (building foundation removal was conducted concurrently with impacted soil removal as described in Section 3.14).

These demolition activities are summarized in the following sections. Photographs depicting building demolition activities are included in **Appendix 2**.

3.8.1 Supplemental Building Material Characterization

Supplemental building material characterization samples were collected between November 2013 and May 2014. These supplemental building material characterization data were collected to further evaluate the building materials during the process of work implementation, and these supplemental data were in addition to planned data that were collected and documented in the project reports listed in **Table 1**. The supplemental building material characterization data (sample ID, date, material type, sample locations, and analytical results) are summarized in **Table 6A** (bulk samples), **Table 6B** (wipe samples), and **Table 7** (asbestos samples) as summarized below:

- **Table 6A** includes additional Office Area PCB characterization bulk sample, boiler room floor waste disposal characterization bulk sample, paint and caulk PCB and lead characterization bulk sample, roof PCB characterization bulk (composite) sample, and ACM PCB characterization bulk sample data collected between January and May 2014.
- **Table 6B** includes miscellaneous building material PCB characterization wipe sample, interior ceiling (steel lattice and beams) PCB characterization wipe sample, and Universal Waste and other regulated material PCB characterization and post-cleaning verification wipe sample data collected between February and May 2014.
- **Table 7** includes ACM characterization sample data collected between November 2013 and May 2014.

Supplemental building material characterization data validation summary reports and laboratory analytical reports are included in **Appendix 5**. Supplemental ACM characterization laboratory reports are included in **Appendix 8**.

3.8.2 Pre-Demolition Waste Removal

Pre-demolition waste removal activities included asbestos abatement and Universal waste and other regulated building material waste removal.

Asbestos Abatement

Pre-demolition asbestos abatement activities were conducted by Balestrieri Environmental & Development, Inc. (Balestrieri) between January and April 2014. Additional asbestos abatement was conducted by Integrity Environmental Services, Inc. (Integrity) during demolition activities in May 2014.

Asbestos abatement containment clearance sampling was conducted by LF Green Development, LLC (LF Green) in February and March 2014. **Table 8** provides a summary of asbestos abatement clearance sample analytical results. Asbestos abatement clearance sample laboratory reports are included in **Appendix 8**.

Asbestos waste was disposed as a TSCA-regulated waste (PCB-impacted friable asbestos waste and PCB-impacted non-friable asbestos waste) and non-TSCA regulated waste (friable asbestos waste and non-friable asbestos waste). The TSCA-regulated asbestos waste was transported to The Environmental Quality Company's (EQ's) Wayne Disposal Landfill in Belleville, Michigan (EPA ID MID048090633) for landfill disposal as summarized in **Table 9A**. The non-TSCA-regulated asbestos waste was transported to Advanced Disposal's Emerald Park Landfill for disposal as summarized in **Table 9B**. **Tables 9A** and **9B** summarize the transport date, disposal facility waste name, waste profile ID, manifest number, and the quantity for each transported load.

To facilitate asbestos abatement in the boiler room, storm water accumulated on the floor was removed by Balestrieri and treated (filtered for asbestos) by North Shore Environmental Construction (NSEC). Following treatment and verification, that asbestos was not detected and volatile organic compound (VOC) and PCB concentrations were less than the discharge criteria (refer to Section 3.10), the water was discharged to an USEPA-approved designated on-Site water discharge location (refer to Section 3.10). Boiler room water removal, treatment and discharge occurred from January through May 2014. Boiler room water pre-treatment characterization and post-treatment verification sample analytical data are summarized in **Table 10**.

Universal Waste and Other Regulated Waste Removal

Universal waste and other regulated building waste removal was conducted by DeNovo Constructors, Inc. (DeNovo) in March and April 2014 in accordance with the USEPA-approved February 10, 2014 Pre-Demolition Removal of Universal Wastes and Other Regulated Materials technical memorandum and the March 4, 2014 Characterization Plan for Remnant Interior Miscellaneous Materials. These removal activities also included flaking paint removal and general building surface cleaning conducted by DeNovo in April 2014 and remnant interior miscellaneous materials removal conducted by Balestrieri and DeNovo in January and April 2014.

Universal waste and other regulated building waste (excluding PCB waste) were transported to VES's Menomonee Falls, Wisconsin (EPA ID WID003967148) and Port Washington, Wisconsin (EPA ID WID988566543) facilities for treatment/disposal. Fluorescent bulbs impacted with PCBs were transported to Chemical Waste Management, Inc. (CWM) in Emelle, Alabama (EPA ID ALD000622464) for

treatment/disposal. Other PCB-containing materials, including waste generated by the USEPA during its Site investigation activities prior to the AOC, were transported to VES's Port Arthur, Texas facility (EPA ID TXD000838896) for incineration. Universal waste and other regulated building waste disposal is summarized in **Table 9C** (transport date, waste name, waste profile ID, manifest number, quantity, disposal facility, and disposal facility EPA ID).

Copies of pre-demolition waste treatment/disposal profile documentation, manifests, certificates of disposal/destruction, land disposal restriction notification forms, and certificates of acceptance for recycling (select Universal wastes) are included in **Appendix 6**.

3.8.3 Pre-Demolition Site Work

The on-Site groundwater monitoring wells were abandoned between April and June 2014 in accordance with the USEPA-approved April 4, 2014 Demolition Plan. The wells were abandoned in accordance with Chapter NR 141 of the Wisconsin Administrative Code. The approximate former on-Site groundwater monitoring well locations are depicted on **Figure 3**. Well abandonment forms are included in **Appendix 9**.

Utility abandonment activities were conducted in April 2014 (natural gas) and May 2014 (water) in accordance with the USEPA-approved April 4, 2014 Demolition Plan and the appropriate permits listed in **Table 3**. Copies of the permits are included in **Appendix 4**. The electrical service was previously disconnected by We Energies in November 2008. As indicated in Section 2, the sanitary service connections were previously decommissioned and abandoned in 2008 and as indicated in Section 3.7, the north storm sewer was abandoned, and the mid-central storm sewer was removed in September 2013.

3.8.4 Demolition

Building demolition was conducted by DeNovo between May and August 2014 in accordance with the USEPA-approved April 4, 2014 Demolition Plan and subsequent addenda. Building razing (to the slab) was conducted in May 2014. Building slab removal was conducted in multiple phases between June and August 2014 to allow for a working surface for demolition debris staging prior to transport and tunnel system decommissioning activities. The lower level of the Office Area was demolished in July 2014.

Demolition debris was disposed as TSCA-regulated waste and non-TSCA-regulated waste. The demolition debris, which was segregated based on characterization data (as TSCA-regulated or non-TSCA-regulated waste), generally included concrete building materials (floors, walls and ceiling panels), metal building components (structural steel columns and beams, sheet metal, and small-dimension steel bracing and lattice), built-up roofing, and miscellaneous materials (e.g., wood-block flooring, carpet, and other ancillary materials).

The TSCA-regulated demolition debris was transported to EQ's Wayne Disposal Landfill for landfill disposal as summarized in **Table 9A** and the non-TSCA-regulated demolition debris was transported to Advanced Disposal's Emerald Park Landfill for landfill disposal as summarized in **Table 9B**.

Copies of demolition debris disposal profile documentation, manifests, and certificates of disposal (TSCA-regulated waste) are included in **Appendix 6**.

3.9 Tunnel System Decommissioning

The decommissioning of the tunnel system in the former Die Cast Area was conducted by DeNovo following building razing in July and August 2014 in accordance with the USEPA-approved June 17, 2014 Demolition Plan Addendum No. 1 (tunnel system water removal, on-Site pre-treatment, and disposal plan) and the USEPA-approved July 23, 2014 Demolition Plan Addendum No. 2 (tunnel system structure removal and disposal plan).

Tunnel system decommissioning activities are summarized in the following sections. Photographs depicting tunnel system decommissioning activities are included in **Appendix 2**.

3.9.1 Water Removal, Treatment, and Disposal

Remnant water that collected in the tunnel system was removed and treated in an on-Site treatment system [weir tank, oil/water separator, bag filters, and granular activated carbon (GAC) adsorbers] supplied by DeNovo subcontractor ProAct Services Corporation and operated by DeNovo in July and August 2014 in accordance with the USEPA-approved June 17, 2014 Demolition Plan Addendum No. 1.

The treated water was contained in frac tanks. Samples of the treated water were collected and analyzed to verify that the treatment criteria [PCB concentrations less than 3 micrograms per liter ($\mu\text{g/L}$) and VOC concentrations less than NR 140 Enforcement Standards (ESs)] documented in the USEPA-approved June 17, 2014

Demolition Plan Addendum No. 1 were achieved to allow disposal at Advanced Disposal's Emerald Park Landfill.

The tunnel water post-treatment verification sampling results are summarized in **Table 11**. The data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

Upon verification that the treatment criteria had been achieved, the treated water was pumped from the frac tanks and transported to Advanced Disposal's Emerald Park Landfill for disposal. **Table 12** provides a treated tunnel water disposal summary including the transport date, disposal facility waste name, waste profile ID, manifest number, and quantity for each transported load. Copies of treated tunnel water disposal profile documentation and manifests are included in **Appendix 6**.

Following the completion of water treatment, the tunnel water treatment system residuals (weir tank sediment and spent carbon) were contained in drums, and the equipment (weir tank, oil/water separator, GAC adsorbers, and frac tanks) was decontaminated by NSEC.

Verification wipe samples were collected from the tunnel water treatment system components following decontamination and analyzed for PCBs to verify that the decontamination criterion [less than or equal to 10 micrograms per 100 square centimeters ($\mu\text{g}/100\text{cm}^2$)] was achieved. If the verification sample results exceeded the decontamination criterion, the associated piece of equipment was re-cleaned and supplemental verification samples were collected and analyzed. The equipment decontamination verification sampling results are summarized in **Table 5**. The data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

Tunnel water treatment system residuals and decontamination wastes were characterized for disposal. The characterization data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

Water treatment system residuals and decontamination wastes were transported to VES's Port Arthur, Texas facility for incineration (TSCA-regulated waste) or Advanced Disposal's Emerald Park Landfill for landfill disposal (non-TSCA-regulated waste) as summarized in **Table 9C**. Copies of water treatment residual and decontamination waste treatment/disposal profile documentation, manifests, and certificates of destruction/disposal are included in **Appendix 6**.

3.9.2 Structure Removal and Disposal

The tunnel system structure (i.e., concrete floors and walls and remnant piping and conduit) was removed in accordance with the USEPA-approved July 23, 2014 Demolition Plan Addendum No. 2 in July and August 2014.

The tunnel system debris was transported to EQ's Wayne Disposal Landfill for landfill disposal as a TSCA-regulated waste. **Table 9A**, which provides a disposal summary including the transport date, disposal facility waste name, waste profile ID, manifest number, and quantity for each transported load, is inclusive of the tunnel system debris. Copies of tunnel system debris disposal profile documentation, manifests, and certificates of disposal are included in **Appendix 6**.

During the removal of a portion of the tunnel structure, residual liquid that remained in the tunnel system structure after pumping, drained from a pre-existing breach in the tunnel wall into a trench that was excavated adjacent to the tunnel during tunnel structure removal. The liquid was temporarily contained within the trench and pumped from the trench to the on-Site tunnel water treatment system. **Table 11** (Summary of Tunnel Water Post-Treatment Verification Sample Analytical Results) and **Table 12** (Tunnel Water Disposal Summary), as described in Section 3.9.1, are inclusive of this liquid.

3.10 Storm Water Collection, Treatment, and Discharge

Storm water was collected at the Site from September 2013 through May 2014 in accordance with the September 11, 2013 Interim Storm Water Management Plan. Storm water was collected from a storm sewer catch basin in the northeast portion of the Site (STMH 1) and a manhole in the south interior of the building (STMH 6). The former locations of STMH 1 and STMH 6 are depicted on **Figure 3**. The collected water was contained in frac tanks on-Site.

In November 2013, 10,185 gallons of storm water was pumped from the frac tanks and transported to Advanced Disposal's Emerald Park Landfill for disposal. Copies of the manifests were provided to the USEPA in the December 10, 2013 Sixth Monthly Progress Report - November 2013 (included in **Appendix 1**).

Following the November 2013 storm water removal event, a plan for the on-Site treatment and discharge of storm water was developed as a more cost and schedule-effective means of managing collected on-Site storm water. Subsequently, the contained storm water was treated with an on-Site mobile storm water treatment system (bag filters followed by GAC adsorbers) operated by NSEC and discharged to USEPA-

approved on-Site locations in accordance with the USEPA-approved December 10, 2013 Proposed Collected Storm Water Discharge Plan and subsequent addenda. The USEPA-approved discharge areas were designated the “northwest discharge area”, the “northeast discharge area”, and the “southeast discharge area.”

Photographs depicting storm water collection, treatment, and discharge are included in **Appendix 2**.

Pre-treatment characterization sampling was periodically conducted during storm water collection and treatment, and post-treatment sampling was conducted to confirm that the discharge criteria [PCB and VOC concentrations less than NR 140 Preventive Action Limits (PALs)] established in the USEPA-approved December 10, 2013 Proposed Collected Storm Water Discharge Plan were achieved. The pre-treatment characterization and post-treatment storm water sampling results are summarized in **Table 10**. The pre-treatment characterization and post-treatment storm water sampling data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

The collection of storm water was discontinued in May 2014 following the abandonment of STMH 1 and the installation of UltraTech Ultra-Filter Socks[®] (carbon filter socks) and hay bales on the eastern margin of the Site in accordance with the USEPA-approved April 14, 2014 Addendum to the Proposed Revision to Interim Storm Water Management Emergency Contingency Plan.

A total of approximately 317,500 gallons of treated storm water was discharged to the USEPA-approved on-Site discharge areas between March and July 2014 as documented in **Table 10** and the monthly progress reports included in **Appendix 1**.

Following the completion of storm water treatment, the on-Site mobile storm water treatment system residuals (spent carbon and bag filters) were contained in drums and the equipment (GAC adsorbers and frac tanks) was decontaminated by NSEC.

Verification wipe samples were collected from the storm water treatment system components following decontamination and analyzed for PCBs to verify that the decontamination criterion was achieved (refer to Section 3.9.1). The equipment decontamination verification sampling results are summarized in **Table 5**. The equipment decontamination verification sampling data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

Water treatment system residuals and decontamination wastes were characterized for disposal. The characterization sampling data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

Water treatment system residuals and decontamination wastes were transported to VES's Port Arthur, Texas facility for incineration (TSCA-regulated waste) or Advanced Disposal's Emerald Park Landfill for landfill disposal (non-TSCA-regulated waste) as summarized in **Table 9C**. Copies of the water treatment residual and decontamination waste treatment/disposal profile documentation, manifests, and certificates of destruction/disposal are included in **Appendix 6**.

3.11 Interim Stabilization and Pre-Soil Removal Activities

In August 2014, following the completion of tunnel system removal and in accordance with the USEPA-approved July 23, 2014 Demolition Plan Addendum No. 2, the remnant building footprint was covered with crushed aggregate by DeNovo to provide surface stabilization and to minimize the potential for dust generation and soil erosion during the interim period between the completion of building demolition and the beginning of soil removal activities.

To facilitate off-Site PCB and CVOC-impacted soil removal activities, two utility poles in the east off-Site area were relocated in August and September 2014. The new utility pole locations were pre-excavated and backfilled with imported crushed stone by DeNovo to allow the utility company (AT&T) to install the new poles in non-impacted soil. Two roll-off boxes of impacted soil were generated during the pre-excavation at the new pole locations. Based on existing soil characterization data, the roll-off box of soil generated from the south pole location was transported to Advanced Disposal's Emerald Park Landfill for disposal as a non-TSCA-regulated waste and the roll-off box of soil generated from the north pole location was transported to EQ's Wayne Disposal Landfill for disposal as a TSCA-regulated waste. Soil disposal is summarized in **Table 14A** (TSCA-regulated waste) and **Table 14D** (non-TSCA-regulated waste). Copies of the soil disposal profile documentation, manifests, and certificates of disposal are included in **Appendix 6**.

Preparation of the off-Site (east) television transmission tower guy wire anchor point soil removal area was conducted in March 2015. This preparation included vegetation clearing and grubbing, the locating and marking of the guy wire anchor point grounding ring, and installation of a temporary construction fence.

The off-Site groundwater monitoring wells were abandoned in April 2015. The wells were abandoned in accordance with Chapter NR 141 of the Wisconsin Administrative

Code. The approximate former off-Site groundwater monitoring well locations are depicted on **Figure 3**. The well abandonment forms are included in **Appendix 9**.

In March and April 2015, prior to impacted soil removal activities, storm water that had accumulated on the imported granular surface material that was placed on the remnant building footprint and storm water that collected in the loading dock area were pumped to the USEPA-approved discharge areas (refer to Section 3.10).

3.12 Soil Removal

Impacted soil removal was conducted by DeNovo between April and July 2015 in accordance with the USEPA-approved September 30, 2014 Soil Removal and Grading Plan and subsequent addenda (refer to **Table 1**). Impacted soil removal included the following components:

- Off-Site unsaturated PCB and CVOC-impacted soil removal;
- On-Site PCB-impacted soil removal; and
- On-Site unsaturated CVOC-impacted soil removal.

The following table provides a summary of the removal criteria and basis for the removal criteria for above soil removal components as documented in the May 28, 2013 First Work Plan, the January 30, 2014 Respondents letter notifying the USEPA that the Respondents intended to conduct a self-implementing cleanup of PCB bulk remediation waste in accordance with 40 CFR 761.61(a) removal criteria, the March 3, 2014 Second Work Plan, and the USEPA-approved September 30, 2014 Soil Removal and Grading Plan:

Soil Removal Component	Removal Criteria	Basis for Removal Criteria
Off-Site unsaturated PCB and CVOC-impacted soil	total PCBs > 1 milligram per kilogram (mg/kg)	40 CFR 761.61(a) cleanup level for high occupancy area documented in the May 28, 2013 First Work Plan
	tetrachloroethene (PCE) > 22 mg/kg trichloroethene (TCE) > 0.910 mg/kg	USEPA residential regional screening levels (RSLs) documented in the May 28, 2013 First Work Plan
	maximum 4-foot depth (east off-Site area)	depth to groundwater documented in USEPA-approved September 30, 2014 Soil Removal and Grading Plan
	maximum 6-foot depth (north off-Site area)	

Soil Removal Component	Removal Criteria	Basis for Removal Criteria
On-Site PCB-Impacted Soil	total PCBs > 100 mg/kg	40 CFR 761.61(a) cleanup level for low occupancy area with a cap, as specified in Paragraph 16(i) of Section VIII of the AOC and documented in the May 28, 2013 First Work Plan
On-Site unsaturated CVOC-impacted soil	PCE > 110 mg/kg TCE > 6.4 mg/kg	USEPA industrial RSLs documented in the May 28, 2013 First Work Plan
	maximum 4-foot depth	depth to groundwater documented in USEPA-approved September 30, 2014 Soil Removal and Grading Plan

Prior to soil removal action implementation, the soil removal areas were field marked (staked) by Geosyntec survey subcontractor TerraTec Engineering, LLC (TerraTec) based on the USEPA-approved September 30, 2014 Soil Removal and Grading Plan, USEPA-approved October 27, 2014 Soil Removal and Grading Plan Addendum No. 1, and supplemental soil characterization (refer to Section 3.12.1). The final horizontal and vertical extent of soil removal was based on verification sample data (refer to Section 3.13). The final horizontal and vertical extent of the soil removal areas were surveyed by TerraTec.

Photographs depicting soil removal activities are included in **Appendix 2**.

3.12.1 Supplemental Soil Characterization

Supplemental soil characterization sampling was conducted between November 2014 and July 2015. These supplemental soil characterization data were collected to further evaluate soil during the process of work implementation, and these supplemental data were in addition to planned data that were collected and documented in the project reports listed in **Table 1**. Supplemental soil characterization included the following:

- Off-Site soil sampling was conducted in November 2014 to refine the extent of CVOC-impacted soil to be managed as a Resource Conservation and Recovery Act (RCRA)-regulated waste.
- Off-Site soil sampling was conducted in April 2015 to refine the extent of CVOC-impacted soil with CVOC concentrations greater than 10 times (10x) the land disposal restriction (LDR) concentrations.
- On-Site soil sampling was conducted in May 2015 to refine the extent of soil impacts greater than the on-Site PCB-impacted soil removal criterion in the area disturbed by tunnel removal activities.
- On-Site soil sampling was conducted in July 2015 to characterize soil in the northwest and southeast storm water discharge areas (refer to Section 3.10).

Supplemental characterization of the northeast storm water discharge area was not conducted as the soil in this area was removed during impacted soil removal activities.

The supplemental soil characterization sample locations are depicted on **Figure 4**. The supplemental soil sampling locations and results are summarized in **Table 13** and the soil sample data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

3.12.2 Off-Site Unsaturated PCB and CVOC-Impacted Soil Removal

Off-Site unsaturated PCB and CVOC-Impacted soil removal was conducted between April and July 2015 as summarized in the following table:

Off-Site Unsaturated PCB and CVOC-Impacted Soil Removal Component	Disposal Facility (Waste Classification) / On-Site Placement Location	Removal Locations	Removal Date
PCB and CVOC-impacted soil (CVOC concentrations greater than 10x the LDRs)	VES Port Arthur, Texas facility for incineration (TSCA and RCRA-regulated waste)	east area	April 2015
PCB and CVOC-impacted soil (CVOC concentrations less than 10x the LDRs)	Heritage Subtitle C Landfill, Roachdale, Indiana (TSCA-regulated waste)	east area	April 2015
PCB-impacted soil (PCB concentrations greater than 50 mg/kg)	Heritage Subtitle C Landfill, Roachdale, Indiana (TSCA-regulated waste)	east area	May 2015
		north area	June 2015
		mid-central sewer area	April 2015 July 2015
		southeast area	July 2015
PCB-impacted soil (PCB concentrations less than 50 mg/kg)	Placed within on-Site Clay Cap area in accordance with USEPA-approved 30 September 2014 Soil Removal and Grading Plan	east area (guy wire anchor area)	April 2015 May 2015
		east area	May 2015 June 2015
		north area	June 2015
		southeast area	July 2015

The horizontal extent and depths of off-Site unsaturated PCB and CVOC-Impacted soil removal are depicted on **Figure 5A** (overall soil removal extent summary map), **Figure 5B** (overall soil removal depth summary map), **Figure 6A** through **Figure 6F** (Off-Site Unsaturated PCB-Impacted Soil Removal Maps - East Area), **Figure 6G** and **Figure 6H** (Off-Site Unsaturated CVOC-Impacted Soil Removal Maps - East Area), and

Figure 7A and **Figure 7B** (Off-Site Unsaturated PCB-Impacted Soil Removal Maps - North Area).

Off-Site unsaturated PCB and CVOC-Impacted soil transport and disposal are summarized in **Table 14A** (TSCA-regulated waste) and **Table 14B** (TSCA and RCRA-regulated waste). These tables summarize the transport date, disposal facility waste name, waste profile ID, manifest number, and quantity for each transported load. Copies of off-Site unsaturated PCB and CVOC-impacted soil disposal profile documentation, manifests, and certificates of destruction/disposal, and land disposal restriction notification forms are included in **Appendix 6**.

3.12.3 On-Site PCB-Impacted Soil Removal

On-Site PCB-impacted soil removal was conducted between April and July 2015 as summarized in the following table:

On-Site PCB-Impacted Soil Removal Component	Disposal Facility (Waste Classification) / On-Site Placement Location	Removal Locations	Removal Date
PCB-impacted soil (PCB concentrations greater than 100 mg/kg)	Heritage Subtitle C Landfill, Roachdale, Indiana (TSCA-regulated waste)	on-Site	April to July 2015
		on-Site mid-central sewer area	May 2015
PCB-impacted soil (PCB concentrations less than 100 mg/kg and greater than cap system criteria)	Placed within on-Site Clay Cap area in accordance with USEPA-approved 30 September 2014 Soil Removal and Grading Plan	on-Site	June and July 2015

On-Site PCB-impacted soil removal for on-Site placement within the Clay Cap area was conducted to achieve the cap system criteria summarized in Section 3.20.3 (i.e., on-Site PCB impacted soil within the planned Soil Cover area with PCB concentrations greater than 25 mg/kg and less than or equal to 100 mg/kg was excavated and placed within the on-Site Clay Cap area and on-Site PCB-impacted soil within the planned Topsoil Cover area with PCB concentrations greater than 0.744 mg/kg and less than or equal to 100 mg/kg was excavated and placed within the on-Site Clay Cap area).

The horizontal extent and depths of on-Site PCB-impacted soil removal are depicted on **Figure 5A** (overall soil removal extent summary map), **Figure 5B** (overall soil removal depth summary map), and **Figure 8A** through **Figure 8N**.

On-Site PCB-impacted soil transport and disposal are summarized in **Table 14A** (TSCA-regulated waste). This table summarizes the transport date, disposal facility waste name, waste profile ID, manifest number, and quantity for each transported load.

Copies of on-Site PCB-impacted soil disposal profile documentation, manifests, and certificates of disposal are included in **Appendix 6**.

3.12.4 On-Site Unsaturated CVOC-Impacted Soil Removal

On-Site CVOC-impacted soil removal was conducted in May 2015 as summarized in the following table:

On-Site Unsaturated CVOC-Impacted Soil Removal Component	Disposal Facility (Waste Classification) / On-Site Placement Location	Removal Locations	Removal Date
CVOC-impacted soil (CVOC concentrations greater than 10x the LDRs)	Heritage Incinerator Facility, East Liverpool, Ohio (RCRA-regulated waste)	southwest portion of Site	May 2015
CVOC-impacted soil (CVOC concentrations less than 10x the LDRs)	Heritage Subtitle C Landfill, Roachdale, Indiana (RCRA-regulated waste)	southwest portion of Site	May 2015

The horizontal extent and depth of on-Site CVOC-impacted soil removal are depicted on **Figure 5A** (overall soil removal extent summary map), **Figure 5B** (overall soil removal depth summary map), and **Figure 9**.

On-Site CVOC-impacted soil transport and disposal are summarized in **Table 14C**. Copies of the on-Site CVOC-impacted soil disposal profiles, manifests, certificates of disposal, and land disposal restriction notification forms are included in **Appendix 6**.

3.13 Post-Excavation Verification Sampling and Analysis

Post-Excavation verification sampling was conducted by Geosyntec between April and July 2015. Samples were collected and analyzed to verify that the removal criteria were achieved (refer to Section 3.12) in accordance with the USEPA-approved September 30, 2014 Soil Removal and Grading Plan and the USEPA-approved October 27, 2014 Soil Removal and Grading Plan Addendum No. 1.

Verification sampling was also conducted to verify the extent of off-Site unsaturated PCB-impacted soil requiring off-site disposal (greater than 50 mg/kg) versus placement in the on-Site Clay Cap area (greater than removal criteria and less than 50 mg/kg), to verify the cap system criteria were met for on-Site PCB-impacted soil removed and placed in on-Site Clay Cap area (refer to Section 3.12.3), and to verify the limits of off-Site and on-Site CVOC-impacted soil requiring incineration (CVOC concentrations greater than 10x the LDR) versus Subtitle C landfill disposal.

The post-excavation verification samples were analyzed in an on-Site mobile laboratory operated by Environmental Chemistry Consulting Services, Inc. (ECCS) in accordance with the USEPA-approved December 30, 2014 Addendum No. 1 to the USEPA-approved February 11, 2014 Quality Assurance Project Plan (QAPP).

If a verification sample analytical result indicated that the removal criteria were not achieved, additional soil removal was conducted, and supplemental verification samples were collected to verify that the removal criteria were achieved.

A total of 1,681 post-excavation verification soil samples were collected and analyzed by ECCS in the on-Site mobile laboratory during soil removal activities. A total of 1,257 soil samples were collected from on-Site soil removal areas and 424 samples were collected from off-Site soil removal areas. A total of 1,651 of the samples were analyzed for PCBs (composite samples) and a total of 30 samples (discrete samples) were analyzed for VOCs.

Verification sample locations are depicted on **Figure 6A** through **Figure 6F** (Off-Site Unsaturated PCB-Impacted Soil Removal Maps - East Area), **Figure 6G** and **Figure 6H** (Off-Site Unsaturated CVOC-Impacted Soil Removal Maps - East Area), **Figure 7A** and **Figure 7B** (Off-Site Unsaturated PCB-Impacted Soil Removal Maps - North Area), **Figure 8A** through **Figure 8N** (On-Site PCB-Impacted Soil Removal Maps), and **Figure 9** (On-Site Unsaturated CVOC-Impacted Soil Removal Map).

The post-excavation verification sample data is summarized in **Table 15A** (Off-Site Unsaturated PCB and CVOC-Impacted Soil Removal), **Table 15B** (On-Site PCB-Impacted Soil Removal), and **Table 15C** (On-Site Unsaturated CVOC-Impacted Soil Removal). These tables provide the sample ID, sample date, sample location, sample elevation, analytical result, and document whether the removal criteria were achieved, or the result triggered further soil removal.

The post-excavation verification sample data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

3.14 Building Foundation Removal

Remnant building foundations were completely removed by DeNovo during on-Site soil removal between April and July 2015. Foundation removal, characterization, and transport were conducted in accordance with the USEPA-approved April 4, 2014 Demolition Plan, the USEPA-approved September 30, 2014 Soil Removal and Grading Plan, and the USEPA-approved February 20, 2015 Soil Removal and Grading Plan Addendum No. 2.

Foundation debris characterization sample analytical results are summarized in **Table 16**. The characterization data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

The foundation debris was disposed at Advanced Disposal's Emerald Park Landfill as non-TSCA regulated waste as summarized in **Table 14D**. Copies of foundation disposal profile documentation and manifests are included in **Appendix 6**.

3.15 Pavement Removal

Supplemental asphalt pavement sampling was conducted in May 2014 to refine the extent of asphalt requiring disposal as a TSCA-regulated waste. The supplemental asphalt pavement sampling results are summarized in **Table 13** and the asphalt sample data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

PCB-impacted asphalt removal was conducted by DeNovo between June and August 2015 in accordance with the USEPA-approved September 30, 2014 Soil Removal and Grading Plan. The following table summarizes asphalt removal activities:

PCB-Impacted Asphalt Removal Component	Disposal Facility (Waste Classification)	Removal Dates
PCB-impacted asphalt (PCB concentrations greater than 50 mg/kg)	Heritage Subtitle C Landfill, Roachdale, Indiana (TSCA-regulated waste)	June 2015
PCB-impacted asphalt (PCB concentrations less than 50 mg/kg)	Advanced Disposal Emerald Park Landfill, Muskego, Wisconsin (non-TSCA-regulated waste)	June to August 2015

PCB-impacted asphalt transport and disposal are summarized in **Table 14A** (TSCA-regulated waste) and **Table 14D** (non-TSCA-regulated waste). Copies of asphalt disposal profile documentation, manifests, and certificates of disposal (TSCA-regulated waste) are included **Appendix 6**.

3.16 Remnant Sewer/Piping and UST Removal

Remnant sewer/piping removal was conducted by DeNovo during soil removal activities between May and July 2015 in accordance with the USEPA-approved September 30, 2014 Soil Removal and Grading Plan and the USEPA-approved October 27, 2014 Soil Removal and Grading Plan Addendum No. 1.

The locations of the remnant sewer/piping that was removed was surveyed by TerraTec.

Remnant piping material (primarily clay tile) was consolidated with on-Site PCB-impacted soil for disposal as a TSCA-regulated waste. Manhole concrete debris was consolidated with foundation concrete for characterization and disposal (refer to Section 3.14).

In May 2015, an approximate 3,000-gallon steel UST was encountered during soil removal activities in the northeast portion of the former building footprint. The UST was found to be filled with concrete slurry (the former contents and use of the UST are unknown). In June 2015, the UST was removed/closed in general accordance with Chapter ATCP 93 of the Wisconsin Administrative Code by a Chapter SPS 305 Certified Tank Remover/Cleaner (NSEC). UST removal activities were verified by an inspector from the City of Milwaukee. UST removal/closure documentation is included in **Appendix 10**.

The UST concrete debris was consolidated with foundation concrete for characterization and disposal (refer to Section 3.14).

Figure 10 depicts the locations of the former remnant sewer/piping and UST.

3.17 Excavation Water Management

Water that accumulated in soil excavations was managed as necessary to facilitate the completion of soil removal, verification sampling, and backfilling. In accordance with the USEPA-approved February 20, 2015 Soil Removal and Grading Plan Addendum No. 2, excavation water was primarily managed in place to reduce the quantity of water that was removed and treated/disposed.

Excavation water was removed on two occasions to facilitate soil removal and backfilling due to periods of heavy rain in April and June 2015. Water was also removed from several remnant sewer/piping excavations in April, June, and July 2015 to facilitate sewer/piping and manhole removal, or due to the visual presence of apparent free product.

The storm water removed from the excavations was pumped through a weir tank and bag filter into frac tanks. The exception was when apparent free-product was observed. In these cases, the water was pumped into, and stored in, poly tanks for separate characterization.

Water samples were collected from the frac tanks and poly tanks and analyzed for disposal/treatment characterization parameters. Excavation water characterization sample analytical results are summarized in **Table 17**. The excavation water characterization data validation summary reports and laboratory analytical reports are included in **Appendix 5**.

The following table provides a summary of the excavation water management activities:

Excavation Water Components	Reason for Removal	Removal Date	Transport Date	Disposal Facility (Waste Classification)
storm water accumulated in open excavation areas pumped into frac tanks	heavy rain event	April 2015	June 2015	Clean Harbors, Cincinnati, Ohio (TSCA and RCRA-regulated waste)
water accumulated in mid-central sewer removal area pumped into poly tanks	visible apparent free product	May 2015		
water from the northeast lateral removal area pumped into frac tanks	excessive water volume	June 2015		
south loading dock manhole water pumped into frac tanks	manhole removal	June 2015		
storm water accumulated in open excavations pumped into frac tanks	rain events	June 2015	July to August 2015	Clean Harbors, Cincinnati, Ohio (TSCA-regulated and TSCA/RCRA-regulated waste)
water in manhole and piping excavation near the northwest corner of the former building pumped into poly tanks	visible apparent free product	July 2015		Advanced Disposal Emerald Park Landfill, Muskego, Wisconsin (non-TSCA and non-RCRA - regulated waste)

As documented in **Table 18**, approximately 130,000 gallons of excavation water was transported to Clean Harbors for treatment/disposal (TSCA-regulated waste and TSCA and RCRA-regulated waste) and approximately 10,000 gallons of excavation water was transported to Advanced Disposal's Emerald Park Landfill for disposal (non-TSCA and non-RCRA-regulated waste). Copies of excavation water disposal profile documentation, manifests, and certificates of disposal are included in **Appendix 6**.

3.18 Other Removal Activities

The carbon filter socks and hay bales [located adjacent to (immediately west of) the eastern silt fence] were removed in August 2015 after the Soil Cover and Clay Cap

subgrades were covered by imported soil (refer to Section 3.20) in accordance with the USEPA-approved July 30, 2015 Soil Removal and Grading Plan Addendum No. 3. Prior to removal, disposal characterization composite samples of the hay bale sediment and carbon filter socks (carbon) were collected in July and August 2015, respectively. The characterization sampling data validation summary reports and laboratory analytical reports are included in **Appendix 5**. In August 2015, the characterized hay bales and filter socks were transported to Advanced Disposal's Emerald Park Landfill for disposal as summarized in **Table 14D**. Copies of the disposal profile documentation and manifests are included in **Appendix 6**.

The tracking pad stone, clay berm soil (from the southeast storm water discharge area), and the northeast swale/discharge area berm soil were removed and transported to Advanced Disposal's Emerald Park Landfill for disposal in September 2015 as summarized in **Table 14D**. Copies of the disposal profile documentation and manifests are included in **Appendix 6**.

3.19 Removal Action Disposal Summary

The following table provides an overall removal action disposal summary including the disposal facility, waste type/classification, and quantity:

Disposal Facility (EPA ID Number)	Waste Type/Classification	Quantity
EQ Wayne Disposal Landfill, Belleville, Michigan (EPA ID MID048090633)	soil generated during off-Site soil boring and groundwater monitoring well installation	8.77 tons (25 drums)
	TSCA-regulated PCB-impacted mid-central sewer removal solid waste [sediment, piping, plastic sheeting, personal protective equipment (PPE)]	23.60 tons (2 roll-off boxes, 5 drums)
	TSCA-regulated PCB-impacted building demolition debris, including PCB-impacted asbestos waste	3,590 tons
	soil generated during USEPA soil boring activities (i.e., USEPA removal site assessment)	0.11 tons (1 drum)
Advanced Disposal Emerald Park Landfill, Muskego, Wisconsin	vegetation waste generated during on-Site and off-Site clearing	20.36 tons
	miscellaneous garbage and debris	4.93 tons
	water generated during groundwater monitoring well development and sampling	1,265 gallons (23 drums)
	boiler room floor sludge (asbestos waste)	55 gallons (1 drum)
	non-TSCA-regulated building demolition debris, including asbestos waste	3,468 tons
	storm water	10,185 gallons
	treated tunnel system water	246,875 gallons
	non-TSCA-regulated excavation water	10,000 gallons
non-TSCA-regulated utility pole relocation soil, foundation concrete, asphalt debris, carbon socks, hay bales, tracking pad stone, southeast discharge	3,444.45 tons	

Disposal Facility (EPA ID Number)	Waste Type/Classification	Quantity
	area clay berm soil, northeast swale/discharge area berm soil	
	decontamination water	1,210 gallons (22 drums)
	erosion control materials (silt fence, inlet protection)	0.19 tons
Advanced Disposal / Liberty Tire Recycling Auburndale, Wisconsin	tires	19.66 tons
VES Menomonee Falls, WI (EPA ID WID003967148)	mercury-containing materials	4 pounds
	hydraulic oil	125 gallons
	tires	450 pounds
VES Port Washington, WI (EPA ID WID988566543)	lead and nickel/cadmium batteries	123 pounds
CWM Emelle, AL (EPA ID ALD000622464)	PCB-impacted fluorescent bulbs	1,379 pounds
VES Incineration Facility, Port Arthur, TX (EPA ID TXD000838896)	TSCA-regulated PCB-impacted mid-central sewer removal liquid waste	6,311.84 pounds
	PCB lab packs	583.84 pounds
	PCB ballasts	8,642.21 pounds
	PCB and lead-impacted floor sweepings	5,229 pounds
	PCB-impacted water treatment residuals	24,937.64 pounds
	TSCA and RCRA-regulated PCB and CVOC- impacted soil (CVOC concentrations greater than 10x the LDR)	174.38 tons
Heritage Subtitle C Landfill, Roachdale, IN (EPA ID IND980503890)	TSCA-regulated utility pole relocation soil; TSCA- regulated PCB-impacted soil and asphalt debris; RCRA-regulated CVOC-impacted soil (CVOC concentrations less than 10x the LDRs)	20,419.74 tons
Heritage Incinerator Facility, East Liverpool, OH (EPA ID OHD980613541)	RCRA-regulated CVOC-impacted soil (CVOC concentrations greater than 10x the LDRs)	336.23 tons
Clean Harbors Cincinnati, Ohio (EPA ID OHD000816629)	RCRA-regulated excavation water and TSCA/RCRA-regulated excavation water	130,000 gallons

3.20 Grading and Capping

Site grading and capping were conducted by DeNovo between May and September 2015 in accordance with the March 3, 2014 Second Work Plan, the USEPA-approved September 30, 2014 Soil Removal and Grading Plan, the USEPA-approved October 27, 2014 Soil Removal and Grading Plan Addendum No. 1, the USEPA-approved February 20, 2015 Soil Removal and Grading Plan Addendum No. 2, and the USEPA-approved July 30, 2015 Soil Removal and Grading Plan Addendum No. 3.

Concurrent with grading and capping, the three Site driveway entrances were replaced with curbs and gutters to limit Site access, as discussed and agreed to with RACM, in

September 2015. Also, the City of Milwaukee raised three manhole covers on the east off-Site area to match the surrounding final grade (two manholes southwest of the guy wire anchor and one manhole north of the guy wire anchor) in October 2015.

3.20.1 Imported Material Testing

Laboratory testing of imported soil used for backfilling, grading, and capping was conducted to confirm the soil met the chemical and physical material specifications provided in the March 3, 2014 Second Work Plan and referenced in the USEPA-approved September 30, 2014 Soil Removal and Grading Plan. **Table 19** provides a summary of imported grading and capping material information including the borrow material type, borrow source, material testing sample IDs, imported volume (cubic yards), and number of samples collected.

The imported soil chemical testing data validation summary reports and laboratory analytical reports are included in **Appendix 5**. The imported soil physical (geotechnical) laboratory testing reports are included in **Appendix 11**. A summary of the imported Clay Cap material geotechnical testing data is provided in **Table 20**.

3.20.2 Backfilling and Grading

Off-Site and on-Site impacted soil removal area backfilling and on-Site cap subgrade grading (placement and compaction of imported soil and relocated off-Site and on-Site soil) were conducted between May and August 2015. The soil removal area backfilling primary occurred in May and June 2015, and cap subgrade construction primarily occurred in July and August 2015.

Backfilling and grading materials were placed in lifts and compacted in accordance with the specifications provided in the March 3, 2014 Second Work Plan and referenced in the USEPA-approved September 30, 2014 Soil Removal and Grading Plan. Field compaction testing was conducted to confirm that the compaction of the imported soil achieved the compaction specifications. Field compaction testing reports are included in **Appendix 11**. The placement and compaction of relocated off-Site and on-Site soil was consistent with imported material; however, field compaction testing of the relocated soil was not conducted due to the highly variable composition of this relocated material and the associated limitations in obtaining representative samples for laboratory compaction tests.

Construction quality assurance (CQA) surveying was performed by TerraTec on an ongoing basis during backfilling and grading activities. A pre-cap construction (top of cap subgrade) topographic survey (on approximately 25-foot centers) was completed

prior to cap construction. The top of cap subgrade survey information is provided in **Appendix 11**.

3.20.3 Capping

The Site cap was constructed as an assembly of three soil cap systems including: (i) a Clay Cap, (ii) a Soil Cover, and (iii) a Topsoil Cover. The cap systems were constructed by DeNovo between July and September 2015 in accordance with the cap material specifications and cap construction plan documented in the March 3, 2014 Second Work Plan and referenced in the USEPA-approved September 30, 2014 Soil Removal and Grading Plan.

The Clay Cap was constructed over areas of soil with residual PCB concentrations greater than 25 mg/kg and less than or equal to 100 mg/kg (removal criterion for on-Site PCB-impacted soil). The Clay Cap was constructed with a minimum of 2 feet of soil, including 1.5 feet of clay and 6 inches of topsoil. The clay component thickness of the constructed Clay Cap exceeded the minimum of 10-inch thickness of clay in accordance with 40 CFR 761.61(a)(7) cap requirements.

The Soil Cover was constructed over areas of soil with residual PCB concentrations greater than the WDNR industrial direct contact residual contaminant level (RCL) for PCBs of 0.744 mg/kg (for individual PCB Aroclors 1242, 1248, 1254, or 1260) and less than or equal to 25 mg/kg. The Soil Cover was constructed with a minimum thickness of 2 feet, including 1.5 feet of Common Fill, and 6 inches of topsoil. The Common Fill used for the Soil Cover was the same material (clay) that was used for the clay component of the Clay Cap.

The Topsoil Cover was placed over areas of soil with residual PCB concentration less than or equal to the WDNR industrial direct contact RCL for PCBs of 0.744 mg/kg (for individual PCB Aroclors 1242, 1248, 1254, or 1260). The Topsoil Cover was constructed with a minimum of 6 inches of topsoil.

Cap materials were placed in lifts and compacted in accordance with the specifications provided in the March 3, 2014 Second Work Plan and referenced in the USEPA-approved September 30, 2014 Soil Removal and Grading Plan. Field compaction testing was conducted to confirm that the compaction of imported soil met the compaction specifications. In accordance, with an August 27, 2015 email to USEPA and associated USEPA concurrence, the Common Fill component of the Soil Cover was compacted to 90% of the modified proctor maximum dry density consistent with the clay component of the Clay Cap clay (as the Common Fill utilized for the Soil Cover was the same clay as used for the Clay Cap). This was a variance from the compaction

specifications, which specified that the Soil Cover Common Fill would be compacted to 95% of the standard proctor maximum dry density. Field compaction testing reports are included in **Appendix 11**. A summary of Clay Cap field compaction testing data is provided in **Table 20**.

CQA surveying was conducted by TerraTec on an ongoing basis during cap construction to confirm cap system layer thicknesses and grades. Following the completion of each cap system layer a topographic survey was conducted (on approximately 25-foot centers) to document the topography of the top of the cap system layer and the as-constructed cap system layer thicknesses. The cap system construction CQA surveying data is included in **Appendix 11**.

A final as-built survey including the final top of cap elevation and the horizontal limits of the three capping systems was conducted by TerraTec on September 25, 2015. The final as-built Site cap systems map is included as **Figure 11**. The as-built Site cap systems map includes the Site property boundaries, the final ground surface topography (1-foot contours), and the horizontal limits and coordinates of the three capping systems.

3.20.4 Vegetative Cover

Post-cap construction vegetative cover establishment was conducted by DeNovo in September 2015 in accordance with the USEPA-approved February 20, 2015 Soil Removal and Grading Plan Addendum No. 2, including seeding, fertilizing and mulching as specified by RACM.

Vegetative cover inspection and maintenance were conducted until “Final Stabilization” of the Site was achieved in accordance with the March 4, 2015 Site storm water permit (Coverage under Wisconsin Pollutant Discharge Elimination System [WPDES] General Permit No. WI-S067831-04: Construction Site Storm Water Runoff). Final Stabilization of the Site was based on the consistent USEPA and WDNR definition of Final Stabilization that “all soil disturbing activities at the site have been completed and that a uniform perennial vegetative cover has been established with a density of 70% of the cover” (USEPA, 2012; WDNR, 2015).

Vegetative cover inspections were conducted weekly and within 24 hours after a rain precipitation event of 0.5 inches or greater unless frozen ground conditions existed. Based on these inspections, the following vegetative cover maintenance activities were conducted prior to Final Stabilization:

- Additional seed was placed on portions of the Site and around the three manholes located on the east off-Site area in October 2015.
- Minor silt fence repair was conducted in December 2015 and in April and May 2016.
- Fertilizing, mowing and minor topsoil crack filling were conducted in June 2016.
- Over-seeding was conducted in isolated Site areas of the Site in July 2016.

Final Stabilization was achieved in July 2016 as documented in Progress Report #38 - July 2018 dated August 8, 2016 (included in **Appendix 1**).

A Notice of Termination (Form 3400-162) was submitted to WDNR on 3 August 2016. The WDNR subsequently issued a “Termination of Coverage Under WPDES General Permit No. WI-S067831-04: Storm Water Discharges Associated with Land Disturbing Construction Activities” on August 8, 2016. Copies of the Notice of Termination and WDNR Termination of Coverage are included in **Appendix 12**.

The Site perimeter erosion controls were removed and transported to Advanced Disposal’s Emerald Park Landfill for disposal in November 2016. Copies of the disposal profile documentation and manifests are included in **Appendix 6**.

The condition of the vegetative cover was observed monthly (and following a rain precipitation event of greater than 1-inch) after Final Stabilization. Based on these observations, the following vegetative cover maintenance activities were conducted following Final Stabilization:

- Vehicle track disturbance repair (raking the topsoil to infill the shallow tire tracks and re-seeding) was conducted in May 2017.
- The vegetation was mowed in July 2017.

3.21 Institutional Controls

Institutional controls are being established for the Site property pursuant to Paragraphs 16(1) (“establish institutional controls that limit future use of the property and establish cap maintenance requirements”) and 20 (“Post-Removal Site Control”) of Section VIII of the AOC. A “Post-Removal Site Control Plan” (including a “Cap Maintenance Plan”) was submitted to USEPA on March 8, 2018. The USEPA conditionally approved the Post-Removal Site Control Plan on April 3, 2016. A final Post-Removal Site Control Plan, which addressed the USEPA conditions, was submitted to the USEPA on April 6, 2018. The Post-Removal Site Control Plan is included as **Appendix 13**.

The Respondents submitted “Notification of Residual Contamination and Proposed Continuing Obligations” letters to the impacted property owners identified in the Post-Removal Site Control Plan on April 6, 2018. The WDNR will prepare and send Continuing Obligations letters to the impacted property owners confirming their Continuing Obligation and register the Site on the Wisconsin Remediation and Redevelopment Database (WRRD) system based on the continuing obligations information submitted to WDNR by the Respondents. The WRRD database system lists properties on the Internet accessible WDNR soil and groundwater Geographic Information System (GIS) Registry to notify current and future Site owners, current and future impacted off-Site property owners, and the public of the presence of residual soil and groundwater impacts and associated Continuing Obligations.

4. EFFECTIVENESS OF REMOVAL ACTIONS

Pharmacia, acting on behalf of the Respondents, has fulfilled the requirements of the AOC. The removal action activities specified in Section VIII (“Work to be Performed”) of the AOC were safely and effectively implemented at the Site in accordance with the USEPA-approved project plans. The effectiveness of the removal actions is summarized below:

Section VIII of the AOC		Implementation/Effectiveness
16	Removal Activities	
a.	Develop and implement Air Monitoring Plan, Emergency Contingency Plan, Site Security Plan, and Storm Water Management Plan.	<p>These project plans were developed and implemented during the work as documented in Table 1.</p> <p>The development and implementation of the project plans by the Respondents effectively achieved the requirements of Section 16.b. of the AOC.</p>
b.	Inspect, clean, and seal sewer laterals, and remove the mid-central lateral	<p>The mid-central storm sewer lateral (and the north storm sewer lateral) were inspected, cleaned and removed in September 2013 as documented in Section 3.7.</p> <p>Site remnant sewer system manholes and piping and an UST encountered during soil removal were removed between May and July 2015 as documented in Section 3.16.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.b. of the AOC.</p>
c.	Identify and remove free product and sources of free product.	<p>Free-product and free product sources were completely removed as a component of surrounding soil or as components of tunnel water and excavation water removal, treatment and disposal as documented in Sections 3.9.1 and 3.17).</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.c. of the AOC.</p>
d.	Excavate and dispose of off-site soils contaminated with polychlorinated biphenyls (PCBs) and chlorinated solvents in unsaturated soils.	<p>Off-Site unsaturated soil with PCB and CVOC concentrations exceeding the removal criteria described in the AOC was removed and disposed between April and July 2015 as documented in Section 3.12.2.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.d. of the AOC.</p>

Section VIII of the AOC		Implementation/Effectiveness
e.	Identify, remove, and properly dispose of asbestos containing materials.	<p>Asbestos removal and proper disposal were completed between January and May 2014 as documented in Section 3.8.2. Asbestos containing materials were successfully removed prior to, or during, building demolition in accordance with all local, state and federal regulations.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.e. of the AOC.</p>
f.	Demolish the remnants of the building.	<p>The building and building foundations were completely removed and disposed between May and July 2014 and between April and July 2015, respectively, as documented in Sections 3.8.4 and 3.14.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.f. of the AOC.</p>
g.	Decommission tunnel system beneath building.	<p>The building tunnel system contents and structure were completely removed and disposed between July and August 2014 as documented in Section 3.9.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.g. of the AOC.</p>
h.	Excavate and dispose of on-site unsaturated soils contaminated by chlorinated solvents.	<p>On-Site soil with CVOC concentrations exceeding the removal criteria described in the AOC was removed and disposed in May 2015 as documented in Section 3.12.4.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.h. of the AOC.</p>
i.	Excavate and dispose of PCB bulk remediation waste not included in 16c and 16d	<p>On-Site soil with PCB concentrations exceeding the removal criteria described in the AOC was removed and disposed between April and July 2015 as documented in Section 3.12.3. PCB-impacted asphalt removal and disposal was completed between June and August 2015 as documented in Section 3.15. The soil and asphalt were classified as bulk remediation waste.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.d. of the AOC.</p>

Section VIII of the AOC		Implementation/Effectiveness
j.	Conduct post-excavation sampling to verify clean-up	<p>A total of 1,681 verification soil samples were collected and analyzed between April and July 2015 to demonstrate the effectiveness of impacted soil removal as documented in Section 3.13. Post-excavation verification samples confirmed the removal action effectively achieved the removal criteria in the AOC.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.j. of the AOC.</p>
k.	Establish a cap for the Site and restore vegetative cover	<p>A Site cap was constructed (to prevent direct contact with residual soil impacts beneath the cap) and a vegetative cover was established (to prevent erosion of the Site cap) between July and September 2015 as documented in Section 3.20. The cap is preventing direct contact with soil beneath the cap, and the vegetative cover is reducing potential erosion of the cap.</p> <p>The activities implemented by the Respondents during the removal action effectively achieved the requirements of Section 16.k. of the AOC.</p>
l.	Establish institutional controls	<p>Institutional controls are being established to restrict Site use and to ensure that the integrity and function of the Site cap is maintained in perpetuity as documented in Section 3.21.</p>

Section VIII of the AOC		Implementation/Effectiveness
17	Work Plan and Implementation	
a.	First Work Plan	<p>The First Work Plan (and associated plans and reports) was developed and implemented as documented in Table 1.</p> <p>The development and implementation of the project plans by the Respondents effectively achieved the requirements of Section 17.a. of the AOC.</p>
b.	Second Work Plan	<p>The Second Work Plan (and associated project plans and reports) was developed and implemented as documented in Table 1.</p> <p>The development and implementation of the project plans by the Respondents effectively achieved the requirements of Section 17.b. of the AOC.</p>
c.	Quality Assurance Project Plan (QAPP)	<p>The QAPP was developed and implemented as documented in Table 1.</p> <p>The development and implementation of the QAPP by the Respondents effectively ensured quality data and achieved the requirements of Section 17.c. of the AOC.</p>
18	Health and Safety Plan	<p>The Health and Safety Plan was developed, revised annually and with changes in conditions, and implemented as documented in Table 1.</p> <p>The development and implementation of the Health and Safety Plan by the Respondents effectively ensured a safe working environment and achieved the requirements of Section 18 of the AOC.</p>
19	Quality Assurance and Sampling	<p>Sampling and analyses were completed in accordance with the USEPA-approved project plans and QAPP as documented in Table 1.</p> <p>The development and implementation of the QAPP by the Respondents effectively ensured quality data and achieved the requirements of Section 19 of the AOC.</p>
20	Post-Removal Site Control	<p>A Post-Removal Site Control Plan, which was submitted to USEPA as documented in Section 3.21, is included as Appendix 13.</p>

Section VIII of the AOC		Implementation/Effectiveness
21	Reporting	<p>Monthly progress reports were submitted to USEPA and are included in Appendix 1.</p> <p>The development and submittal of the monthly progress reports by the Respondents effectively communicated all significant developments during the preceding period, including the actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problem,” and achieved the requirements of Section 21 of the AOC.</p>
22	Final Report	<p>This Final Report was prepared pursuant to Paragraph 22 of Section VIII of the AOC.</p> <p>This report prepared and submitted by the Respondents documents the removal action and achieves the requirements of Section 22 of the AOC.</p>
23	Off-Site Shipments	<p>The Respondents provided written notification to appropriate state agencies and USEPA for out-of-state waste shipments and obtained USEPA approval of waste disposal facilities pursuant to Paragraph 23 of Section VIII of the AOC.</p> <p>The notification of waste shipment activities by the Respondents achieved the requirements of Section 23 of the AOC.</p>

5. RESOURCES COMMITTED

Pharmacia, acting on behalf of the Respondents, has expended the following resources to fulfill the requirements of the AOC:

Project Activity	Resources Expended (as of September 31, 2017)
Pre-Demolition ¹	\$1,881,306
Building Demolition and Disposal ²	\$2,746,858
Tunnel Removal and Disposal ³	\$359,120
Soil Removal and Disposal ⁴	\$7,034,193
Storm Water Collection, Treatment, and Disposal ⁵	\$746,370
Project Reporting, Institutional Controls ⁶	\$63,161
Project Management	\$725,506
USEPA Oversight	\$292,406
Total	\$13,848,920

Notes:

¹ *Pre-Demolition:* off-Site access, First Work Plan and supporting documents, initial site stabilization, site infrastructure and security, north storm sewer abandonment and mid-central storm sewer removal, building material characterization, disposal facilities review and profiling, third party review of planned activities around the off-Site guy wire anchor, and Risk-Based Removal Application (including collection of additional data to support the application).

² *Building Demolition and Disposal:* Demolition Plan and supporting documents, asbestos abatement, Universal and other regulated waste removal, supplemental building material characterization, building demolition and waste disposal, air monitoring, additional disposal facilities review and profiling, Site security and project infrastructure, and project meetings and monthly reports.

³ *Tunnel Removal and Disposal:* tunnel decommissioning plans; tunnel water removal, treatment, and disposal; tunnel structure removal and disposal; and air monitoring.

⁴ *Soil Removal and Disposal:* Second Work Plan and supporting documents; excavate, transport, relocate, treat, or dispose of soil; collect and analyze verification soil samples; building foundation removal and disposal; pavement removal and disposal; sewer/piping and UST removal and disposal; grading and capping; vegetative cover; air monitoring; Site security and project infrastructure; and project meetings and monthly reports.

⁵ *Storm Water Collection, Treatment, and Disposal:* Collect, treat, collect and analyze samples, and dispose of storm water collected during project activities (pre-demolition, demolition, and soil removal).

⁶ *Project Reporting, Institutional Controls:* Final Report, Post-Removal Control Plan, Cap Maintenance Plan (establish and implement during interim period).

6. PROBLEMS ENCOUNTERED AND RESOLUTIONS

The problems encountered and resolved during the removal action are detailed in the monthly progress reports included in **Appendix 1**. This section provides a summary of the more salient problems encountered and associated resolutions.

In general, the problems encountered were primarily associated with inclement weather conditions that temporarily impacted work progress as summarized below:

- Extremely cold winter weather conditions occurred during pre-demolition activities (January through March 2014) that impacted work progress. Site work practices were adjusted as necessary to address problems related to these conditions.
- Heavy rain events in April 2014 impacted storm water management. Incremental storm water collection was required to address the increase in the storm water volume. As described in Section 3.10, USEPA-approved supplemental controls were implemented in May 2014 that allowed for the discontinuation of storm water sheetflow collection at the Site.
- Heavy rain events in June 2014 increased the volume of storm water that collected in the former lower level Office Area (cafeteria and locker rooms), boiler room, and loading dock area, which increased the storm water volume that was managed and treated on-site.
- As described in Section 3.17, due to periods of heavy rain in April 2015 and in June 2015 excavation water removal was conducted on these two occasions to facilitate soil removal and backfilling.
- Heavy rain events in August and September 2015 impacted the progress of Site cap material placement and compaction.

As the result of the annual maintenance shutdown of the planned tunnel system water treatment/disposal facility (VES, Port Arthur, Texas) in June 2014, an alternate USEPA-approved tunnel system water management plan was implemented (on-Site pre-treatment of the tunnel system water and transport of the treated water to Advanced Disposal's Emerald Park Landfill) as documented in Section 3.9.1.

Special provisions were required to complete the Off-site PCB-impacted soil removal in the vicinity of The E.W. Scripps Company [f.k.a., Journal Broadcast Group (JBG)] transmission tower guy wire anchor area east of the Site. The work progress was impacted by JBG specified work period maximum wind speed criteria, limitations on the size and time of open excavation, and backfill lift and compaction criteria.

7. STAKEHOLDER AND COMMUNITY INVOLVEMENT

The Project Coordinator met with project stakeholders generally on a weekly basis at the Site during the primary field efforts (i.e., building demolition, soil removal, and capping) to describe the past week activities and the upcoming planned activities. The Project Coordinator also described problems encountered during the previous week, if any, and resolutions to the problems. The project stakeholders that generally attended the meetings included the following: the USEPA On-Scene Coordinator (OSC), USEPA contract personnel, the WDNR, RACM, the Respondents' environmental consultant, site security retained by the Respondents, and the Respondents' waste contractor representative (during building demolition).

Community outreach was managed by the USEPA following a "Community Involvement Plan for Milwaukee Die Casting Site" which was prepared for the USEPA by Apex Direct, Inc. (APEX, 2014). The USEPA met with neighbors prior to and during the primary field efforts (building demolition, soil removal, capping); the Project Coordinator accompanied the USEPA during select meetings. The USEPA described activities that were completed, upcoming activities, anticipated schedule, and addressed neighbor concerns during the meetings. The Project Coordinator accompanied the USEPA to provide clarifications to, and answer questions from, neighbors during the meetings.

8. REFERENCES

Reference information for the removal action project plans and reports provided in **Table 1** is not reiterated herein. Also, because the monthly progress reports included in **Appendix 1**, the supplemental site characterization information included in **Appendix 3**, the data validation summary reports and laboratory analytical reports included in **Appendix 5**, and the Storm Sewer Abandonment and Removal Technical Memorandum included in **Appendix 7** are each provided in their entirety in this Final Report, references for those documents are not included herein.

APEX (2014). Community Involvement Plan for Milwaukee Die Casting Site, Milwaukee, Wisconsin; prepared for the USEPA by APEX Direct, Inc.; March 2014.

ARCADIS (2009). Immediate and Remedial Environmental Response Summary Report, Milwaukee Die Casting Company Site, prepared for Teresa Slyman, March 23, 2009.

ARCADIS (2013). Risk-Based Removal Application, Milwaukee Die Casting Site, prepared for Pharmacia LLC, December 9, 2013.

RACM (2013). Remediation, Long-Term Care, and Access Agreement among the Redevelopment Authority of the City of Milwaukee, Fisher Controls International LLC and Pharmacia LLC Regarding the Former Milwaukee Die Casting Site; February 27, 2013.

USEPA (1994). Superfund Removal Procedures Removal Response Reporting: POLREPs and OSC Reports, OSWER Publication 9360.3-03, EPA-540/R-94/023, PB93-963421, June 1994.

USEPA (2012). Appendix A - Definitions and Acronyms, Construction General Permit (CGP), National Pollutant Discharge Elimination System General Permit for Discharges from Construction Activities; February 16, 2012.

USEPA (2013). Administrative Settlement Agreement and Order on Consent for Removal Action, Milwaukee Die Casting Site, March 6, 2013.

WDNR (2012a). Preliminary Assessment Report, Milwaukee Die Casting Co., Inc.; Remediation and Redevelopment Program, Wisconsin Department of Natural Resources; February 24, 2012.

WDNR (2012b). Screening Site Inspection Report, Milwaukee Die Casting Co., Inc.; Remediation and Redevelopment Program, Wisconsin Department of Natural Resources; February 24, 2012.

WDNR (2015). Definitions, Storm water management (construction and industrial), on-line guidance, <http://dnr.wi.gov/topic/SmallBusiness/Primer/StormWater/Definitions.html>.