



Wisconsin Public Service Corporation
P.O. Box 19001
Green Bay, WI 54307-9001
www.wisconsinpublicservice.com

May 12, 2023

Ms. Leah Werner
Remedial Project Manager
United States Environmental Protection Agency
77 W. Jackson Boulevard
Chicago, Illinois 60604-3590

**RE: April 2023 Monthly Progress Report
Green Bay Former Manufactured Gas Plant
Green Bay, Wisconsin
Wisconsin Public Service Corporation
CERCLA Docket No. V-W-06-C-847, CERCLIS ID – WIN000509948**

Dear Ms. Werner:

Wisconsin Public Service Corporation (WPSC) is providing this monthly progress report for the WPSC Former Green Bay Manufactured Gas Plant (MGP) Site.

1) PROGRESS MADE DURING THE PAST MONTH

- Prepared and submitted March 2023 Monthly Progress Report to United States Environmental Protection Agency (USEPA) by April 15, 2023.
- **OU1 REMEDIAL ACTION ACTIVITIES**
 - Met with City of Green Bay on April 12, 2023 to discuss site restoration plans for the Riverwalk.
 - Geo-Solutions Inc. (GSI) continued excavation in the Zones 3 and 4 excavation areas. Additional excavation was performed in select cells of Zone 2 to address source material and meet RGs.
 - Loaded out soils for transport and disposal to both Waste Management's Ridgeview Landfill in Whitelaw, WI and GFL's Hickory Meadows Landfill in Hilbert, WI.
 - GSI performed backfill and compaction testing in Zones 2, 3, and 4.
 - GSI continued settlement and vibration monitoring of the Annex Building.
 - GSI continued pumping, treating, and discharging contact water from the open excavations.
 - GSI performed odor and dust control activities.
 - Air monitoring and sampling was performed by subcontractor Milhouse Engineering & Construction.
 - Ramboll collected excavation confirmation soil samples and water treatment plant effluent samples.

2) ANALYTICAL AND OTHER TESTING RESULTS RECEIVED

- Construction related sample results for air, soil, sediment, and treated groundwater are posted to a project [portal](#).

3) PROJECTED WORK

WPSC Actions

- Submit monthly progress report to USEPA by the 15th of the month.
- Facilitate Weekly Construction Meetings, on Tuesdays at 1:00 PM, to provide stakeholders with progressive work updates, schedule updates, quantity updates, and discuss problems encountered and solutions. Provided weekly construction meeting minutes to stakeholders to document and detail work progress, schedules, remediation quantities, and discussion.
- Prepare for OU2 sediment removal activities.
- Submit a *Site-Specific Work Plan Addendum 1, Revision 0* for supplemental Remedial Investigation activities.
- Respond to comments on the *Sediment OU RI Report, Revision 1*.

USEPA Actions

- Participate in weekly construction meetings for the Early Removal Action.
- Prepare to receive and review *Site-Specific Work Plan Addendum 1, Revision 0*.

4) PROBLEMS OR POTENTIAL PROBLEMS ENCOUNTERED

- May routine semi-annual groundwater sampling event has been cancelled due to the ongoing Early Removal Action.

5) ACTUAL OR PLANNED RESOLUTION OF PROBLEMS OR POTENTIAL PROBLEMS

- Routine semi-annual groundwater sampling will resume with the November sampling event.

If you have any questions, please don't hesitate to contact me at (414) 221-2577 or via email at glenn.luke@wecenergygroup.com.

Sincerely,



Glenn R. Luke, PE
Principal Engineer - Environmental
WEC Energy Group – Business Services

Enclosures: None

For distribution to: Ms. Sarah Krueger, WDNR (via US Mail and email)
WDNR Northeast Region (via email to DNRRRNER@wisconsin.gov)
Ms. Adrienne Korpela, Jacobs (via email)
Mr. Dave Klatt, Jacobs (via email)
Dr. Staci Goetz, Ramboll (via email)