




December 23, 1994

GLE65614.PP.PM

Mr. Paul Kozol
Wisconsin Department of
Natural Resources
101 South Webster
Madison, WI 53707



Dear Mr. Kozol:

Subject: Landfill Closure Report
Onalaska Municipal Landfill Site Remediation
U.S. EPA Contract No. 68-W8-0040, WA No. 47-5RL5

Enclosed are two copies of the closure report for the Onalaska Landfill site. This report documents the construction of the new cap for the landfill in accordance with NR 516. The design plans and specifications were prepared in 1992. Based on the observations made by our field staff during the construction of the cap and review of test data and contour maps, we believe that the completed work generally conforms to the subcontract documents and that the integrity of the design concept, as reflected in the subcontract documents, has been implemented and preserved by the construction subcontractors.

Should you have any questions about the report, please contact me at (414) 272-2426.

Sincerely,


CH2M HILL

Steve Keith, P.E.
Site Manager

MKE1001554C.WP5

Enclosures

cc: Stephen Nathan/PO/U.S. EPA (without attachments)
Brigitte Manzke/CO/U.S. EPA (without attachments)
Kevin Adler/WAM/U.S. EPA (2 copies)
William Hubbard/APM/CH2M HILL (without attachments)
Jim Russell/CH2M HILL
Cherie Wilson/PA/CH2M HILL



Closure Report

Onalaska Municipal Landfill Cap Remedial Action

Prepared For
U.S. Environmental Protection Agency

Prepared by

CHM HILL

December 1994

Introduction

The purpose of this report is to document closure of the Onalaska Municipal Landfill cap reconstruction. The existing cap was reconstructed to comply with NR 504 of the Wisconsin Administrative Code in accordance with the Record of Decision (ROD) for this site. CH2M HILL was the prime contractor to the U.S. Environmental Protection Agency (EPA) for cap design and construction. Construction activities began in May 1993 and were completed in the summer of 1994. A final site inspection was conducted on November 21, 1994.

This report describes cap reconstruction activities and end-of-construction conditions; it is intended to satisfy the reporting requirements found in NR 516.07 of the Wisconsin Administrative Code. The closure documentation required by NR 516.07, including engineering plans, photographs, and soil analytical test results, is contained in the appendixes to this report.

Background

The Onalaska Municipal Landfill is located in Onalaska Township, a rural area near La Crosse, Wisconsin. It occupies a former gravel pit covering about 11 acres. The Town of Onalaska owned the site and was licensed to operate a municipal landfill there from 1969 until the Wisconsin Department of Natural Resources (WDNR) ordered its closure in 1980. About 7 acres of the landfill were used for open-pit disposal of a mixture of municipal, commercial, and industrial wastes. A disposal area for liquid industrial wastes was also designated. Open burning of waste solvents occurred randomly at the landfill until 1971, when the WDNR prohibited all open burning.

In the spring of 1978, the WDNR issued an order to the township to submit an in-field conditions report for the landfill because the landfill did not meet Wisconsin solid waste codes. In April 1978, downgradient groundwater contamination was detected. On October 19, 1978, Warzyn Engineering submitted a plan of operation for phased abandonment of the landfill. The final order for closing the landfill was issued in September 1980; the closure proceeded in phases and the cap was placed in July 1982.

On May 2, 1983, an EPA Potential Hazardous Waste Site inspection report was submitted. In September 1984, the Onalaska Landfill was placed on the National Priority List with a hazard ranking of 42.97.

The remedial investigation (RI) was conducted during 1989. The results of the investigation are presented in the RI Report (October 1989). The feasibility study (FS) presented remedial alternatives based on risk to human health and the environment. The FS Report was completed in December 1989.

Selected Remedial Action

The ROD was signed by the EPA on August 14, 1990. The selection of the remedial action (RA) for the site is documented in the ROD. As part of the RA, the ROD required that the landfill cap be reconstructed to comply with NR 504.07. The ROD also specified a groundwater extraction and treatment system, soil venting, and groundwater monitoring. Those activities are not covered in this document.

Construction Documents

CH2M HILL prepared the following documents as part of the remedial design (RD):

Subcontract Documents for Landfill Cap Remedial Action Onalaska Township, Wisconsin, Volume I of II: Specifications and Drawings (June 1993), provides technical construction requirements for the soil cover, landfill gas collection system, and fence.

Subcontract Documents for the Landfill Cap Remedial Action Onalaska Township, Wisconsin, Volume II of II: Reports (June 1993), provides selected geoenvironmental data from previous investigations.

Addendum No. 1 to the Subcontract Documents for the Landfill Cap Remedial Action Onalaska Township, Wisconsin (July 1, 1992), contains changes, additions, and deletions to the subcontract documents for the landfill cap RA dated June 1992.

Addendum No. 2 to the Subcontract Documents for the Landfill Cap Remedial Action Onalaska Township, Wisconsin (October 26, 1992), contains changes, additions, and deletions to the subcontract documents for the landfill cap RA dated June 1992.

Addendum No. 3 to the Subcontract Documents for the Landfill Cap Remedial Action Onalaska Township, Wisconsin (November 13, 1992), contains changes, additions, and deletions to the subcontract documents for the landfill cap RA dated June 1992.

Construction Quality Assurance Plan—Landfill Cap Remedial Action for the Onalaska Municipal Landfill Site (June 1992), presents the approach for implementing requirements of the contract documents and for monitoring construction quality control (QC).

Prime Contractor, Subcontractor, and Sub-subcontractors

CH2M HILL acted as the prime contractor for the Onalaska cap reconstruction and performed the work under EPA Contract No. 68-W8-0040. CH2M HILL received EPA consent to award Subcontract No. 31 to Roy F. Weston (Weston) on January 26, 1993. Weston hired sub-subcontractors to assist in the performance of the subcontract work.

The prime contractor, subcontractor, and sub-subcontractors performing work at the site are identified as follows.

Prime Contractor:

CH2M HILL
411 East Wisconsin Avenue, Suite 1600
Milwaukee, Wisconsin 53202
(414) 272-2426

Cap Construction Subcontractors:

Roy F. Weston, Inc.
Three Hawthorn Parkway, Suite 400
Vernon Hills, Illinois 60061-1450

CH2M HILL Quality Assurance Testing
Twin City Testing Corporation
2710 Commerce Street
La Crosse, Wisconsin 54603

Trucking Services Sub-subcontractors:

Midwest Trucking
Route 2, Box 3
Bloomer, Wisconsin 54724

Surveying Services Sub-subcontractors:

Enviroscience
6474 City West Parkway
Eden Prairie, Minnesota 55344

Geotechnical Services (Drilling & QC Testing) Sub-subcontractors:

Braun Intertec Engineering, Inc.
510 Fisherman's Road
La Crosse, Wisconsin 54603

Fencing Sub-subcontractors:

Moe Fencing
P.O. Box 536
Holmen, Wisconsin 54636-0536

Installation of Precast Endwall Sub-subcontractors:

R.J. Sullivan
225 North 3rd Street, Suite 200
La Crosse, Wisconsin 54602

Earth Moving Sub-subcontractors

James Thieding Construction, Inc.
250 Main Street
Loganville, Wisconsin 53943

Construction Management and Record Keeping

CH2M HILL provided full-time construction management and inspection for each phase of construction. Construction management personnel were responsible for administering the construction contract in the field and observing and documenting construction activities. Construction management personnel maintained records of construction activities in field books; photographic records of each phase of construction were also maintained. Field books and photographs are currently maintained with project files in CH2M HILL's Milwaukee office or archive repository.

During cap construction, various other records were also maintained including the daily construction diary, correspondence, phone records, memorandums, transmittals, progress reports, contract clarifications, contract modifications, payment requests, and analytical and field test results. These are also maintained with the project files in CH2M HILL's Milwaukee office or archive repository.

Cap Construction

The majority of the Onalaska Municipal Landfill cap reconstruction occurred between May 17 and November 29, 1993. Some reseeded and regrading occurred in the spring of 1994. Cap reconstruction included constructing a multilayer cap over the existing soil cap, a passive landfill gas venting system, and a site perimeter fence; and revegetating the new cap. Unless otherwise noted, construction was performed in general accordance with the applicable specifications in the subcontract documents or as shown on the approved construction drawings.

Figure 1 illustrates a typical cap cross section. The cap subgrade consists of:

- Grading layer
- Type II geotextile
- 6-inch working surface




FIGURE 1
Typical Cap Cross Section



- Minimum of 2 feet of clay
- 12-inch sand drainage layer
- Type I geotextile
- 2 feet of cover soil
- 6 inches of topsoil

A clay test pad was constructed and tested to assess clay layer construction methods. Cap construction activities are presented in the following section.

Mobilization

Weston mobilized and demobilized equipment and personnel to the site in stages. The general mobilization by CH2M HILL and Weston began the week of May 17, 1993. The following equipment was mobilized to the site over the course of the project:

- One personnel decontamination trailer
- Two office trailers (for CH2M HILL and Weston)
- Three water storage tanks
- One Fabco D5C Cat dozer
- Two Cat D8H dozers
- Two Cat 627B scrapers
- One Ford F800 truck-mounted drill rig
- One Hyster C850B vibratory roller
- One Cat 416 loader/backhoe
- One Cat 320L backhoe
- One Trojan 1900 front-end loader
- One Hyster V13 roller
- One Cat 413 scraper
- One Cat 966C front-end loader
- One Hyster C852B sheepsfoot roller
- One Cat RR250 rotovator
- One Hamm 2310SD smooth-drum roller
- One Case 1150E dozer
- One Cat 950 front-end loader
- Thirteen miscellaneous Mack, Ford, and other 18CY dump trucks
- One Vermer 1220 wood chipper
- One 1,000-gallon GMC 7000 water truck
- One Case 1840 Uniloader and mechanical broom

The personnel decontamination and field trailers were staged at the southeast corner of the site. Personnel entering or leaving the exclusion zone passed through the decontamination area. Vehicles that came in contact with contaminated soil were decontaminated at the decon pad before leaving the exclusion zone.

Clearing, Grubbing, Stripping, and Demolition

The site was cleared between May 29 and June 4, 1993. The Cat D5C and D8H dozers and the Cat 627B scraper were used for grading, clearing, and scraping. No deviations from specifications were noted. Vegetative debris generated during site clearing was disposed of offsite.

Before grading began, the topsoil on the existing cap was stripped and stockpiled for future use. The topsoil stockpile was located on the northeast corner of the site and on adjacent portions of the Sportsman's Club area.

General Earthwork Construction Method

The landfill was not proofrolled to detect soft or loose zones. A number of precipitation events occurred at the beginning of cap construction. The rain created muddy conditions and heavy equipment sank to its axles. Proofrolling the site was not pursued because individual soft zones were not evident. The equipment getting stuck in the mud indicated a condition across the site which could not reasonably be repaired by excavation and filling.

Subgrade compaction was checked in the field using a Troxler Model 3401 nuclear density gauge. At least one test was performed for every 5,000 cubic yards of material placed. Compaction requirements were generally achieved after the material was spread and tracked using the dozers. If soil densities appeared to be decreasing or if they did not meet the specified requirements, the contractor was notified and the questionable area reworked.

Elevations were checked routinely by the subcontractor during construction. A laser survey beacon system using elevation target markers was located in areas of work. When specified elevations were achieved, the beacon system signalled the operators. Surveys were performed to confirm subgrade elevations. Contour maps of the various layers of the cap, stamped by a certified surveyor, are in Appendix A.

Precipitation during construction sometimes raised the moisture content too high. Materials were backdragged and leveled to allow them to dry before being placed.

Rough Grading

Rough grading of the existing cap (including portions of waste) and construction of the access road and decontamination pad took place between May 17 and July 28, 1993.

Rough grading consisted of cutting and filling the existing cap to achieve a 4 to 5 percent slope. In areas where grading layer material was added, the material was transported to the site in dump trucks. Trucks were routed so that they operated on imported fill; thus, decontamination of individual trucks was not required. Imported material was spread

using the Cat D5C and D8H dozers and the Trojan 1900 front-end loader. The Hyster C850B vibratory roller was used to compact the grading layer. After one thick lift or two to three thinner lifts were placed, the area was rolled using the vibratory roller.

The landfill gas collection system, including the interceptor trench, collection trenches, and vents was installed during the rough-grading work and before the working surface was placed. Geotextile placement, pipe installation, and backfilling was completed following trench excavation. Soil excavated from the trench was stockpiled. After trenching was completed, the stockpile was pushed toward the center of the cap and blended with the existing cap material. The Cat 320L backhoe was used for trenching. The Trojan 1900 front-end loader was used to backfill the trenches with imported granular earthfill. A clay trench cap was placed on the collector trenches, compacted by the Hyster C850B vibratory roller, and covered with Type II geotextile. The interceptor trenches were covered with Type I geotextile.

Rough grade and interceptor and collection trench construction were generally conducted under Level D (Occupational Safety and Health Act [OSHA] CFR 1910.120) conditions. In some instances during the excavation and placement of the interceptor pipe, waste was exposed. In those instances, personnel operated under Level B (OSHA CFR 1910.120) conditions. The waste excavated from the trench was stockpiled and ultimately spread over the central area of the landfill prior to cap construction. In areas where excavation below the existing grade was necessary during grading (e.g., during gas interceptor trench construction), the subcontractor upgraded his crew to Level C (OSHA CFR 1910.120) conditions. Intrusive grading was performed using the Cat D5C dozer. During intrusive activities, the subcontractor constantly monitored the breathing zone for volatile emissions and the lower explosive limit. Although waste materials were encountered, no volatile emission or explosive limits above background were detected.

Type II Geotextile Layer and Working Surface

The Type II geotextile and working surface were placed between July 19 and 28, 1993. About 12,300 tons of working surface material were imported.

The geotextile and strip drains were placed first. The Cat 320 backhoe and Cat D5C dozer were used to haul and place the geotextile. The geotextile was unrolled in a north-to-south alignment, anchored to the subgrade by securing pins and washers, and covered immediately with earthfill. The earthfill was transported to the site in dump trucks, spread using the Trojan 1900 front-end loader and Cat D5C dozer, and tracked into place by the dozer. After the material was placed in 6-inch maximum loose lifts, the earthfill was compacted using the Hyster C850B vibratory roller.

Landfill Gas Monitoring Wells

Construction of the landfill gas monitoring wells took place on July 28 and July 29, 1993. The wells were drilled by Braun Intertec Engineering using the Ford F800 truck-

mounted drill rig. Piping was installed and the gravel, sand, bentonite layers, and caps were placed. Concrete was placed around the monitoring wells later, after the subgrade was complete.

The location of landfill gas monitoring wells LG1, LG2, and LG3 was changed before construction began. The overall performance of the landfill gas monitoring system is not expected to change (Construction Modification Request No. 2).

Clay Test Pad

Construction of two clay test pads took place between August 2 and August 14, 1993. The purpose of the test pads was to investigate construction equipment, materials, and procedures for clay barrier placement. The objective was to produce a dense and homogeneous layer of clay with a hydraulic conductivity at or below 1×10^{-7} cm/sec, as required by NR 504.

Before pad construction began, clay materials were tested to determine if they met specifications. The materials were evaluated based on the test results including sieve analysis, Atterberg Limits, and Modified Proctor compaction and hydraulic conductivity. An acceptable material was selected and further tested using the test pads.

Dimensions of the two test pads were 100 by 100 feet and about 1 foot deep. The first test pad was constructed using a clay that was close to the optimum moisture content. The clay was placed in 6-inch-maximum loose lifts and compacted to 90 percent relative compaction using the towed sheepsfoot roller (roller feet were set at 6 inches high). The final surface was flattened using the Hamm 2310SD smooth-drum roller. The second test pad was divided in half. Half the pad was constructed in the same manner as the first pad, except the moisture content of the clay was 1 percent wetter than optimum. The other half of the test pad was constructed by placing the clay in 1-foot loose lifts. After the clay was placed, it was compacted using the towed sheepsfoot roller. The final surface was sealed using the Hamm 2310SD smooth-drum roller.

Three Shelby tube samples were collected. One was collected from the first test pad and each half of the second test pad and tested to evaluate the permeability of the clay as placed. Results of the permeability testing indicated permeabilities of the test pad ranged from 1.1×10^{-8} to 6.6×10^{-8} cm/sec, demonstrating that proposed materials and methods would meet NR 504 requirements. Based on the results, clay layer construction proceeded following test pad materials methods. The moisture content of the placed clay was not to fall outside the range used in test pad construction, and 90 percent relative compaction had to be maintained. Moisture content and dry density were measured regularly during construction. Compaction test results that deviated from the specifications were checked by performing a permeability test on a Shelby tube sample from the area in question.

Actual construction of the clay layer varied slightly from the test pad methods. First, there was no rotovator available to blend the clay before compaction during test pad construction while a rotovator was used during cap construction. Use of the rotovator during cap construction is expected to have decreased the size of clods and macropores, and thereby decreased clay permeability. The second variation was that two sheepsfoot rollers were used in construction of the clay layer, instead of the one sheepsfoot roller used to construct the test pad. The additional sheepsfoot roller was a heavier piece of equipment and was expected to result in a higher compaction effort and a less permeable clay layer.

Clay Layer

Construction of the clay layer took place between August 2 and September 11, 1993. About 45,500 tons of material were brought onsite for clay layer construction. The clay was brought onsite in dump trucks and either placed directly or stockpiled onsite before it was spread.

The clay was placed beginning on the east side of the landfill and proceeded west in the shape of a horseshoe. Clay in the horseshoe center was placed last. Clay was dumped at the edges of the fill and pushed into place in 6-inch loose lifts using the Cat D5C and Case 1150E dozers. The Cat RR250 rotovator blended the clay and the towed sheepsfoot roller compacted the clay. The Hyster C852B sheepsfoot roller (roller feet were set at 8 inches high) was used for final compaction. The Hamm 2310SD smooth-drum roller sealed the surface after final compaction. The clay was placed and covered almost immediately, thereby reducing the potential for clay desiccation and cracking.

Plan views of the clay layer's final grades for each 1-foot-thickness are shown in Appendix A.

Sand Drainage Layer

The sand drainage layer was placed between August 23 and September 11, 1993. Material for the sand layer was excavated from the borrow pit at the Sportsman's Club property and brought onsite in dump trucks. About 25,300 tons of sand were placed.

Initial testing of the borrow source indicated that it did not meet specifications. After consultation with the WDNR and U.S. EPA, it was decided that the source would be accepted (see CMR No. 4).

The sand was spread into 8-inch loose lifts using the Cat D5C and Case 1150E dozers and the Cat 950 front-end loader. The sand was compacted using the Hamm 2310SD smooth-drum roller. Drains in the sand layer were installed during construction of the sand layer. The sand layer was covered with a Type I geotextile following drain placement.

Cover Soil and Topsoil Layers

Cover soil and topsoil were imported and placed over the site between September 20 and November 1, 1993. About 41,570 tons of cover soil and an unspecified amount of topsoil were placed.

Cover soil was hauled to the site from a farm near the site on County Road Z in dump trucks. Topsoil was imported from two sources because of its limited availability in the area. Topsoil was hauled from the County Road Z farm and one commercial borrow pit. It was also available from the stockpile onsite. Topsoil was brought onsite and blended before it was placed to achieve specifications. The cover and topsoil layers were leveled, graded, and tracked into place in 8-inch loose lifts using the Cat 950 front-end loader and the Cat D5C and Case 1150E dozers.

Topsoil outside of specifications was accepted for construction of the topsoil layer. Construction Modification Request No. 7 discusses why this topsoil was accepted.

Landfill drains, precast headwalls, and concrete flush mounts for the extraction system vent pipes were installed after placement of the topsoil layer.

A plan view of the final grades is contained in Appendix A.

Seeding

The cap surface topsoil was fertilized and seeded during the week ending November 12, 1993. A soil sample was submitted to Dairyland Laboratories in Arcadia, Wisconsin, and tested to determine fertilizer requirements. Fertilizer was applied in the proportions recommended by the soil testing laboratory. Fertilizer addition recommendations by an agricultural laboratory served as the basis for fertilizer quantities.

In-place seed proportions and quantities were confirmed based on visual inspection of seed placed into distribution hoppers. The WDNR was allowed to add wild prairie grass seed to the hoppers to enhance indigenous species growth. The site was then disked and covered with straw mulch.

Seeding the cap followed subcontract specifications with one exception: dormant seed and native seed were used instead of Seed Mix No. 20 or annual rye grass (Contract Modification Request No. 5).

Fence Installation

Fence construction was not started before Weston began demobilization in November of 1993. The split-rail fence was constructed in April and May of 1994 along the northern and southern property lines. The site signs were placed at the same time the fence was constructed.

The fence alignment was selected to provide stable posts outside the limits of the landfill. Fence post holes were excavated using 6-inch power augers and enlarged as necessary using a manual, post-hole digger. Most of the concrete for the fence posts was brought to the site in a ready-mix truck.

RA Waste Disposal

Items including disposable personal protective equipment (Tyvek suits, gloves, and glove liners), waste generated during personnel and equipment decontamination, a decon pad, and drummed solid and liquid wastes generated during RD were placed on top of the existing cap and covered by the new cap.

Demobilization

Equipment was demobilized from the site gradually, as pieces were no longer required. Primary equipment, supplies, and trailers were removed by November 29, 1993. The decontamination pad was removed in August, 1994 and disposed of at the Minnesota Industrial Containment Facility (landfill) in Rosemount, Minnesota.

Contract Modifications

Modifications to the subcontract were required to perform work in addition to the scope of the original subcontract or to address deviations from the subcontract documents. Seven separate Contract Modification Requests (CMRs), numbered 1 through 7, and one field order were initiated. CMR Nos. 1, 2, 4, 5, and 7 resulted in a change in the way the cap was constructed. These are discussed in the following sections. All CMRs are included as Appendix B.

CMR No. 1

This modification directed the subcontractor to test the physical characteristics of a borrow source from adjacent property (i.e., Sportsman's Club property). Initial sampling indicated earthfill from the Sportsman's Club borrow pit had greater percentages of fine-grained materials and, therefore, a lower permeability than specified. Subsequent testing showed the earthfill to be within specifications (see "Constant Head Permeability" section of Appendix C).

CMR No. 2

This modification required a change in the location of landfill gas monitoring wells LG1, LG2, and LG3. Primarily for the sake of convenience, the well locations were moved before construction began. Mr. Hubley, owner of the property adjacent to several well locations, contended that the initially proposed locations were on his property and not within the limits of the parcel to be transferred to the township. This was confirmed by

the EPA. In order to keep the gas wells within the confines of the appropriate property, the well locations were moved. The overall performance of the landfill gas extraction system is not expected to change. The final locations of the landfill gas monitoring wells are shown on the site plans contained in Appendix A.

(CMR No. 3 was not related to cap construction).

CMR No. 4

This modification required that the sand drainage layer material be obtained from the borrow pit on the Sportsman's Club property. Discussions among the WDNR, CH2M HILL, and Weston determined use of this source material would be acceptable if the permeability was at least 10^{-4} cm/sec for all samples and that the log average for all permeabilities was at least 10^{-3} cm/sec. In addition, no more than 3 percent of the total weight of material should pass through a No. 200 sieve. Based on initial sampling, it was thought that this material would have lower in-place permeability than specified in the subcontract documents. Results of testing during excavation determined that the excavated material closely approximated specifications for permeability (see "Constant Head Permeability" section of Appendix C).

CMR No. 5

This modification required the use of seed that was not listed in the specifications. Instead of Seed Mix No. 20 or annual rye grass seed, dormant and native seeds were used to reseed the cap. The request was accepted to accommodate local groups (WDNR and Scout Troop) that wanted native seed used, and to allow seeding before Weston began demobilizing in the fall of 1993. This change was made with the stipulation that if seeding is unsatisfactory, Weston will reseed the landfill cap at Weston's cost.

(CMR No. 6 was not related to cap construction.)

CMR No. 7

This modification required the use of earthfill for the topsoil layer that did not meet specifications. The material proposed was accepted because it was deemed to be representative of productive soils from the region. Amendments to the soil were employed to make it an acceptable quality.

Analysis and Discussion of Soil Testing

Construction QC testing at the Onalaska Municipal Landfill was designed to verify that the materials used in construction met specifications and that the methods of construction were acceptable. Weston conducted QC sampling on a regular basis. CH2M HILL collected quality assurance (QA) samples at a fraction of the frequency of Weston's QC

samples to observe and verify Weston's sampling and construction activities. Results of QC testing by WESTON (Braun) are presented in Appendix C. Results of QC testing by CH2M HILL (Twin City) are presented in Appendix D.

The QC testing schedule is contained in the first volume of the subcontract documents, Section 01400, Table 1. The QA testing schedule is contained in the *Construction Quality Assurance Plan* (June 1992). Soil testing results and vendor-provided data on Type I and II geotextile properties to demonstrate they met specifications are contained in Appendixes C through F.

Soil Analyses During Construction

In accordance with NR 516, analyses of the clay layer, sand layer, cover layer, and topsoil were conducted. The tests conducted for each layer are as follows:

Clay Layer

- Dry Density
- Moisture Content
- Atterberg Limits
- Grain Size-Sieve Analysis
- Hydraulic Conductivity
- Moisture Density Curve

Sand Layer

- Grain Size-Sieve Analysis
- Hydraulic Conductivity

Cover Layer

- Grain Size-Sieve Analysis
- Hydraulic Conductivity

Topsoil Layer

- pH, K, N, P
- USDA Classification

Testing Frequency

The frequency of QC and QA testing is listed in Table 1.

Design Criteria

Table 1 also summarizes the design criterion and the overall test results for the materials used in subgrade construction.

The design criteria for the testing placement of the subgrade materials are based on strength requirements, the test pad materials and methods, and requirements of NR 504. Test results were evaluated based on the following pass/fail criteria:

- Moisture content is acceptable if between optimum moisture content and 3 percent wet of optimum
- Dry density is acceptable if greater than 90 percent relative compaction
- Permeability test results are acceptable if less than 10^{-7} cm/sec

Results

Test results are summarized in Table 1. Test data are presented in Appendixes C, D, E, and F.

The majority of the soil testing results for cap materials are presented in Appendix C. The following prefixes were used for the various soil materials:

CL	-	Clay source samples (CL-1 through CL-3 are source samples)
TC	-	Trench clay and clay layer (TC-1 through TC-9 = clay layer; TC-10 through TC-15 = trench clay)
SL	-	Sand layer
TW	-	Thinwall (Shelby Tube) samples of clay layer
BC	-	Base course
TS	-	Cover soil

Locations of in-place testing of clay are shown on Figure 1 of Appendix C. Samples identified with the CT prefix are locations of in-place density tests conducted by Braun. results of these tests are presented in the section "Compaction Tests" in Appendix C. Sample locations identified with the VT prefix are locations of in-place density tests conducted by Twin City Testing and are presented in Appendix D.

Discussion

Geotechnical tests performed before and during construction show that the soil materials used in this cap will perform as required. More discussion regarding each layer is presented below.

**Table 1
Soil Testing Summary**

Layer	Situation	Test	Frequency	Specification (2)	Results	Data Location in Appendix C
Clay NR516.05(1)	As-placed	Dry density Moisture content Atterberg limits Grain size Moisture content Dry density Hydraulic conductivity	Every 100 ft/lift Every 100 ft/lift 1/acre/ft thick 1/acre/ft thick 1/acre/ft thick 1/acre/ft thick 1/3 acres/ft thick	90% RC ----- 20% < LL < 55%; 10 < PI < 30 100% < 1"; 80% < #4; 70% < #200 ----- 90% RC 1x10 ⁻⁷ cm/sec	Passed Performed Accepted Passed Performed Passed Passed	Compaction Compaction Thinwall Tests Thinwall Tests Thinwall Tests Compaction Thinwall Tests
	As-received	Moisture-density curve Atterberg limits Grain size	Every 5,000 cy Every 5,000 cy Every 5,000 cy	----- 20% < LL < 55%; 10 < PI < 30 100% < 1"; 80% < #4; 70% < #200	Performed Accepted Passed	Proctor (TC) Atterberg Limits Hydrometer
Sand NR516.05(2)	As-received	Grain size Hydraulic conductivity	Every 1,000 cy Every 2,500 cy	2% < #200 > 1x10 ⁻² cm/sec	Passed Accepted (1)	Gradations Const. Head K
Cover NR516.05(4)	As-received	Grain size	Every 1,000 cy	Classification = loam	Accepted	Hydrometer
Topsoil NR516.05(5)	As-received	pH, K, N, P USDA Classification	2 total 2 total	----- Representative of productive soils in the area	Performed Accepted	Topsoil Tests Classification

(1) Not all samples passed, but material was accepted due to the WDNR/EPA preference for the Sportsman's Club borrow source.

(2) Specifications per subcontract documents, developed from NR516 and NR 504.07.

Clay Layer

The clay material used in this cap comes from an offsite borrow source. It is a slightly more plastic clay than the specifications required. The Unified Classification System designates it as a medium to high plasticity clay (CH). The liquid limit (LL) of this material ranges from 43 to 79 percent water, with the average being 59 percent (4 percent higher than specified). The plasticity index (PI) of this soil ranged from 27 to 56 percent water with an average of 39 percent (9 percent higher than specified). More than 50 percent by weight passed the number 200 sieve on the samples that were tested. The minimum amount passing the number 200 sieve is 25 percent. The specification called for the hydraulic conductivity to be less than 1×10^{-7} cm/sec. All tests provided hydraulic conductivity that is equal or lower than the specification.

This material was accepted for use in the clay cap even though it was more plastic than specified. It was accepted because the contractor demonstrated that it could be placed in a manner that produced a homogeneous, dense layer with a hydraulic conductivity that was 1×10^{-7} cm/sec or lower.

Sand Drainage Layer

Material used in the sand drainage layer came from a borrow pit created on the property of the Sportsman Club, adjacent to the landfill. It is generally classified as a poorly graded sand, ranging in size from medium to fine, with some silt.

This material varies in its characteristics depending upon location but generally meets the specifications. The sample initially removed for borrow pit certification showed a hydraulic conductivity that was less than the minimum allowed value of 1×10^{-2} cm/sec. However, a reevaluation of the cap performance with a lower hydraulic conductivity in the sand drainage layer showed that this material would be acceptable considering the benefits of using material located so close to the landfill.

As the borrow pit was excavated and the material used in the cap, it was found to have a higher hydraulic conductivity than the initial tests had indicated. The tests performed during construction show that the hydraulic conductivity of the sand drainage layer is very close to the specified value. As a result the sand drainage layer is expected to generally perform as designed.

Cover Layer

Material used in the cover layer is classified as silty sand or sandy silt (SM or mL) in the Unified Classification System. The cover layer serves to support the vegetative cover by holding moisture for the root zone, and it serves to protect the clay layer from damage by frost. The specification for cover layer calls for a loam soil. This material meets that classification. The material also meets the performance needs.

Topsoil

Topsoil in place at the site is representative of topsoil materials in the area. It consists of silty sand and sandy silt. However, the material being used does not come from a topsoil source, it is earthfill, with little or no organic material. Amendments added to the material have improved the fertility of this material and have made it acceptable to support vegetative growth. Amendments were added as recommended, and the vegetation has taken hold to produce an acceptable stand of healthy grass.

Site Inspection

On November 18, 1993, work assignment manager (WAM), Kevin Adler, site manager (SM) Steve Keith/CH2M HILL, and WDNR representative Edward Brick, toured the site to view the finished landfill cap construction during the final site inspection. At that time, the landfill cap work was complete excluding fencing and vent caps. The fencing and vent cap work was completed in the spring of 1994.

On December 22, 1993, the contractor was issued a notice of substantial completion stating that, with the exception of the grass establishment, fence, signs, and trees, all elements of the project were constructed in accordance with and had met the intent of the contract documents. The notice also stated that the requirements of the grass specifications were not met and required that the site be maintained until sufficient vegetation is established.

A final inspection was held at the site on November 21, 1994. Present for the inspection were Kevin Adler/U.S. EPA, Paul Kozol/WDNR, and Steve Keith/CH2M HILL. No significant issues were identified other than that of the plantings west of the capped area.

Cover Inspections

Cover inspections will be performed quarterly, concurrent with groundwater sampling events. During each inspection, damaged areas will be identified and their locations will be recorded on a site plan. During inspection, attention will be directed to areas that:

- Are washed out or are otherwise subjected to erosion damage
- Have settled
- Contain vegetation appearing sparse or distressed

Inspection results, including the site plan, written descriptions, and actions that have been taken or are to be taken, will be presented to the EPA with the next scheduled quarterly progress report.

APPENDIX A
CAP LAYER CONTOUR AND
CROSS-SECTION MAPS

Appendix A provided under separate cover.

APPENDIX B
CONTRACT MODIFICATIONS



twin city testing
corporation

2710 COMMERCE STREET
LA CROSSE, WI 54603
PHONE 608/781-5330

REPORT OF: MECHANICAL ANALYSIS

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN **DATE:** JULY 29, 1993

REPORTED TO:
CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

SCOPE OF WORK: The scope of our work was limited to performing mechanical analysis of the submitted sample in accordance with ASTM:C136.

SAMPLE NUMBER: 1

SAMPLE DESCRIPTION: Sand, coarse grained, brown (SP)

SOURCE OF MATERIAL: Sportsmen's Club Property

<u>MECHANICAL ANALYSIS:</u>		<u>PROJECT SPECIFICATIONS:</u>
Passing 1 1/2"	100	-
1"	95	-
3/4"	93	-
1/2"	87	-
3/8"	81	-
#4	64	100
#10	44	90-100
#40	9	20-70
#100	3.58	0-20
#200	2.72	0-2

REMARKS: The above sample was submitted by CH2M Hill (Don Olson) and was submitted to our laboratory on July 28, 1993. The sample does not meet project gradation specifications.

RECEIVED
CH2M HILL

Go File
Fred File
W.D. / Kozel
CAP - C6320
AUG 3 1993



Engineers
Planners
Economists
Scientists

GLO65614.CM.CM.

July 15, 1993

Transmittal No. P-031

Mr. Michael T. Riley
Roy F. Weston, Inc.
W8560 County Road Z
Onalaska, WI 54650

Subject: Subcontract No. 31
Onalaska Landfill Cap
Landfill Gas Monitoring Wells, Relocation

Dear Mr. Riley,

Attached please find a copy of Contract Drawing Sheet 7 amended to show the relocation of Landfill Gas Monitoring Wells LG1, 2 and 3. We have staked the locations in the field. We assume that the relocations will not cause any change in cost to the work. Please inform us before starting the work if this is not the case.

In an unrelated matter, note that the present elevations of the landfill gas interceptor at nodes IT2 and IT3 will be acceptable. We may later request that the caps at these locations be switched. Until then, assume that the capping will be as shown in the Drawings.

Thank you for your assistance in these matters.

Sincerely,

Donald J. Olson, P.E.
Construction Manager

File No. CAP.C6320-2

Copy: Steve Keith/GLO
GLO Files

w/o Drawing copy

Bill Hubbard/GLO
Field Files w/ Drawing copy

MEMO

To: Bill Hubbard/GLO

From: Don Olson/ONAL 

Date: 26 July 1993

Subj: Onalaska Landfill Remediation - CAP

File: CAP.C6320-3

Copy: Steve Keith/GLO Files  Field Files

I talked to Dave Woyicki of Trempealeau Electric Coop late last week about the cost to relocate the temporary power at the landfill. He said the cost to relocate one pole at today's prices with today's rules would be about \$400.00. However, the prices quoted to CH2M Hill and Weston earlier were lower due to some rule changes. He would charge us at those rates, not the new rates.

The cost to relocate the 800 feet of single phase power had been pegged at \$675 (plus tax) based on three poles relocated to the Hubley property line. In actuality, if the relocation had only involved a single pole, the cost would have been in the range of 33% of the full proposal, in other words, \$225.00 plus tax. Under Weston's plan they would move only one pole. The one on Hubley's property could, according to Woyicki, stay in place and have some of the cap fill material placed around it. The next existing pole to the south (on the edge of the landfill itself) would require relocation. The next pole to the south could remain in place and not be in the way of Weston's work.

Weston seems willing to accept the \$225.00 (plus tax) as a deduct from the Contract Amount. This could be included in the GWT Pad Acceleration and Temp Power Installation mod. They are very eager to get this thing done and paid for. Let me know if you need other information. Will you send mod to Weston in Chicago for execution?

CM, 06320-3



Engineers
Planners
Economists
Scientists

GLO65614.CM.CM.

17 August 1993

Transmittal No. P-040

Mr. Michael T. Riley
Roy F. Weston, Inc.
W8650 County Road Z
Onalaska, WI 54650

Subject: Subcontract No. 31
Onalaska Landfill Cap
Use of Sportsmen's Club Property for Sand Drainage Layer

Dear Mr. Riley,

You have shown an interest and willingness to use the material beneath the Sportsmen's Club Property (east of the landfill site) for the Sand Drainage Layer. Samples taken from the property indicate that it does not meet all the specified requirements, but that it is likely permeable enough for the purposes of the project. You have indicated that you would be able to use the material. We hereby accept the material for that use. Note that during installation the permeability of test samples must be shown to be at least 5.0×10^{-4} cm/sec for all samples and that the log average of all permeabilities must be at least 1.0×10^{-3} cm/sec. In addition, no more than 3% of the total weight of all samples should pass a No. 200 sieve. Should sampling during sand installation consistently show failure to meet these criteria, we reserve the right to call for the use of off-site material which complies with the Specifications.


Should these criteria be acceptable to you, you may proceed to investigate the availability of the property. We anticipate that all aspects of the use of the property and the sand will be obtained at no extra cost to us or to the EPA or State of Wisconsin.

We are available to discuss this letter and your intentions at your convenience.

Letter of 17 August 1993
Subcontract No. 31
Onalaska Landfill Cap
Sportsmen's Club Sand

Page 2

Sincerely,



Donald J. Olson, P.E.
Construction Manager

File No. **CAP: C6320-03**

Copy: **Steve Keith/GLO**
Field Files

Bill Hubbard/GLO

then to glo files



GLO65614.CM.CM.

17 September 1993

Transmittal No. P-045

Mr. Michael T. Riley
Roy F. Weston, Inc.
W8650 County Road Z
Onalaska, WI 54650


Subject: Subcontract No. 31
Onalaska Landfill Cap
Sportsmen's Club Property; Sand Drainage Layer

Dear Mr. Riley,

In response to your letters dated 26 and 31 August 1993 and 10 September 1993 on the referenced issue, we understand that the situation was resolved as follows. The requirement in your agreement with the 15 Sportsmen's Club to fill the void to original grade has been withdrawn. The responsibility for that work has been accepted by WDNR. WDNR will fill the void either with dredge material or imported material.

You will take the sand needed for the drainage layer and deposit it on the cap. This material will be compacted as specified. You will take the required number of samples of sand necessary for testing. There will be no extra cost under Subcontract No. 31. Please inform me if these are not the facts pertaining to this situation.

Sincerely,


Donald J. Olson, P.E.
Construction Manager

File No. CAP.C6320-04

Copy: Steve Keith/GLO
GLO Files

Bill Hubbard/GLO
Field Files



Roy F. Weston, Inc.
 Suite 400
 3 Hawthorn Parkway
 Vernon Hills, Illinois 60061-1450
 708-918-4000 • Fax 708-918-4055

22 December 1993

Mr. Don Olson
 CH2M Hill
 W8650 CTH Z
 Onalaska, Wisconsin 54650

Re: Onalaska Landfill Cap Remediation
 Change Order for Material Quantity Below Contract

Dear Mr. Olson:

According to Article 14.1 (a) of the Subcontract documents for the above referenced project, Roy F. Weston, Inc. (WESTON®) is notifying you of significant change in cover soil material quantities encountered during contract execution. The table below presents the deviation from contract for this material.

Material Description	Specified Volume (tons)	As-Placed Volume (tons)	Deviation (%)
Cover Soil	63,000	41,571.64	(34)

WESTON believes renegotiation of the unit price for cover soil is forthcoming. A letter, which includes WESTON's revised unit price for material and corresponding cost documentation, will follow shortly.

If you have any questions regarding this matter please contact me or Mike Riley at (708) 918-4000.

Very truly yours,

ROY F. WESTON, INC.

Matthew T. Crain (cc)

Matthew T. Crain
 Project Manager

JAN 4 1994

avj. file GLO 65614 cm cm



CH01\PUBLIC\CRD\12514.LT1

file CAP C6320-06

*cc: Steve Keiter field file
 Bill Hubbard*



APPENDIX C
GEOTECHNICAL TESTING
SERVICES REPORT-BRAUN



LEGEND:
 VT-1 = VERIFICATION TEST 1
 (TWIN CITY TESTING)
 CT-90 = COMPACTION TEST

NOTE:
 CONTOURS REPRESENT ELEVATIONS
 OF TOP OF CLAY LAYER

**IN-PLACE COMPACTION TEST
 SAMPLE LOCATIONS**



GEOTECHNICAL TESTING SERVICES

Landfill Cap Remedial Action

Onalaska Municipal Landfill

Onalaska Township, Wisconsin

Project BNDX-93-037A

BRAUNSM
INTERTEC

Braun Intertec Corporation
520 Fisherman's Road
La Crosse, Wisconsin 54603-1215
608-781-7277 Fax: 781-7279

*Engineers and Scientists Serving
the Built and Natural Environments**

November 22, 1993

Project BNDX-93-037A

Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60061


Dear Mr. Crain:

Re: **Geotechnical Testing Services for the Landfill Cap Remedial Action at the Onalaska
Municipal Landfill Site in Onalaska Township, Wisconsin**

Attached are copies of field and laboratory tests completed for the above-referenced project. For your convenience, we are providing you with three bound copies for your use.

It has been a pleasure being of service to you on this project. If you have any questions or need additional information, please call Mr. Paul Nelson at (608) 781-7277.

Sincerely,



Paul T. Nelson
Senior Project Engineer

Enclosures

cc: **Braun Intertec**
Rochester

BRAUNSM
INTERTEC

Braun Intertec Corporation
520 Fisherman's Road
La Crosse, Wisconsin 54603-1215
608-781-7277 Fax: 781-7279

*Engineers and Scientists Serving
the Built and Natural Environments*

RECEIVED

JAN 10 1994

**ROY F. WESTON, INC.
VERNON HILLS, IL**

January 7, 1994

Project BNDX-93-037A

Mr. A. Steven Hausler, Jr.
Roy F. Weston, Inc.
Three Hawthorn Parkway - Suite 400
Vernon Hills, IL 60061

Dear Mr. Hausler:

Re: Onalaska Landfill Cap Remediation Geotechnical Testing Final Reports

In response to your inquiry on missing data items, I have information on the following items:

- Nuclear density test data for clay layer on September 13, 1993, and nuclear density test data for sand layer on September 22, 1993, have been located and mailed to you.
- With regard to moisture density relationships for sand samples SL-1 through 6, 12, 14, 16, 17 and 19 through 21, here are the reasons for not performing the test:

Sand samples 1 through 6 were presented for gradation only. Sand samples 12, 14, 16, 17 and 19 through 21 were not tested because sand samples before and after these numbers were similar in results and would be unnecessary duplications.

- Gradation data for sand samples SL-4, 9, 10 and 15 were not tested for the same reasons stated above—to avoid unnecessary duplication as adjacent sand sample tests would be the same.


I hope these explanations resolve the question of missing data. If you have any questions, please call me at (608) 781-7277.

Sincerely,



Thomas LoBianco
Laboratory Supervisor

ATTERBERG LIMITS



LEGEND:

- CL-1
- ⊠ CL-2
- ▲ CL-3
- ★ TC-1
- TC-10
- ⊕ TC-11
- TC-12
- △ TC-13
- ⊗ TC-14
- ⊕ TC-15
- TC-3
- ⊕ TC-4
- ⊕ TC-5
- ★ TC-6
- ⊗ TC-7
- TC-8
- ◆ TC-9

LL	PL	PI
43	27	16
47	28	19
49	30	19
36	22	14
28	21	8
21	18	3
23	15	8
24	19	5
23	17	6
22	18	4
40	21	20
57	33	24
44	19	25
57	19	38
52	18	34
58	17	41
45	19	26



CONSTANT HEAD PERMEABILITY

**CONSTANT HEAD PERMEABILITY
(ASTM D2434)**

Project No: BNDX-93-037A

Date: 8/05/93

Boring No: n/a

Technician: tbt

Sample No: SL-01

Depth (ft.): n/a

Classification: SP, Poorly graded sand, fine to medium grained, brown

Std / Mod Proctor: n/a

Diameter Sample, D	4.00	in
Length of Sample, l	4.36	in
Area Of Sample, A	81.1	cm ²
Maximum Density	111.5	pcf
Optimum Moisture	13.5	%
Distance Between Manometers, L	11.1	cm
Volume of Sample, V	897.8	cm ³

MOISTURE:

	Before	After
Tare Number	55	48n
Weight of wet soil + Tare (g)	1949.60	2197.90
Weight of dry soil + Tare (g)	1899.10	1899.10
Weight of Tare (g)	369.70	369.70
Weight of dry soil (g)	1529.40	1529.40
Moisture Content (%)	3.3%	19.5%

Dry Density (p.c.f.)	106.4
Relative Compaction	95.4%

TEST DATA:

Trial #	Time (t) Seconds	Head (h) cm	Discharge (Q) (CC)	Temperature (T) (c)	Temperature Correction (R)	Coefficient of Permeability $k=QLR$ tAh {cm/sec}
1	57	178.5	52.00	17.6	1.0634	7.4E-04
2	61	178.5	55.00	17.6	1.0634	7.3E-04
3	55	178.5	51.00	17.6	1.0634	7.5E-04
4	56	178.5	50.00	17.6	1.0634	7.2E-04
Average						7.4E-04

**CONSTANT HEAD PERMEABILITY
(ASTM D2434)**

Project No: BNDX-93-037A

Date: 8/05/93

Boring No: n/a

Technician: tbt

Sample No: SL-02

Depth (ft.): n/a

Classification: SP, Poorly graded sand, fine to medium grained, brown

Std / Mod Proctor: n/a

Diameter Sample, D	4.00	in
Length of Sample, l	4.36	in
Area Of Sample, A	81.1	cm ²
Maximum Density	111.5	pcf
Optimum Moisture	13.5	%
Distance Between Manometers, L	11.1	cm
Volume of Sample, V	897.8	cm ³

MOISTURE:

	Before	After
Tare Number	55	48n
Weight of wet soil + Tare (g)	1922.52	2088.50
Weight of dry soil + Tare (g)	1885.96	1811.60
Weight of Tare (g)	369.70	369.70
Weight of dry soil (g)	1516.26	1441.90
Moisture Content (%)	2.4%	19.2%

Dry Density (p.c.f.)	105.5
Relative Compaction	94.6%

TEST DATA:

Trial #	Time (t) Seconds	Head (h) cm	Discharge (Q) (CC)	Temperature (T) (c)	Temperature Correction (R)	Coefficient of Permeability $k=QLR$ tAh (cm/sec)
1	16	178.5	241.00	17.6	1.0634	1.2E-02
2	16	178.5	245.00	17.6	1.0634	1.2E-02
3	16	178.5	241.00	17.6	1.0634	1.2E-02
4	14	178.5	231.00	17.6	1.0634	1.3E-02
Average						1.2E-02

**CONSTANT HEAD PERMEABILITY
(ASTM D2434)**

Project No: BNDX-93-037A Date: 8/10/93
 Boring No: n/a Technician: tbt
 Sample No: SL-04
 Depth (ft.): n/a
 Classification: SP, Poorly graded sand, fine to medium grained, brown
 Std / Mod Proctor: n/a

Diameter Sample, D	4.00	in
Length of Sample, l	4.36	in
Area Of Sample, A	81.1	cm ²
Maximum Density	111.5	pcf
Optimum Moisture	13.5	%
Distance Between Manometers, L	11.1	cm
Volume of Sample, V	897.8	cm ³

MOISTURE:

	Before	After
Tare Number	55	48n
Weight of wet soil + Tare (g)	1949.60	2157.40
Weight of dry soil + Tare (g)	1878.30	1878.30
Weight of Tare (g)	369.70	369.70
Weight of dry soil (g)	1508.60	1508.60
Moisture Content (%)	4.7%	18.5%

Dry Density (p.c.f.)	104.9
Relative Compaction	94.1%

TEST DATA:

Trial #	Time (t) Seconds	Head (h) cm	Discharge (Q) (CC)	Temperature (T) (c)	Temperature Correction (R)	Coefficient of Permeability $k=QLR$ tAh {cm/sec}
1	10	178.5	231.00	15.1	1.1247	1.9E-02
2	12	178.5	248.00	15.2	1.1223	1.8E-02
3	11	178.5	238.00	15.1	1.1247	1.8E-02
4	11	178.5	228.00	15.1	1.1247	1.8E-02
Average						1.8E-02

**CONSTANT HEAD PERMEABILITY
(ASTM D2434)**

Project No: BNDX-93-037A

Date: 9/27/93

Boring No: n/a

Technician: dvk

Sample No: SL-05

Depth (ft.): n/a

Classification: SP, Poorly graded sand, fine to medium grained, brown

Std / Mod Proctor: n/a

Diameter Sample, D	4.00	in
Length of Sample, l	4.35	in
Area Of Sample, A	81.1	cm ²
Maximum Density	111.5	pcf
Optimum Moisture	13.5	%
Distance Between Manometers, L	11.1	cm
Volume of Sample, V	895.8	cm ³

MOISTURE:

	Before	After
Tare Number	55	48n
Weight of wet soil + Tare (g)	1949.60	2197.90
Weight of dry soil + Tare (g)	1899.10	1899.10
Weight of Tare (g)	369.70	369.70
Weight of dry soil (g)	1529.40	1529.40
Moisture Content (%)	3.3%	19.5%

Dry Density (p.c.f.)	106.7
Relative Compaction	95.7%

TEST DATA:

Trial #	Time (t) Seconds	Head (h) cm	Discharge (Q) (CC)	Temperature (T) (c)	Temperature Correction (R)	Coefficient of Permeability $k=QLR$ tAh (cm/sec)
1	19	178.5	238.00	14.6	1.1811	1.1E-02
2	19	178.5	242.00	14.6	1.1370	1.1E-02
3	19	178.5	234.00	14.6	1.1370	1.1E-02
4	19	178.5	236.00	14.6	1.1370	1.1E-02
Average						1.1E-02

**CONSTANT HEAD PERMEABILITY
(ASTM D2434)**

Project No: BNDX-93-037A

Date: 9/27/93

Boring No: n/a

Technician: dvk

Sample No: SL-06

Depth (ft.): n/a

Classification: SP, Poorly graded sand, fine to medium grained, brown

Std / Mod Proctor: n/a

Diameter Sample, D	4.00	in
Length of Sample, l	4.35	in
Area Of Sample, A	81.1	cm ²
Maximum Density	111.5	pcf
Optimum Moisture	13.5	%
Distance Between Manometers, L	11.1	cm
Volume of Sample, V	895.8	cm ³

MOISTURE:

	Before	After
Tare Number	55	48n
Weight of wet soil + Tare (g)	1949.60	2197.90
Weight of dry soil + Tare (g)	1899.10	1899.10
Weight of Tare (g)	369.70	369.70
Weight of dry soil (g)	1529.40	1529.40
Moisture Content (%)	3.3%	19.5%

Dry Density (p.c.f.)	106.7
Relative Compaction	95.7%

TEST DATA:

Trial #	Time (t) Seconds	Head (h) cm	Discharge (Q) (CC)	Temperature (T) (c)	Temperature Correction (R)	Coefficient of Permeability $k=QLR$ tAh {cm/sec}
1	14	178.5	234.00	14.6	1.1811	1.5E-02
2	14	178.5	239.00	14.6	1.1370	1.4E-02
3	14	178.5	244.00	14.6	1.1370	1.5E-02
4	15	178.5	236.00	14.6	1.1370	1.4E-02
Average						1.5E-02

**CONSTANT HEAD PERMEABILITY
(ASTM D2434)**

Project No: BNDX-93-037A

Date: 10/19/93

Boring No: n/a

Technician: gsh

Sample No: SL-16

Depth (ft.): n/a

Classification: SP, Poorly graded sand, fine to medium grained, brown

Std / Mod Proctor: n/a

Diameter Sample, D	4.00	in
Length of Sample, l	4.35	in
Area Of Sample, A	81.1	cm ²
Maximum Density	111.5	pcf
Optimum Moisture	13.5	%
Distance Between Manometers, L	11.1	cm
Volume of Sample, V	895.8	cm ³

MOISTURE:

	Before	After
Tare Number	55	48n
Weight of wet soil + Tare (g)	2020.90	2157.20
Weight of dry soil + Tare (g)	1986.20	1986.20
Weight of Tare (g)	421.90	421.90
Weight of dry soil (g)	1564.30	1564.30
Moisture Content (%)	2.2%	10.9%

Dry Density (p.c.f.)	109.2
Relative Compaction	97.9%

TEST DATA:

Trial #	Time (t) Seconds	Head (h) cm	Discharge (Q) (CC)	Temperature (T) (c)	Temperature Correction (R)	Coefficient of Permeability $k=QLR$ tAh (cm/sec)
1	37	178.5	240.00	12.8	1.1811	5.8E-03
2	37	178.5	236.00	12.8	1.1811	5.8E-03
3	37	178.5	232.00	12.8	1.1811	5.6E-03
4	38	178.5	237.00	12.8	1.1811	5.6E-03
Average						5.7E-03

**CONSTANT HEAD PERMEABILITY
(ASTM D2434)**

Project No: BNDX-93-037A

Date: 10/19/93

Boring No: n/a

Technician: gsh

Sample No: SL-17

Depth (ft.): n/a

Classification: SP, Poorly graded sand, fine to medium grained, brown

Std / Mod Proctor: n/a

Diameter Sample, D	4.00	in
Length of Sample, l	4.35	in
Area Of Sample, A	81.1	cm ²
Maximum Density	111.5	pcf
Optimum Moisture	13.5	%
Distance Between Manometers, L	11.1	cm
Volume of Sample, V	895.8	cm ³

MOISTURE:

	Before	After
Tare Number	55	48n
Weight of wet soil + Tare (g)	2243.50	2357.20
Weight of dry soil + Tare (g)	2204.80	2204.80
Weight of Tare (g)	469.10	469.10
Weight of dry soil (g)	1735.70	1735.70
Moisture Content (%)	2.2%	8.8%

Dry Density (p.c.f.)	121.2
Relative Compaction	108.7%

TEST DATA:

Trial #	Time (t) Seconds	Head (h) cm	Discharge (Q) (CC)	Temperature (T) (c)	Temperature Correction (R)	Coefficient of Permeability $k=QLR$ tAh {cm/sec}
1	46	178.5	233.00	12.8	1.1811	4.5E-03
2	47	178.5	233.00	12.8	1.1811	4.5E-03
3	48	178.5	236.00	12.8	1.1811	4.4E-03
4	49	178.5	235.00	12.8	1.1811	4.4E-03
Average						4.5E-03

**CONSTANT HEAD PERMEABILITY
(ASTM D2434)**

Project No: BNDX-93-037A

Date: 10/19/93

Boring No: n/a

Technician: gsh

Sample No: SL-18

Depth (ft.): n/a

Classification: SP, Poorly graded sand, fine to medium grained, brown

Std / Mod Proctor: n/a

Diameter Sample, D	4.00	in
Length of Sample, l	4.35	in
Area Of Sample, A	81.1	cm ²
Maximum Density	111.5	pcf
Optimum Moisture	13.5	%
Distance Between Manometers, L	11.1	cm
Volume of Sample, V	895.8	cm ³

MOISTURE:

	Before	After
Tare Number	55	48n
Weight of wet soil + Tare (g)	1970.50	2157.20
Weight of dry soil + Tare (g)	1942.80	1942.80
Weight of Tare (g)	316.00	316.00
Weight of dry soil (g)	1626.80	1626.80
Moisture Content (%)	1.7%	13.2%

Dry Density (p.c.f.)	113.6
Relative Compaction	101.9%

TEST DATA:

Trial #	Time (t) Seconds	Head (h) cm	Discharge (Q) (CC)	Temperature (T) (c)	Temperature Correction (R)	Coefficient of Permeability $k=QLR$ tAh {cm/sec}
1	13	178.5	240.00	12.8	1.1811	1.7E-02
2	13	178.5	233.00	12.8	1.1811	1.6E-02
3	13	178.5	234.00	12.8	1.1811	1.6E-02
4	14	178.5	239.00	12.8	1.1811	1.6E-02
Average						1.6E-02

FALLING HEAD PERMEABILITY

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments*

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: CL-01

Depth: n/a

Sample Description: ML-Silt

Initial
 Wt Specimen + Tare Wet: 603.20
 Wt. Specimen + Tare Dry: 479.50
 Wt. Tare: 0.00
 Moisture Content: 25.8%

Final
 Wt Specimen + Tare Wet: 746.60
 Wt. Specimen + Tare Dry: 561.37
 Wt. Tare: 164.06
 Moisture Content: 46.6%

Diameter: 2.82 in
 Initial Ht.: 7.4 cm
 Final Ht., L: 8.2 cm
 Sp. Gravity: 2.700

Area, A: 40.30 cm²
 Initial Dry Unit Wt.: 83.7 pcf
 Final Dry Unit Wt.: 75.3 pcf

Initial Wt. (gm): 502.90
 Initial Saturation: 68.8%
 Final Saturation: 101.8%

Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Terzaghi's B coefficient: .96
 Operating Pressures (psi): Cell: 65.0

Differential pressure: 2.0 psi = 140.7 cm H₂O
 Overburden: 720.0 psf

Head: 62.0 Tail: 60.0

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	36.50	15.00	162.18				
Final	39540	35.40	15.90		160.18	161.2	19.6	
Result								2.3E-08
Initial	0	35.40	15.90	160.18				
Final	41040	34.20	16.60		158.28	159.2	19.4	
Result								2.2E-08
Initial	0	34.20	16.60	158.28				
Final	22440	33.60	17.10		157.18	157.7	19.2	
Result								2.3E-08
Initial	0	33.60	17.10	157.18				
Final	67320	32.00	18.60		154.08	155.6	18.9	
Result								2.2E-08
Average Permeability								2.3E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.

ASTM D5084 (Method C: Falling Head, Rising Tailwater)


 Geotechnical Lab Manager

BRAUNSM INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments*

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: CL-02

Depth: n/a

Sample Description: ML, Silt

Initial
Wt Specimen + Tare Wet: 542.00
Wt. Specimen + Tare Dry: 427.40
Wt. Tare: 0.00
Moisture Content: 26.8%

Final
Wt Specimen + Tare Wet: 756.60
Wt. Specimen + Tare Dry: 561.31
Wt. Tare: 163.80
Moisture Content: 49.1%

Diameter: 2.82 in
Initial Ht.: 7.3 cm
Final Ht., L: 8.3 cm
Sp. Gravity: 2.700

Area, A: 40.30 cm²
Initial Dry Unit Wt.: 84.5 pcf
Final Dry Unit Wt.: 73.8 pcf

Initial Wt. (gm): 501.40
Initial Saturation: 72.8%
Final Saturation: 103.4%

Burette Area, a (cm²): 0.73
Consolidation Pressure (psi): 5.0
Skempton's B coefficient: 1.0
Operating Pressures (psi): Cell: 65.0

Differential pressure: 2.0 psi = 140.7 cm H₂O
Overburden: 720.0 psf

Head: 62.0 Tail: 60.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	46.50	10.90	176.28				
Final	57420	44.20	13.00		171.88	174.1	21.0	
Result								3.3E-08
Initial	0	30.50	24.90	146.28				
Final	41040	29.30	26.20		143.78	145.0	17.5	
Result								3.2E-08
Initial	0	28.90	26.20	143.38				
Final	22440	28.20	26.90		141.98	142.7	17.2	
Result								3.3E-08
Initial	0	28.20	26.70	142.18				
Final	67140	26.00	28.60		138.08	140.1	16.9	
Result								3.3E-08
Average Permeability								3.3E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
ASTM D5084 (Method C: Falling Head, Rising Tailwater)


Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments*

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: CL-03

Depth: n/a

Sample Description: ML, Silt

Initial
 Wt Specimen + Tare Wet: 512.30
 Wt. Specimen + Tare Dry: 407.30
 Wt. Tare: 0.00
 Moisture Content: 25.8%

Final
 Wt Specimen + Tare Wet: 767.70
 Wt. Specimen + Tare Dry: 574.60
 Wt. Tare: 160.80
 Moisture Content: 46.7%

Diameter: 2.82 in
 Initial Ht.: 7.3 cm
 Final Ht., L: 8.2 cm
 Sp. Gravity: 2.700

Area, A: 40.30 cm²
 Initial Dry Unit Wt.: 83.9 pcf
 Final Dry Unit Wt.: 74.8 pcf

Initial Wt. (gm): 498.10
 Initial Saturation: 69.1%
 Final Saturation: 100.7%

Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Terzaghi's B coefficient: 1.0
 Operating Pressures (psi): Cell: 65.0

Differential pressure: 2.0 psi = 140.7 cm H₂O
 Overburden: 720.0 psf

Head: 62.0 Tail: 60.0

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	38.50	17.30	161.88				
Final	63600	33.90	21.70		152.88	157.4	19.2	
Result								6.7E-08
Initial	0	54.00	5.30	189.38				
Final	15600	52.70	6.70		186.68	188.0	22.9	
Result								6.8E-08
Initial	0	52.70	6.70	186.68				
Final	66660	47.10	11.80		175.98	181.3	22.1	
Result								6.6E-08
Initial	0	47.10	11.80	175.98				
Final	28860	44.80	14.20		171.28	173.6	21.2	
Result								7.0E-08
Average Permeability								6.8E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.

ASTM D5084 (Method C: Falling Head, Rising Tailwater)


 Geotechnical Lab Manager

BRAUN™ INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments*

Project: BNDX-93-037A

Date: 9/02/93

Boring: _____

Sample #: CL-04

Depth: _____

Description: ML, Silt

Initial
Wt Specimen + Tare Wet 75.56
Wt. Specimen + Tare Dry 66.13
Wt. Tare 20.42
Moisture Content 20.6%

Final
Wt Specimen + Tare Wet 654.85
Wt. Specimen + Tare Dry 535.64
Wt. Tare 133.81
Moisture Content 29.7%

Diameter 2.81 in
Initial Ht. 7.3 cm
Final Ht. L = 7.5 cm
Sp. Gravity 2.700

Area A = 40.01 cm²
Initial Dry Unit Wt. 96.3 pcf
Final Dry Unit Wt. 93.7 pcf

Initial Wt. (gms) 541.96
Initial Saturation 74.3%
Final Saturation 100.4%

Burette Area a = 1 cm²
Consolidation Pressure (psi) _____

1.0000
5.0

Differential pressure 1.0 psi = 70.3 cm
Overburden 720.0 psf

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	7.90	15.60	78.04				
Final	57480	9.50	14.00		74.84	76.4	10.2	
Result								6.8E-08
Initial	0	9.50	14.00	74.84				
Final	31860	10.30	13.10		73.14	74.0	9.9	
Result								6.7E-08
Initial	0	5.40	18.30	83.24				
Final	58440	7.10	16.50		79.74	81.5	10.9	
Result								6.9E-08
Initial	0	7.10	16.50	79.74				
Final	29580	7.90	15.60		78.04	78.9	10.5	
Result								6.8E-08
Average Permeability								6.8E-08
Assigned Permeability								

Skempton's B coefficient = 1.0

Operating Pressures (psi): Cell 60.0 Head 56.0 Tail 55.0

Remarks: ASTM D 5084 (Method C: Falling head, Rising Tailwater), Specific gravity was assumed for calculations.


Geotechnical Lab Manager

COMPACTION TESTS

REPORT OF FIELD COMPACTION TESTS

Date: August 13, 1993

Project No: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
COMPACTION TESTING
Onalaska Municipal Landfill Site
Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
1	6/10/93	BC-2	Crushed L.S.	8.2	139.9	5.1	132.7	95.0	95.0	A
2	6/10/93	BC-2	Crushed L.S.	8.2	139.9	4.1	135.9	97.0	95.0	A
3	6/10/93	BC-2	Crushed L.S.	8.2	139.9	5.0	134.2	96.0	95.0	A
4	6/10/93	BC-2	Crushed L.S.	8.2	139.9	4.3	138.3	99.0	95.0	A
5	6/10/93	BC-2	Crushed L.S.	8.2	139.9	4.3	124.9	64.3	75.0	B
6	6/10/93	BC-2	Crushed L.S.	8.2	139.9	3.4	127.2	69.2	75.0	B
7	6/10/93	BC-2	Crushed L.S.	8.2	139.9	3.8	124.6	63.6	75.0	B

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
1	Water Treatment Holding Tank Subgrade, 12' S and 12' E of NE Corner	648.0'
2	Water Treatment Holding Tank Subgrade, 15' S and 18' E of NW Corner	648.0'
3	Water Treatment Holding Tank Subgrade, 18' N and 12' E of SW Corner	649.0'
4	Water Treatment Holding Tank Subgrade, 12' N and 8' W of SE Corner	649.0'
5	Water Treatment Holding Tank Subgrade, 16' S and 20' W of NE Corner	649.5'
6	Water Treatment Holding Tank Subgrade, 20' N and 18' E of SW Corner	650.5'
7	Water Treatment Holding Tank Subgrade, 25' N and 20' W of SE Corner	650.5'

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 13, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
8	6/11/93	BC-2	Crushed L.S.	8.2	139.9	4.3	122.9	60.0	75.0	B
9	6/11/93	BC-2	Crushed L.S.	8.2	139.9	4.7	120.4	54.1	75.0	B
10	6/11/93	BC-2	Crushed L.S.	8.2	139.9	5.1	127.5	70.0	75.0	B
11	6/11/93	BC-2	Crushed L.S.	8.2	139.9	5.2	123.2	60.5	75.0	B
12	6/11/93	BC-2	Crushed L.S.	8.2	139.9	4.9	130.1	75.2	75.0	A
13	6/11/93	BC-2	Crushed L.S.	8.2	139.9	4.5	129.1	73.1	75.0	B
14	6/11/93	BC-2	Crushed L.S.	8.2	139.9	4.2	122.8	59.6	75.0	B

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
8	Water Treatment Holding Tank Subgrade, 8' S and 6' W of NW Corner	651.0'
9	Water Treatment Holding Tank Subgrade, 10' N and 8' E of SW Corner	652.0'
10	Water Treatment Holding Tank Subgrade, 40' S and 35' E of NE Corner	652.0'
11	Water Treatment Holding Tank Subgrade, 30' N and 8' W of SE Corner	652.5'
12	Water Treatment Holding Tank Subgrade, 6' N and 35' E of SE Corner	652.5'
13	Water Treatment Holding Tank Subgrade, 35' S and 25' E of NW Corner	653.0'
14	Water Treatment Holding Tank Subgrade, 30' S and 12' W of NE Corner	654.0'

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 13, 1993

Project No: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
COMPACTION TESTING
Onalaska Municipal Landfill Site
Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
15	6/14/93	BC-2	Crushed L.S.	8.2	139.9	4.9	130.9	93.5	95.0	B
16	6/14/93	BC-2	Crushed L.S.	8.2	139.9	4.3	132.4	94.5	95.0	B
17	6/14/93	BC-2	Crushed L.S.	8.2	139.9	4.8	137.7	98.4	95.0	A
18	6/14/93	BC-2	Crushed L.S.	8.2	139.9	5.7	137.0	98.0	95.0	A
19	6/14/93	BC-2	Crushed L.S.	8.2	139.9	4.6	133.3	95.5	95.0	A

X Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 X Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
15	Water Treatment Holding Tank Subgrade, 12' N and 25' W of SE Corner	655.0'
16	Water Treatment Holding Tank Subgrade, 30' S and 20' W of SE Corner	655.0'
17	Water Treatment Holding Tank Subgrade, 12' S and 15' E of NW Corner	655.0'
18	Water Treatment Holding Tank Subgrade, 12' N and 15' W of SW Corner	655.0'
19	Water Treatment Holding Tank Subgrade, 35' S and 40' E of NE Corner	655.0'

- 1. Fill A. Test Results Comply With Specifications.
- 2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


Thomas LoBianco
Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 13, 1993

Project No: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
COMPACTION TESTING
Onalaska Municipal Landfill Site
Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
26	6/24/93	BC-2	Crushed L.S.	8.2	139.9	8.1	133.9	96.0	95.0	A
27	6/24/93	BC-2	Crushed L.S.	8.2	139.9	8.4	134.1	96.0	95.0	A
28	6/24/93	BC-2	Crushed L.S.	8.2	139.9	7.9	133.4	95.0	95.0	A
29	6/24/93	BC-2	Crushed L.S.	8.2	139.9	7.6	134.2	96.0	95.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
26	15' N and 10' E of SW Corner Treatment Facility Pad	652.0'
27	15' N and 15' W of SE Corner Treatment Facility Pad	652.0'
28	25' N and 15' E of SW Corner Treatment Facility Pad	652.0'
29	25' N and 20' W of SE Corner Treatment Facility Pad	652.0'

- 1. Fill A. Test Results Comply With Specifications.
- 2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 13, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
20	6/23/93	BC-2	Crushed L.S.	8.2	139.9	7.2	133.6	96.0	95.0	A
21	6/23/93	BC-2	Crushed L.S.	8.2	139.9	8.1	132.6	95.0	95.0	A
22	6/23/93	BC-2	Crushed L.S.	8.2	139.9	6.8	135.8	97.0	95.0	A
23	6/23/93	BC-2	Crushed L.S.	8.2	139.9	8.1	135.0	96.0	95.0	A
24	6/23/93	BC-2	Crushed L.S.	8.2	139.9	7.0	136.3	97.0	95.0	A
25	6/23/93	BC-2	Crushed L.S.	8.2	139.9	8.2	136.5	97.0	95.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
20	10' N and 10' E of SW Corner Treatment Facility Pad	651.0'
21	10' N and 10' W of SE Corner Treatment Facility Pad	651.0'
22	30' N and 15' W of SW Corner Treatment Facility Pad	651.0'
23	30' N and 15' E of SE Corner Treatment Facility Pad	651.0'
24	40' N and 20' W of SW Corner Treatment Facility Pad	651.0'
25	40' N and 20' E of SE Corner Treatment Facility Pad	651.0'

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 12, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
30	8/3/93	CL-2	Lean Clay	25.4	94.8	36.9	87.8	93.0	90.0	A
31	8/3/93	CL-2	Lean Clay	25.4	94.8	31.7	90.0	95.1	90.0	A
32	8/3/93	CL-2	Lean Clay	25.4	94.8	39.7	87.9	93.1	90.0	A
33	8/3/93	CL-2	Lean Clay	25.4	94.8	31.6	90.0	95.0	90.0	A
34	8/3/93	CL-2	Lean Clay	25.4	94.8	34.8	88.5	93.3	90.0	A
35	8/3/93	CL-2	Lean Clay	25.4	94.8	34.4	89.5	94.4	90.0	A
36	8/3/93	CL-2	Lean Clay	25.4	94.8	36.7	87.7	90.4	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
30	N Test Pad, 50' From S End (Single Pack)	Top of Clay Liner
31	N Test Pad, 75' From S End (Single Pack)	Top of Clay Liner
32	N Test Pad, 30' From S End	Top of Clay Liner
33	N Test Pad, 100' From S End	Top of Clay Liner
34	N Test Pad, 150' From S End	Top of Clay Liner
35	N Test Pad, 125' From S End	Top of Clay Liner
36	S Test Pad, 3' S From N End	Top of Clay Liner

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 12, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
37	8/3/93	CL-2	Lean Clay	25.4	94.8	28.5	95.8	101.0	90.0	A
38	8/3/93	CL-2	Lean Clay	25.4	94.8	29.2	94.7	99.8	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
37	S Test Pad, 15' S From N End	Top of Clay Liner
38	S Test Pad, 25' S From N End	Top of Clay Liner

- 1. Fill A. Test Results Comply With Specifications.
- 2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 12, 1993

Project No: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
COMPACTION TESTING
Onalaska Municipal Landfill Site
Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
39	8/3/93	BC-5	Base Course	8.6	135.0	6.6	131.7	97.6	95.0	A
40	8/3/93	BC-5	Base Course	8.6	135.0	4.5	132.9	98.5	95.0	A
41	8/3/93	BC-5	Base Course	8.6	135.0	5.1	133.1	98.7	95.0	A
42	8/3/93	BC-5	Base Course	8.6	135.0	4.7	131.4	97.4	95.0	A
43	8/3/93	BC-5	Base Course	8.6	135.0	4.4	134.9	100.0	95.0	A
44	8/3/93	BC-5	Base Course	8.6	135.0	4.2	134.4	99.6	95.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
39	20' W of S End of N Test Pad on Base Course	Top of Working Surface
40	25' W of Midpoint of N Test Pad on Base Course	Top of Working Surface
41	20' W of N End of N Test Pad on Base Course	Top of Working Surface
42	100' E of N End of N Test Pad on Base Course	Top of Working Surface
43	125' E of Midpoint of N Test Pad on Base Course	Top of Working Surface
44	100' E and 50' S of S End of N Test Pad on Base Course	Top of Working Surface

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 13, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
45	8/11/93	CL-2	Lean Clay	25.4	94.8	26.7	94.6	99.7	90.0	A
46	8/11/93	CL-2	Lean Clay	25.4	94.8	32.2	95.0	100.3	90.0	A
47	8/11/93	CL-2	Lean Clay	25.4	94.8	32.7	94.7	99.8	90.0	A
48	8/11/93	CL-2	Lean Clay	25.4	94.8	38.4	85.5	90.2	90.0	A
49	8/11/93	CL-2	Lean Clay	25.4	94.8	43.7	85.4	90.1	90.0	A
50	8/11/93	CL-2	Lean Clay	25.4	94.8	37.1	85.7	90.4	90.0	A
51	8/11/93	CL-2	Lean Clay	25.4	94.8	35.6	85.7	90.4	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
45	E Side W Edge, 100' N of S End	First Lift
46	E Side W Edge, 200' N of S End	First Lift
47	E Side W Edge, 300' N of S End	First Lift
48	E Side W Edge, 400' N of S End	First Lift
49	E Side E Edge, 400' N of S End	First Lift
50	E Side E Edge, 300' N of S End	First Lift
51	E Side E Edge, 200' N of S End	First Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 13, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
52	8/11/93	CL-2	Lean Clay	25.4	94.8	27.1	95.4	100.6	90.0	A
53	8/11/93	CL-2	Lean Clay	25.4	94.8	27.7	88.5	93.3	90.0	A
54	8/11/93	CL-2	Lean Clay	25.4	94.8	22.2	97.7	103.1	90.0	A
55	8/11/93	CL-2	Lean Clay	25.4	94.8	24.9	98.5	103.9	90.0	A
56	8/11/93	CL-2	Lean Clay	25.4	94.8	30.6	90.9	95.8	90.0	A
57	8/11/93	CL-2	Lean Clay	25.4	94.8	31.3	90.6	95.6	90.0	A
58	8/11/93	CL-2	Lean Clay	25.4	94.8	29.0	93.2	98.2	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
52	E Side E Edge, 200' N of S End	First Lift
53	E Side E Edge, 100' N of S End	First Lift
54	E Side Center, 100' N of S End	First Lift
55	E Side Center, 200' N of S End	First Lift
56	E Side Center, 300' N of S End	First Lift
57	E Side Center, 400' N of S End	First Lift
58	E Side Center, 500' N of S End	First Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 13, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
59	8/11/93	CL-2	Lean Clay	25.4	94.8	23.5	97.3	102.6	90.0	A
60	8/11/93	CL-2	Lean Clay	25.4	94.8	32.8	88.6	93.5	90.0	A
61	8/11/93	CL-2	Lean Clay	25.4	94.8	32.4	90.7	95.6	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
59	W Edge Center, 100' N From S End	First Lift
60	W Edge Center, 200' N From S End	First Lift
61	W Edge Center, 300' N From S End	First Lift

- 1. Fill A. Test Results Comply With Specifications.
- 2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 18, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
62	8/12/93	CL-2	Lean Clay	25.4	94.8	29.2	94.5	99.6	90.0	A
63	8/12/93	CL-2	Lean Clay	25.4	94.8	28.1	93.6	98.7	90.0	A
64	8/12/93	CL-2	Lean Clay	25.4	94.8	27.7	92.0	97.0	90.0	A
65	8/12/93	CL-2	Lean Clay	25.4	94.8	22.3	97.2	102.5	90.0	A
66	8/12/93	CL-2	Lean Clay	25.4	94.8	28.6	96.1	101.4	90.0	A
67	8/12/93	CL-2	Lean Clay	25.4	94.8	26.4	94.7	99.8	90.0	A
68	8/12/93	CL-2	Lean Clay	25.4	94.8	30.8	98.4	103.8	90.0	A

Nuclear Method ASTM D 2922-81
 Sand Cone Method ASTM D 1556-82

Standard Proctor ASTM D 698-78
 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
62	E Side, 100' N of S End	2nd Lift
63	E Side, 200' N of S End	2nd Lift
64	E Side, 300' N of S End	2nd Lift
65	E Side, 400' N of S End	2nd Lift
66	E Side, 500' N of S End	2nd Lift
67	NE End E Side	1st Lift
68	100' N From NE End	1st Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 18, 1993

Project No: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
COMPACTION TESTING
Onalaska Municipal Landfill Site
Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
69	8/12/93	CL-2	Lean Clay	25.4	94.8	29.7	87.6	92.3	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
69	200' N of NE End E Side	1st Lift

- 1. Fill A. Test Results Comply With Specifications.
- 2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


Thomas LoBianco
Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 18, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
70	8/13/93	CL-2	Lean Clay	25.4	94.8	29.0	94.0	99.1	90.0	A
71	8/13/93	CL-2	Lean Clay	25.4	94.8	24.8	97.3	102.6	90.0	A
72	8/13/93	CL-2	Lean Clay	25.4	94.8	27.6	93.8	98.9	90.0	A
73	8/13/93	CL-2	Lean Clay	25.4	94.8	25.9	94.4	99.6	90.0	A
74	8/13/93	CL-2	Lean Clay	25.4	94.8	24.7	94.3	99.5	90.0	A
75	8/13/93	CL-2	Lean Clay	25.4	94.8	26.2	95.9	101.1	90.0	A
76	8/13/93	CL-2	Lean Clay	25.4	94.8	25.9	98.3	103.7	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
70	SW Corner W Side	1st Lift
71	100' N of SW Corner W Side Inside Edge	1st Lift
72	200' N of SW Corner Inside Edge W Side	2nd Lift
73	300' N of SW Corner Middle W Side	2nd Lift
74	400' N of SW Corner Inside Edge W Side	2nd Lift
75	500' N of SW Corner Middle W Side	2nd Lift
76	600' N of SW Corner Inside Edge	2nd Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 18, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
77	8/13/93	CL-2	Lean Clay	25.4	94.8	28.0	93.6	98.6	90.0	A
78	8/13/93	CL-2	Lean Clay	25.4	94.8	27.3	95.0	100.2	90.0	A
79	8/13/93	CL-2	Lean Clay	25.4	94.8	26.9	96.6	101.9	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
77	300' N of SW Corner Inside Edge W Side	2nd Lift
78	500' N of SW Corner Inside Edge W Side	2nd Lift
79	E Side SE Corner	2nd Lift

- 1. Fill A. Test Results Comply With Specifications.
- 2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 30, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
87	8/24/93	CL-2	Lean Clay	25.4	94.8	24.2	89.2	94.0	90.0	A
88	8/24/93	CL-2	Lean Clay	25.4	94.8	23.0	96.6	101.8	90.0	A
89	8/24/93	CL-2	Lean Clay	25.4	94.8	23.0	95.3	100.5	90.0	A
90	8/24/93	CL-2	Lean Clay	25.4	94.8	28.3	91.3	96.3	90.0	A
91	8/24/93	CL-2	Lean Clay	25.4	94.8	28.3	92.0	97.0	90.0	A
92	8/24/93	CL-2	Lean Clay	25.4	94.8	31.0	89.8	94.7	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevatio
87	W Side S End	2nd Lift
88	100' N of S End	2nd Lift
89	200' N of S End	2nd Lift
90	300' N of S End	2nd Lift
91	400' N of S End	2nd Lift
92	500' N of S End	2nd Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 23, 1993

Project No: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
COMPACTION TESTING
Onalaska Municipal Landfill Site
Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
80	8/21/93	CL-2	Lean Clay	25.4	94.8	31.2	91.4	96.3	90.0	A
81	8/21/93	CL-2	Lean Clay	25.4	94.8	30.7	89.4	94.2	90.0	A
82	8/21/93	CL-2	Lean Clay	25.4	94.8	30.1	90.1	95.0	90.0	A
83	8/21/93	CL-2	Lean Clay	25.4	94.8	34.0	86.0	90.7	90.0	A
84	8/21/93	CL-2	Lean Clay	25.4	94.8	31.0	91.4	96.4	90.0	A
85	8/21/93	CL-2	Lean Clay	25.4	94.8	33.5	87.2	92.0	90.0	A
86	8/21/93	CL-2	Lean Clay	25.4	94.8	30.1	91.9	97.0	90.0	A

Nuclear Method ASTM D 2922-81
 Sand Cone Method ASTM D 1556-82

Standard Proctor ASTM D 698-78
 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
80	E Side, 300' S of NE End	2nd Lift
81	E Side, 200' S of NE End	2nd Lift
82	E Side, 100' S of NE End	2nd Lift
83	W Side, 300' S of NW End	2nd Lift
84	W Side, 200' S of NW End	2nd Lift
85	W Side, 100' S of NW End	2nd Lift
86	S End Center	2nd Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



Thomas LoBianco
Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 30, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
93	8/25/93	CL-2	Lean Clay	25.4	94.8	26.7	91.8	96.8	90.0	A
94	8/25/93	CL-2	Lean Clay	25.4	94.8	24.0	96.9	102.2	90.0	A
95	8/25/93	CL-2	Lean Clay	25.4	94.8	27.0	90.4	95.3	90.0	A
96	8/25/93	CL-2	Lean Clay	25.4	94.8	21.5	91.9	96.9	90.0	A
97	8/25/93	CL-2	Lean Clay	25.4	94.8	22.6	94.6	99.8	90.0	A
98	8/25/93	CL-2	Lean Clay	25.4	94.8	19.7	96.2	101.5	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
93	W Side 100' S of N End	2nd Lift
94	W Side N End	2nd Lift
95	E Side N End	2nd Lift
96	E Side 100' S of N End	2nd Lift
97	E Side 200' S of N End	2nd Lift
98	E Side 300' S of N End	2nd Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 30, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
99	8/26/93	CL-2	Lean Clay	25.4	94.8	27.0	96.4	101.6	90.0	A
100	8/26/93	CL-2	Lean Clay	25.4	94.8	30.1	88.8	93.7	90.0	A
101	8/26/93	CL-2	Lean Clay	25.4	94.8	28.1	92.2	97.2	90.0	A
102	8/26/93	CL-2	Lean Clay	25.4	94.8	30.7	85.2	90.0	90.0	A
103	8/26/93	CL-2	Lean Clay	25.4	94.8	24.1	98.2	103.5	90.0	A
104	8/26/93	CL-2	Lean Clay	25.4	94.8	33.9	85.4	90.0	90.0	A
105	8/26/93	CL-2	Lean Clay	25.4	94.8	27.8	92.5	97.5	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
99	E Side S End	2nd Lift
100	E Side 100' N of S End	2nd Lift
101	E Side 200' N of S End	Final Lift
102	E Side 300' N of S End	Final Lift
103	E Side 400' N of S End	Final Lift
104	E Side 500' N of S End	Final Lift
105	E Side 600' N of S End	Final Lift

- 1. Fill A. Test Results Comply With Specifications.
- 2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 30, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
106	8/26/93	CL-2	Lean Clay	25.4	94.8	27.8	88.2	93.0	90.0	A
107	8/26/93	CL-2	Lean Clay	25.4	94.8	36.6	84.8	90.0	90.0	A
108	8/26/93	CL-2	Lean Clay	25.4	94.8	29.0	87.8	92.6	90.0	A
109	8/26/93	CL-2	Lean Clay	25.4	94.8	29.9	90.1	95.0	90.0	A
110	8/26/93	CL-2	Lean Clay	25.4	94.8	26.8	93.2	98.2	90.0	A
111	8/26/93	CL-2	Lean Clay	25.4	94.8	30.4	90.3	95.2	90.0	A
112	8/26/93	CL-2	Lean Clay	25.4	94.8	28.0	93.3	98.3	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
106	E Side Inside Edge 200' N of S End	E Side Final Lift
107	E Side Inside Edge 100' N of S End	E Side 2nd Lift
108	W Side N End	E Side 2nd Lift
109	100' S of N End	E Side 2nd Lift
110	200' S of N End	W Side Final Lift
111	300' S of N End	W Side Final Lift
112	400' S of N End	W Side Final Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: August 30, 1993

Project No: BNDX-93-037A

Client:

Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:

COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
113	8/26/93	CL-2	Lean Clay	25.4	94.8	26.1	96.8	102.1	90.0	A
114	8/26/93	CL-2	Lean Clay	25.4	94.8	32.6	85.5	90.2	90.0	A
115	8/26/93	CL-2	Lean Clay	25.4	94.8	22.2	96.3	101.6	90.0	A
116	8/26/93	CL-2	Lean Clay	25.4	94.8	25.2	88.0	92.8	90.0	A
117	8/26/93	CL-2	Lean Clay	25.4	94.8	27.0	89.5	94.4	90.0	A
118	8/26/93	CL-2	Lean Clay	25.4	94.8	26.7	93.9	99.0	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
113	W Side 500' S of N End	Final Lift
114	W Side 600' S of N End	Final Lift
115	W Side 680' S of N End Outside Edge	Final Lift
116	W Side 750' S of N End Outside Edge	Final Lift
117	W Side S End	Final Lift
118	W Side 50' E of S End	Final Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: September 23, 1993

Project No: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
COMPACTION TESTING
Onalaska Municipal Landfill Site
Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
119	9/2/93	CL-2	Lean Clay	25.4	94.8	22.7	97.9	103.2	90.0	A
120	9/2/93	CL-2	Lean Clay	25.4	94.8	25.9	88.5	93.3	90.0	A
121	9/2/93	CL-2	Lean Clay	25.4	94.8	27.4	95.2	100.4	90.0	A
122	9/2/93	CL-2	Lean Clay	25.4	94.8	24.4	92.0	97.0	90.0	A
123	9/2/93	CL-2	Lean Clay	25.4	94.8	23.0	94.7	99.8	90.0	A
124	9/2/93	CL-2	Lean Clay	25.4	94.8	24.5	87.7	92.5	90.0	A
125	9/2/93	CL-2	Lean Clay	25.4	94.8	22.9	99.1	104.5	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
119	E of Center of Landfill Cap, Midpoint	Final Lift
120	E of Center of Landfill Cap, 100' S of Midpoint	Final Lift
121	E of Center of Landfill Cap, 200' S of Midpoint	Final Lift
122	E of Center of Landfill Cap, 300' S of Midpoint	Final Lift
123	E of Center of Landfill Cap, 400' S of Midpoint	Final Lift
124	Center of Landfill Cap, Midpoint	Final Lift
125	W of Center of Landfill Cap, Midpoint	Final Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: September 23, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
126	9/2/93	CL-2	Lean Clay	25.4	94.8	28.0	94.1	99.2	90.0	A
127	9/2/93	CL-2	Lean Clay	25.4	94.8	29.2	92.1	97.1	90.0	A
128	9/2/93	CL-2	Lean Clay	25.4	94.8	33.4	88.0	92.8	90.0	A
129	9/2/93	CL-2	Lean Clay	25.4	94.8	27.6	91.4	96.4	90.0	A
130	9/2/93	CL-2	Lean Clay	25.4	94.8	24.4	91.9	96.9	90.0	A
131	9/2/93	CL-2	Lean Clay	25.4	94.8	30.9	87.3	92.0	90.0	A
132	9/2/93	CL-2	Lean Clay	25.4	94.8	25.8	93.7	98.7	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
126	W of Center of Landfill Cap, Midpoint	2nd Lift
127	W of Center of Landfill Cap, 100' N of Midpoint	2nd Lift
128	W of Center of Landfill Cap, 200' N of Midpoint	2nd Lift
129	W of Center of Landfill Cap, 100' S of Midpoint	2nd Lift
130	W of Center of Landfill Cap, 200' S of Midpoint	2nd Lift
131	W of Center of Landfill Cap, 300' S of Midpoint	2nd Lift
132	W of Center of Landfill Cap, 400' S of Midpoint	Final Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:



Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: September 23, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
133	9/8/93	CL-2	Lean Clay	25.4	94.8	29.2	92.1	97.1	90.0	A
134	9/8/93	CL-2	Lean Clay	25.4	94.8	33.4	88.0	92.8	90.0	A
135	9/8/93	CL-2	Lean Clay	25.4	94.8	27.6	91.4	96.4	90.0	A
136	9/8/93	CL-2	Lean Clay	25.4	94.8	24.4	91.9	96.9	90.0	A
137	9/8/93	CL-2	Lean Clay	25.4	94.8	30.9	87.3	92.0	90.0	A
138	9/8/93	CL-2	Lean Clay	25.4	94.8	25.8	93.7	98.8	90.0	A
139	9/8/93	CL-2	Lean Clay	25.4	94.8	28.1	94.1	99.2	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
133	Center of Landfill Cap, 200' S of Midpoint	Final Lift
134	E Side of Landfill Cap, 100' S of Midpoint	Final Lift
135	E Side of Landfill Cap, 300' S of Midpoint	Final Lift
136	E Side of Landfill Cap, 400' S of Midpoint	Final Lift
137	E Side of Landfill Cap, 500' S of Midpoint	Final Lift
138	E Side of Landfill Cap, 100' N of Midpoint	Final Lift
139	E Side of Landfill Cap, 200' N of Midpoint	Final Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: September 23, 1993

Project No: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
COMPACTION TESTING
Onalaska Municipal Landfill Site
Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
140	9/10/93	CL-2	Lean Clay	25.4	94.8	23.8	100.7	106.2	90.0	A
141	9/10/93	CL-2	Lean Clay	25.4	94.8	35.9	82.3	86.8	90.0	B
142	9/10/93	CL-2	Lean Clay	25.4	94.8	35.1	82.8	87.3	90.0	B
143	9/10/93	CL-2	Lean Clay	25.4	94.8	30.1	85.5	90.1	90.0	A
144	9/10/93	CL-2	Lean Clay	25.4	94.8	27.4	93.1	98.1	90.0	A
145	9/10/93	CL-2	Lean Clay	25.4	94.8	24.0	93.7	98.8	90.0	A
146	9/10/93	CL-2	Lean Clay	25.4	94.8	33.3	87.6	92.4	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78

Bench Mark:

Test No.	Test Location	Elevation
140	Center of Landfill Cap, 700' N of Midpoint	First Lift
141	E Side of Landfill Cap, 300' N of Midpoint	Final Lift
142	E Side of Landfill Cap, 400' N of Midpoint	Final Lift
143	E Side of Landfill Cap, 500' N of Midpoint	Final Lift
144	W Side of Landfill Cap, 100' N of Midpoint	Final Lift
145	W Side of Landfill Cap, 200' N of Midpoint	Final Lift
146	W Side of Landfill Cap, 300' N of Midpoint	Final Lift

1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


Thomas LoBianco
Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: September 23, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
147	9/10/93	CL-2	Lean Clay	25.4	94.8	25.1	93.6	98.6	90.0	A
148	9/10/93	CL-2	Lean Clay	25.4	94.8	32.3	83.3	87.8	90.0	B
149	9/10/93	CL-2	Lean Clay	25.4	94.8	32.4	88.1	92.9	90.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
147	W Side of Landfill Cap, 400' N of Midpoint	Final Lift
148	W Side of Landfill Cap, 500' N of Midpoint	Final Lift
149	Center of Landfill Cap, 600' N of Midpoint	1st Lift

- 1. Fill A. Test Results Comply With Specifications.
- 2. B. Test Results Do Not Comply With Specifications.

NOTES:

cc:


 Thomas LoBianco
 Laboratory Supervisor

REPORT OF FIELD COMPACTION TESTS

Date: November 11, 1993

Project No: BNDX-93-037A

Client:
 Mr. Matt Crain
 Roy F. Weston, Inc.
 Three Hawthorne Parkway - Suite 400
 Vernon Hills, IL 60164

Project Description:
 COMPACTION TESTING
 Onalaska Municipal Landfill Site
 Onalaska, WI

Test No.	Date	Soil I.D.#	Classification	Optimum Moisture	Max. Lab Dry Density (PCF)	In Place % Moisture	In Place Dry Density (PCF)	Percent Compaction	Specified Compaction	Comments
157	11/8/93	BC-5	Crushed L.S.	8.6	135.0	2.9	135.7	100.7	95.0	A
158	11/8/93	BC-5	Crushed L.S.	8.6	135.0	3.7	134.4	99.6	95.0	A
159	11/8/93	BC-5	Crushed L.S.	8.6	135.0	4.5	136.0	100.8	95.0	A
160	11/8/93	BC-5	Crushed L.S.	8.6	135.0	3.5	134.0	99.2	95.0	A
161	11/8/93	BC-5	Crushed L.S.	8.6	135.0	3.9	133.1	98.6	95.0	A
162	11/8/93	BC-5	Crushed L.S.	8.6	135.0	4.9	133.5	98.9	95.0	A
163	11/8/93	BC-5	Crushed L.S.	8.6	135.0	3.8	134.3	99.3	95.0	A

Nuclear Method ASTM D 2922-81 Standard Proctor ASTM D 698-78
 Sand Cone Method ASTM D 1556-82 Modified Proctor ASTM D 1557-78


Bench Mark:

Test No.	Test Location	Elevation
157	Sportman's Club Road, Entrance Off County Hwy Z	F.G.
158	Sportman's Club Road, 200' S of Entrance Off County Hwy Z	F.G.
159	Sportman's Club Road, 400' S of Entrance Off County Hwy Z	F.G.
160	Sportman's Club Road, 600' S of Entrance Off County Hwy Z	F.G.
161	Sportman's Club Road, 700' S and 150' W of Entrance Off County Hwy Z	F.G.
162	Sportman's Club Road, 700' S and 250' W of Entrance Off County Hwy Z	F.G.
163	Sportman's Club Road, S of Landfill Entrance Gate	F.G.


1. Fill A. Test Results Comply With Specifications.
2. B. Test Results Do Not Comply With Specifications.

NOTES: F.G. = Finished Grade

cc:


 Thomas LoBianco
 Laboratory Supervisor

PROCTOR TESTS



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	BC-2			139.9	8.2

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)

FIGURE 1.



Braun Intertec La Crosse, WI

Geotechnical Testing Services



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	BC-5	C	GRADE I CRUSHED STONE	135.0	8.6

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)


FIGURE 1



Braun Intertec La Crosse, WI

Geotechnical Testing Services

DRY UNIT WEIGHT, pcf



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	BC-6	C	GRADE I CRUSHED STONE	137.0	8.0

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	BC-7	C	GRADE I CRUSHED STONE	136.7	8.3

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)


FIGURE 1



Braun Intertec La Crosse, WI

Geotechnical Testing Services

DRY UNIT WEIGHT, pcf



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	CL-1	A	ML SILT, brown	93.5	25.4

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)


FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services



DRY UNIT WEIGHT, pcf



LEGEND: Pt. Method Classification
● CL-2 A ML SILT, brown

Maximum Dry Unit Weight, pcf 94.8
Optimum Water Content % 25.4

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	CL-3	A	ML SILT, brown	95.1	25.7

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	SL-7	a	SP POORLY GRADED SAND with GRAVEL, red-brown	133.5	8.4

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	SL-8	a	SP POORLY GRADED SAND with GRAVEL, brown	121.0	10.2

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)

FIGURE 1



Braun Intertec La Crosse, WI

Geotechnical Testing Services



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	SL-9	a	SP POORLY GRADED SAND, m-c grained, red-brown	124.4	11.2

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)

FIGURE 1



Braun Intertec La Crosse, WI

Geotechnical Testing Services



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	SL-10	a	SP POORLY GRADED SAND, m-c grained, red-brown	123.4	10.9

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)

FIGURE 1



Braun Intertec La Crosse, WI

Geotechnical Testing Services



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	SL-11	c	SP POORLY GRADED SAND with GRAVEL, m-c grained	117.0	4.6

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)


FIGURE 1



Braun Intertec La Crosse, WI

Geotechnical Testing Services

DRY UNIT WEIGHT, pcf



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	SL-13	c	SP POORLY GRADED SAND, medium grained	112.1	4.5

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	SL-15	A	SP POORLY GRADED SAND, f-m grained, brown	125.1	11.1

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)


FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services



DRY UNIT WEIGHT, pcf



LEGEND: Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	SL-18 A	SP POORLY GRADED SAND, f-m grained, brown	122.2	9.8

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	TC-1	A	CL LEAN CLAY, brown	100.7	23.1

BRAUN PROJECT NO: BNDX-93-037A

October 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)


FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services

BRAUN

DRY UNIT WEIGHT, pcf



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	TC-2	A	CL LEAN CLAY, brown	100.0	28.8

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)


FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services



DRY UNIT WEIGHT, pcf



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	TC-3	A	CL LEAN CLAY, brown	99.9	28.2

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)


FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services



DRY UNIT WEIGHT, pcf



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	TC-4	A	MH ELASTIC SILT, brown	99.5	28.4

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	TC-8	A	CH FAT CLAY, brown	98.1	25.5

BRAUN PROJECT NO: BNDX-93-037A

November 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 698)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	TC-7	A	CH FAT CLAY, brown	98.2	25.5

BRAUN PROJECT NO: BNDX-93-037A

October 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)


FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services



DRY UNIT WEIGHT, pcf



LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	TC-8	A	CH FAT CLAY, brown	99.0	25.0

BRAUN PROJECT NO: BNDX-93-037A

October 1993

Onalaska Municipal Landfill Site - Onalaska, WI


LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)

FIGURE 1

Braun Intertec La Crosse, WI

Geotechnical Testing Services





LEGEND:	Pt.	Method	Classification	Maximum Dry Unit Weight, pcf	Optimum Water Content %
●	TC-9	A	CL LEAN CLAY, brown	95.9	27.3

BRUN PROJECT NO: BNDX-93-037A

October 1993

Onalaska Municipal Landfill Site - Onalaska, WI

LABORATORY COMPACTION CHARACTERISTICS OF SOIL (ASTM D 1557)

FIGURE 1

Braun Intertec La Crosse, WI


Geotechnical Testing Services



GRADATIONS

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: BC-1


GRAVEL	58.0 %
SAND	38.0 %
SILT AND CLAY	4.0 %
CU	77.9
Cc	0.8

CLASSIFICATION:
 GRADE #1 CRUSHED STONE,

D60=10.82 D30=1.08 D10=0.14

GRAIN SIZE ACCUMULATION CURVE


GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY



<p>PROJECT: BNDX-93-037A Landfill Cap Remedial Action Onalaska Municipal Landfill Site Onalaska, WI</p> <p>SAMPLE NO.: BC-2</p>	<p>GRAVEL 93.0 %</p> <p>SAND %</p> <p>SILT AND CLAY %</p> <p>Cu</p> <p>Cc</p>	<p>CLASSIFICATION: GRADE #1 CRUSHED STONE,</p> <p>D60=13.03 D30=9.60 D10=5.22</p>
---	---	--

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: BC-3

GRAVEL	74.0 %
SAND	21.3 %
SILT AND CLAY	4.7 %
Cu	41.8
Cc	8.0

CLASSIFICATION:
 GRADE #1 CRUSHED STONE,
 D60=12.89 D30=5.65 D10=0.31

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: BC-4


GRAVEL	58.0 %
SAND	33.4 %
SILT AND CLAY	8.6 %
Cu	103.2
Cc	3.4

CLASSIFICATION:

D60=9.10 D30=1.65 D10=0.09

GRAIN SIZE ACCUMULATION CURVE


GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY



PROJECT: BNDX-93-037A Landfill Cap Remedial Action Onalaska Municipal Landfill Site Onalaska, WI SAMPLE NO.: BC-5	GRAVEL 46.7 % SAND 52.1 % SILT AND CLAY 1.2 % Cu 50.0 Cc 0.9	CLASSIFICATION: GRADE I CRUSHED STONE, D60=8.68 D30=1.17 D10=0.17
---	---	--

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: BC-6

GRAVEL	61.4 %
SAND	31.2 %
SILT AND CLAY	7.4 %
Cu	66.0
Cc	5.2

CLASSIFICATION:
 GRADE I CRUSHED STONE,
 D60=11.9% D30=3.36 D10=0.18

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: BC-7

GRAVEL	63.3 %
SAND	33.7 %
SILT AND CLAY	3.0 %
Cu	32.9
Cc	2.5

CLASSIFICATION:
 GRADE I CRUSHED STONE,
 D60=12.91 D30=3.55 D10=0.39

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: G-1

GRAVEL	0.0 %
SAND	94.9 %
SILT AND CLAY	5.1 %
Cu	2.2
Cc	1.3

CLASSIFICATION:
 SP-SM POORLY GRADED SAND
 with SILT, fine grained,
 D₆₀=0.23 D₃₀=0.17 D₁₀=0.10

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: G-2

GRAVEL	0.0 %
SAND	99.7 %
SILT AND CLAY	0.3 %
Cu	3.8
Cc	0.9

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine to medium
 grained, brown
 D60=0.68 D30=0.33 D10=0.18

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI


SAMPLE NO.: G-3

GRAVEL	100.0 %
SAND	%
SILT AND CLAY	%
Cu	
Cc	

CLASSIFICATION:
1/2" - 1/4" #7 STONE,

D60=10.05 D30=7.16 D10=5.45

GRAIN SIZE ACCUMULATION CURVE




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: G-4

GRAVEL	0.0 %
SAND	95.6 %
SILT AND CLAY	4.4 %
Cu	2.0
Cc	1.0

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine grained, brown

D60=0.30 D30=0.22 D10=0.15

GRAIN SIZE ACCUMULATION CURVE




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-1

GRAVEL	3.2 %
SAND	95.9 %
SILT AND CLAY	0.9 %
Cu	3.4
Cc	1.0

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine to medium
 grained, brown
 D60=0.72 D30=0.39 D10=0.21

GRAIN SIZE ACCUMULATION CURVE




<p>PROJECT: BNDX-93-037A Landfill Cap Remedial Action Onalaska Municipal Landfill Site Onalaska, WI</p> <p>SAMPLE NO.: SL-2</p>	<table style="width: 100%; border-collapse: collapse;"> <tr><td style="width: 50%;">GRAVEL</td><td style="width: 50%;">18.4 %</td></tr> <tr><td>SAND</td><td>81.0 %</td></tr> <tr><td>SILT AND CLAY</td><td>0.6 %</td></tr> <tr><td>Cu</td><td>4.6</td></tr> <tr><td>Cc</td><td>0.8</td></tr> </table>	GRAVEL	18.4 %	SAND	81.0 %	SILT AND CLAY	0.6 %	Cu	4.6	Cc	0.8
GRAVEL	18.4 %										
SAND	81.0 %										
SILT AND CLAY	0.6 %										
Cu	4.6										
Cc	0.8										

CLASSIFICATION:
SP POORLY GRADED SAND with
GRAVEL, medium to coarse
grained, red-brown

D60=2.16 D30=0.90 D10=0.47

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-3

GRAVEL	35.7 %
SAND	63.5 %
SILT AND CLAY	0.8 %
Cu	8.8
Cc	1.0

CLASSIFICATION:
 SP POORLY GRADED SAND with
 GRAVEL, coarse grained, red
 D60=4.14 D30=1.37 D10=0.47

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-5

GRAVEL 14.2 %
 SAND 84.9 %
 SILT AND CLAY 0.9 %
 Cu 3.6
 Cc 0.8

CLASSIFICATION:
 SP POORLY GRADED SAND with
 GRAVEL, medium to coarse
 graded,
 D60=1.58 D30=0.74 D10=0.44

GRAIN SIZE ACCUMULATION CURVE




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-6

GRAVEL	0.0 %
SAND	96.0 %
SILT AND CLAY	4.0 %
Cu	2.0
Cc	1.0

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine grained, brown
 D₆₀=0.30 D₃₀=0.22 D₁₀=0.16

GRAIN SIZE ACCUMULATION CURVE



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE NO.: SL-7


GRAVEL	18.2 %
SAND	80.7 %
SILT AND CLAY	1.1 %
Cu	3.6
Cc	0.7

CLASSIFICATION:
 SP POORLY GRADED SAND with
 GRAVEL, medium to coarse
 grained, red-brown

D60=1.56 D30=0.68 D10=0.43

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-8

GRAVEL 23.6 %
 SAND 75.2 %
 SILT AND CLAY 1.2 %
 Cu 4.3
 Cc 0.7

CLASSIFICATION:
 SP POORLY GRADED SAND with
 GRAVEL, medium to coarse
 grained, brown
 D60=1.87 D30=0.73 D10=0.43

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-11

GRAVEL	18.3 %
SAND	80.0 %
SILT AND CLAY	1.7 %
Cu	4.1
Cc	0.7

CLASSIFICATION:
 SP POORLY GRADED SAND with
 GRAVEL, medium to coarse
 grained,

D60=1.66 D30=0.69 D10=0.40

GRAIN SIZE ACCUMULATION CURVE




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-12

GRAVEL	14.0 %
SAND	84.8 %
SILT AND CLAY	1.2 %
Cu	2.5
Cc	0.9

CLASSIFICATION:
 SP POORLY GRADED SAND with
 GRAVEL, medium to coarse
 grained,
 D60=0.98 D30=0.57 D10=0.39

GRAIN SIZE ACCUMULATION CURVE




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-13

GRAVEL	11.2 %
SAND	87.3 %
SILT AND CLAY	1.5 %
Cu	2.8
Cc	1.0

CLASSIFICATION:
 SP POORLY GRADED SAND,
 medium grained,
 D60=0.94 D30=0.56 D10=0.34

GRAIN SIZE ACCUMULATION CURVE




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-14

GRAVEL	10.9 %
SAND	87.9 %
SILT AND CLAY	1.2 %
Cu	2.6
Cc	1.0

CLASSIFICATION:
 SP POORLY GRADED SAND,
 medium grained,

D60=0.88 D30=0.55 D10=0.34

GRAIN SIZE ACCUMULATION CURVE




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-16

GRAVEL	36.1 %
SAND	63.0 %
SILT AND CLAY	0.9 %
Cu	8.2
Cc	0.7

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine to medium
 grained, brown
 D60=4.11 D30=1.24 D10=0.50

GRAIN SIZE ACCUMULATION CURVE




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-17

GRAVEL	22.9 %
SAND	76.1 %
SILT AND CLAY	1.0 %
Cu	4.8
Cc	0.7

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine to medium
 grained, brown
 D60=2.20 D30=0.84 D10=0.45

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-18

GRAVEL	13.7 %
SAND	84.4 %
SILT AND CLAY	1.9 %
Cu	5.4
Cc	1.0

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine to medium
 grained, brown
 D60=1.35 D30=0.59 D10=0.25

GRAIN SIZE ACCUMULATION CURVE



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE NO.: SL-19


GRAVEL	19.9 %
SAND	78.0 %
SILT AND CLAY	2.1 %
Cu	4.6
Cc	0.8

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine to medium
 grained, brown

D₆₀=1.61 D₃₀=0.67 D₁₀=0.35

GRAIN SIZE ACCUMULATION CURVE

GRAVEL			SAND			FINES
COARSE	MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT & CLAY




PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-20

GRAVEL	21.0 %
SAND	77.0 %
SILT AND CLAY	2.0 %
Cu	9.1
Cc	1.2

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine to medium
 grained, brown
 D60=2.64 D30=0.95 D10=0.29

GRAIN SIZE ACCUMULATION CURVE



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI
SAMPLE NO.: SL-21


GRAVEL	29.2 %
SAND	67.8 %
SILT AND CLAY	3.0 %
Cu	7.3
Cc	0.8

CLASSIFICATION:
 SP POORLY GRADED SAND,
 fine to medium
 grained, brown
 D60=2.17 D30=0.70 D10=0.30

HYDROMETER ANALYSIS

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



PROJECT: BNOX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: CL-1


GRAVEL	0.0 %
SAND	0.3 %
SILT	17.0 %
CLAY	82.7 %

CLASSIFICATION:
 ML SILT, brown

D60=	Cu=
D30=	Cc=
D10=	

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: CL-2


GRAVEL	0.0 %
SAND	0.5 %
SILT	16.8 %
CLAY	82.7 %

CLASSIFICATION:
 ML SILT, brown

D60=	Cu=
D30=	Cc=
D10=	

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: CL-3


GRAVEL	0.0 %
SAND	0.6 %
SILT	4.8 %
CLAY	94.6 %

CLASSIFICATION:
 ML SILT, brown

D ₆₀ =	C _u =
D ₃₀ =	C _c =
D ₁₀ =	

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



PROJECT: BNOX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TC-1

GRAVEL	0.0 %
SAND	5.9 %
SILT	50.1 %
CLAY	44.0 %


CLASSIFICATION:
 CL LEAN CLAY, brown

D60=0.019
 D30=
 D10=

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



PROJECT: BNOX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TC-2

GRAVEL 0.4 %
 SAND 19.8 %
 SILT 50.1 %
 CLAY 29.7 %


CLASSIFICATION:
 CL LEAN CLAY, brown

D₆₀=0.031
 D₃₀=0.006
 D₁₀=

C_u=
 C_c=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TC-3


GRAVEL	0.0 %
SAND	2.2 %
SILT	52.3 %
CLAY	45.5 %

CLASSIFICATION:
 CL LEAN CLAY, brown

D60=0.011	Cu=
D30=	Cc=
D10=	

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TC-4

GRAVEL	0.0 %
SAND	0.2 %
SILT	59.0 %
CLAY	40.8 %


CLASSIFICATION:
 MH ELASTIC SILT, brown

D60=0.012
 D30=0.002
 D10=

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TC-5

GRAVEL 0.0 %
 SAND 0.9 %
 SILT 53.2 %
 CLAY 45.9 %


CLASSIFICATION:
 CL LEAN CLAY, brown

D60=0.014
 D30=
 D10=

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI


SAMPLE: TC-6

GRAVEL 0.0 %
SAND 0.4 %
SILT 59.1 %
CLAY 40.5 %

CLASSIFICATION:
 CH FAT CLAY, brown

D60=0.019
 D30=0.002
 D10= Cu= Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI


SAMPLE: TC-7

GRAVEL	0.0 %
SAND	3.8 %
SILT	42.4 %
CLAY	53.8 %

CLASSIFICATION:
 CH FAT CLAY, brown

D60=0.009	Cu=
D30=	Cc=
D10=	

GRAIN SIZE - HYDROMETER ANALYSIS CURVE



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TC-8

GRAVEL	0.0 %
SAND	4.3 %
SILT	38.2 %
CLAY	57.5 %


CLASSIFICATION:
 CH FAT CLAY, brown

D60=0.007
 D30=
 D10=

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL			SAND				FINES		
MEDIUM	FINE	COARSE	MEDIUM	FINE			SILT	CLAY	



PROJECT: BNOX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TC-9


GRAVEL 0.0 %
SAND 4.9 %
SILT 49.8 %
CLAY 45.3 %

CLASSIFICATION:
 CL LEAN CLAY, brown

D₆₀=0.014
 D₃₀=
 D₁₀=
 C_u=
 C_c=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNOX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-1

GRAVEL	0.0 %
SAND	74.2 %
SILT	24.4 %
CLAY	1.4 %


CLASSIFICATION:
 SM SILTY SAND, fine
 grained, black

D₆₀=0.164
 D₃₀=0.083
 D₁₀=0.020

C_u=
 C_c=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-2


GRAVEL 1.7 %
 SAND 48.5 %
 SILT 43.8 %
 CLAY 6.0 %

CLASSIFICATION:
 ML SILT, gray-brown

D60=0.152
 D30=0.021
 D10=0.008
 Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-3


GRAVEL	0.0 %
SAND	84.8 %
SILT	16.3 %
CLAY	0.9 %

CLASSIFICATION:
 SM SILTY SAND, fine
 grained, brown

D60=0.284	Cu=
D30=0.181	Cc=
D10=0.064	

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-4


GRAVEL 0.0 %
 SAND 23.1 %
 SILT 61.7 %
 CLAY 15.2 %

CLASSIFICATION:
 ML SILT with SAND, black

D60=0.053
 D30=0.010
 D10=0.003
 Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-5

GRAVEL	0.1 %
SAND	25.7 %
SILT	55.9 %
CLAY	18.3 %


CLASSIFICATION:
 ML SANDY SILT, brown

D60=0.056
 D30=0.012
 D10=

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-6


GRAVEL 0.0 %
 SAND 40.0 %
 SILT 45.8 %
 CLAY 14.2 %

CLASSIFICATION:
 ML SANDY SILT, brown

D60=0.075
 D30=0.025
 D10=0.003
 Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-7

GRAVEL	1.3 %
SAND	44.3 %
SILT	41.3 %
CLAY	13.1 %


CLASSIFICATION:
 ML SANDY SILT, brown

D₆₀=0.135
 D₃₀=0.021
 D₁₀=0.003

C_u=
 C_c=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNOX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-8

GRAVEL 0.0 %
 SAND 71.8 %
 SILT 23.9 %
 CLAY 4.3 %


CLASSIFICATION:
 SM SILTY SAND, brown

D60=0.209
 D30=0.086
 D10=0.012

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-9

GRAVEL 0.0 %
 SAND 70.7 %
 SILT 24.8 %
 CLAY 4.5 %


CLASSIFICATION:
 SM SILTY SAND, brown

D60=0.207
 D30=0.079
 D10=0.014

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-10

GRAVEL 0.0 %
 SAND 46.3 %
 SILT 40.0 %
 CLAY 13.7 %


CLASSIFICATION:
 ML SANDY SILT, brown

D60=0.136
 D30=0.023
 D10=0.002

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



PROJECT: BNOX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-11

GRAVEL 0.0 %
 SAND 67.8 %
 SILT 25.4 %
 CLAY 6.8 %


CLASSIFICATION:
 SM SILTY SAND, brown

D₆₀=0.210
 D₃₀=0.061
 D₁₀=0.008

C_u=
 C_c=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-12

GRAVEL	0.0 %
SAND	51.7 %
SILT	39.4 %
CLAY	8.9 %


CLASSIFICATION:
 SM SILTY SAND, brown

D60=0.173
 D30=0.041
 D10=0.007

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-13

GRAVEL 0.0 %
 SAND 41.2 %
 SILT 39.7 %
 CLAY 19.1 %


CLASSIFICATION:
 ML SANDY SILT, brown

D60=0.086
 D30=0.019
 D10=0.002

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-14

GRAVEL 0.0 %
 SAND 29.8 %
 SILT 49.7 %
 CLAY 20.5 %


CLASSIFICATION:
 ML SILT with SAND, brown

D60=0.055
 D30=0.012
 D10=

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE


GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



<p>PROJECT: BNDX-93-037A Landfill Cap Remedial Action Onalaska Municipal Landfill Site Onalaska, WI</p> <p>SAMPLE: TS-15</p>	<p>GRAVEL 0.0 %</p> <p>SAND 44.7 %</p> <p>SILT 45.4 %</p> <p>CLAY 9.9 %</p>	<p>CLASSIFICATION: ML SANDY SILT, brown</p> <p>D60=0.117 D30=0.030 D10=0.005</p> <p style="text-align: right;">Cu= Cc=</p>
--	---	---

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-18


GRAVEL 0.0 %
 SAND 46.2 %
 SILT 39.3 %
 CLAY 14.5 %

CLASSIFICATION:
 ML SANDY SILT, brown

D60=0.133
 D30=0.027
 D10=0.002
 Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-17

GRAVEL 0.0 %
 SAND 43.5 %
 SILT 41.0 %
 CLAY 15.5 %


CLASSIFICATION:
 ML SANDY SILT, brown

D60=0.107
 D30=0.020
 D10=0.002

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



PROJECT: BNDX-93-037A
 Landfill Cap Remedial Action
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: TS-18

GRAVEL	0.0 %
SAND	43.4 %
SILT	38.2 %
CLAY	18.4 %

CLASSIFICATION:
 ML SANDY SILT, brown

D60=0.113	Cu=
D30=0.012	Cc=
D10=	

THINWALL TESTS

BRAUNSM

INTERTEC

Braun Intertec Engineering, Inc.
 310 Service Court Northeast
 Rochester, Minnesota 55906-3446
 507-281-2515 Fax: 281-5303

Engineers and Scientists Serving
 the Built and Natural Environments

Project: BNDX-93-037A
ASTM D 5084, Method C

Date: 8/17/93

Boring: _____ Sample: TW-1 Depth: _____

Sample Description: CH, Fat clay, olive gray, wct

Initial
 Wt Specimen + Tare Wct: 45.87
 Wt. Specimen + Tare Dry: 39.31
 Wt. Tare: 20.80
 Moisture Content: 35.4%


Final
 Wt Specimen + Tare Wct: 719.90
 Wt. Specimen + Tare Dry: 562.11
 Wt. Tare: 124.51
 Moisture Content: 36.1%

Diameter: 2.84 in Area, A: 40.87 cm² Initial Wt. (gm): 581.42
 Initial Ht.: 7.7 cm Initial Dry Unit Wt.: 85.2 pcf Initial Saturation: 97.8%
 Final Ht., L: 7.7 cm Final Dry Unit Wt.: 85.2 pcf Final Saturation: 99.5%
 Sp. Gravity: 2.700

Burette Area, a (cm²): 0.73 Differential pressure: 2.0 psi = 140.7 cm H₂O
 Consolidation Pressure (psi): 5.0 Overburden: 720.0 psf
 Skempton's B coefficient: 1.0
 Operating Pressures (psi): Cell: 65.0 Head: 62.0 Tail: 60.0

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	42.00	16.30	166.38				
Final	29820	41.60	16.70		165.58	166.0	21.6	
Result								1.1E-08
Initial	0	41.60	16.70	165.58				
Final	58320	40.80	17.50		163.98	164.8	21.4	
Result								1.1E-08
Initial	0	43.10	15.20	168.58				
Final	45480	42.50	15.80		167.38	168.0	21.8	
Result								1.1E-08
Initial	0	42.50	15.80	167.38				
Final	38220	42.00	16.30		166.38	166.9	21.7	
Result								1.1E-08
Average Permeability								1.1E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


 Geotechnical Lab Manager

BRAUN™ INTERTEC

Braun Intertec Engineering, Inc.
310 Service Court Northeast
Rochester, Minnesota 55906-3446
507-281-2515 Fax: 281-5303

Engineers and Scientists Serving
the Built and Natural Environments

Project: BNDX-93-037A
ASTM D 5084, Method C

Date: 8/16/93

Boring: _____ Sample: TW-02 Depth: _____

Sample Description: CH, Fat clay, olive, wct


<p>Initial</p> <p>Wt Specimen + Tare Wet: <u>64.15</u></p> <p>Wt. Specimen + Tare Dry: <u>53.50</u></p> <p>Wt. Tare: <u>20.26</u></p> <p>Moisture Content: <u>32.0%</u></p>	<p>Final</p> <p>Wt Specimen + Tare Wet: <u>750.60</u></p> <p>Wt. Specimen + Tare Dry: <u>581.21</u></p> <p>Wt. Tare: <u>133.80</u></p> <p>Moisture Content: <u>37.9%</u></p>
---	--

Diameter: <u>2.84</u> in	Area, A: <u>40.87</u> cm ²	Initial Wt. (gm): <u>596.60</u>
Initial Ht.: <u>3.2</u> in	Initial Dry Unit Wt.: <u>86.0</u> pcf	Initial Saturation: <u>90.2%</u>
Final Ht., L: <u>3.3</u> in	Final Dry Unit Wt.: <u>83.4</u> pcf	Final Saturation: <u>100.1%</u>
Sp. Gravity: <u>2.700</u>		

Burette Area, a (cm ²): <u>0.73</u>	Differential pressure: <u>2.0</u> psi = <u>140.7</u> cm H ₂ O
Consolidation Pressure (psi): <u>5.0</u>	Overburden: <u>720.0</u> psf
Skempton's B coefficient: <u>1.0</u>	
Operating Pressures (psi): Cell: <u>70.0</u>	Head: <u>67.0</u> Tail: <u>65.0</u>

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	45.70	13.40	172.98				
Final	29880	45.30	13.90		172.08	172.5	52.9	
Result								1.3E-08
Initial	0	45.30	13.90	172.08				
Final	58380	44.40	14.80		170.28	171.2	52.5	
Result								1.3E-08
Initial	0	47.00	12.00	175.68				
Final	45540	46.30	12.80		174.18	174.9	53.7	
Result								1.4E-08
Initial	0	46.30	12.80	174.18				
Final	38100	45.70	13.40		172.98	173.6	53.2	
Result								1.3E-08
Average Permcability								1.3E-08
Assigned Permcability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments*

Project: BNDX-93-037A

Date: 8/31/93

Boring: n/a

Sample: TW-03

Depth: n/a

Sample Description: CH, Fat clay, olive gray, moist

Initial
 Wt Specimen + Tare Wet: 71.75
 Wt. Specimen + Tare Dry: 60.33
 Wt. Tare: 22.19
 Moisture Content: 29.9%

Final
 Wt Specimen + Tare Wet: 287.55
 Wt. Specimen + Tare Dry: 222.50
 Wt. Tare: 35.15
 Moisture Content: 34.7%

Diameter: 2.82 in
 Initial Ht.: 2.3 in
 Final Ht., L: 2.4 in
 Sp. Gravity: 2.680

Area, A: 40.30 cm²
 Initial Dry Unit Wt.: 88.1 pcf
 Final Dry Unit Wt.: 85.8 pcf


Initial Wt. (gm): 429.66
 Initial Saturation: 89.3%
 Final Saturation: 98.1%

Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Skempton's B coefficient: 1.0
 Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
 Overburden: 720.0 psf
 Head: 66.0 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	54.40	4.50	120.24				
Final	26340	52.50	6.40		116.44	118.3	19.8	
Result								6.6E-08
Initial	0	52.50	6.40	116.44				
Final	59400	48.30	10.60		108.04	112.2	18.8	
Result								6.8E-08
Initial	0	48.30	10.60	108.04				
Final	120120	41.10	17.90		93.54	100.8	16.9	
Result								6.5E-08
Initial	0	41.10	17.90	93.54				
Final	53340	38.10	20.80		87.64	90.6	15.2	
Result								6.6E-08
Average Permeability								6.6E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


 Geotechnical Lab Manager

BRAUNSM INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments*

Project: BNDX-93-037A

Date: 8/26/93

Boring: _____

Sample: TW-04

Depth: _____

Sample Description: CL, Lean clay, olive brown, moist

Initial
Wt Specimen + Tare Wet: 74.07
Wt. Specimen + Tare Dry: 61.96
Wt. Tare: 21.42
Moisture Content: 29.9%

Final
Wt Specimen + Tare Wet: 556.84
Wt. Specimen + Tare Dry: 457.45
Wt. Tare: 127.27
Moisture Content: 30.1%

Diameter: 2.82 in
Initial Ht.: 2.2 in
Final Ht., L: 2.2 in
Sp. Gravity: 2.680

Area, A: 40.30 cm²
Initial Dry Unit Wt.: 91.1 pcf
Final Dry Unit Wt.: 91.1 pcf

Initial Wt. (gm): 434.68
Initial Saturation: 95.9%
Final Saturation: 96.6%

Burette Area, a (cm²): 0.73
Consolidation Pressure (psi): 5.0
Skempton's B coefficient: 1.0
Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
Overburden: 720.0 psf

Head: 66.0 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	22.70	33.20	59.84				
Final	57660	18.60	37.10		51.84	55.8	9.8	
Result								1.3E-07
Initial	0	41.90	14.30	97.94				
Final	83820	32.20	23.70		78.84	88.4	15.5	
Result								1.3E-07
Initial	0	32.20	23.70	78.84				
Final	79560	25.00	30.90		64.44	71.6	12.6	
Result								1.3E-07
Initial	0	25.00	30.90	64.44				
Final	28920	22.70	33.20		59.84	62.1	10.9	
Result								1.3E-07
Average Permeability								1.3E-07
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments'

Project: BNDX-93-037A

Date: 8/24/93

Boring: _____

Sample: TW-06

Depth: _____

Sample Description: CH, Fat clay, olive brown, wet

Initial
 Wt Specimen + Tare Wet: 61.51
 Wt. Specimen + Tare Dry: 51.70
 Wt. Tare: 20.01
 Moisture Content: 31.0%

Final
 Wt Specimen + Tare Wet: 550.41
 Wt. Specimen + Tare Dry: 441.60
 Wt. Tare: 130.15
 Moisture Content: 34.9%

Diameter: 2.83 in
 Initial Ht.: 2.2 in
 Final Ht., L: 2.2 in
 Sp. Gravity: 2.700

Area, A: 40.58 cm²
 Initial Dry Unit Wt.: 88.6 pcf
 Final Dry Unit Wt.: 86.5 pcf

Initial Wt. (gm): 411.70
 Initial Saturation: 92.6%
 Final Saturation: 99.6%

Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Skempton's B coefficient: 1.0
 Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
 Overburden: 720.0 psf

Head: 66.0 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	53.70	5.40	118.64				
Final	67200	49.80	9.40		110.74	114.7	20.5	
Result								5.2E-08
Initial	0	49.80	9.40	110.74				
Final	83820	45.30	13.80		101.84	106.3	19.0	
Result								5.0E-08
Initial	0	45.30	13.80	101.84				
Final	79560	41.40	17.60		94.14	98.0	17.5	
Result								5.0E-08
Initial	0	41.40	17.60	94.14				
Final	31500	39.90	19.00		91.24	92.7	16.6	
Result								5.0E-08
Average Permeability								5.0E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


 Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments*

Project: BNDX-93-037A

Date: 9/01/93

Boring: n/a

Sample: TW-07

Depth: n/a

Sample Description: CH, Fat clay, olive brown, moist

Initial
 Wt Specimen + Tare Wet: 56.60
 Wt. Specimen + Tare Dry: 47.66
 Wt. Tare: 20.08
 Moisture Content: 32.4%

Final
 Wt Specimen + Tare Wet: 901.20
 Wt. Specimen + Tare Dry: 710.90
 Wt. Tare: 130.09
 Moisture Content: 32.8%

Diameter: 2.84 in
 Initial Ht.: 3.9 in
 Final Ht., L: 3.9 in
 Sp. Gravity: 2.700

Area, A: 40.87 cm²
 Initial Dry Unit Wt.: 89.0 pcf
 Final Dry Unit Wt.: 89.0 pcf

Initial Wt. (gm): 760.00
 Initial Saturation: 97.9%
 Final Saturation: 99.0%

Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Skempton's B coefficient: 1.0
 Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
 Overburden: 720.0 psf
 Head: 66.0 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	43.20	15.20	98.34				
Final	57600	41.80	16.50		95.64	97.0	9.8	
Result								4.3E-08
Initial	0	41.80	16.50	95.64				
Final	88140	39.70	18.50		91.54	93.6	9.5	
Result								4.4E-08
Initial	0	46.20	12.10	104.44				
Final	79620	44.10	14.20		100.24	102.3	10.4	
Result								4.5E-08
Initial	0	43.90	14.50	99.74				
Final	28920	43.20	15.20		98.34	99.0	10.0	
Result								4.3E-08
Average Permeability								4.4E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


 Geotechnical Lab Manager

BRAUNSM INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments

Project: BNDX-93-037A

Date: 9/10/93

Boring: _____

Sample: TW-09

Depth: _____

Sample Description: CH, Fat clay

Initial
Wt Specimen + Tare Wet: 76.38
Wt. Specimen + Tare Dry: 64.00
Wt. Tare: 21.91
Moisture Content: 29.4%

Final
Wt Specimen + Tare Wet: 665.70
Wt. Specimen + Tare Dry: 538.50
Wt. Tare: 127.31
Moisture Content: 30.9%

Diameter: 2.83 in
Initial Ht.: 2.7 in
Final Ht., L: 2.7 in
Sp. Gravity: 2.650

Area, A: 40.58 cm²
Initial Dry Unit Wt.: 91.3 pcf
Final Dry Unit Wt.: 91.3 pcf

Initial Wt. (gm): 532.33
Initial Saturation: 96.0%
Final Saturation: 101.0%

Burette Area, a (cm²): 0.73
Consolidation Pressure (psi): 5.0
Skempton's B coefficient: 1.0
Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
Overburden: 720.0 psf

Head: 66.0 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	53.20	5.20	118.34				
Final	51660	52.70	5.80		117.24	117.8	17.0	
Result								1.1E-08
Initial	0	52.70	5.80	117.24				
Final	62760	52.00	6.40		115.94	116.6	16.8	
Result								1.1E-08
Initial	0	52.00	6.40	115.94				
Final	33960	51.70	6.80		115.24	115.6	16.7	
Result								1.1E-08
Initial	0	51.70	6.80	115.24				
Final	59340	51.00	7.40		113.94	114.6	16.5	
Result								1.2E-08
Average Permeability								1.1E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

BRAUNSM INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments

Project: BNDX-93-037A

Date: 9/12/93

Boring: _____

Sample: TW-11

Depth: _____

Sample Description: CH, Fat clay

Initial
Wt Specimen + Tare Wet: 78.56
Wt. Specimen + Tare Dry: 66.34
Wt. Tare: 21.99
Moisture Content: 27.6%

Final
Wt Specimen + Tare Wet: 287.55
Wt. Specimen + Tare Dry: 224.10
Wt. Tare: 35.50
Moisture Content: 33.6%

Diameter: 2.82 in
Initial Ht.: 2.3 in
Final Ht., L: 2.4 in
Sp. Gravity: 2.650

Area, A: 40.30 cm²
Initial Dry Unit Wt.: 91.2 pcf
Final Dry Unit Wt.: 87.4 pcf

Initial Wt. (gm): 432.97
Initial Saturation: 89.8%
Final Saturation: 99.9%

Burette Area, a (cm²): 0.73
Consolidation Pressure (psi): 5.0
Skempton's B coefficient: 1.0
Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
Overburden: 720.0 psf

Head: 66.0 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	29.50	27.40	72.44				
Final	13020	28.60	28.20		70.74	71.6	11.9	
Result								9.9E-08
Initial	0	28.60	28.20	70.74				
Final	52200	25.30	31.40		64.24	67.5	11.2	
Result								1.0E-07
Initial	0	25.30	31.40	64.24				
Final	27000	23.80	33.00		61.14	62.7	10.4	
Result								1.0E-07
Initial	0	23.80	33.00	61.14				
Final	55140	20.90	36.00		55.24	58.2	9.7	
Result								1.0E-07
Average Permeability								1.0E-07
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

BRAUNSM INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments'

Project: BNDX-93-037A

Date: 9/12/93

Boring: _____

Sample: TW-13

Depth: _____

Sample Description: CH, Fat clay

Initial
Wt Specimen + Tare Wet: 74.02
Wt. Specimen + Tare Dry: 61.90
Wt. Tare: 21.31
Moisture Content: 29.9%

Final
Wt Specimen + Tare Wet: 672.00
Wt. Specimen + Tare Dry: 535.49
Wt. Tare: 90.04
Moisture Content: 30.6%

Diameter: 2.82 in
Initial Ht.: 2.9 in
Final Ht., L: 2.9 in
Sp. Gravity: 2.700

Area, A: 40.30 cm²
Initial Dry Unit Wt.: 92.9 pcf
Final Dry Unit Wt.: 92.0 pcf

Initial Wt. (gm): 569.89
Initial Saturation: 99.2%
Final Saturation: 99.5%


Burette Area, a (cm²): 0.73
Consolidation Pressure (psi): 5.0
Skempton's B coefficient: 1.0
Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.5 psi = 105.5 cm H₂O
Overburden: 720.0 psf

Head: 66.5 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	34.80	20.20	120.11				
Final	15300	34.20	20.80		118.91	119.5	16.2	
Result								4.4E-08
Initial	0	34.20	20.80	118.91				
Final	85740	30.70	23.90		112.31	115.6	15.6	
Result								4.5E-08
Initial	0	30.70	23.90	112.31				
Final	111660	26.60	27.60		104.51	108.4	14.7	
Result								4.3E-08
Initial	0	26.60	27.60	104.51				
Final	43740	25.10	29.10		101.51	103.0	13.9	
Result								4.5E-08
Average Permeability								4.4E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments*

Project: BNDX-93-037A

Date: 9/22/93

Boring: _____

Sample #: TW-14

Depth: _____

Description: CH, Fat clay

Initial
 Wt Specimen + Tare Wet 71.34
 Wt. Specimen + Tare Dry 59.65
 Wt. Tare 20.25
 Moisture Content 29.7%

Final
 Wt Specimen + Tare Wet 636.30
 Wt. Specimen + Tare Dry 515.69
 Wt. Tare 114.65
 Moisture Content 30.1%

Diameter 2.83 in
 Initial Ht. 6.6 cm
 Final Ht. L = 6.6 cm
 Sp. Gravity 2.700

Area A = 40.58 cm²
 Initial Dry Unit Wt. 92.0 pcf
 Final Dry Unit Wt. 92.0 pcf

Initial Wt. (gms) 514.37
 Initial Saturation 96.5%
 Final Saturation 97.8%

Burette Area a = 1 cm²
 Consolidation Pressure (psi) 5.0

1.0000
5.0

Differential pressure 1.5 psi = 105.5 cm
 Overburden 720.0 psf

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	5.70	19.90	119.71				
Final	15300	6.00	19.70		119.21	119.5	18.0	
Result								2.2E-08
Initial	0	6.00	19.70	119.21				
Final	85740	7.20	18.50		116.81	118.0	17.8	
Result								1.9E-08
Initial	0	7.20	18.50	116.81				
Final	111600	8.80	17.00		113.71	115.3	17.4	
Result								2.0E-08
Initial	0	8.80	17.00	113.71				
Final	43800	9.50	16.40		112.41	113.1	17.1	
Result								2.1E-08
Average Permeability								2.1E-08
Assigned Permeability								

Skempton's B coefficient = 1.0

Operating Pressures (psi): Cell 70.0

Head 66.5

Tail 65.0

Remarks: _____


 Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation -
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments'

Project: BNDX-93-037A

Date: 9/22/93

Boring: _____

Sample: TW-15

Depth: _____

Sample Description: CH, Fat clay

Initial
 Wt Specimen + Tare Wet: 64.70
 Wt. Specimen + Tare Dry: 54.99
 Wt. Tare: 21.95
 Moisture Content: 29.4%

Final
 Wt Specimen + Tare Wet: 585.07
 Wt. Specimen + Tare Dry: 471.60
 Wt. Tare: 133.93
 Moisture Content: 33.6%

Diameter: 2.83 in
 Initial Ht.: 2.3 in
 Final Ht., L: 2.3 in
 Sp. Gravity: 2.700

Area, A: 40.58 cm²
 Initial Dry Unit Wt.: 89.2 pcf
 Final Dry Unit Wt.: 88.1 pcf

Initial Wt. (gm): 438.42
 Initial Saturation: 89.3%
 Final Saturation: 99.4%

Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Skempton's B coefficient: 1.0
 Operating Pressures (psi): Cell: 70.0

Differential pressure: 0.5 psi = 35.2 cm H₂O
 Overburden: 720.0 psf
 Head: 65.5 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	31.30	25.60	40.87				
Final	15720	30.70	26.20		39.67	40.3	6.8	
Result								1.0E-07
Initial	0	30.70	26.20	39.67				
Final	55800	28.80	28.20		35.77	37.7	6.4	
Result								9.9E-08
Initial	0	28.80	28.20	35.77				
Final	26580	27.90	29.10		33.97	34.9	5.9	
Result								1.0E-07
Initial	0	27.90	29.10	33.97				
Final	233340	21.90	35.10		21.97	28.0	4.7	
Result								9.9E-08
Average Permeability								1.0E-07
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


 Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments

Project: BNDX-93-037A

Date: 9/22/93

Boring: _____

Sample: TW-17

Depth: _____

Sample Description: CH, Fat clay

Initial
 Wt Specimen + Tare Wet: 73.53
 Wt. Specimen + Tare Dry: 59.77
 Wt. Tare: 20.09
 Moisture Content: 34.7%

Final
 Wt Specimen + Tare Wet: 606.30
 Wt. Specimen + Tare Dry: 473.25
 Wt. Tare: 133.93
 Moisture Content: 39.2%

Diameter: 2.82 in
 Initial Ht.: 2.5 in
 Final Ht., L: 2.5 in
 Sp. Gravity: 2.680

Area, A: 40.30 cm²
 Initial Dry Unit Wt.: 83.5 pcf
 Final Dry Unit Wt.: 81.5 pcf

Initial Wt. (gm): 455.45
 Initial Saturation: 92.7%
 Final Saturation: 100.0%

Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Skempton's B coefficient: 1.0
 Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.5 psi = 105.5 cm H₂O
 Overburden: 720.0 psf

Head: 66.5 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	14.10	42.60	77.01				
Final	29040	13.40	43.30		75.61	76.3	11.9	
Result								3.7E-08
Initial	0	13.40	43.30	75.61				
Final	59880	11.90	44.70		72.71	74.2	11.5	
Result								3.8E-08
Initial	0	11.90	44.70	72.71				
Final	27480	11.30	45.30		71.51	72.1	11.2	
Result								3.5E-08
Initial	0	11.30	45.30	71.51				
Final	57240	9.90	46.50		68.91	70.2	10.9	
Result								3.8E-08
Average Permeability								3.7E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


 Geotechnical Lab Manager

BRAUNSM INTERTEC

Braun Intertec Corporation -
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments

Project: BNDX-93-037A

Date: 9/27/93

Boring: _____

Sample: TW-18

Depth: _____

Sample Description: CH, Fat clay

Initial
Wt Specimen + Tare Wet: 83.30
Wt. Specimen + Tare Dry: 69.11
Wt. Tare: 20.60
Moisture Content: 29.3%

Final
Wt Specimen + Tare Wet: 494.30
Wt. Specimen + Tare Dry: 398.15
Wt. Tare: 130.20
Moisture Content: 35.9%

Diameter: 2.84 in
Initial Ht.: 1.9 in
Final Ht., L: 1.9 in
Sp. Gravity: 2.700

Area, A: 40.87 cm²
Initial Dry Unit Wt.: 89.9 pcf
Final Dry Unit Wt.: 85.7 pcf

Initial Wt. (gm): 357.27
Initial Saturation: 90.3%
Final Saturation: 100.3%

Burette Area, a (cm²): 0.73
Consolidation Pressure (psi): 5.0
Skempton's B coefficient: 1.0
Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
Overburden: 720.0 psf
Head: 66.0 Tail: 65.0


	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	40.50	16.00	94.84				
Final	28920	40.10	16.40		94.04	94.4	19.2	
Result								1.3E-08
Initial	0	40.10	16.40	94.04				
Final	60000	39.20	17.10		92.44	93.2	18.9	
Result								1.3E-08
Initial	0	39.20	17.10	92.44				
Final	27420	38.80	17.50		91.64	92.0	18.7	
Result								1.4E-08
Initial	0	38.80	17.50	91.64				
Final	57300	38.00	18.20		90.14	90.9	18.4	
Result								1.3E-08
Average Permeability								1.3E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-01


GRAVEL 0.0 %
SAND 1.5 %
SILT 29.9 %
CLAY 68.6 %

CLASSIFICATION:
CH, Fat clay, olive

D60=0.002
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNOX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-02

GRAVEL 0.0 %
SAND 1.3 %
SILT 37.7 %
CLAY 61.0 %

CLASSIFICATION:
CH, Fat clay, olive
D60=0.005
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-03


GRAVEL 1.2 %
SAND 6.5 %
SILT 36.8 %
CLAY 55.5 %

CLASSIFICATION:
CH, Fat clay, olive brown

D60=0.007
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-04


GRAVEL 0.0 %
SAND 5.1 %
SILT 48.4 %
CLAY 46.5 %

CLASSIFICATION:
CL, Lean clay, olive brown

D60=0.014
D30=0.002
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT		CLAY



BRAUN
ENGINEERING TESTING

PROJECT: BNDX-93-037A
Geotechnical Testing Services
Onalaska Municipal Landfill Site
Onalaska, WI

SAMPLE: TW-5


GRAVEL	0.0 %
SAND	1.3 %
SILT	31.4 %
CLAY	67.3 %

CLASSIFICATION:
CH FAT CLAY, brown

D60=0.003	Cu=
D30=	Cc=
D10=	

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNOX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-06

GRAVEL 0.0 %
SAND 3.6 %
SILT 31.5 %
CLAY 64.9 %

CLASSIFICATION:
CH, Fat clay, olive brown
D60=0.004
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-07


GRAVEL 0.0 %
SAND 2.6 %
SILT 41.1 %
CLAY 56.3 %

CLASSIFICATION:
CH, Fat clay, olive brown

D60=0.007
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-08

GRAVEL 0.0 %
SAND 1.5 %
SILT 21.0 %
CLAY 77.5 %

CLASSIFICATION:
CH, Fat clay, olive brown
D60=0.002
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-09

GRAVEL 0.0 %
SAND 1.5 %
SILT 46.4 %
CLAY 52.1 %

CLASSIFICATION:
CH, Fat clay, olive brown
D60=0.009
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-10

GRAVEL 0.0 %
SAND 1.1 %
SILT 28.6 %
CLAY 70.3 %


CLASSIFICATION:
CH, Fat clay, olive brown

D60=0.003
D30=
D10=

Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-11

GRAVEL 0.0 %
SAND 1.7 %
SILT 53.2 %
CLAY 45.1 %

CLASSIFICATION:
CH, Fat clay, olive brown
D60=0.013
D30=0.001
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-12

GRAVEL 0.0 %
SAND 1.2 %
SILT 32.8 %
CLAY 66.0 %

CLASSIFICATION:
CH, Fat clay, olive brown
D60=0.003
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-13


GRAVEL 0.0 %
SAND 2.0 %
SILT 41.7 %
CLAY 56.3 %

CLASSIFICATION:
CH, Fat clay, olive brown

D₆₀=0.007
D₃₀=
D₁₀=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-14

GRAVEL 0.0 %
SAND 2.4 %
SILT 50.9 %
CLAY 46.7 %

CLASSIFICATION:
CH, Fat clay, olive brown
D60=0.013
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-15

GRAVEL 0.0 %
SAND 1.2 %
SILT 48.7 %
CLAY 50.1 %

CLASSIFICATION:
CH, Fat clay, olive brown
D60=0.011
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
 Onalaska Landfill
 Wisconsin, Onalaska
 BORING: TW-16

GRAVEL 0.0 %
 SAND 1.1 %
 SILT 49.3 %
 CLAY 49.6 %


CLASSIFICATION:
 CH, Fat clay, olive brown

D60=0.012
 D30=
 D10=

Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-17

GRAVEL 0.0 %
SAND 1.1 %
SILT 37.5 %
CLAY 61.4 %

CLASSIFICATION:
CH, Fat clay, olive brown
D60=0.005
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY




BRAUN
INTERTEC

PROJECT: BNDX-93-037A
 Onalaska Landfill
 Wisconsin, Onalaska
 BORING: TW-18

GRAVEL 0.0 %
 SAND 1.6 %
 SILT 54.6 %
 CLAY 43.8 %

CLASSIFICATION:
 CH, Fat clay, olive brown

D₆₀=0.014
 D₃₀=
 D₁₀=
 C_u=
 C_c=




LEGEND:

- TW-01
- ◻ TW-02
- ▲ TW-03
- ★ TW-04
- ×
- ⊕ TW-07
- TW-08

Depth

LL	PI
66	45
62	42
60	40
43	27
58	39
52	35
60	42




LEGEND:

- TW-09
- ◻ TW-10
- ▲ TW-11
- ★ TW-12
- × TW-13
- ⊕ TW-14
- TW-15
- △ TW-16
- ⊗ TW-17
- ⊕ TW-18

Depth

LL	PI
57	39
59	41
57	37
79	56
55	36
52	36
58	40
63	42
59	40
59	41



LEGEND:
● TW-5

LL	PL	PI
63	27	37



SUMMARY OF MATERIAL PROPERTIES
 Onalaska Landfill - Wisconsin, Onalaska
 PROJECT NO: BNDX-93-037A

POINT IDENTIFICATION	DEPTH	ASTM CLASSIFICATION	LL %	PI %	FINES %	WATER CONTENT %	DRY DENSITY pcf	SPECIFIC GRAVITY
TW-01	0.00	CH	66	45	99			
TW-02	0.00	CH	62	42	99			
TW-03	0.00	CH	60	40	92			
TW-04	0.00	CL	43	27	95			
TW-06	0.00	CH	58	39	96			
TW-07	0.00	CH	52	35	97			
TW-08	0.00	CH	60	42	99	38		

TOPSOIL FERTILITY

849835

SUBMITTED BY:

GROWER:

CASH SALE



WESTON INC
NB650 CTH Z
ONALASKA , WI 54650

LAB FARM NO.	
STATE COUNTY	ACCOUNT NO.
WI 32	1
CREWED	DATE PROCESSED
3/93	10/25/93


* This report meets requirements for WI ASCS Cost-Sharing.

IDENTIFICATION	
Field	CS
Acres	
Soil Name (or subsoil group)	GROUP E
Plow Depth	6.5

LABORATORY ANALYSIS														LAB USE	
Sample No.	Text Code	Est. CEC	Soil pH	O.M. %	P ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	ZN ppm	SO ₄ S ppm	S Avail. Index	Sample Density g/cm ³	Buffer Code
1	1		7.0	0.1	24	29								1.47	N.R.

* Graph represents the most demanding crop in Option 1 for P and K:

CRP, GRASS



OPTION 1:				RECOMMENDATIONS									
Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CRP, GRASS		H	L	30		10				30		10
	CRP, GRASS		H	L	30		10				30		10
	CRP, GRASS		H	L	30		10				30		10

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

OPTION 2:				RECOMMENDATIONS									
Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	OPT	VL	120	55	50				120	55	50
2	OATS	75.00 bu/a	OPT	VL	60	30	105				60	30	105
3	ALFALFA	5.05 T/a	L	VL	30	75	270				30	75	270

Lime required for this rotation to reach pH 6.8 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application. Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

N.R. = Not required for calculation of lime requirement when the soil pH is 6.6 or higher.
 If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
 If corn is harvested for silage, apply an additional 30 lb P2O5/A and 90 lb K2O/A to the subsequent crop.
 Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
 Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.
 Starter fertilizer (e.g. 10+20+20 lb/A N+P2O5+K2O) is advisable for row crops on soils slow to warm in the Spring.
 Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
 The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.
 Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

870088

SUBMITTED BY:

GROWER:

CASH SALE



WESTON
M8650 CTH. Z
ONALASKA, WI 54650

STATE	COUNTY	ACCOUNT NO.
WI	32	1
RECEIVED	DATE PROCESSED	
30/93	11/ 1/93	

* This report meets requirements for WI ASCS Cost-Sharing.

Field	1
Acres	
Soil Name (or subsoil group)	GROUP E
Plow Depth	6.5

Sample No.	Text Code	Est. CEC	Soil pH	O.M. %	P ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	Zn ppm	SO ₄ -S ppm	S Avail. Index	Sample Density g/cm ³	Buffer Code
1	1		6.2	1.1	39	49								1.37	6.9

* Graph represents the most demanding crop in Option 1 for P and K.

CRP, GRASS

Phosphorus	Calcium	Boron	Manganese	Zinc	Sulfur Avail. Index

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CRP, GRASS		EH	L	30		10				30		10
2	CRP, GRASS		EH	L	30		10				30		10
3	CRP, GRASS		EH	L	30		10				30		10

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	H	L	120	25	45				120	25	45
2	OATS	75.00 bu/a	EH	L	60		100				60		100
3	ALFALFA	5.05 T/a	H	VL	30	30	270				30	30	270

Lime required for this rotation to reach pH 6.8 is 2.0 T/a of 60-69 lime or 1.0 T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.
Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.
Starter fertilizer (e.g. 10+20+20 lb/A N+P2O5+K2O) is advisable for row crops on soils slow to warm in the Spring.
Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.
If corn is harvested for silage, apply 90 lb K2O/A to the subsequent crop.
Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

870088

SUBMITTED BY:

GROWER:

STATE - COUNTY	ACCOUNT NO.
WI - 32	1
RECEIVED	DATE PROCESSED
10/93	11/1/93

CASH SALE



WESTON
 NB650 CTH Z
 DNALASKA , WI 54650


* This report meets requirements for WI ASCS Cost-Sharing.

Field	2
Acres	
Soil Name (or subsoil group)	GROUP E
Plow Depth	6.5

Sample No.	Text Code	Est. CEC	Soil pH	O.M. %	P ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	ZN ppm	SO ₄ -S ppm	S Avail. Index	Sample Density g/cm ³	Buffer Code
2	1		6.6	1.1	23	34								1.29	N.R.

* Graph represents the most demanding crop in Option 1 for P and K.

CRP, GRASS



Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CRP, GRASS		H	L	30		10				30		10
2	CRP, GRASS		H	L	30		10				30		10
3	CRP, GRASS		H	L	30		10				30		10

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	OPT	VL	120	55	50				120	55	50
2	OATS	75.00 bu/a	OPT	VL	60	30	105				60	30	105
3	ALFALFA	5.05 T/a	L	VL	30	75	270				30	75	270

Lime required for this rotation to reach pH 6.8 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.

Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

N.R. = Not required for calculation of lime requirement when the soil pH is 6.6 or higher.
 If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
 If corn is harvested for silage, apply an additional 30 lb P₂O₅/A and 90 lb K₂O/A to the subsequent crop.
 Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
 Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.
 Starter fertilizer (e.g. 10+20+20 lb/A N+P₂O₅+K₂O) is advisable for row crops on soils slow to warm in the Spring.
 Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
 The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.
 Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

870088

SUBMITTED BY:

GROWER:



WESTON
W8650 CTH Z
ONALASKA, WI 54650

STATE	COUNTY	ACCOUNT NO.
WI	32	1
RECEIVED	DATE PROCESSED	
30/93	1/ 1/93	

CASH SALE

* This report meets requirements for WI ASCS Cost-Sharing.

Field No.	3
Acres	
Soil Name (or subsoil group)	GROUP E
Plow Depth	6.5

Sample No.	Test Code	Est. CEC	Soil pH	O.M. %	P ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	Zn ppm	SO ₄ S ppm	S Avail. Index	Sample Density g/cm ³	Buffer Code
3	1		7.0	1.1	30	50								1.35	N.R.

* Graph represents the most demanding crop in Option 1 for P and K:

CRP, GRASS

Phosphorus	Calcium	Magnesium	Boron	Manganese	Zinc

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CRP, GRASS		EH	L	30		10				30		10
2	CRP, GRASS		EH	L	30		10				30		10
3	CRP, GRASS		EH	L	30		10				30		10

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	OPT	L	120	55	45				120	55	45
2	OATS	75.00 bu/a	OPT	L	60	30	100				60	30	100
3	ALFALFA	5.05 T/a	OPT	L	30	65	265				30	65	265

Lime required for this rotation to reach pH 6.8 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.

Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS

N.R. = Not required for calculation of lime requirement when the soil pH is 6.6 or higher.
 If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
 If corn is harvested for silage, apply an additional 30 lb P2O5/A and 90 lb K2O/A to the subsequent crop.
 Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
 Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.
 Starter fertilizer (e.g. 10+20+20 lb/A N+P2O5+K2O) is advisable for row crops on soils slow to warm in the Spring.
 Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
 The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.
 Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

CASH SALE



WESTON

WB650 CTH Z

DNALASKA


WI 54650

STATE	COUNTY	ACCOUNT NO.
WI	32	1
DATE RECEIVED	DATE PROCESSED	
10/30/93	11/ 1/93	

* This report meets requirements for WI ASCS Cost-Sharing.

Sample No.	Test Code	Est. CEC	Soil pH	O.M. %	P ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	ZN ppm	SO ₄ -S ppm	S Avail. Index	Sample Density g/cm ³	Buffer Code
4	1		6.8	1.0	19	35								1.26	N.R.

Field	4
Acres	
Soil Name (or subsoil group)	GROUP E
Plow Depth	6.5



* Graph represents the most demanding crop in Option 1 for P and K.

CRP, GRASS

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CRP, GRASS		H	L	30		10				30		10
2	CRP, GRASS		H	L	30		10				30		10
3	CRP, GRASS		H	L	30		10				30		10

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	L	VL	120	70	50				120	70	50
2	OATS	75.00 bu/a	L	VL	60	40	105				60	40	105
3	ALFALFA	5.05 T/a	L	VL	30	75	270				30	75	270

Lime required for this rotation to reach pH 6.8 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.

Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

N.R. = Not required for calculation of lime requirement when the soil pH is 6.6 or higher.

If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.

If corn is harvested for silage, apply an additional 30 lb P2O5/A and 90 lb K2O/A to the subsequent crop.

Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.

Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.

Starter fertilizer (e.g. 10+20+20 lb/A N+P2O5+K2O) is advisable for row crops on soils slow to warm in the Spring.

Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.

The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.

Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.


870088

SUBMITTED BY:

GROWER:

STATE	COUNTY	ACCOUNT NO.
WI	32	1
DATE RECEIVED	DATE PROCESSED	
10/93	11/1/93	

CASH SALE



WESTON
 W8650 CTH Z
 ONALASKA, WI 54650

This report meets requirements for WI ASCS Cost-Sharing.

Field No.	Sample No.	Test Code	Est. CEC	Soil pH	O.M. %	P ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	Zn ppm	SO ₄ ppm	S Avail. Index	Sample Density g/cm ³	Buffer Code
5	5	1		6.9	1.2	23	40								1.28	N.R.
Acres																
Soil Name (or subsoil group)	GROUP E															
Plow Depth	6.5															

* Graph represents the most demanding crop in Option 1 for P and K.

CRP, GRASS

Phosphorus	
Calcium	
Boron	
Zinc	

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CRP, GRASS		H	L	30		10				30		10
	CRP, GRASS		H	L	30		10				30		10
	CRP, GRASS		H	L	30		10				30		10

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	OPT	VL	120	55	50				120	55	50
2	OATS	75.00 bu/a	OPT	VL	60	30	105				60	30	105
3	ALFALFA	5.05 T/a	L	VL	30	75	270				30	75	270

Lime required for this rotation to reach pH 6.8 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application. Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

N.R. = Not required for calculation of lime requirement when the soil pH is 6.6 or higher.
 If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
 If corn is harvested for silage, apply an additional 30 lb P₂O₅/A and 90 lb K₂O/A to the subsequent crop.
 Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
 Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.
 Starter fertilizer (e.g. 10+20+20 lb/A N+P₂O₅+K₂O) is advisable for row crops on soils slow to warm in the Spring.
 Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
 The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.
 Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

870088

SUBMITTED BY

GROWER:

STATE	COUNTY	ACCOUNT NO.
WI	2	1
DATE	DATE PROCESSED	
11/11/93	11/1/93	

CASH SALE



WESTON
WB650 CTH Z
DUALASKA, WI 54650

* This report meets requirements for WI ASCS Cost-Sharing.

Field	Sample No.	Test Code	Soil pH	O.M. %	P ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	Zn ppm	SO ₄ ppm	S Avail Index	Sample Density g/cm ³	Buffer Code
6	6	1	6.2	0.9	29	71								1.36	7-0
Acres															
Soil Name (or subsoil group)	GROUP E														
Plow Depth	6.5														

* Graph represents the most demanding crop in Option 1 for P and K.

CRP, GRASS

Phosphorus	Calcium	Boron	Zinc

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅	K ₂ O	N	P ₂ O ₅	K ₂ O	N	P ₂ O ₅	K ₂ O
1	CRP, GRASS		EH	OPT	30						30		
2	CRP, GRASS		EH	OPT	30						30		
3	CRP, GRASS		EH	OPT	30						30		

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅	K ₂ O	N	P ₂ O ₅	K ₂ O	N	P ₂ O ₅	K ₂ O
1	CORN, FIELD	140.50 bu/a	OPT	OPT	120	55	35				120	55	35
2	OATS	75.00 bu/a	OPT	OPT	60	30	90				60	30	90
3	ALFALFA	5.05 T/a	OPT	L	30	65	265				30	65	265

Lime required for this rotation to reach pH 6.8 is 1.0 T/a of 60-69 lime or 1.0 T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.

Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
 If corn is harvested for silage, apply an additional 30 lb P205/A and 90 lb K20/A to the subsequent crop.
 Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
 Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.
 Starter fertilizer (e.g. 10+20+20 lb/A N+P205+K20) is advisable for row crops on soils slow to warm in the Spring.
 Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
 The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.
 Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

870088

SUBMITTED BY:

GROWER:

CASH SALE



WESTON
NB650 CTH Z
ONALASKA, WI 54650

STATE	COUNTY	ACCOUNT NO.
WI	32	1
VED	DATE PROCESSED	
93	11/ 1/93	

* This report meets requirements for WI ASCS Cost-Sharing.

Sample No.	Test Code	CEC	Soil pH	L.O.M. %	P ppm	K ₂ O ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	Zn ppm	SO ₄ ppm	S Avail. Index	Sample Density g/cm ³	Bulk Code
7	1		6.8	1.0	24	46								1.28	N.R.

Field 7

Acres

Soil Name (or subsoil group)
GROUP E

Plow Depth 6.5

Graph represents the most demanding crop in Option 1 for P and K:

CRP, GRASS



Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CRP, GRASS		H	L	30		10				30		10
	CRP, GRASS		H	L	30		10				30		10
	CRP, GRASS		H	L	30		10				30		10

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	OPT	L	120	55	45				120	55	45
2	OATS	75.00 bu/a	OPT	L	60	30	100				60	30	100
3	ALFALFA	5.05 T/a	L	VL	30	75	270				30	75	270

Lime required for this rotation to reach pH 6.8 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.

Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

N.R. = Not required for calculation of lime requirement when the soil pH is 6.6 or higher.

If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.

If corn is harvested for silage, apply an additional 30 lb P₂O₅/A and 90 lb K₂O/A to the subsequent crop.

Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.

Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.

Starter fertilizer (e.g. 10+20+20 lb/A N+P₂O₅+K₂O) is advisable for row crops on soils slow to warm in the Spring.

Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.

The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.

Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

870088

SUBMITTED BY:



GROWER:

WESTON
W8650 CTH Z
ONALASKA, WI 54650

CASH SALE

* This report meets requirements for WI ASCS Cost-Sharing.

STATE	COUNTY	ACCOUNT NO.
WI	32	1
DATE RECEIVED	DATE PROCESSED	
30/93	11/ 1/93	

Field No.	Sample No.	Test Code	CEC	Soil pH	OM %	OC ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	Zn ppm	SO ₄ S ppm	S Avail. Index	Sample Density g/cm	Buffer Code
8	8	1		6.0	0.8	33	58								1.36	7.0
Acres																
Soil Name (or subsoil group)	GROUP E															
Plow Depth	6.5															

Graph represents the most demanding crop in Option 1 for P and K:

CRP, GRASS

Phosphorus	Calcium	Boron	Zinc

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lb/a	K ₂ O	N	P ₂ O ₅ lb/a	K ₂ O	N	P ₂ O ₅ lb/a	K ₂ O
1	CRP, GRASS		EH	L	30		10				30		10
2	CRP, GRASS		EH	L	30		10				30		10
	CRP, GRASS		EH	L	30		10				30		10

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lb/a	K ₂ O	N	P ₂ O ₅ lb/a	K ₂ O	N	P ₂ O ₅ lb/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	H	L	120	25	45				120	25	45
2	OATS	75.00 bu/a	H	L	60	15	100				60	15	100
3	ALFALFA	5.05 T/a	OPT	L	30	65	265				30	65	265

Lime required for this rotation to reach pH 6.8 is 1.0 T/a of 60-69 lime or 1.0 T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.
Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
Because of the low Potassium buffering capacity of this soil, this field should be retested every two years.
Starter fertilizer (e.g. 10+20+20 lb/A N+P2O5+K2O) is advisable for row crops on soils slow to warm in the Spring.
Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
The Nitrogen recommendation should be applied in sidedressed or split application on sandy soils.
If corn is harvested for silage, apply 90-lb K2O/A to the subsequent crop.
Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

870088

SUBMITTED BY:

GROWER:

CASH SALE



WESTON
WB650 CTH Z
ONALASKA, WI 54650

STATE WI	COUNTY 32	ACCOUNT NO. 1
DATE RECEIVED 1/93	DATE PROCESSED 11/1/93	

* This report meets requirements for WI ASCS Cost-Sharing.

Field No.	9
Acres	
Soil Name (or subsoil group)	GROUP A
Flow Depth	6.5

Sample No.	Text Code	Est. CEC	Soil pH	O.M. %	P ppm	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	Zn ppm	SO ₄ S ppm	S Avail. Index	Sample Density g/cm ³	Buffer Code
9	2		8.0	1.0	12	66								1.27	N.R.

Graph represents the most demanding crop in Option 1 for P and K:

CRP, GRASS



Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lb/a	K ₂ O	N	P ₂ O ₅ lb/a	K ₂ O	N	P ₂ O ₅ lb/a	K ₂ O
1	CRP, GRASS		H	L	30		20				30		20
2	CRP, GRASS		H	L	30		20				30		20
3	CRP, GRASS		H	L	30		20				30		20

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lb/a	K ₂ O	N	P ₂ O ₅ lb/a	K ₂ O	N	P ₂ O ₅ lb/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	OPT	L	180	55	55				180	55	55
2	OATS	75.00 bu/a	OPT	L	60	30	110				60	30	110
3	ALFALFA	5.05 T/a	OPT	VL	30	65	280				30	65	280

Lime required for this rotation to reach pH 6.8 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.

Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

N.R. = Not required for calculation of lime requirement when the soil pH is 6.6 or higher.
 If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
 If corn is harvested for silage, apply an additional 30 lb P2O5/A and 90 lb K2O/A to the subsequent crop.
 Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
 Starter fertilizer (e.g. 10+20+20 lb/A N+P2O5+K2O) is advisable for row crops on soils slow to warm in the Spring.
 Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
 Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

870088

SUBMITTED BY:

GROWER:

STATE COUNTY	ACCOUNT NO.
WI 32	1
DATE RECEIVED	DATE PROCESSED
0/93	11/ 1/93

CASH SALE




WESTON
M8650 CTH Z
ONALASKA, WI 54650

* This report meets requirements for WI ASCS Cost-Sharing.

Field No.	10
Acres	
Soil Name (or subsoil group)	GROUP A
Plow Depth	6.5

Sample No.	Text Code	Est. CEC	Soil pH	O.M. %	P.P.M.	K ppm	Ca ppm	Mg ppm	B ppm	Mn ppm	Zn ppm	SO ₄ S ppm	S Avail. Index	Sample Density g/cm ³	Buffer Code
10	2		8.2	0.9	10	65								1.21	N.R.

Graph represents the most demanding crop in Option 1 for P and K.
CRP, GRASS



Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CRP, GRASS		DPT	L	30		20				30		20
2	CRP, GRASS		DPT	L	30		20				30		20
	CRP, GRASS		DPT	L	30		20				30		20

Lime required for this rotation to reach pH 5.6 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

Cropping Year	Crop to be Grown	Crop Yield Goal	Soil Test Interpretation		Nutrient Needs			Fertilizer Replacement Credit 1/			Nutrients to Apply		
			P	K	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O	N	P ₂ O ₅ lbs/a	K ₂ O
1	CORN, FIELD	140.50 bu/a	DPT	L	180	55	55				180	55	55
2	OATS	75.00 bu/a	L	L	60	40	110				60	40	110
3	ALFALFA	5.05 T/a	L	VL	30	75	280				30	75	280

Lime required for this rotation to reach pH 6.8 is NO T/a of 60-69 lime or NO T/a 80-89 lime.

1. These credits are determined from information provided relative to legume-sod plowdown and manure application.
Note: If spring nitrogen availability test has been run, subtract the nitrogen credit from crop nitrogen needs.

COMMENTS SECTION

N.R. = Not required for calculation of lime requirement when the soil pH is 6.6 or higher.
If the alfalfa stand will be maintained for more than three years, increase topdressed potash by 20 percent.
If corn is harvested for silage, apply an additional 30 lb P₂O₅/A and 90 lb K₂O/A to the subsequent crop.
Where barley or oats are underseeded with a legume forage, reduce Nitrogen by 50%.
Starter fertilizer (e.g. 10+20+20 lb/A N+P₂O₅+K₂O) is advisable for row crops on soils slow to warm in the Spring.
Apply 30 lbs N/A in seeding year for alfalfa, red clover and trefoil on sandy soils.
Soil name for this field was not specified. More specific recommendations are possible if the soil name is provided.

CLASSIFICATIONS TESTS

BRAUNSM

INTERTEC

Braun Intertec Corporation
520 Fisherman's Road
La Crosse, Wisconsin 54603-1215
608-781-7277 Fax: 781-7279

*Engineers and Scientists Serving
the Built and Natural Environments*

Aggregate Quality Testing

Date: November 1, 1993

Project No.: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
Landfill Cap Remedial Action
Onalaska Municipal Landfill Site
Onalaska, WI

Sampled By:	Braun Intertec/TLB	Source:	On Site
Date Sampled:	10/14/93	Classification:	Sandy Loam
Date Received:	10/14/93	Sample No.:	G-8

Mechanical Analysis

<u>Sieve</u>	<u>Results</u>	<u>Specifications</u>
1"		
3/4"		
5/8"		
1/2"		
3/8"		
#4		
#10		
#20		
#40		
#80		
#200	33	

Deleterious Substances and other Characteristics

1. CA Spall, %
2. FA Shale, %
3. Total Spall, %
4. Crushing, %
5. L.A. Abrasion Loss (ASTM C 131/C 535), %
6. Specific Gravity (ASTM C 127/C 128)
B.O.D.
B.S.S.D.
Absorption, %
7. Insoluble Residue
- No. 200, %
+ No. 200, %
Total Insoluble, %
8. Flat and Elongated Pieces (CRD C 119), %
9. Clay Lumps and Friable Pieces (ASTM C 142), %
10. Soundness Loss (ASTM C 88), %

Remarks: Results of this material for identification only.

cc:


Thomas LoBianco
Laboratory Supervisor

BRAUN™ INTERTEC

Braun Intertec Corporation
520 Fisherman's Road
La Crosse, Wisconsin 54603-1215
608-781-7277 Fax: 781-7279

Aggregate Quality Testing

Engineers and Scientists Serving
the Built and Natural Environments

Date: November 1, 1993

Project No.: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
Landfill Cap Remedial Action
Onalaska Municipal Landfill Site
Onalaska, WI

Sampled By: Braun Intertec/TLB
Date Sampled: 10/14/93
Date Received: 10/14/93

Source: On Site
Classification: Sandy Loam
Sample No.: G-9

Mechanical Analysis


<u>Sieve</u>	<u>Results</u>	<u>Specifications</u>
1"		
3/4"		
5/8"		
1/2"		
3/8"		
#4		
#10		
#20		
#40		
#80		
#200	34	

Deleterious Substances and other Characteristics

1. CA Spall, %
2. FA Shale, %
3. Total Spall, %
4. Crushing, %
5. L.A. Abrasion Loss (ASTM C 131/C 535), %
6. Specific Gravity (ASTM C 127/C 128)
B.O.D.
B.S.S.D.
Absorption, %
7. Insoluble Residue
- No. 200, %
+ No. 200, %
Total Insoluble, %
8. Flat and Elongated Pieces (CRD C 119), %
9. Clay Lumps and Friable Pieces (ASTM C 142), %
10. Soundness Loss (ASTM C 88), %

Remarks: Results of this material for identification only.

cc:


Thomas LoBianco
Laboratory Supervisor

BRAUNSM **INTERTEC**

Braun Intertec Corporation
520 Fisherman's Road
La Crosse, Wisconsin 54603-1215
608-781-7277 Fax: 781-7279

Aggregate Quality Testing

*Engineers and Scientists Serving
the Built and Natural Environments*

Date: November 1, 1993

Project No.: BNDX-93-037A

Client:
Mr. Matt Crain
Roy F. Weston, Inc.
Three Hawthorne Parkway - Suite 400
Vernon Hills, IL 60164

Project Description:
Landfill Cap Remedial Action
Onalaska Municipal Landfill Site
Onalaska, WI

Sampled By: Braun Intertec/TLB	Source: On Site
Date Sampled: 10/14/93	Classification: Sandy Loam
Date Received: 10/14/93	Sample No.: G-10

Mechanical Analysis

<u>Sieve</u>	<u>Results</u>	<u>Specifications</u>
1"		
3/4"		
5/8"		
1/2"		
3/8"		
#4		
#10		
#20		
#40		
#80		
#200	22	

Deleterious Substances and other Characteristics

1. CA Spall, %
2. FA Shale, %
3. Total Spall, %
4. Crushing, %
5. L.A. Abrasion Loss (ASTM C 131/C 535), %
6. Specific Gravity (ASTM C 127/C 128)
B.O.D.
B.S.S.D.
Absorption, %
7. Insoluble Residue
- No. 200, %
+ No. 200, %
Total Insoluble, %
8. Flat and Elongated Pieces (CRD C 119), %
9. Clay Lumps and Friable Pieces (ASTM C 142), %
10. Soundness Loss (ASTM C 88), %

Remarks: Results of this material for identification only.

cc:



Thomas LoBianco
Laboratory Supervisor

APPENDIX D
GEOTECHNICAL TESTING SERVICES
VERIFICATION REPORT-TWIN CITY TESTING



MOISTURE - DENSITY CURVE SAMPLE NO. 1

PROJECT: LANDFILL CAP WORK
 ONALASKA, WISCONSIN

DATE: September 14, 1993


REPORTED TO: CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 98.2 lb./cu. ft. OPTIMUM MOISTURE 26.4 %



Twin City Testing

By Hank Klopp



MOISTURE - DENSITY CURVE . . . SAMPLE NO. 2

PROJECT: LANDFILL CAP WORK
 ONALASKA, WISCONSIN

DATE: September 14, 1993


REPORTED TO: -CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 101.7 lb./cu. ft. OPTIMUM MOISTURE 22.4 %



Twin City Testing

By *Frank Klee*



MOISTURE - DENSITY CURVE SAMPLE NO. 3

PROJECT: LANDFILL CAP WORK
 ONALASKA, WISCONSIN

DATE: September 14, 1993


REPORTED TO: -CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 103.3 lb./cu. ft. OPTIMUM MOISTURE 21.8 %



Twin City Testing

By *Frank Klopp*



twin city testing

2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330

MOISTURE - DENSITY CURVE SAMPLE NO. 4

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993


REPORTED TO: -CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 103.2 lb./cu. ft. OPTIMUM MOISTURE 22.7 %



Twin City Testing

By Hank Klo

MOISTURE - DENSITY CURVE SAMPLE NO. 5

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993


REPORTED TO: -CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 100.2 lb./cu. ft. OPTIMUM MOISTURE 22.8 %



Twin City Testing

By Frank Klo



twin city testing

2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330

MOISTURE - DENSITY CURVE

SAMPLE NO. 6

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993


REPORTED TO: -CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Sand, medium to coarse grained, brown (SP)

MAXIMUM DENSITY: 121.0 lb./cu. ft. OPTIMUM MOISTURE 9.8 %



Twin City Testing

By *Hank [Signature]*



REPORT OF: MECHANICAL ANALYSIS

PROJECT:

LANDFILL CAP WORK
 ONALASKA, WISCONSIN

DATE: JULY 29, 1993

REPORTED TO:

CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

SCOPE OF WORK:

The scope of our work was limited to performing ~~mechanical~~ analysis of the submitted sample in accordance with ASTM C136.

SAMPLE NUMBER:

1

SAMPLE DESCRIPTION:

Sand, coarse grained, brown (SP)

SOURCE OF MATERIAL:

Sportsmen's Club Property

MECHANICAL ANALYSIS:

PROJECT SPECIFICATIONS:

Passing 1 1/2"	100	-
1"	95	-
3/4"	93	-
1/2"	87	-
3/8"	81	-
#4	64	100
#10	44	90-100
#40	9	20-70
#100	3.58	0-20
#200	2.72	0-2

REMARKS:

The above sample was submitted by CH2M Hill (Don Olson) and was submitted to our laboratory on July 28, 1993. The sample does not meet project gradation specifications.



TWIN CITY TESTING
 corporation

2710 COMMERCE STREET
 LA CROSSE, WI 54603
 PHONE 608/781-5330

PROJECT: LANDFILL CAP WORK
 ONALASKA, WISCONSIN **DATE:** September 14, 1993

REPORTED TO: CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

SCOPE OF WORK: The scope of our work was limited to performing a mechanical analysis, atterberg limits and moisture contents of the submitted samples in accordance with ASTM:C136, ASTM:D4318 and ASTM:D2216.

<u>SAMPLE NUMBER:</u>	1	2	3
<u>SAMPLE DESCRIPTION:</u>	Fat Clay, brown (CH)	Fat Clay, brown (CH)	Fat Clay, brown (CH)
<u>MOISTURE CONTENT:</u>	26.7%	26.2%	26.2%
<u>TYPE OF MATERIAL:</u>	On site material	On site material	On site material
<u>MOISTURE DENSITY DETERMINATION:</u>	See attached curve	See attached curve	See attached curve
<u>ATTERBERG LIMITS:</u>			
Liquid Limit	58	58	58
Plastic Limit	27	28	26
Plasticity Index	31	30	32
<u>MECHANICAL ANALYSIS:</u>			
Passing #4	100	100	100
#10	100	100	100
#40	99	99	99
#100	97	97	98
#200	96	96	97

REMARKS: The above samples were obtained by Twin City Testing Corporation and were submitted to our laboratory on August 27 and September 2, 1993.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS, AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing Corporation
 By Donald J. Olson



twin city testing
corporation

2710 COMMERCE STREET
LA CROSSE, WI 54603
PHONE 608/781-5330

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 5, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

SCOPE OF WORK: The scope of our work was limited to performing ~~atterberg~~ limits and ~~modified~~ proctors of the submitted samples in accordance with ASTM: D4318 and ASTM: D1557.

SAMPLE NUMBER: 4 5

SAMPLE DESCRIPTION: Fat Clay, brown (CH) Fat Clay, brown (CH)

SOURCE OF MATERIAL: On site material On site material

MOISTURE DENSITY DETERMINATION: See attached curve See attached curve

ATTERBERG LIMITS:

Liquid Limit	53	53
Plastic Limit	25	25
Plasticity Index	28	28

REMARKS:

The above samples were obtained by Twin City Testing Corporation and were submitted to our laboratory on September 23, 1993.

Twin City Testing Corporation

By

Hank Kles



MOISTURE - DENSITY CURVE

SAMPLE NO. 1

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: September 14, 1993

REPORTED TO: -CH2M Hill


LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM: ~~D1557~~-91, Method "A" *Proc*

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 98.2 lb./cu. ft.

OPTIMUM MOISTURE 26.4 %



Twin City Testing

By *Hank Klo*



MOISTURE - DENSITY CURVE

SAMPLE NO. 2

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: September 14, 1993


REPORTED TO: -CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM: D1557-91, Method "A" *Proc*

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 101.7 lb./cu. ft. OPTIMUM MOISTURE 22.4 %



Twin City Testing

By *Paul Klee*



MOISTURE - DENSITY CURVE

SAMPLE NO. 3

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: September 14, 1993

REPORTED TO: CH2M Hill


LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM: ~~D1557~~-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 103.3 lb./cu. ft.

OPTIMUM MOISTURE 21.8 %



Twin City Testing

By Frank Klopp



twin city testing

2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330

MOISTURE - DENSITY CURVE

SAMPLE NO. 4

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: -CH2M Hill


LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM: D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 103.2 lb./cu. ft.

OPTIMUM MOISTURE 22.7 %



Twin City Testing

By Hank Klo



TWIN CITY TESTING

2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330

MOISTURE - DENSITY CURVE

SAMPLE NO. 15

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: -CH2M Hill


LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM: D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 100.2 lb./cu. ft.

OPTIMUM MOISTURE 22.8 %



Twin City Testing

By Shank Ror



twin city testing
corporation

2710 COMMERCE STREET
LA CROSSE, WI 54603
PHONE 608/781-5330

REPORT OF: MECHANICAL ANALYSIS

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO:
CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

SCOPE OF WORK: The scope of our work was limited to performing a ~~mechanical analysis~~ and a ~~modified proctor~~ of the submitted sample in accordance with ASTM: C136 and ~~ASTM: D1557~~.

SAMPLE NUMBER: 6

SAMPLE DESCRIPTION: Sand, medium to coarse grained, brown (SP)

SOURCE OF MATERIAL: On site material - Sand drainage layer

MOISTURE DENSITY DETERMINATION: See attached curve

MECHANICAL ANALYSIS:

Passing #4	87
#10	70
#40	8.92
#100	1.62
#200	0.76

REMARKS:

The above sample was obtained by Twin City Testing Corporation and was submitted to our laboratory on September 23, 1993.

Twin City Testing Corporation

By Mark K. Olson



twin city testing

2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330

MOISTURE - DENSITY CURVE

SAMPLE NO. 66

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: -CH2M Hill


LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A" *2000*

TYPE OF MATERIAL: Sand, medium to coarse grained, brown (SP)

MAXIMUM DENSITY: 121.0 lb./cu. ft.

OPTIMUM MOISTURE 9.8 %



Twin City Testing

By *Hank Klo*



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: September 14, 1993

REPORTED TO: CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

<u>TEST NUMBER:</u>	1	2	3*
<u>DATE TAKEN:</u>	8-27-93	8-27-93	8-27-93
<u>UNIFIED SOIL CLASSIFICATION:</u> (Moisture Density Sample Number)	Fat Clay, brown (CH)-1	Fat Clay, brown (CH)-1	Fat Clay, brown (CH)-1

<u>LOCATION:</u>	9'E of CT4	20'N and 5'E of CT13	3'N and 10'E of CT6
------------------	---------------	-------------------------	------------------------

<u>ELEVATION OF TESTS:</u>	662'	At Grade	668.5'
----------------------------	------	----------	--------

<u>DEPTH BELOW EXISTING GRADE:</u>	At Grade	At Grade	At Grade
------------------------------------	----------	----------	----------

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)		
Dry Density	(pcf)	96	95
Moisture Content	(%)	21.9	23.5
Plus #4 Material	(%)	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A", (-#4 Basis)		
Maximum Dry Density	(pcf)	98.2	98.2
Optimum Moisture	(%)	26.4	26.4

COMPACTION TEST RESULTS:

Compaction	(%)	97	97
Specified Compaction	(%)	95	95

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Frank Kle



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK ONALASKA, WISCONSIN DATE: September 14, 1993

REPORTED TO: CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

TEST NUMBER: ~~4~~ 5 6 7

DATE TAKEN: 9-2-93 9-2-93 9-2-93 9-2-93

UNIFIED SOIL CLASSIFICATION: Fat Clay, Fat Clay, Fat Clay, Fat Clay,
 (Moisture Density Sample Number) brown brown brown brown
 (CH)-2 (CH)-2 (CH)-2 (CH)-2

LOCATION: 21'E of 24'E of 33'W of 18'W of
 CT8 CT4 CT12 CT11

ELEVATION OF TESTS: 667' 661' 663' 665'

DEPTH BELOW EXISTING GRADE: 1" 1" 1" 1"

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)			
Dry Density (pcf)	94	90	94	96
Moisture Content (%)	24.6	29.3	24.7	25.0
Plus #4 Material (%)	None	None	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A", (-#4 Basis)			
Maximum Dry Density (pcf)	101.7	101.7	101.7	101.7
Optimum Moisture (%)	22.4	22.4	22.4	22.4

COMPACTION TEST RESULTS:

Compaction (%)	92	89	92	94
Specified Compaction (%)	95	95	95	95

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction is below specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Frank Olson



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK **DATE:** September 14, 1993
 ONALASKA, WISCONSIN

REPORTED TO: CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

TEST NUMBER:	8	9
DATE TAKEN:	9-2-93	9-2-93
UNIFIED SOIL CLASSIFICATION: (Moisture Density Sample Number)	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2

LOCATION:	9'E of CT6	20'E of CT2
------------------	------------	-------------

ELEVATION OF TESTS:	668'	661.5'
----------------------------	------	--------

DEPTH BELOW EXISTING GRADE:	1"	1"
------------------------------------	----	----

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)	
Dry Density	(pcf) 91	92
Moisture Content	(%) 26.2	25.1
Plus #4 Material	(%) None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A", (-#4 Basis)	
Maximum Dry Density	(pcf) 101.7	101.7
Optimum Moisture	(%) 22.4	22.4

COMPACTION TEST RESULTS:

Compaction	(%) 90	91
Specified Compaction	(%) 95	95

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction is below specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Hank Klop



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

<u>TEST NUMBER:</u>	10	11	12
<u>DATE TAKEN:</u>	9-8-93	9-8-93	9-8-93
<u>UNIFIED SOIL CLASSIFICATION:</u> (Moisture Density Sample Number)	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2
<u>LOCATION:</u>	20'N of CT7	25'N and 50'E of CT7	50'E of CT7
<u>ELEVATION OF TESTS:</u>	669'	667'	667'
<u>DEPTH BELOW EXISTING GRADE:</u>	1"	1"	At surface

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)		
Dry Density	(pcf)	93	90
Moisture Content	(%)	26.0	28.7
Plus #4 Material	(%)	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)		
Maximum Dry Density	(pcf)	101.7	101.7
Optimum Moisture	(%)	22.4	22.4

COMPACTION TEST RESULTS:

Compaction	(%)	91	89	89
Specified Compaction	(%)	90	90	90

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at test area 10, but is below specifications at the other test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Donk Koe



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

TEST NUMBER:	13	14	15	16
DATE TAKEN:	9-10-93	9-10-93	9-10-93	9-10-93
UNIFIED SOIL CLASSIFICATION: (Moisture Density Sample Number)	Fat Clay, brown (CH)-4	Fat Clay, brown (CH)-4	Fat Clay, brown (CH)-4	Fat Clay, brown (CH)-4

LOCATION: 12'S of CT6 25'E of CT6 20'W of CT2 40'E of CT8

ELEVATION OF TESTS: 669.5' 669' 663' 667.5'

DEPTH BELOW EXISTING GRADE: 1" 1" 1" 1"

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)			
Dry Density (pcf)	88	88	94	94
Moisture Content (%)	31.5	31.5	26.0	23.1
Plus #4 Material (%)	None	None	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)			
Maximum Dry Density (pcf)	103.2	103.2	103.2	103.2
Optimum Moisture (%)	22.7	22.7	22.7	22.7

COMPACTION TEST RESULTS:

Compaction (%)	85	85	91	92
Specified Compaction (%)	90	90	90	90

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at test areas 15 and 16, but is below specifications at the other test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Don Kler



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

TEST NUMBER: ~~17~~ ~~18~~ 19

DATE TAKEN: 9-23-93 9-24-93 9-24-93

UNIFIED SOIL CLASSIFICATION: Fat Clay, Fat Clay, Fat Clay,
(Moisture Density Sample Number) brown brown brown
(CH)-5 (CH)-5 (CH)-5

LOCATION: 12'N of CT3 12'N of CT3 27'E of CT7

ELEVATION OF TESTS: 662' 662' 668.3'

DEPTH BELOW EXISTING GRADE: 1" 1" 1"

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)		
Dry Density	(pcf)	91	91
Moisture Content	(%)	29.6	28.2
Plus #4 Material	(%)	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)		
Maximum Dry Density	(pcf)	100.2	100.2
Optimum Moisture	(%)	22.8	22.8

COMPACTION TEST RESULTS:

Compaction	(%)	91	91	91
Specified Compaction	(%)	90	90	90

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Don Klop



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

<u>TEST NUMBER:</u>	20	21	22	23
<u>DATE TAKEN:</u>	9-28-93	9-28-93	9-28-93	9-28-93
<u>UNIFIED SOIL CLASSIFICATION:</u> (Moisture Density Sample Number)	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6
<u>LOCATION:</u>	Sand drainage layer - 45'E of PD16	Sand drainage layer - 41'W of CT12	Sand drainage layer - 48'W of CT11	Sand drainage layer - 20'S of CT10
<u>ELEVATION OF TESTS:</u>	Top of Sand	Top of Sand	Top of Sand	Top of Sand
<u>DEPTH BELOW EXISTING GRADE:</u>	1"	2"	Surface	Surface

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)				
Dry Density	(pcf)	118	112	114	116
Moisture Content	(%)	3.5	4.1	2.8	2.9
Plus #4 Material	(%)	Trace	Trace	Trace	Trace

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)				
Maximum Dry Density	(pcf)	121.0	121.0	121.0	121.0
Optimum Moisture	(%)	9.8	9.8	9.8	9.8

COMPACTION TEST RESULTS:

Compaction	(%)	97	92	94	96
Specified Compaction	(%)	85	85	85	85

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Bank Klee



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 13, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

<u>TEST NUMBER:</u>	24	25	26	27
<u>DATE TAKEN:</u>	10-7-93	10-7-93	10-7-93	10-7-93
<u>UNIFIED SOIL CLASSIFICATION:</u> (Moisture Density Sample Number)	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6
<u>LOCATION:</u>	33'N of CT8 on top of sand drainage layer	24'S of CT3 on top of sand drainage layer	39'S of CT2 on top of sand drainage layer	21'S of CT1 on top of sand drainage layer
<u>ELEVATION OF TESTS:</u>	670'	664'	664.5'	663.5'
<u>DEPTH BELOW EXISTING GRADE:</u>	1"	1"	1"	1"

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)			
Dry Density (pcf)	117	115	113	111
Moisture Content (%)	1.9	2.8	2.2	3.9
Plus #4 Material (%)	Trace	Trace	Trace	Trace

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)			
Maximum Dry Density (pcf)	121.0	121.0	121.0	121.0
Optimum Moisture (%)	9.8	9.8	9.8	9.8

COMPACTION TEST RESULTS:

Compaction (%)	97	95	94	92
Specified Compaction (%)	85	85	85	85

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074
8300-92-220

SAMPLE NUMBER	1	2
DATE SAMPLED	08-20-93	08-20-93
SAMPLE LOCATION	Thinwall Tube (Bottom Portion)	Thinwall Tube Top Portion)
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Lean Clay, brownish gray (CL)
In-Place Moisture Content (%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		



CAP. C 7432

NOV 9 1993

Permeability Test

Trial No.	8-9	8-9
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.58	2.53
Specimen Diameter (inches)	2.83	2.83
Dry Density (PCF)	86.3	101.1
Percent of Max. Density		
Moisture Content (%)	36.1	23.2
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	-8
Coefficient of Permeability K @ 20°C (cm/sec)	3 x 10 ⁻⁹	7.3 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	3	4
SAMPLE LOCATION	7' E of CT4	N16200
ELEVATION	662.0'	E47800 663.5'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content(%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		
Permeability Test		
Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	3.0	2.55
Specimen Diameter (inches)	2.85	2.86
Dry Density (PCF)	91.4	92.7
Percent of Max. Density	-	-
Moisture Content (%)	30.5	28.3
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	9.0 x 10 ⁻⁹	1.6 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	5	6
SAMPLE LOCATION	E47500 N16400	10' N & 35' W of CT12
ELEVATION	664.0'	664.0'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content (%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		
Permeability Test		
Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.81	2.66
Specimen Diameter (inches)	2.81	2.82
Dry Density (PCF)	97.6	93.2
Percent of Max. Density	-	-
Moisture Content (%)	26.1	28.4
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	6.0 x 10 ⁻⁹	2.5 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
 ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
 LAB. NO. 4800-03-074
 8300-93-220

SAMPLE NUMBER	7	8
SAMPLE LOCATION	50' E of CT7	25'E of CT7
ELEVATION	667.0'	667.0'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content (%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		

Permeability Test

Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.64	2.63
Specimen Diameter (inches)	2.81	2.81
Dry Density (PCF)	92.4	92.8
Percent of Max. Density	-	-
Moisture Content (%)	29.9	28.5
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	4.2 x 10 ⁻⁸	1.3 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 11-03-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	9	10
DATE SAMPLED	09-23-93	09-23-93
SAMPLE LOCATION	1	2
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Lean Clay, brownish gray (CL)	Lean Clay, brownish gray (CL)

In-Place Moisture Content(%)

Moisture-Density
Relation of Soil
(ASTM:D69S)

Max. Dry Density (PCF)

Optimum Moisture Content (%)

Permeability Test

Trial No.	8-9	8-9
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.50	2.50
Specimen Diameter (inches)	2.75	2.78
Dry Density (PCF)	87.5	88.0
Percent of Max. Density	-	-
Moisture Content (%)	35.3	33.0
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	3.0 x 10 ⁻⁹	1.0 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 11-03-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	11	12
DATE SAMPLED	09-23-93	09-23-93
SAMPLE LOCATION	3	4
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Lean Clay, brownish gray (CL)	Lean Clay, brownish gray (CL)

In-Place Moisture Content(%)

Moisture-Density
Relation of Soil
(ASTM:D698)
Max. Dry Density (PCF)

Optimum Moisture Content (%)

Permeability Test

Trial No.	8-9	8-9
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.52	2.60
Specimen Diameter (inches)	2.78	2.81
Dry Density (PCF)	96.0	101.6
Percent of Max. Density	-	-
Moisture Content (%)	20.8	25.9
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	5.0 x 10 ⁻⁹	1.6 x 10 ⁻⁸
K @ 20°C (h/min)		



PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 11-03-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	13	14
DATE SAMPLED	09-23-93	09-23-93
SAMPLE LOCATION	5	6

Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Lean Clay, brownish gray (CL)	Lean Clay, brownish gray (CL)

In-Place Moisture Content(%)

Moisture-Density
Relation of Soil
(ASTM:D698)
Max. Dry Density (PCF)

Optimum Moisture Content (%)

Permeability Test

Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.53	2.66
Specimen Diameter (inches)	2.84	2.78
Dry Density (PCF)	94.0	90.4
Percent of Max. Density	-	-
Moisture Content (%)	28.4	29.0
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2

Water Temperature (°C)	21	21
------------------------	----	----

Coefficient of Permeability K @ 20°C (cm/sec)	4.0 x 10 ⁻⁹	1.3 x 10 ⁻⁸
--	------------------------	------------------------

K @ 20°C (h/min)

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 11-03-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER 15

DATE SAMPLED 09-10-93

SAMPLE LOCATION 40'E of CT 8

ELEVATION 667.5'

Type of Sample Thinwall

Soil Classification Lean Clay,
(ASTM:D2487) brownish gray
(CL)

In-Place Moisture Content(%)

Moisture-Density
Relation of Soil
(ASTM:D698)
Max. Dry Density (PCF)

Optimum Moisture Content (%)

Permeability Test

Trial No. 7-8

Type of Test Falling Head

Type of Specimen Undisturbed

Specimen Height (inches) 2.50

Specimen Diameter (inches) 2.80

Dry Density (PCF) 95.3

Percent of Max. Density -

Moisture Content (%)

Max. Head Differential (CM) 152.4

Confining Pressure 2
(Effective - PSI)

Water Temperature (°C) 21

Coefficient of Permeability 1.2 x 10⁻⁸
K @ 20°C (cm/sec)

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

LABORATORY TEST DATA

REPORT TO: CH2M HILL CENTRAL, INC.

DATE: 11-03-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	16	17
DATE SAMPLED	09-11-93	09-11-93
SAMPLE LOCATION	25'E of CT 8	20'W of CT 4
ELEVATION	668.0'	663.0'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Lean Clay, brownish gray (CL)	Lean Clay, brownish gray (CL)

In-Place Moisture Content(%)

Moisture-Density
Relation of Soil
(ASTM:D698)
Max. Dry Density (PCF)

Optimum Moisture Content (%)

Permeability Test

Trial No.	8-9	8-9
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.66	2.31
Specimen Diameter (inches)	2.83	2.79
Dry Density (PCF)	98.0	95.4
Percent of Max. Density	-	-
Moisture Content (%)	-	-
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	3.0 x 10 ⁻⁹	8.0 x 10 ⁻⁹
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 11-03-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	18	19
DATE SAMPLED	09-28-93	09-28-93
SAMPLE LOCATION	60'N of CT 9	30'N of CT 8
ELEVATION		

Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Lean Clay, brownish gray (CL)	Lean Clay, brownish gray (CL)

In-Place Moisture Content(%)

Moisture-Density
Relation of Soil
(ASTM:D698)
Max. Dry Density (PCF)

Optimum Moisture Content (%)

Permeability Test

Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.50	2.72
Specimen Diameter (inches)	2.75	2.81
Dry Density (PCF)	89.2	96.5
Percent of Max. Density	35.0	28.0
Moisture Content (%)	-	-
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2

Water Temperature (°C)	21	21
------------------------	----	----

Coefficient of Permeability K @ 20°C (cm/sec)	7.0 x 10 ⁻⁹	1.1 x 10 ⁻⁸
--	------------------------	------------------------

K @ 20°C (h/min)

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074
8300-92-220

SAMPLE NUMBER	1	2
DATE SAMPLED	08-20-93	08-20-93
SAMPLE LOCATION	Thinwall Tube (Bottom Portion)	Thinwall Tube Top Portion)
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Lean Clay, brownish gray (CL)

In-Place Moisture Content(%)

Moisture-Density
Relation of Soil
(ASTM:D698)
Max. Dry Density (PCF)

Optimum Moisture Content (%)

Permeability Test

Trial No.	8-9	8-9
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.58	2.53
Specimen Diameter (inches)	2.83	2.83
Dry Density (PCF)	86.3	101.1
Percent of Max. Density		
Moisture Content (%)	36.1	23.2
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2

Water Temperature (°C)	21	-8
------------------------	----	----

Coefficient of Permeability K @ 20°C (cm/sec)	3 x 10 ⁻⁹	7.3 x 10 ⁻⁸
--	----------------------	------------------------

K @ 20°C (h/min)

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	3	4
SAMPLE LOCATION	7' E of CT4	N16200
ELEVATION	662.0'	E47800 663.5'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content (%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		
Permeability Test		
Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	3.0	2.55
Specimen Diameter (inches)	2.85	2.86
Dry Density (PCF)	91.4	92.7
Percent of Max. Density	-	-
Moisture Content (%)	30.5	28.3
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	9.0 x 10 ⁻⁹	1.6 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	5	6
SAMPLE LOCATION	E47500 N16400	10' N & 35' W of CT12
ELEVATION	664.0'	664.0'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content(%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		
Permeability Test		
Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.81	2.66
Specimen Diameter (inches)	2.81	2.82
Dry Density (PCF)	97.6	93.2
Percent of Max. Density	-	-
Moisture Content (%)	26.1	28.4
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	6.0 x 10 ⁻⁹	2.5 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074
8300-93-220

SAMPLE NUMBER	7	8
SAMPLE LOCATION	50' E of CT7	25'E of CT7
ELEVATION	667.0'	667.0'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content (%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		

Permeability Test

Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.64	2.63
Specimen Diameter (inches)	2.81	2.81
Dry Density (PCF)	92.4	92.8
Percent of Max. Density	-	-
Moisture Content (%)	29.9	28.5
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	4.2 x 10 ⁻⁸	1.3 x 10 ⁻⁸
K @ 20°C (h/min)		

file CAP.c

Job No. 8300-93-220

Boring No. - Sample No. 1 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown




twin city testing
corporation
3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060

Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE



Job No. 8300-93-220

Boring No. - Sample No. 2 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing
corporation

3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060


Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES



Job No. 8300-93-220

Boring No. - Sample No. 3 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing
corporation

3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060


Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES



Job No. 8300-93-220

Boring No. - Sample No. 4 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown




twin city testing
corporation
3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060

Project: LANDFILL CAP WORK
ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES



Job No. 8300-93-220

Boring No. - Sample No. 5 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing
corporation

3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060


Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES



Job No. 8300-93-220

Boring No. _____ Sample No. ST1-Top

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing
corporation


3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060

Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE



Job No. 8300-93-220

Boring No. _____ Sample No. ST1-Bottom

Classification (ASTM:D2487) (CL-ML)

Description Silty Clay



twin city testing
corporation


3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060

Project: LANDFILL CAP WORK
ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES



Job No. 8300-93-220

Boring No. - Sample No. 5 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing
corporation

3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060


Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES



Job No. 8300-93-220

Boring No. _____ Sample No. ST1-Top

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing
corporation


3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060

Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE



Job No. 8300-93-220

Boring No. _____ Sample No. ST1-Bottom

Classification (ASTM:D2487) (CL-ML)

Description Silty Clay




twin city testing
corporation
3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060

Project: LANDFILL CAP WORK
ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES



PARTICLE SIZE IN MILLIMETERS

GRAVEL		SAND			FINES
COARSE	FINE	COARSE	MEDIUM	FINE	

Post-It™ brand fax transmittal memo 7571		# of pages	1
To	DON OLSON		
From	CATHY BARNER		
Co.			
Dept.			
Fax #			

10/8 783 0910

207.3.6.3

ance with the requirements for standard compaction unless special compaction is called for on the plans or in the contract.

Embankment material shall not be compacted when the moisture content is such as to cause excessive rutting by the hauling equipment, or excessive displacement or distortion under the compacting equipment. Where such conditions exist, the materials shall be allowed to dry prior to compacting. When necessary, drying of such materials shall be accelerated by aeration or manipulation by means of blade graders, harrows, discs or other appropriate equipment.

When the embankment material does not contain sufficient moisture to compact properly, water shall be added in quantities deemed necessary to aid and accelerate and to secure effective compaction.

Embankment materials which are placed outside the limits of an assumed one-to-one slope extending outward and downward from the outer limits of the finished shoulder line shall be compacted to a density not less than the density contemplated for standard compaction, except that the engineer may waive this density requirement for unstable materials permitted to be placed in embankments outside the above designated slopes.

207.3.6.2 Standard Compaction. The material for the embankment shall be deposited, spread and leveled, as hereinbefore provided, in layers generally not exceeding eight inches in thickness before compaction. Each layer of the embankment shall be compacted to the degree that no further appreciable consolidation is evidenced under the action of the compaction equipment. The required compaction shall be attained for each layer before any material for a succeeding layer is placed thereon.

The compaction shall be performed by specialized compaction equipment, supplemented by hauling and leveling equipment routed and distributed over each layer of the fill to make use of the compaction afforded thereby; unless the engineer determines that the compaction attained by the use of only the hauling and leveling equipment is satisfactory and sufficient. Should the engineer determine that such compaction is satisfactory and sufficient, specialized compaction equipment will not be required. Should the engineer determine that the compaction is not satisfactory or sufficient, specialized compaction equipment shall be used to accomplish the compaction.

Specialized compaction equipment shall include tamping rollers, pneumatic-tire rollers, vibratory rollers or other types of equipment designed for compaction which will produce the required results in the materials encountered and be subject to the approval of the engineer.


Tamping rollers, when used for compaction, shall exert a weight of not less than 150 pounds per square inch of tamping surface on each tamping foot in a transverse row.

Pneumatic-tire rollers or other equipment, when used for compaction, shall have a weight of not less than 150 pounds per linear inch of overall rolling width.

207.3.6.3 Special Compaction. Upon the properly prepared ground surface, the material for the embankment shall be deposited, spread and leveled, as hereinbefore provided, in layers generally not exceeding eight inches in thickness before compaction, except that when the material being compacted is of a granular nature and the compacting equipment is adaptable for the purpose, the thickness of the layer may be increased to a maximum of 12 inches provided the required density is obtained. Except as provided in Subsections 207.3.2, 207.3.3, 207.3.4 and 207.3.5, each layer of the spread and leveled material shall be compacted, by means of suitable compaction equipment, to not less than the specified density before the succeeding layer is placed.

All embankment material placed within the limits of assumed one-to-one slopes extending outward and downward from the outer limits of the finished shoulder lines shall be compacted to not less than the density specified for the embankment and the embankment material placed outside such assumed slopes shall be compacted as specified in Subsection 207.3.6.1.

CAP C 7432
~~CAP C 7432~~ field



Job No. 8300-93-220

Boring No. - Sample No. 1 Depth: CAF C7932

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown

twin city testing
corporation
3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060


Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES



Job No. 8300-93-220

Boring No. - Sample No. 2 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing
corporation


3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060

Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE



Job No. 8300-93-220

Boring No. - Sample No. 3 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing
corporation


3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060

Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE



Job No. 8300-93-220

Boring No. - Sample No. 4 Depth: -

Classification (ASTM:D2487) (CL)

Description Lean Clay, brown



twin city testing

corporation

3908 COMMERCE COURT S.W.
ROCHESTER, MN 55902
PHONE 507/288-7060


Project: LANDFILL CAP WORK

ONALASKA, WISCONSIN

Reported To: CH2M Hill - Donald J. Olson

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE SIZES





Twin City Testing

2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330

MOISTURE - DENSITY CURVE

SAMPLE NO. 4

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: -CH2M Hill


LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 103.2 lb./cu. ft.

OPTIMUM MOISTURE 22.7 %



Twin City Testing

By Hank Klo



TWIN CITY TESTING

2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330

MOISTURE - DENSITY CURVE

SAMPLE NO. 5

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: -CH2M Hill


LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 100.2 lb./cu. ft.

OPTIMUM MOISTURE 22.8 %



Twin City Testing

By Hank Klo



twin city testing
corporation

2710 COMMERCE STREET
LA CROSSE, WI 54603
PHONE 608/781-5330

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 5, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

SCOPE OF WORK: The scope of our work was limited to performing atterberg limits and modified proctors of the submitted samples in accordance with ASTM:D4318 and ASTM:D1557.

SAMPLE NUMBER: 4 5

SAMPLE DESCRIPTION: Fat Clay, brown (CH) Fat Clay, brown (CH)

SOURCE OF MATERIAL: On site material On site material

MOISTURE DENSITY DETERMINATION: See attached curve See attached curve

<u>ATTERBERG LIMITS:</u>		
Liquid Limit	53	53
Plastic Limit	25	25
Plasticity Index	28	28

REMARKS: The above samples were obtained by Twin City Testing Corporation and were submitted to our laboratory on September 23, 1993.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS, AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL

Twin City Testing Corporation

By Hank Kles



twin city testing
corporation

2710 COMMERCE STREET
LA CROSSE, WI 54603
PHONE 608/781-5330

REPORT OF: MECHANICAL ANALYSIS

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

SCOPE OF WORK: The scope of our work was limited to performing a mechanical analysis and a modified proctor of the submitted sample in accordance with ASTM:C136 and ASTM:D1557.

SAMPLE NUMBER: 6

SAMPLE DESCRIPTION: Sand, medium to coarse grained, brown (SP)

SOURCE OF MATERIAL: On site material - Sand drainage layer

MOISTURE DENSITY DETERMINATION: See attached curve

MECHANICAL ANALYSIS:

Passing #4	87
#10	70
#40	8.92
#100	1.62
#200	0.76

REMARKS:

The above sample was obtained by Twin City Testing Corporation and was submitted to our laboratory on September 23, 1993.

Twin City Testing Corporation

By Hank Olson

MOISTURE - DENSITY CURVE

SAMPLE NO. 6

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993


REPORTED TO: -CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Sand, medium to coarse grained, brown (SP)

MAXIMUM DENSITY: 121.0 lb./cu. ft. OPTIMUM MOISTURE 9.8 %



Twin City Testing

By Hank [Signature]



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

TEST NUMBER:	10	11	12
DATE TAKEN:	9-8-93	9-8-93	9-8-93
UNIFIED SOIL CLASSIFICATION: (Moisture Density Sample Number)	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2

LOCATION:	20'N of CT7	25'N and 50'E of CT7	50'E of CT7
------------------	-------------	-------------------------	-------------

ELEVATION OF TESTS:	669'	667'	667'
----------------------------	------	------	------

DEPTH BELOW EXISTING GRADE:	1"	1"	At surface
------------------------------------	----	----	------------

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)		
Dry Density	(pcf)	93	90
Moisture Content	(%)	26.0	28.7
Plus #4 Material	(%)	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A", (-#4 Basis)		
Maximum Dry Density	(pcf)	101.7	101.7
Optimum Moisture	(%)	22.4	22.4

COMPACTION TEST RESULTS:

Compaction	(%)	91	89	89
Specified Compaction	(%)	90	90	90

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at test area 10, but is below specifications at the other test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Donk Koe



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

TEST NUMBER:	13	14	15	16
DATE TAKEN:	9-10-93	9-10-93	9-10-93	9-10-93
UNIFIED SOIL CLASSIFICATION: (Moisture Density Sample Number)	Fat Clay, brown (CH)-4	Fat Clay, brown (CH)-4	Fat Clay, brown (CH)-4	Fat Clay, brown (CH)-4
LOCATION:	12'S of CT6	25'E of CT6	20'W of CT2	40'E of CT8
ELEVATION OF TESTS:	669.5'	669'	663'	667.5'
DEPTH BELOW EXISTING GRADE:	1"	1"	1"	1"

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)				
Dry Density	(pcf)	88	88	94	94
Moisture Content	(%)	31.5	31.5	26.0	23.1
Plus #4 Material	(%)	None	None	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)				
Maximum Dry Density	(pcf)	103.2	103.2	103.2	103.2
Optimum Moisture	(%)	22.7	22.7	22.7	22.7

COMPACTION TEST RESULTS:

Compaction	(%)	85	85	91	92
Specified Compaction	(%)	90	90	90	90

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at test areas 15 and 16, but is below specifications at the other test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Harold Klor



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

<u>TEST NUMBER:</u>	17	18	19
<u>DATE TAKEN:</u>	9-23-93	9-24-93	9-24-93
<u>UNIFIED SOIL CLASSIFICATION:</u> (Moisture Density Sample Number)	Fat Clay, brown (CH)-5	Fat Clay, brown (CH)-5	Fat Clay, brown (CH)-5

LOCATION: 12'N of CT3 12'N of CT3 27'E of CT7

ELEVATION OF TESTS: 662' 662' 668.3'

DEPTH BELOW EXISTING GRADE: 1" 1" 1"

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)		
Dry Density	(pcf)	91	91
Moisture Content	(%)	29.6	28.2
Plus #4 Material	(%)	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)		
Maximum Dry Density	(pcf)	100.2	100.2
Optimum Moisture	(%)	22.8	22.8

COMPACTION TEST RESULTS:

Compaction	(%)	91	91	91
Specified Compaction	(%)	90	90	90

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By *Frank Klop*



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 4, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

LABORATORY No. 8300-93-220

<u>TEST NUMBER:</u>	20	21	22	23
<u>DATE TAKEN:</u>	9-28-93	9-28-93	9-28-93	9-28-93
<u>UNIFIED SOIL CLASSIFICATION:</u> (Moisture Density Sample Number)	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6

<u>LOCATION:</u>	Sand drainage layer - 45'E of PD16	Sand drainage layer - 41'W of CT12	Sand drainage layer - 48'W of CT11	Sand drainage layer - 20'S of CT10
------------------	------------------------------------	------------------------------------	------------------------------------	------------------------------------

<u>ELEVATION OF TESTS:</u>	Top of Sand	Top of Sand	Top of Sand	Top of Sand
----------------------------	-------------	-------------	-------------	-------------

<u>DEPTH BELOW EXISTING GRADE:</u>	1"	2"	Surface	Surface
------------------------------------	----	----	---------	---------

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)				
Dry Density	(pcf)	118	112	114	116
Moisture Content	(%)	3.5	4.1	2.8	2.9
Plus #4 Material	(%)	Trace	Trace	Trace	Trace

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)				
Maximum Dry Density	(pcf)	121.0	121.0	121.0	121.0
Optimum Moisture	(%)	9.8	9.8	9.8	9.8

COMPACTION TEST RESULTS:

Compaction	(%)	97	92	94	96
Specified Compaction	(%)	85	85	85	85

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.


Twin City Testing

By Bank Klep



TWIN CITY TESTING

2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: October 13, 1993

REPORTED TO: CH2M Hill
Attn: Mr. Donald J. Olson
P.O. Box 594
Onalaska, WI 54650

OCT 18 1993

CAP. C 7432

Cover Soil.

LABORATORY No. 8300-93-220

TEST NUMBER:	24	25	26	27
DATE TAKEN:	10-7-93	10-7-93	10-7-93	10-7-93
UNIFIED SOIL CLASSIFICATION: (Moisture Density Sample Number)	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6	Sand, medium to coarse grained, brown (SP)-6
LOCATION:	33'N of CT8 on top of sand drainage layer	24'S of CT3 on top of sand drainage layer	39'S of CT2 on top of sand drainage layer	21'S of CT1 on top of sand drainage layer
ELEVATION OF TESTS:	670'	664'	664.5'	663.5'
DEPTH BELOW EXISTING GRADE:	1"	1"	1"	1"

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)
Dry Density (pcf)	117 115 113 111
Moisture Content (%)	1.9 2.8 2.2 3.9
Plus #4 Material (%)	Trace Trace Trace Trace

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A, (-#4 Basis)
Maximum Dry Density (pcf)	121.0 121.0 121.0 121.0
Optimum Moisture (%)	9.8 9.8 9.8 9.8

COMPACTION TEST RESULTS:

Compaction (%)	97	95	94	92
Specified Compaction (%)	85	85	85	85

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By

Handwritten signature: Hank Klop



ROUTING OF SUBCONTRACTOR'S SUBMITTALS

Date: 8/16/93

Project: ONALASKA

Project No. GLO65614.CM.SD

Subcontractor: WESTON

Submittal No.: _____

Date of Subcontractors Transmittal 7-29-93

IS HEREBY TRANSMITTED FOR ACTION:

Item: Clay Source Material Data

Spec. Section: 02200

TO	INITIALS AND DATE	TARGET DATE
1. Cathy Barnett (original reviewer)		<u>NOT GIVEN</u>
2. Routed to QBR on 8/13/93	<u>QBR 8/16/93</u>	
3.		
4.		
5.		
6.		

COMMENTS: (use additional pages if necessary) The Subcontractor has failed to test the clay barrier material at optimum moisture content and at 3% above optimum moisture content, for permeability. The Subcontractor tested the material at about optimum and at about 1% above optimum. Both of these tests passed the specified permeability criteria of 1×10^{-7} cm/s. All other source testing results passed the specified permeability criteria. The clay barrier source material is tentatively accepted based on the above. However, final acceptance will be based on the Contractor's Quality Assurance testing as specified in Section 02200.

QR



**TRANSMITTAL OF SUBCONTRACTOR'S SUBMITTAL
(ATTACH TO EACH SUBMITTAL)**

Date: 29 July 93

TO: Stevan M. Keith, P.E.
CH2M HILL, Inc.
310 W. Wisconsin Avenue, Suite 700
P.O. Box 2090
Milwaukee, Wisconsin 53201

Transmittal No.: _____
 Submittal No.: 0022
 New Submittal Resubmittal
 Previous Submittal No.: _____

FROM: Roy F. Weston, Inc.
Subcontractor
Three Hawthorn Parkway, Suite 400
Vernon Hills, Illinois 60061

Project: Onalaska Landfill Cap Remediation
 Project No.: 05310-011-001
 Specification Section No.: 02200
 (Cover only one section with each transmittal)

Submittal For: Shop Drawings Material Data Samples O & M Manual Information
 Proposed Substitution Other _____

The following items are hereby submitted for review and action:

DESCRIPTION OF ITEM SUBMITTED (TYPE, SIZE, MODEL NUMBER, ETC.)	MFG. OR CONTR. CAT., DRAWING OR BROCHURE NO.	NO. OF COPIES	SPEC. SEC. NO.
1 <u>Clay Material Data</u>		<u>5</u>	<u>02200</u>
Submittal Type: <input type="checkbox"/> Shop Drawing <input checked="" type="checkbox"/> <u>Sample Data</u>			
Review is only for limited purposes set forth in the Contract Documents.			
APPROVED: (For Incorporation in the Work) <input type="checkbox"/> Approved as Submitted <input checked="" type="checkbox"/> <u>Approved as Noted</u>			
DISAPPROVED: (Resubmittal Required) <input type="checkbox"/> Make Corrections <input type="checkbox"/> As Noted, Develop Replacement			
INCOMPLETE: (Resubmittal Required) <input type="checkbox"/> Complete and Resubmit <input type="checkbox"/> Submit Missing Portions			
By <u>BR</u> CH2M HILL		Date <u>01/16/93</u>	

I certify, that the above submitted items have been reviewed in detail and are correct and in strict conformance with the subcontract drawings and specifications except as otherwise stated, are stamped accordingly.



file CAP. C6230-022

JUL 29 1993

field file
Geo file
Cathy Barnett

Roy F. Weston, Inc.
 Name of Subcontractor
[Signature]
 Signature of Subcontractor

BRAUNSM INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments[®]

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: P-1

Depth: n/a

Sample Description: CL-Lean clay, gray

Initial		Final	
Wt Specimen + Tare Wet:	<u>603.20</u>	Wt Specimen + Tare Wet:	<u>746.60</u>
Wt. Specimen + Tare Dry:	<u>479.50</u>	Wt. Specimen + Tare Dry:	<u>561.37</u>
Wt. Tare:	<u>0.00</u>	Wt. Tare:	<u>164.06</u>
Moisture Content:	<u>25.8%</u>	Moisture Content:	<u>46.6%</u>

+3% optimum

Diameter:	<u>2.82</u> in	Area, A:	<u>40.30</u> cm ²	Initial Wt. (gm):	<u>502.90</u>
Initial Ht.:	<u>7.4</u> cm	Initial Dry Unit Wt.:	<u>83.7</u> pcf	Initial Saturation:	<u>68.8%</u>
Final Ht., L:	<u>8.3</u> cm	Final Dry Unit Wt.:	<u>74.6</u> pcf	Final Saturation:	<u>100.1%</u>
Sp. Gravity:	<u>2.700</u>				

88%^{pb}

Burette Area, a (cm ²):	<u>0.73</u>	Differential pressure:	<u>2.0</u> psi =	<u>140.7</u> cm H ₂ O
Consolidation Pressure (psi):	<u>5.0</u>	Overburden:	<u>720.0</u> psf	
Skempton's B coefficient:	<u>.96</u>			
Operating Pressures (psi):	Cell: <u>65.0</u>	Head:	<u>62.0</u>	Tail: <u>60.0</u>

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	36.50	15.00	162.18				
Final	39540	35.40	15.90		160.18	161.2	19.4	
Result								2.4E-08
Initial	0	35.40	15.90	160.18				
Final	41040	34.20	16.60		158.28	159.2	19.2	
Result								2.2E-08
Initial	0	34.20	16.60	158.28				
Final	22440	33.60	17.10		157.18	157.7	19.0	
Result								2.3E-08
Initial	0	33.60	17.10	157.18				
Final	67320	32.00	18.60		154.08	155.6	18.8	
Result								2.2E-08
Average Permeability								2.3E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
ASTM D 5084 (Method C: Falling Head, Rising Tailwater) ✓

[Signature]
Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments[®]

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: P-2

Depth: n/a


Sample Description: CL-Lean clay, gray

<p>Initial</p> <p>Wt Specimen + Tare Wet: <u>542.00</u></p> <p>Wt. Specimen + Tare Dry: <u>427.40</u></p> <p>Wt. Tare: <u>0.00</u></p> <p>Moisture Content: <u>26.8%</u></p>	<p><i>X 1.3%</i></p>	<p>Final</p> <p>Wt Specimen + Tare Wet: <u>756.60</u></p> <p>Wt. Specimen + Tare Dry: <u>561.31</u></p> <p>Wt. Tare: <u>163.80</u></p> <p>Moisture Content: <u>49.1%</u></p>
<p>Diameter: <u>2.82</u> in</p> <p>Initial Ht.: <u>7.3</u> cm</p> <p>Final Ht., L: <u>8.4</u> cm</p> <p>Sp. Gravity: <u>2.700</u></p>	<p>Area, A: <u>40.30</u> cm²</p> <p>Initial Dry Unit Wt.: <u>84.5</u> pcf</p> <p>Final Dry Unit Wt.: <u>72.9</u> pcf</p>	<p>Initial Wt. (gm): <u>501.40</u></p> <p>Initial Saturation: <u>72.8%</u></p> <p>Final Saturation: <u>101.2%</u></p>

Burette Area, a (cm ²): <u>0.73</u>	Differential pressure: <u>2.0</u> psi = <u>140.7</u> cm H ₂ O	
Consolidation Pressure (psi): <u>5.0</u>	Overburden: <u>720.0</u> psf	
Skempton's B coefficient: <u>1.0</u>		
Operating Pressures (psi): Cell: <u>65.0</u>	Head: <u>62.0</u>	Tail: <u>60.0</u>

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	46.50	10.90	176.28				
Final	57420	44.20	13.00		171.88	174.1	20.7	
Result								3.3E-08
Initial	0	30.50	24.90	146.28				
Final	41040	29.30	26.20		143.78	145.0	17.3	
Result								3.2E-08
Initial	0	28.90	26.20	143.38				
Final	22440	28.20	26.90		141.98	142.7	17.0	
Result								3.3E-08
Initial	0	28.20	26.70	142.18				
Final	67140	26.00	28.60		138.08	140.1	16.7	
Result								3.3E-08
Average Permeability								3.3E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
ASTM D 5084 (Method C: Falling Head, Rising Tailwater)


 Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments*

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: P-3

Depth: n/a

Sample Description: CL-Lean clay, gray


Initial		Final
Wt Specimen + Tare Wet:	<u>512.30</u>	Wt Specimen + Tare Wet: <u>767.70</u>
Wt. Specimen + Tare Dry:	<u>407.30</u>	Wt. Specimen + Tare Dry: <u>565.57</u>
Wt. Tare:	<u>0.00</u>	Wt. Tare: <u>160.80</u>
Moisture Content:	<u>25.8%</u>	Moisture Content: <u>49.9%</u>

Diameter:	<u>2.82</u> in	Area, A:	<u>40.30</u> cm ²	Initial Wt. (gm):	<u>498.10</u>
Initial Ht.:	<u>7.3</u> cm	Initial Dry Unit Wt.:	<u>83.9</u> pcf	Initial Saturation:	<u>69.1%</u>
Final Ht., L:	<u>8.5</u> cm	Final Dry Unit Wt.:	<u>72.2</u> pcf	Final Saturation:	<u>101.1%</u>
Sp. Gravity:	<u>2.700</u>				

Burette Area, a (cm ²):	<u>0.73</u>	Differential pressure:	<u>2.0</u> psi =	<u>140.7</u> cm H ₂ O
Consolidation Pressure (psi):	<u>5.0</u>	Overburden:	<u>720.0</u> psf	
Skempton's B coefficient:	<u>1.0</u>			
Operating Pressures (psi):	Cell: <u>65.0</u>	Head:	<u>62.0</u>	Tail: <u>60.0</u>

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	38.50	17.30	161.88				
Final	63600	33.90	21.70		152.88	157.4	18.5	
Result								6.9E-08
Initial	0	54.00	5.30	189.38				
Final	15600	52.70	6.70		186.68	188.0	22.1	
Result								7.1E-08
Initial	0	52.70	6.70	186.68				
Final	66660	47.10	11.80		175.98	181.3	21.3	
Result								6.8E-08
Initial	0	47.10	11.80	175.98				
Final	28860	44.80	14.20		171.28	173.6	20.4	
Result								7.2E-08
Average Permeability								7.0E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
ASTM D 5084 (Method C: Falling Head, Rising Tailwater)


 Geotechnical Lab Manager

Laboratory Compaction Characteristics of Soil (Proctor)

Date: July 6, 1993

Project: BNDX-93-037A

Client:
 Roy F. Weston, Inc.
 One Weston Way
 West Chester, PA 19380-1499

Description:
 Onalaska Landfill
 Onalaska, Wisconsin


Field Data:

Date Sampled	: 5/10/93	Test Number	: P-1 (Sample Bag 1)
Sampled By	: St. Joe Contractors	Location Sampled	: Onalaska Landfill, Wisconsin
Classification	: CL - Lean clay, brown		

Laboratory Data:

ASTM D:	1557-91	Procedure:	A	Date Tested:	6/18/93
As Received Water Content:	--	Prep. Method:	Dry	Rammer Type:	Sector
Sieve Data, % on 3/4":	--	% 3/4"-3/8":	--	% 3/8" - #4:	--
Size of "Oversize":	--	Percent Oversize:	--	Spec. Gravity:	2.65

	Curve Values		Corrected Values (ASTM D 4718)	
Maximum Dry Unit Weight, pcf	93.5	pcf	93½	pcf
Optimum Water Content, %	25.4 ✓	%	25½	%



Laboratory Compaction Characteristics of Soil (Proctor)

Date: July 6, 1993

Project: BNDX-93-037A

Client:
 Roy F. Weston, Inc.
 One Weston Way
 West Chester, PA 19380-1499

Description:
 Onalaska Landfill
 Onalaska, Wisconsin


Field Data:

Date Sampled : 5/10/93 Test Number : P-2 (Sample Bag 2)
 Sampled By : St. Joe Contractors Location Sampled : Onalaska Landfill, Wisconsin
 Classification : CL - Lean clay, brown

Laboratory Data:

ASTM D: 1557-91 Procedure: A Date Tested: 6/18/93
 As Received Water Content: -- Prep. Method: Dry Rammer Type: Sector
 Sieve Data, % on 3/4": -- % 3/4"-3/8": -- % 3/8" - #4: --
 Size of "Oversize": -- Percent Oversize: -- Spec. Gravity: 2.65

	Curve Values		Corrected Values (ASTM D 4718)	
Maximum Dry Unit Weight, pcf	94.8	pcf	95	pcf
Optimum Water Content, %	25.4	%	25½	%



Laboratory Compaction Characteristics of Soil (Proctor)

Date: July 6, 1993

Project: BNDX-93-037A

Client:
Roy F. Weston, Inc.
One Weston Way
West Chester, PA 19380-1499

Description:
Onalaska Landfill
Onalaska, Wisconsin


Field Data:

Date Sampled : 5/10/93 Test Number : P-3 (Sample Bag 3)
Sampled By : St. Joe Contractors Location Sampled : Onalaska Landfill, Wisconsin
Classification : CL - Lean clay, brown

Laboratory Data:


ASTM D: 1557-91 Procedure: A Date Tested: 6/18/93
As Received Water Content: -- Prep. Method: Dry Rammer Type: Sector
Sieve Data, % on 3/4": -- % 3/4"-3/8": -- % 3/8" - #4: --
Size of "Oversize": -- Percent Oversize: -- Spec. Gravity: 2.65

	Curve Values		Corrected Values (ASTM D 4718)	
Maximum Dry Unit Weight, pcf	95.1	pcf	95	pcf
Optimum Water Content, %	25.7 ✓	%	25½	%



GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Geotechnical Testing Services
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: 2


GRAVEL 0.0 %
 SAND 0.7 %
 SILT 28.2 %
 CLAY 71.1 %

CLASSIFICATION:
 CL LEAN CLAY, brown

D60=0.002
 D30=
 D10=
 Cu=
 Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



*www!
lots of
Colloid
size
clay and
other material*



PROJECT: BNOX-93-037A
Geotechnical Testing Services
Onalaska Municipal Landfill Site
Onalaska, WI

SAMPLE: 3

GRAVEL	0.0 %
SAND	1.0 %
SILT	7.3 %
CLAY	91.7 %

CLASSIFICATION:
CL LEAN CLAY, brown

D60=
D30=
D10=

Cu=
Cc=

ATTERBERG LIMITS DATA SHEET

PROJECT # RD 93-037A

ENGINEER TCB

LOC. _____ ELV. _____ SAM. Z TW# _____ DATE _____

Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %
Blows



	LIQUID		LIMIT	DATA	
	1	2	3	4	5
Tare #	2	4	6		
Tare + Wt Wgt	33.18	32.92	32.82		
Tare + Dry Wgt	27.37	27.33	27		
Tare	15.28	15.26	15.11		
Dry Wgt	12.07	12.07	12.19		
Water	5.81	5.59	5.46		
M/C %	48	46	44		
Blows	22	27	34		

Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %

	PLASTIC		LIMIT	DATA	
	1	2	3	Nat. m/c	
Tare #	1	2	3		
Tare + Wt Wgt	25.11	24.91	24.73		
Tare + Dry Wgt	22.82	22.83	22.71		
Tare	15.16	15.20	15.19		
Dry Wgt	7.72	7.63	7.52		
Water	2.33	2.09	2.02		
M/C %	29	27	26		

LL 46 ✓
 PL 27 ✓
 PI 19 ✓
 NAT. M/C % _____
 SOIL TYPE _____

} CL material



ATTERBERG TESTS DATA SHEET

PROJECT # END-93-0374

ENGINEER TCB

LOC. _____ ELV. _____ SAM. 1 TW # _____ DATE _____

Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %
Blows



	LIQUID		LIMIT	DATA	
	1	2	3	4	5
Tare #	1	2	3		
Tare + Wt Wgt	32.81	32.50	32.16		
Tare + Dry Wgt	27.53	27.29	27.26		
Tare	15.15	15.26	15.20		
Dry Wgt	12.17	12.03	12.08		
Water	5.42	5.14	4.92		
M/C %	45.1	43.3	43.7		
Blows	26	26	33		

Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %

	PLASTIC		LIMIT	DATA
	1	2	3	Nat. m/c
Tare #	1	2	3	
Tare + Wt Wgt	24.92	24.05	23.72	
Tare + Dry Wgt	22.82	22.19	22.04	
Tare	15.28	15.19	15.17	
Dry Wgt	7.5	7.0	6.87	
Water	2.1	1.86	1.69	
M/C %	28	26	24	

LL 43.0 ✓
 PL 26.0 ✓
 PI 17.0 ✓
 NAT. M/C % _____
 SOIL TYPE _____

} c.c. material



ATTERBERG LIMITS DATA SHEET

PROJECT # BUD-92 0377 ENGINEER ED

LOC. _____ ELV. _____ SAM. 3 TW # _____ DATE _____



Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %
Blows

	LIQUID	LIMIT	DATA	
	1	2	3	4
		<u>B</u>		
Tare #	<u>33.54</u>	<u>33.29</u>	<u>32.94</u>	
Tare + Wt Wgt	<u>27.29</u>	<u>27.35</u>	<u>27.26</u>	
Tare + Dry Wgt	<u>5.24</u>	<u>15.18</u>	<u>15.16</u>	
Tare	<u>12.15</u>	<u>12.17</u>	<u>12.1</u>	
Dry Wgt	<u>6.15</u>	<u>5.43</u>	<u>5.62</u>	
Water	<u>5.1</u>	<u>4.9</u>	<u>4.7</u>	
M/C %	<u>20</u>	<u>26</u>	<u>33</u>	

Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %

	PLASTIC	LIMIT	DATA
	1	2	3
			Nat. m/c
Tare #	<u>25.48</u>	<u>25.13</u>	<u>24.92</u>
Tare + Wt Wgt	<u>23.03</u>	<u>22.89</u>	<u>22.81</u>
Tare + Dry Wgt	<u>15.21</u>	<u>15.17</u>	<u>15.19</u>
Tare	<u>7.82</u>	<u>7.72</u>	<u>7.62</u>
Dry Wgt	<u>2.25</u>	<u>2.24</u>	<u>2.11</u>
Water	<u>3.1</u>	<u>2.9</u>	<u>2.8</u>

LL 49 ✓
 PL 29 ✓
 PI 20 ✓
 NAT. M/C % _____
 SOIL TYPE _____ } CL



PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074

SAMPLE NUMBER	1	2
DATE SAMPLED	08-20-93	08-20-93
SAMPLE LOCATION	Thinwall Tube (Bottom Portion)	Thinwall Tube Top Portion)
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Lean Clay, brownish gray (CL)
In-Place Moisture Content(%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		

Permeability Test

Trial No.	8-9	8-9
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.58	2.53
Specimen Diameter (inches)	2.83	2.83
Dry Density (PCF)	86.3	101.1
Percent of Max. Density		
Moisture Content (%)	36.1	23.2
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	-8
Coefficient of Permeability K @ 20°C (cm/sec)	3 x 10 ⁻⁹	7.3 x 10 ⁻⁸
K @ 20°C (h/min)		

CH2M HILL
RECEIVED

~~CAC 432~~
SEP 21 1993
Copy:
J. Russell
S. Keith
GLB File
Field File

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074

SAMPLE NUMBER	3	4
SAMPLE LOCATION	7' E of CT4	N16200 E47800
ELEVATION	662.0'	663.5'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content(%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		
Permeability Test		
Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	3.0	2.55
Specimen Diameter (inches)	2.85	2.86
Dry Density (PCF)	91.4	92.7
Percent of Max. Density	-	-
Moisture Content (%)	30.5	28.3
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	9.0 x 10 ⁻⁹	1.6 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074

SAMPLE NUMBER	5	6
SAMPLE LOCATION	E47500	10' N & 35' W of CT12
ELEVATION	N16400	
	664.0'	664.0'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content (%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		
Permeability Test		
Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.81	2.66
Specimen Diameter (inches)	2.81	2.82
Dry Density (PCF)	97.6	93.2
Percent of Max. Density	-	-
Moisture Content (%)	26.1	28.4
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	6.0 x 10 ⁻⁹	2.5 x 10 ⁻⁸
K @ 20°C (h/min)		

PROJECT: LANDFILL CAP
ONALASKA, WISCONSIN

REPORT TO: CH2M HILL CENTRAL, INC.

LABORATORY TEST DATA

DATE: 08-20-93
LAB. NO. 4800-03-074

SAMPLE NUMBER	7	8
SAMPLE LOCATION	50' E of CT7	25'E of CT7
ELEVATION	667.0'	667.0'
Type of Sample	Thinwall	Thinwall
Soil Classification (ASTM:D2487)	Fat Clay, reddish brown (CH)	Fat Clay, reddish brown (CH)
In-Place Moisture Content(%)		
Moisture-Density Relation of Soil (ASTM:D698)		
Max. Dry Density (PCF)		
Optimum Moisture Content (%)		
Permeability Test		
Trial No.	7-8	7-8
Type of Test	Falling Head	Falling Head
Type of Specimen	Undisturbed	Undisturbed
Specimen Height (inches)	2.64	2.63
Specimen Diameter (inches)	2.81	2.81
Dry Density (PCF)	92.4	92.8
Percent of Max. Density	-	-
Moisture Content (%)	29.9	28.5
Max. Head Differential (CM)	152.4	152.4
Confining Pressure (Effective - PSI)	2	2
Water Temperature (°C)	21	21
Coefficient of Permeability K @ 20°C (cm/sec)	4.2 x 10 ⁻⁸	1.3 x 10 ⁻⁸
K @ 20°C (h/min)		

MEMORANDUM

CH2MHILL

TO: Don Olson/Onalaska
COPIES: Cathy Barnett/GLO
FROM: Jim Russell/GLO
DATE: September 3, 1993
SUBJECT: Landfill Cap Remedial Action
PROJECT: GLO65614.CM.SD

RECEIVED
CH2MHILL
jo

CAP. C. 7432

field

SEP 7 1993

copy. WESTON

I have reviewed your memorandum of August 23, 1993 regarding the Shelby Tube results and whether or not the Subcontractor needs to compact the clay barrier material at a specific moisture content. Please note that the specifications do not require a specific moisture content for the compaction of the clay barrier layer. In general, the clay barrier layer is to be compacted with that equipment and at those moisture contents (as determined by the test pad construction) that will achieve a permeability of 1×10^{-7} cm/s or less and a relative compaction of 90 percent.

The Earthwork Specifications call for a CL or CH material with a LL of between 20 and 55 percent and a PI of between 10 and 30 percent. The source investigation data submitted by Weston on July 29, 1993 met this criteria. The source investigation data also included permeability data that met the 1×10^{-7} cm/s or less criteria and proctor compaction data.

The data submitted with your August 23 memorandum indicates that the clay at the Shelby tube locations meets the permeability requirement. However, the clay has a high plasticity with a LL of between 62 and 66 percent and a PI of between 42 and 45 percent. This clay is very different than that tested during the source investigation and for which Weston submitted source data on July 29 (and received CH2M HILL approval for use on August 16). In addition, because there is no proctor data it is not possible to determine if the 90 percent relative compaction criteria are being met.

Because at least some of the material Weston is currently importing does not appear to meet specification (and does not resemble the material that CH2M HILL approved for use) it is recommended that additional Proctors, Atterberg Limits, and Permeability tests (as specified in the QC Specification for the Source Investigation) be run to determine the optimum moisture content and compaction characteristics of the high plasticity clay. CH2M HILL would be in a position to evaluate the suitability of the material at that time. Weston is currently assuming risk since the high plasticity clay is not desirable from a workability standpoint or from a long term performance standpoint (e.g., the high plasticity clay may dry and desiccate more readily than a lower plasticity clay).

Lets discuss. If you can't reach me please try Cathy.

CAP 157432 *held*
cc

SEP 20 1993



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK **DATE:** September 14, 1993
ONALASKA, WISCONSIN

REPORTED TO: CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

<u>TEST NUMBER:</u>	1	2	3
<u>DATE TAKEN:</u>	8-27-93	8-27-93	8-27-93
<u>UNIFIED SOIL CLASSIFICATION:</u> (Moisture Density Sample Number)	Fat Clay, brown (CH)-1	Fat Clay, brown (CH)-1	Fat Clay, brown (CH)-1

<u>LOCATION:</u>	9'E of CT4	20'N and 5'E of CT13	3'N and 10'E of CT6
------------------	---------------	-------------------------	------------------------

<u>ELEVATION OF TESTS:</u>	662'	At Grade	668.5'
----------------------------	------	----------	--------

<u>DEPTH BELOW EXISTING GRADE:</u>	At Grade	At Grade	At Grade
------------------------------------	----------	----------	----------

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)		
Dry Density	(pcf)	96	95
Moisture Content	(%)	21.9	23.5
Plus #4 Material	(%)	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A", (-#4 Basis)		
Maximum Dry Density	(pcf)	98.2	98.2
Optimum Moisture	(%)	26.4	26.4

COMPACTION TEST RESULTS:

Compaction	(%)	97	97	97
Specified Compaction	(%)	95 90	95 90	95 90

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction meets specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing
 By Hank Kle



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK ONALASKA, WISCONSIN DATE: September 14, 1993

REPORTED TO: CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

TEST NUMBER:	4	5	6	7
DATE TAKEN:	9-2-93	9-2-93	9-2-93	9-2-93
UNIFIED SOIL CLASSIFICATION: (Moisture Density Sample Number)	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2

LOCATION:	21'E of CT8	24'E of CT4	33'W of CT12	18'W of CT11
-----------	----------------	----------------	-----------------	-----------------

ELEVATION OF TESTS:	667'	661'	663'	665'
---------------------	------	------	------	------

DEPTH BELOW EXISTING GRADE:	1"	1"	1"	1"
-----------------------------	----	----	----	----

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)			
Dry Density (pcf)	94	90	94	96
Moisture Content (%)	24.6	29.3	24.7	25.0
Plus #4 Material (%)	None	None	None	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A", (-#4 Basis)			
Maximum Dry Density (pcf)	101.7	101.7	101.7	101.7
Optimum Moisture (%)	22.4	22.4	22.4	22.4

COMPACTION TEST RESULTS:

Compaction (%)	92	89	92	94
Specified Compaction (%)	95-90	95-90	95-90	95-90

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction is below specifications at ~~the above~~ test areas. #5

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Frank Klo



REPORT OF: DENSITY TESTS OF COMPACTED FILL

PROJECT: LANDFILL CAP WORK
 ONALASKA, WISCONSIN

DATE: September 14, 1993

REPORTED TO: CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

<u>TEST NUMBER:</u>	8	9
<u>DATE TAKEN:</u>	9-2-93	9-2-93
<u>UNIFIED SOIL CLASSIFICATION:</u> (Moisture Density Sample Number)	Fat Clay, brown (CH)-2	Fat Clay, brown (CH)-2

<u>LOCATION:</u>	9'E of CT6	20'E of CT2
------------------	------------	-------------

<u>ELEVATION OF TESTS:</u>	668'	661.5'
----------------------------	------	--------

<u>DEPTH BELOW EXISTING GRADE:</u>	1"	1"
------------------------------------	----	----

FIELD DENSITY DETERMINATION:

Method	Density in Place in Nuclear Density Method "B" ASTM:D2922-81 (-#4 Basis)	
Dry Density	(pcf)	91
Moisture Content	(%)	26.2
Plus #4 Material	(%)	None

LABORATORY MOISTURE-DENSITY RELATION OF SOIL:

Method	ASTM:D1557-91, Method "A", (-#4 Basis)	
Maximum Dry Density	(pcf)	101.7
Optimum Moisture	(%)	22.4

COMPACTION TEST RESULTS:

Compaction	(%)	90	91
Specified Compaction	(%)	95 90	85 90 <i>of</i>

ATTENTION: Density tests are valid at the location and elevation of the test only. No representation is made as to the adequacy of fill and compaction at locations and elevations other than those tested. The test locations and number of tests were selected by CH2M Hill. Compaction is ^{at or above} below specifications at the above test areas.

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC, AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

Twin City Testing

By Hank Kloer



CH2M HILL
RECEIVED

CAF C 7432

SEP 20 1993

field glo

PROJECT: LANDFILL CAP WORK
 ONALASKA, WISCONSIN

DATE: September 14, 1993

REPORTED TO: CH2M Hill
 Attn: Mr. Donald J. Olson
 P.O. Box 594
 Onalaska, WI 54650

LABORATORY No. 8300-93-220

SCOPE OF WORK: The scope of our work was limited to performing a mechanical analysis, atterberg limits and moisture contents of the submitted samples in accordance with ASTM:C136, ASTM:D4318 and ASTM:D2216.

<u>SAMPLE NUMBER:</u>	1	2	3
<u>SAMPLE DESCRIPTION:</u>	Fat Clay, brown (CH)	Fat Clay, brown (CH)	Fat Clay, brown (CH)
<u>MOISTURE CONTENT:</u>	26.7%	26.2%	26.2%
<u>TYPE OF MATERIAL:</u>	On site material	On site material	On site material
<u>MOISTURE DENSITY DETERMINATION:</u>	See attached curve	See attached curve	See attached curve

ATTERBERG LIMITS:

	1	2	3	
Liquid Limit	58	58	58	<i>spec. 20-55</i>
Plastic Limit	27	28	26	
Plasticity Index	31	30	32	<i>10-30</i>

MECHANICAL ANALYSIS:

	1	2	3
Passing #4	100	100	100
#10	100	100	100
#40	99	99	99
#100	97	97	98
#200	96	96	97

REMARKS: The above samples were obtained by Twin City Testing Corporation and were submitted to our laboratory on August 27 and September 2, 1993.

Twin City Testing Corporation
 By *Donald J. Olson*



MOISTURE - DENSITY CURVE SAMPLE NO. 1

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: September 14, 1993


REPORTED TO: CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 98.2 lb./cu. ft. OPTIMUM MOISTURE 26.4 %



Twin City Testing

By Hank Klop



2710 Commerce Street
 LaCrosse, WI 54603
 Phone 608/781-5330

MOISTURE - DENSITY CURVE SAMPLE NO. 2



PROJECT: LANDFILL CAP WORK
 ONALASKA, WISCONSIN

DATE: September 14, 1993


REPORTED TO: -CH2M Hill

LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 101.7 lb./cu. ft. OPTIMUM MOISTURE 22.4 %



Twin City Testing

By *Frank Klop*



2710 Commerce Street
LaCrosse, WI 54603
Phone 608/781-5330



MOISTURE - DENSITY CURVE

SAMPLE NO. 3

PROJECT: LANDFILL CAP WORK
ONALASKA, WISCONSIN

DATE: September 14, 1993

REPORTED TO: -CH2M Hill


LABORATORY NO. 8300-93-220

METHOD OF TEST: ASTM:D1557-91, Method "A"

TYPE OF MATERIAL: Fat Clay, brown (CH)

MAXIMUM DENSITY: 103.3 lb./cu. ft.

OPTIMUM MOISTURE 21.8 %



Twin City Testing

By Frank Klopp

GLO65614.CM.CM.

05 August 1993

Transmittal No. P-039

Mr. Michael T. Riley
Roy F. Weston, Inc.
W8560 County Road Z
Onalaska, WI 54650


Subject: Subcontract No. 31
Onalaska Landfill Cap
Compaction Equipment; Clay

Dear Mr. Riley,

We must insist upon the use of a sheepsfoot roller which meets the requirements of the specifications. The sheepsfoot roller in use today has tines which are about 5-inches deep. Specifications Article 02200, paragraph 2.21, Compaction Equipment, calls for the use of a roller with tines equal to or greater than the specified lift thickness, which in this case is 6-inches. This roller is to provide appropriate kneading action on the clay. Please provide the specified equipment.

In addition the specs. call for the use of a smooth roller on the final lift after sheepsfoot rolling is complete in order to produce a smooth surface. We will expect such a device to be available when needed.

Sincerely,



Donald J. Olson, P.E.
Construction Manager

File No. CAP.C7432

Copy: Steve Keith/GLO
GLO Files

Jim Russell/GLO
Field Files

least 50 percent by weight passes the No. 4 sieve, and at least 50 percent by weight passes the No. 200 sieve. The material shall have a minimum liquid limit of 20 percent and a minimum plasticity index of 10 percent.

2.7 SAND DRAINAGE LAYER MATERIAL

- A. Natural sand, manufactured sand, or a combination thereof conforming to the gradation requirements presented below and having an in-place permeability of 1×10^{-3} cm/s or greater when compacted to 85 percent relative compaction. ADD No 2

GLO654 02200	<u>Sieve Size</u>	<u>Percent Passing by Weight</u>
	No. 4	100
	No. 10	90-100
	No. 20	70-100
	No. 40	20-70
	No. 100	0-20
	No. 200	0-2

Post-It™ brand fax transmittal memo 7671		# of pages ▶ 1
To HANIK KLOS	From Olson	
Co. JCT	Co. Chew Hill	
Dept.	Phone #	
Fax #	Fax #	

Can you do anything with the permeability issue in your lab w/ my sample? Do we have such a test in the contract. Please call 783 0840

file CAP. C7432

Ⓡ GLO files
field file

fax # 781 3752

GLO65614.CM.CM.

03 August 1993

Transmittal No. P-038

Mr. Michael T. Riley
Roy F. Weston, Inc.
W8560 County Road Z
Onalaska, WI 54650

Subject: Subcontract No. 31
 Onalaska Landfill Cap
 Clay Test Pad Installation

Dear Mr. Riley,

As per our conversation of 02 August, you are aware that it is our opinion that the clay test pads installed thus far were not installed in compliance with the specifications. There was no rotovator available to condition the clay before compaction and the sheepsfoot compactor does not seem to have the ability to knead and compact the material. It is possible that the geotechnical test results will show that the clay and its compaction are within the specified bounds. However, the intent of the test pads was to show not only these results, but also the viability of the methods and machinery used to obtain the results. We cannot determine the viability of the specified methods because they were not employed.

We have agreed to observe clay installation done later in other areas of the cap and in closer compliance with the specifications. We may accept those observations and associated test results as substitutes for the data which was intended to come from the test pads themselves.

We understand your intent to show that the installation of clay in 1-foot thick layers can meet the permeability and compaction criteria shown in the specs. We are dubious that 1-foot layers will be viable, but we will listen to your request. We also understand that you may opt to proceed with clay barrier layer installation prior to the completion of tests on the clay pads (or their substitutes). We have no overt problem with this. You must understand that proceeding in this way will be completely at Weston's risk. If the geotechnical sampling and/or analysis eventually show that the material or methods will not provide the required results, you will be responsible for

**Mr. Michael Riley
Roy F. Weston, Inc
Onalaska Landfill Cap
Clay Test Pad Installation**

Page 2

removal of all clay which does not comply with the specs. This will be done at no cost to the Contractor or the Owner. We will insist that if you proceed with clay barrier installation prior to the time the material and methods results are known and accepted, the clay must be installed in 6-inch layers in accordance with the specs. As we understood our conversation, you agree with the above-mentioned concepts. If this is not the case, please inform us immediately.

Sincerely,

**Donald J. Olson, P.E.
Construction Manager**

File No. CAP.C7432

**Copy: Steve Keith/GLO
GLO Files
Cathy Barnett/GLO**

**Jim Russell/GLO
Field Files**

MEMORANDUM

CH2M HILL

TO: Don Olson

COPIES: Steve Keith
Seth Bryson
Jim Russell

FROM: Cathy Barnett

DATE: August 3, 1993

SUBJECT: Onalaska Services During Construction—Clay Barrier

PROJECT: GLO65614.CM.SD

Post-It™ brand fax transmittal memo 7671		# of pages + 3
To Don Olson	From Cathy Barnett	
Co.	Co.	
Dept.	Phone #	
Fax #	Fax #	

RECEIVED
CH2M HILL
field file
CAP.C7432
AUG 3 1993

Several issues have come up regarding the clay barrier layer material and the clay test pad. I would like to summarize the issues as they have been related to me and to discuss some additional concerns I have regarding the clay barrier.

- Weston has completed their QC testing and submitted the results as required on July 29, 1993. As far as I know, CH2M HILL has not performed QA testing on the material. The subcontract documents require that CH2M HILL approve the source prior to Weston commencing the test pad. However, Weston has elected to take the risk and begin construction of the test pad, anticipating that the material will be acceptable.
- The QC testing required for the clay source investigation includes the following:
 - 3 Grain Size
 - 3 Moisture-Density
 - 3 Atterberg Limits
 - 2 Remolded Hydraulic Conductivity

The hydraulic conductivity testing is supposed to be performed on clay samples remolded to 90 percent relative compaction (RC), one at optimum moisture content and one at 3 percentage points above optimum.

The submittal is complete and satisfies the specifications except the clay samples for the hydraulic conductivity were remolded to 88% RC at 0.3% above optimum, 89% RC at 1.3% above optimum, and 88% RC at 0.3% optimum. The resulting hydraulic conductivities do satisfy the required maximum permeability of 1×10^{-7} cm/sec.

MEMORANDUM

Page 2

August 3, 1993

GLO65614.CM.SD

Because the conditions that the samples were remolded to are generally *less* favorable to impermeability than those specified, I anticipate that the clay source material will be acceptable. However, final acceptance is dependent on the results of CH2M HILL's QA testing and the clay test pad.

- Weston submitted the *Clay Test Pad Schedule/Procedure* to Don Olson on July 29. This procedure discusses the construction of the two clay test pads. However, the details do not include any discussion of moisture content. The specifications require in 02200—3.6(C)(4) that one clay test pad be constructed at optimum moisture content and one be constructed at 3 percentage points above optimum. While this range was not tested by Weston as part of their QC, it is essential that these moisture contents be maintained during construction of the clay test pad. The fact that the remolded samples at about optimum moisture passed the permeability requirements does not mean that the field test pads will perform in the same manner. The results of field test pads often vary from laboratory testing—this is the reason that field testing is required.

Based on a brief discussion I had yesterday with Mike Reilly/Weston, I do not believe that they intend to construct a test pad at 3 percent above optimum. The clay material is coming in from the source at approximately optimum moisture content. This may be great for the eventual construction of the clay barrier layer, but until the test pad is complete, we will not know. Mike Reilly was concerned that such conditioning of the clay may be difficult. He could be right—proper conditioning of the clay can be difficult especially if the subcontractor does not have the right type of construction equipment. Per Don Olson yesterday, the subcontractor does not have the required rotovator on site.

- The *Clay Test Pad Schedule/Procedure* also indicates that Weston will construct half of one of the test pads using a one-foot thick lift as opposed to the 6-inch lift required by the specifications. The results of the clay test pad may show that the thicker lift is acceptable. Some things to watch:

-Does the entire depth satisfy the density requirement? Weston may have to cut down in the lift in order to test the entire thickness.

-Do the rotovation methods provide proper conditioning of the clay material? Are the clods broken down through the full depth? If moisture is added, is it distributed through the entire lift?

The construction operations should be observed carefully to note what types of equipments, number of passes, etc., are used to construct the test pad so that if the results are positive, these methods can be transferred to construction of the clay barrier layer.

Seth Bryson will be in the field tomorrow to observe clay test pads construction procedures. Please call if you have any questions about this memorandum.

APPENDIX E
TEST PAD TEST RESULTS

BRAUN™ INTERTEC

Braun Intertec Engineering, Inc.
310 Service Court Northeast
Rochester, Minnesota 55906-3446
507-281-2515 Fax: 281-5303

Engineers and Scientists Serving
the Built and Natural Environments

Project: BNDX-93-037A
ASTM D 5084, Method C

Date: 8/17/93

Boring: _____ Sample: TW-1 Depth: _____

Sample Description: CH, Fat clay, olive gray, wet

Initial
Wt Specimen + Tare Wet: 45.87
Wt. Specimen + Tare Dry: 39.31
Wt. Tare: 20.80
Moisture Content: 35.4%


Final
Wt Specimen + Tare Wet: 719.90
Wt. Specimen + Tare Dry: 562.11
Wt. Tare: 124.51
Moisture Content: 36.1%

Diameter: <u>2.84</u> in	Area, A: <u>40.87</u> cm ²	Initial Wt. (gm): <u>581.42</u>
Initial Ht.: <u>7.7</u> cm	Initial Dry Unit Wt.: <u>85.2</u> pcf	Initial Saturation: <u>97.8%</u>
Final Ht., L: <u>7.7</u> cm	Final Dry Unit Wt.: <u>85.2</u> pcf	Final Saturation: <u>99.5%</u>
Sp. Gravity: <u>2.700</u>		

Burette Area, a (cm ²): <u>0.73</u>	Differential pressure: <u>2.0</u> psi = <u>140.7</u> cm H ₂ O
Consolidation Pressure (psi): <u>5.0</u>	Overburden: <u>720.0</u> psf
Skempton's B coefficient: <u>1.0</u>	
Operating Pressures (psi): Cell: <u>65.0</u>	Head: <u>62.0</u> Tail: <u>60.0</u>

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	42.00	16.30	166.38				
Final	29820	41.60	16.70		165.58	166.0	21.6	
Result								1.1E-08
Initial	0	41.60	16.70	165.58				
Final	58320	40.80	17.50		163.98	164.8	21.4	
Result								1.1E-08
Initial	0	43.10	15.20	168.58				
Final	45480	42.50	15.80		167.38	168.0	21.8	
Result								1.1E-08
Initial	0	42.50	15.80	167.38				
Final	38220	42.00	16.30		166.38	166.9	21.7	
Result								1.1E-08
Average Permeability								1.1E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

BRAUN™ INTERTEC

Braun Intertec Engineering, Inc.
310 Service Court Northeast
Rochester, Minnesota 55906-3446
507-281-2515 Fax: 281-5303

Engineers and Scientists Serving
the Built and Natural Environment

Project: BNDX-93-037A
ASTM D 5084, Method C

Date: 8/16/93

Boring: _____ Sample: TW-02 Depth: _____

Sample Description: CH, Fat clay, olive, wet


<p>Initial</p> <p>Wt Specimen + Tare Wet: <u>64.15</u></p> <p>Wt. Specimen + Tare Dry: <u>53.50</u></p> <p>Wt. Tare: <u>20.26</u></p> <p>Moisture Content: <u>32.0%</u></p>	<p>Final</p> <p>Wt Specimen + Tare Wet: <u>750.60</u></p> <p>Wt. Specimen + Tare Dry: <u>581.21</u></p> <p>Wt. Tare: <u>133.80</u></p> <p>Moisture Content: <u>37.9%</u></p>
--	---

Diameter: <u>2.84</u> in	Area, A: <u>40.87</u> cm ²	Initial Wt. (gm): <u>596.60</u>
Initial Ht.: <u>3.2</u> in	Initial Dry Unit Wt.: <u>86.0</u> pcf	Initial Saturation: <u>90.2%</u>
Final Ht., L: <u>3.3</u> in	Final Dry Unit Wt.: <u>83.4</u> pcf	Final Saturation: <u>100.1%</u>
Sp. Gravity: <u>2.700</u>		

Burette Area, a (cm ²): <u>0.73</u>	Differential pressure: <u>2.0</u> psi = <u>140.7</u> cm H ₂ O
Consolidation Pressure (psi): <u>5.0</u>	Overburden: <u>720.0</u> psf
Skempton's B coefficient: <u>1.0</u>	
Operating Pressures (psi): Cell: <u>70.0</u>	Head: <u>67.0</u> Tail: <u>65.0</u>

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	45.70	13.40	172.98				
Final	29880	45.30	13.90		172.08	172.5	52.9	
Result								1.3E-08
Initial	0	45.30	13.90	172.08				
Final	58380	44.40	14.80		170.28	171.2	52.5	
Result								1.3E-08
Initial	0	47.00	12.00	175.68				
Final	45540	46.30	12.80		174.18	174.9	53.7	
Result								1.4E-08
Initial	0	46.30	12.80	174.18				
Final	38100	45.70	13.40		172.98	173.6	53.2	
Result								1.3E-08
Average Permeability								1.3E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

BRAUNSM INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments*

Project: BNDX-93-037A

Date: 8/31/93

Boring: n/a

Sample: TW-03

Depth: n/a

Sample Description: CH, Fat clay, olive gray, moist

Initial
Wt Specimen + Tare Wet: 71.75
Wt. Specimen + Tare Dry: 60.33
Wt. Tare: 22.19
Moisture Content: 29.9%

Final
Wt Specimen + Tare Wet: 287.55
Wt. Specimen + Tare Dry: 222.50
Wt. Tare: 35.15
Moisture Content: 34.7%

Diameter: 2.82 in
Initial Ht.: 2.3 in
Final Ht., L: 2.4 in
Sp. Gravity: 2.680

Area, A: 40.30 cm²
Initial Dry Unit Wt.: 88.1 pcf
Final Dry Unit Wt.: 85.8 pcf

Initial Wt. (gm): 429.66
Initial Saturation: 89.3%
Final Saturation: 98.1%

Burette Area, a (cm²): 0.73
Consolidation Pressure (psi): 5.0
Skempton's B coefficient: 1.0
Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
Overburden: 720.0 psf
Head: 66.0 Tail: 65.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	54.40	4.50	120.24				
Final	26340	52.50	6.40		116.44	118.3	19.8	
Result								6.6E-08
Initial	0	52.50	6.40	116.44				
Final	59400	48.30	10.60		108.04	112.2	18.8	
Result								6.8E-08
Initial	0	48.30	10.60	108.04				
Final	120120	41.10	17.90		93.54	100.8	16.9	
Result								6.5E-08
Initial	0	41.10	17.90	93.54				
Final	53340	38.10	20.80		87.64	90.6	15.2	
Result								6.6E-08
Average Permeability								6.6E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.

David A. Quill
Geotechnical Lab Manager

BRAUNSM INTERTEC

Braun Intertec Corporation
6801 Washington Avenue South
P.O. Box 39108
Minneapolis, Minnesota 55439-0108
612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
the Built and Natural Environments®

Project: BNDX-93-037A

Date: 8/26/93

Boring: _____

Sample: TW-04

Depth: _____

Sample Description: CL, Lean clay, olive brown, moist

Initial
Wt Specimen + Tare Wet: 74.07
Wt. Specimen + Tare Dry: 61.96
Wt. Tare: 21.42
Moisture Content: 29.9%

Final
Wt Specimen + Tare Wet: 556.84
Wt. Specimen + Tare Dry: 457.45
Wt. Tare: 127.27
Moisture Content: 30.1%

Diameter: 2.82 in
Initial Ht.: 2.2 in
Final Ht., L: 2.2 in
Sp. Gravity: 2.680

Area, A: 40.30 cm²
Initial Dry Unit Wt.: 91.1 pcf
Final Dry Unit Wt.: 91.1 pcf

Initial Wt. (gm): 434.68
Initial Saturation: 95.9%
Final Saturation: 96.6%

Burette Area, a (cm²): 0.73
Consolidation Pressure (psi): 5.0
Skempton's B coefficient: 1.0
Operating Pressures (psi): Cell: 70.0

Differential pressure: 1.0 psi = 70.3 cm H₂O
Overburden: 720.0 psf
Head: 66.0 Tail: 65.0


	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	22.70	33.20	59.84				
Final	57660	18.60	37.10		51.84	55.8	9.8	
Result								1.3E-07
Initial	0	41.90	14.30	97.94				
Final	83820	32.20	23.70		78.84	88.4	15.5	
Result								1.3E-07
Initial	0	32.20	23.70	78.84				
Final	79560	25.00	30.90		64.44	71.6	12.6	
Result								1.3E-07
Initial	0	25.00	30.90	64.44				
Final	28920	22.70	33.20		59.84	62.1	10.9	
Result								1.3E-07
Average Permeability								1.3E-07
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
Skempton's B parameter was constant.


Geotechnical Lab Manager

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC


PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-01

GRAVEL 0.0 %
SAND 1.5 %
SILT 29.9 %
CLAY 68.6 %

CLASSIFICATION:
CH, Fat clay, olive
D60=0.002
D30=
D10=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-02

GRAVEL 0.0 %
SAND 1.3 %
SILT 37.7 %
CLAY 61.0 %


CLASSIFICATION:
CH, Fat clay, olive

D60=0.005
D30=
D10=

Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



BRAUN
INTERTEC

PROJECT: BNDX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-03


GRAVEL 1.2 %
SAND 6.5 %
SILT 36.8 %
CLAY 55.5 %

CLASSIFICATION:
CH, Fat clay, olive brown

D₆₀=0.007
D₃₀=
D₁₀=
Cu=
Cc=

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MED.	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



BRAUN
INTERTEC

PROJECT: BNOX-93-037A
Onalaska Landfill
Wisconsin, Onalaska
BORING: TW-04

GRAVEL 0.0 %
SAND 5.1 %
SILT 48.4 %
CLAY 46.5 %

CLASSIFICATION:
CL, Lean clay, olive brown

D60=0.014
D30=0.002
D10=

Cu=
Cc=

APPENDIX F
CLAY BORROW SOURCE TEST RESULTS

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural EnvironmentsSM

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: P-1

Depth: n/a

Sample Description: CL-Lean clay, gray

Initial
 Wt Specimen + Tare Wet: 603.20
 Wt. Specimen + Tare Dry: 479.50
 Wt. Tare: 0.00
 Moisture Content: 25.8%

Final
 Wt Specimen + Tare Wet: 746.60
 Wt. Specimen + Tare Dry: 561.37
 Wt. Tare: 164.06
 Moisture Content: 46.6%

Diameter: 2.82 in
 Initial Ht.: 7.4 cm
 Final Ht., L: 8.3 cm
 Sp. Gravity: 2.700

Area, A: 40.30 cm²
 Initial Dry Unit Wt.: 83.7 pcf
 Final Dry Unit Wt.: 74.6 pcf

Initial Wt. (gm): 502.90
 Initial Saturation: 68.8%
 Final Saturation: 100.1%


Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Skempton's B coefficient: .96
 Operating Pressures (psi): Cell: 65.0

Differential pressure: 2.0 psi = 140.7 cm H₂O
 Overburden: 720.0 psf

Head: 62.0 Tail: 60.0

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	36.50	15.00	162.18				
Final	39540	35.40	15.90		160.18	161.2	19.4	
Result								2.4E-08
Initial	0	35.40	15.90	160.18				
Final	41040	34.20	16.60		158.28	159.2	19.2	
Result								2.2E-08
Initial	0	34.20	16.60	158.28				
Final	22440	33.60	17.10		157.18	157.7	19.0	
Result								2.3E-08
Initial	0	33.60	17.10	157.18				
Final	67320	32.00	18.60		154.08	155.6	18.8	
Result								2.2E-08
Average Permeability								2.3E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
ASTM D 5084 (Method C: Falling Head, Rising Tailwater)


 Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

Engineers and Scientists Serving
 the Built and Natural Environments

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: P-2

Depth: n/a

Sample Description: CL-Lean clay, gray

Initial
 Wt Specimen + Tare Wet: 542.00
 Wt. Specimen + Tare Dry: 427.40
 Wt. Tare: 0.00
 Moisture Content: 26.8%

Final
 Wt Specimen + Tare Wet: 756.60
 Wt. Specimen + Tare Dry: 561.31
 Wt. Tare: 163.80
 Moisture Content: 49.1%

Diameter: 2.82 in
 Initial Ht.: 7.3 cm
 Final Ht., L: 8.4 cm
 Sp. Gravity: 2.700

Area, A: 40.30 cm²
 Initial Dry Unit Wt.: 84.5 pcf
 Final Dry Unit Wt.: 72.9 pcf

Initial Wt. (gm): 501.40
 Initial Saturation: 72.8%
 Final Saturation: 101.2%


Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Skempton's B coefficient: 1.0
 Operating Pressures (psi): Cell: 65.0

Differential pressure: 2.0 psi = 140.7 cm H₂O
 Overburden: 720.0 psf

Head: 62.0 Tail: 60.0

	Time (t) sec	H1 cm	H2 cm	h _i cm	h _f cm	h _{avg} cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	46.50	10.90	176.28				
Final	57420	44.20	13.00		171.88	174.1	20.7	
Result								3.3E-08
Initial	0	30.50	24.90	146.28				
Final	41040	29.30	26.20		143.78	145.0	17.3	
Result								3.2E-08
Initial	0	28.90	26.20	143.38				
Final	22440	28.20	26.90		141.98	142.7	17.0	
Result								3.3E-08
Initial	0	28.20	26.70	142.18				
Final	67140	26.00	28.60		138.08	140.1	16.7	
Result								3.3E-08
Average Permeability								3.3E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
ASTM D 5084 (Method C: Falling Head, Rising Tailwater).


 Geotechnical Lab Manager

BRAUNSM

INTERTEC

Braun Intertec Corporation
 6801 Washington Avenue South
 P.O. Box 39108
 Minneapolis, Minnesota 55439-0108
 612-941-5600 Fax: 941-4151

*Engineers and Scientists Serving
 the Built and Natural Environments**

Project: BNDX-93-037A

Date: 7/1/93

Boring: n/a

Sample: P-3

Depth: n/a

Sample Description: CL-Lean clay, gray

Initial
 Wt Specimen + Tare Wet: 512.30
 Wt. Specimen + Tare Dry: 407.30
 Wt. Tare: 0.00
 Moisture Content: 25.8%

Final
 Wt Specimen + Tare Wet: 767.70
 Wt. Specimen + Tare Dry: 565.57
 Wt. Tare: 160.80
 Moisture Content: 49.9%

Diameter: 2.82 in
 Initial Ht.: 7.3 cm
 Final Ht., L: 8.5 cm
 Sp. Gravity: 2.700

Area, A: 40.30 cm²
 Initial Dry Unit Wt.: 83.9 pcf
 Final Dry Unit Wt.: 72.2 pcf

Initial Wt. (gm): 498.10
 Initial Saturation: 69.1%
 Final Saturation: 101.1%

Burette Area, a (cm²): 0.73
 Consolidation Pressure (psi): 5.0
 Skempton's B coefficient: 1.0
 Operating Pressures (psi): Cell: 65.0

Differential pressure: 2.0 psi = 140.7 cm H₂O
 Overburden: 720.0 psf

Head: 62.0 Tail: 60.0

	Time (t) sec	H1 cm	H2 cm	hi cm	hf cm	havg cm	Hydraulic Gradient	Method C K cm/sec
Initial	0	38.50	17.30	161.88				
Final	63600	33.90	21.70		152.88	157.4	18.5	
Result								6.9E-08
Initial	0	54.00	5.30	189.38				
Final	15600	52.70	6.70		186.68	188.0	22.1	
Result								7.1E-08
Initial	0	52.70	6.70	186.68				
Final	66660	47.10	11.80		175.98	181.3	21.3	
Result								6.8E-08
Initial	0	47.10	11.80	175.98				
Final	28860	44.80	14.20		171.28	173.6	20.4	
Result								7.2E-08
Average Permeability								7.0E-08
Assigned Permeability								

Remarks: The specific gravity was assumed for the purpose of saturation calculations.
ASTM D 5084 (Method C: Falling Head, Rising Tailwater)

David Quill
 Geotechnical Lab Manager

Laboratory Compaction Characteristics of Soil (Proctor)

Date: July 6, 1993

Project: BNDX-93-037A

Client:
 Roy F. Weston, Inc.
 One Weston Way
 West Chester, PA 19380-1499

Description:
 Onalaska Landfill
 Onalaska, Wisconsin


Field Data:

Date Sampled :	5/10/93	Test Number :	P-1 (Sample Bag 1)
Sampled By :	St. Joe Contractors	Location Sampled :	Onalaska Landfill, Wisconsin
Classification :	CL - Lean clay, brown		

Laboratory Data:

ASTM D:	1557-91	Procedure:	A	Date Tested:	6/18/93
As Received Water Content:	--	Prep. Method:	Dry	Rammer Type:	Sector
Sieve Data, % on 3/4":	--	% 3/4"-3/8":	--	% 3/8" - #4:	--
Size of "Oversize":	--	Percent Oversize:	--	Spec. Gravity:	2.65

	Curve Values		Corrected Values (ASTM D 4718)	
Maximum Dry Unit Weight, pcf	93.5	pcf	93½	pcf
Optimum Water Content, %	25.4	%	25½	%



Laboratory Compaction Characteristics of Soil (Proctor)

Date: July 6, 1993

Project: BNDX-93-037A

Client:
 Roy F. Weston, Inc.
 One Weston Way
 West Chester, PA 19380-1499

Description:
 Onalaska Landfill
 Onalaska, Wisconsin


Field Data:

Date Sampled :	5/10/93	Test Number :	P-2 (Sample Bag 2)
Sampled By :	St. Joe Contractors	Location Sampled :	Onalaska Landfill, Wisconsin
Classification :	CL - Lean clay, brown		

Laboratory Data:

ASTM D:	1557-91	Procedure:	A	Date Tested:	6/18/93
As Received Water Content:	--	Prep. Method:	Dry	Rammer Type:	Sector
Sieve Data, % on 3/4":	--	% 3/4"-3/8":	--	% 3/8" - #4:	--
Size of "Oversize":	--	Percent Oversize:	--	Spec. Gravity:	2.65

	Curve Values		Corrected Values (ASTM D 4718)	
Maximum Dry Unit Weight, pcf	94.8	pcf	95	pcf
Optimum Water Content, %	25.4	%	25½	%



Laboratory Compaction Characteristics of Soil (Proctor)

Date: July 6, 1993

Project: BNDX-93-037A

Client:
 Roy F. Weston, Inc.
 One Weston Way
 West Chester, PA 19380-1499

Description:
 Onalaska Landfill
 Onalaska, Wisconsin


Field Data:

Date Sampled :	5/10/93	Test Number :	P-3 (Sample Bag 3)
Sampled By :	St. Joe Contractors	Location Sampled :	Onalaska Landfill, Wisconsin
Classification :	CL - Lean clay, brown		

Laboratory Data:


ASTM D:	1557-91	Procedure:	A	Date Tested:	6/18/93
As Received Water Content:	--	Prep. Method:	Dry	Rammer Type:	Sector
Sieve Data, % on 3/4":	--	% 3/4"-3/8":	--	% 3/8" - #4:	--
Size of "Oversize":	--	Percent Oversize:	--	Spec. Gravity:	2.65

	Curve Values		Corrected Values (ASTM D 4718)	
Maximum Dry Unit Weight, pcf	95.1	pcf	95	pcf
Optimum Water Content, %	25.7	%	25½	%



GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND				FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY	



BRAUN
ENGINEERING TESTING

PROJECT: BNDX-93-037A
Geotechnical Testing Services
Onalaska Municipal Landfill Site
Onalaska, WI

SAMPLE: 1


GRAVEL	0.0 %
SAND	0.4 %
SILT	18.1 %
CLAY	81.5 %

CLASSIFICATION:
CL LEAN CLAY, brown

D60=	Cu=
D30=	Cc=
D10=	

GRAIN SIZE - HYDROMETER ANALYSIS CURVE

GRAVEL		SAND			FINES	
MEDIUM	FINE	COARSE	MEDIUM	FINE	SILT	CLAY



PROJECT: BNDX-93-037A
 Geotechnical Testing Services
 Onalaska Municipal Landfill Site
 Onalaska, WI

SAMPLE: 3

GRAVEL 0.0 %
 SAND 1.0 %
 SILT 7.3 %
 CLAY 91.7 %

CLASSIFICATION:
 CL LEAN CLAY, brown

D60= Cu=
 D30= Cc=
 D10=

BRAUN
 ENGINEERING TESTING

ATTERBERG ITS DATA SHEET

PROJECT # RD 95-037A

ENGINEER TCB

LOC. _____ ELV. _____ SAM. Z TW # _____ DATE _____



Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %
Blows

	LIQUID		LIMIT	DATA	
	1	2	3	4	5
Tare #	2	4	6		
Tare + Wt Wgt	33.18	32.92	32.82		
Tare + Dry Wgt	27.37	27.33	27		
Tare	15.28	15.26	15.11		
Dry Wgt	12.07	12.07	12.19		
Water	5.81	5.59	5.46		
M/C %	48	46	44		
Blows	22	27	34		

Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %

	PLASTIC		LIMIT	DATA
	1	2	3	Nat. m/c
Tare #	1	?	5	
Tare + Wt Wgt	25.11	24.91	24.78	
Tare + Dry Wgt	22.88	22.83	22.71	
Tare	15.16	15.20	15.19	
Dry Wgt	7.72	7.63	7.52	
Water	2.23	2.08	2.02	
M/C %	29	27	26	

LL 46
PL 27
PI 19
NAT. M/C % _____
SOIL TYPE _____



ATTERBERG ITS DATA SHEET

PROJECT # END-93-0374

ENGINEER TCB

LOC. _____ ELV. _____ SAM. 1 TW # _____ DATE _____



Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %
Blows

	LIQUID		LIMIT	DATA	
	1	2	3	4	5
Tare #	1	2	3		
Tare + Wt Wgt	32.81	32.50	32.16		
Tare + Dry Wgt	27.33	27.19	27.24		
Tare	15.12	15.16	15.10		
Dry Wgt	12.17	12.03	12.08		
Water	5.42	5.10	4.92		
M/C %	45.1	43.3	45.7		
Blows	26	26	33		

Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %

	PLASTIC		LIMIT	DATA
	1	2	3	Nat. m/c
Tare #	1	2	3	
Tare + Wt Wgt	24.92	24.05	23.72	
Tare + Dry Wgt	22.82	22.19	22.04	
Tare	15.22	15.19	15.17	
Dry Wgt	7.5	7.0	6.87	
Water	2.1	1.86	1.69	
M/C %	28	26	24	

LL 43.0
PL 26.0
PI 17.0
NAT. M/C % _____
SOIL TYPE CL



ATTERBERG LIMITS DATA SHEET

PROJECT # CD-92 0377

ENGINEER TD

LOC. _____ ELV. _____ SAM. 3 TW# _____ DATE _____



Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %
Blows

	LIQUID		LIMIT	DATA	
	1	2	3	4	5
		<u>B</u>			
Tare #	<u>33.54</u>	<u>33.20</u>	<u>32.94</u>		
Tare + Wt Wgt	<u>27.39</u>	<u>27.35</u>	<u>27.26</u>		
Tare + Dry Wgt	<u>5.20</u>	<u>15.18</u>	<u>15.16</u>		
Tare	<u>12.15</u>	<u>12.17</u>	<u>12.1</u>		
Dry Wgt	<u>6.15</u>	<u>5.43</u>	<u>5.68</u>		
Water	<u>5.1</u>	<u>4.9</u>	<u>4.7</u>		
M/C %	<u>25</u>	<u>26</u>	<u>33</u>		
Blows					

Tare #
Tare + Wt Wgt
Tare + Dry Wgt
Tare
Dry Wgt
Water
M/C %


	PLASTIC		LIMIT	DATA	
	1	2	3	Nat. m/c	
Tare #	<u>25.48</u>	<u>25.13</u>	<u>24.92</u>		
Tare + Wt Wgt	<u>23.03</u>	<u>22.85</u>	<u>22.81</u>		
Tare + Dry Wgt	<u>15.21</u>	<u>15.17</u>	<u>15.19</u>		
Tare	<u>7.82</u>	<u>7.72</u>	<u>7.62</u>		
Dry Wgt	<u>2.25</u>	<u>2.20</u>	<u>2.11</u>		
Water	<u>3.1</u>	<u>2.9</u>	<u>2.8</u>		
M/C %					

LL 49
PL 29
PI 20
NAT. M/C % _____
SOIL TYPE _____




APPENDIX G
PHOTOGRAPHIC LOG

1. Placing Type II geotextile over initial grade.



3. Placing working surface material over Type II geotextile.

2. Placing working surface material over Type II geotextile.



9-16




4. Placing working surface material over Type II geotextile.


9-23
4-8




5. Placing geotextile and working surface.



6. Working surface placed.




7. Rotovator breaking clay clods.




8. Sheeps foot roller compacting clay layer.




9. Cat DSC dozer working clay layer.



10. Clay being placed over the working surface.



11. Clay layer final grade (after placement)



12. Sand drainage layer - placement almost complete.



13. Coversoil and Type I geotextile placed over sand drainage layer.



14. Gas collection trench and Type I geotextile being placed.




15. Cover soil ____ placed over Type I geotextile.

23/21

23/23

23/24



16. Final grade for topsoil layer.

23/33




17. Seeding and mulching the cap.

23/31



18. Seeding and mulching the cap.



19. Cap after seeding and mulching.



20. Construction of landfill gas interceptor trench.



21. Construction of landfill gas interceptor trench.

APPENDIX H
CONSTRUCTION PLANS

CIVIL LEGEND

CIVIL ABBREVIATIONS

EXISTING	THIS SUBCONTRACT	
		CONTOUR LINE
		SPOT ELEVATION
		GROUND SLOPE DESIGNATION
		ROAD CENTERLINE STATIONING
		GRAVEL ROAD
		EXISTING ROADS TO REMAIN
		CULVERT
		CATCH BASIN, STORMWATER INLET
		MANHOLE
		ELECTRICAL MANHOLE
		ELECTRICAL HANDHOLE
		AREA-LIGHTING BASE
		SURVEY BASE LINE MONUMENT
		STRUCTURE LOCATION POINT
		GROUNDWATER MONITORING WELL
		DRAINAGE WAY OR DITCH
		DRAWING MATCH LINE
		CENTERLINE, BUILDING, ROAD, ETC.
		STRUCTURE
		GRAVEL AREA
		EXISTING FENCE TO REMAIN
		TEMPORARY FENCE
		GATE (SHOWN WITH FENCE TYPES ABOVE)
		POWER POLE WITH GUY SUPPORT
		OVERHEAD POWER LINE
		UNDERGROUND TELEPHONE LINE
		STAGING AREA
		SILT FENCE
		FOUND IRON PIPE
		WATER SURFACE
		EXISTING TREES AND SHRUBS
		EXISTING TREES AND SHRUBS TO BE REMOVED


	EARTH
	TOPSOIL
	SAND
	CLAY
	COVER SOIL
	WORKING SURFACE
	GRADING LAYER
	COARSE AGGREGATE
	LIMITS OF TOPSOIL AND SEEDING (UNLESS OTHERWISE NOTED)
	PROJECT BENCH MARK
	PI (POINT OF INTERSECTION)
	VPI (VERTICAL POINT OF INTERSECTION) AND FINISH GRADE ELEVATION
	HORIZONTAL CONTROL POINT
	RADIAL POINT
	LANDFILL GAS MONITORING WELL NEST
	EXTRACTION WELL
	DI (DROP INLET)
	SET 1" IRON PIPE
	SET PK NAIL
	SET LEAD PLUG WITH TACK
	AIR MONITORING STATION

CURVE DATA

R = RADIUS	L = LENGTH
DEL = DELTA	T = TANGENT
	LC = LONG CHORD

PI = POINT OF INTERSECTION
 PC = POINT OF CURVATURE
 PT = POINT OF TANGENCY

	RAILROAD TRACKS
	SIGN
	LIGHT STANDARD
	PROPERTY LINE/RIGHT OF WAY
	CHAIN-LINK RAILING
	EASEMENT LINE
	STREET CENTERLINE
	SURVEY OR SUBDIVISION BOUNDARY
	CONSTRUCTION STAGING AREA
	DEMOLITION AND/OR REMOVAL



A	ABANDONED
AGG	AGGREGATE
APPROX	APPROXIMATE
BM	BENCHMARK
C	MALE CONNECTOR
C/L	CENTERLINE
CMP	CORRUGATED METAL PIPE
D	DEEP
DI	DROP INLET
DECON	DECONTAMINATION
DIA	DIAMETER
E	EAST OR EASTING
EXST	EXISTING
EXT	EXTENSION
FC	FEMALE CONNECTOR
FMC	FLUSH MOUNT COVER
GW	GROUNDWATER
HDPE	HIGH DENSITY POLYETHYLENE
I.D	INSIDE DIAMETER
INV	INVERT
M	MEDIUM
MAX	MAXIMUM
MIN	MINIMUM
N	NORTH OR NORTHING
NA	NOT APPLICABLE
NTS	NOT TO SCALE
OBSC	OBSCURED
PVC	POLY VINYL CHLORIDE
RAD	RADIUS
RD	ROAD
S	SHALLOW
TYP	TYPICAL

	DSGN MW PADDOCK
	DR PT KUTZ
	CHK MA SCHMIEGE
	APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

LEGEND AND ABBREVIATIONS

SHEET	2
DWG NO.	02-G-01
DATE	JUNE 1992
PROJ NO.	GL05502.LC



VERTICAL CONTROL

PROJECT BENCHMARK:

CHISELED "X" IN THE SOUTHEAST WINGWALL ON THE RAILROAD TRESTLE, ELEVATION = 657.09

VERTICAL DATUM BASIS IS USGS 1929. ELEVATION ESTABLISHED BY OTHERS FROM THE FOLLOWING LA CROSSE COUNTY BENCHMARKS:

1. PK NAIL IN FRONT OF MARY JANE FRITZ COTTAGE W8602 LYTLE ROAD, ELEVATION 660.02.
2. CHISELED SQUARE IN SE CORNER OF CURBING AROUND ONALASKA TOWNSHIP HONOR ROLL MEMORIAL AT INTERSECTION OF COUNTY ROAD ZN AND COUNTY ROAD OT, ELEVATION 653.03.

HORIZONTAL CONTROL

POINT	NORTHING	EASTING	DESCRIPTION
H1	16809.40	47660.98	1" IRON PIPE
H2	16665.53	47985.52	1" IRON PIPE
H3	15887.77	47950.28	1" IRON PIPE
H4	15906.08	47109.21	1" IRON PIPE

HORIZONTAL DATUM BASIS IS ASSUMED PROJECT COORDINATE GRID SYSTEM. TRANSFORMATION TO WISCONSIN STATE PLANE 2 ZONE COORDINATES CAN BE ACCOMPLISHED BY ADDING 700,000 TO THE NORTHING AND 1,800,000 TO THE EASTING.

NOTES:

1. CONSTRUCTION LIMITS COINCIDE WITH PROPERTY LINE AND/OR EASEMENTS UNLESS OTHERWISE NOTED.
2. BASE MAPPING BY MARTINEZ CORPORATION. SITE WAS FLOWN ON 11-11-88. ORIGINAL MAPPING WAS PREPARED AT A SCALE OF 1"=100'.
3. SUBCONTRACTOR MUST SHARE THE SITE, INCLUDING THE STAGING AREA WITH OTHER SUBCONTRACTORS. SCHEDULING OF WORK IS CRITICAL. SEE SPECIFICATIONS.

DSGN	MW PADDOCK
DR	PT KUTZ
CHK	MA SCHMIEGE
APVD	JB RUSSELL

NO.	DATE	REVISION	BY	APVD

REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

GENERAL SITE PLAN

SHEET	3
DWG NO.	02-C-04
DATE	JUNE 1992
PROJ NO.	GL06802.LC




TABLE 1

MONITORING WELL ABANDONMENT, EXTENSION, AND FLUSH MOUNT SCHEDULE							
MONITORING WELL NUMBER	COORDS. NORTHING EASTING	APPROX. TOTAL DEPTH (FT)	APPROX. EXISTING GRND. ELEV. AT WELL	TOP OF WELL CASING ELEV. (FT)	ROUGH GRADE ELEV. AT WELL (FT)	FINAL GRADE ELEV. AT WELL (FT)	ACTION
B-1	16646.3 47957.3	35	660.1	662.8	660.1	NA	A
B-2	16240.2 47685.4	54	664.7	666.6	665.0	NA	A
B-3	15859.5 47722.1	30	659.4	660.6	659.4	NA	A
B-4S	16171.6 47399.9	22	654.8	656.2	654.5	NA	A
B-4D	16169.9 47402.6	52	654.6	656.2	654.5	NA	A
B-5	16731.4 47709.9	23	659.9	661.9	659.9	NA	A
MW-2S	16332.9 47725.4	28	661.8	663.8	664.0	669.5	EXT
MW-2M	16331.3 47713.9	78	662.3	664.3	663.5	670.0	EXT
MW-2D	16329.6 47700.6	134	662.2	664.4	663.0	670.7	EXT
MW-3S	16074.5 47488.1	18	653.4	655.9	653.4	NA	A
MW-3M	16086.3 47461.0	80	653.2	654.9	653.2	NA	A
MW-3D	16098.1 47454.5	140	653.5	655.7	653.5	NA	A
MW-5	16244.1 47380.1	22	655.8	658.8	655.8	655.0	FMC
MW-14	16324.0 47140.0	16	654.4	656.2	654.4	654.4	FMC

NOTES:

- GROUNDWATER MONITORING WELLS DESIGNATED FOR ABANDONMENT SHALL BE ABANDONED PER THE REQUIREMENTS OF NR141.
- GROUNDWATER MONITORING WELLS 4, 7, AND 12 REQUIRE NO ACTION.
- SEE 1 FOR MONITORING WELL EXTENSION CONSTRUCTION.
- SEE 2 FOR FLUSH MOUNT COVER CONSTRUCTION.
- THE HUBLEY WATER SUPPLY WELL IS ADJACENT TO MW 14. CARE SHALL BE TAKEN DURING INSTALLATION OF THE FLUSH MOUNT COVER AT MW14 TO PREVENT DAMAGE TO THIS WELL.
- REMOVE AND DISPOSE OF ALL DEBRIS ONSITE AS DIRECTED BY THE CONTRACTOR.

TABLE 2

DRUM DISPOSAL SCHEDULE	
FIELD MARKINGS	QUANTITY
"DRILL CUTTINGS"	10
"DISPOSABLE CLOTHING"	4
"DISPOSABLE CLOTHING AND REFUSE"	2
"TEST PIT REFUSE"	3
"DECON PAD WATER"	2
"LAB GLASSWARE"	1

NOTES

- DRUM CONTENTS SHALL BE EMPTIED ON SITE AND DISPOSED OF BENEATH THE LANDFILL CAP GRADING LAYER.
- EMPTIED DRUMS SHALL BE CRUSHED FLAT AND DISPOSED OF BENEATH THE LANDFILL CAP GRADING LAYER.

DSGN MW PADDOCK
 DR PT KUTZ
 CHK MA SCHMIEGE
 APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

DEMOLITION PLAN
 MONITORING WELL ACTION SCHEDULE
 DRUM DISPOSAL SCHEDULE

SHEET 4
 DWG NO. 02-C-05
 DATE JUNE 1992
 PROJ NO. GL06802.LC



EASEMENT TO BE SECURED BY OTHERS

APPROXIMATE LANDFILL LIMITS AS DETERMINED BY GEOPHYSICAL SURVEY

LANDFILL GAS MONITORING WELL TYP. OF 7, SEE 3

BEGIN ROAD STA 10+00 N 15770.02 E 47757.93

SITE ACCESS ROAD, SEE 5

NOTES:

1. BACKFILL AND COMPACTION REQUIREMENTS BENEATH THE ACCESS ROAD AND TREATMENT FACILITY AREA ARE SPECIFIED IN SECTION 02200.
2. SUBCONTRACTOR SHALL MARK THE EXISTING EXTRACTION WELL PRIOR TO GRADING FOR FUTURE LOCATION BY OTHERS.

AREAS OF POTENTIAL WASTE (AND/OR REFUSE) EXCAVATION OUTSIDE THE LIMITS OF TRENCHING. SEE SPECIFICATIONS.

ACCESS ROAD PROFILE

STATION	C/L ELEV.
10+00	659.80
11+00	658.91
12+00	658.19
13+00	655.02
14+00	655.42
15+00	655.22
16+00	655.02
16+17	655.10

5" RCP CLASS IV CULVERT LENGTH 90', SEE 6

EXISTING EXTRACTION WELL, SEE NOTE 2

10' x 10' RIPRAP 12" THICK

TREATMENT FACILITY TO BE CONSTRUCTED BY OTHERS. SEE NOTE 1.


CURVE 1
 P.I. STA 11+06.63
 N 15874.88
 E 47738.61
 PC STA 10+55.28
 PT STA 11+50.15
 DEL 54°21'35"
 R 100.00
 L 94.88'
 T 51.35'
 LC 81.36'

CURVE 2
 P.I. STA 13+73.61
 N 15991.69
 E 47489.96
 PC STA 12+51.19
 PT STA 14+83.66
 DEL 44°23'53"
 R 300.0
 L 232.47
 T 122.42
 LC 228.70

EASEMENTS TO BE SECURED BY OTHERS

TREES TO REMAIN

APPROXIMATE SILT FENCE LOCATION, SEE 1



	DSGN MW PADDOCK JB RUSSELL	NO.	DATE	REVISION	BY	APVD
	DR PT KUTZ					
	CHK MA SCHMIEGE					
	APVD JB RUSSELL					


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF C&M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF C&M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

ROUGH GRADING PLAN
 SHEET 5
 DWG NO. 02-C-06
 DATE JUNE 1992
 PROJ NO. GLO6692.LC

E47900
E47750
E47600
E47450
E47300



LANDFILL GAS MONITORING WELLS TYP. OF 7, SEE SHEET 3

APPROXIMATE LANDFILL LIMITS AS DETERMINED BY GEOPHYSICAL SURVEY

BASELINE E47650, SEE SHEETS 18-23 FOR SECTIONS

EASEMENT TO BE SECURED BY OTHERS

TREES TO REMAIN


EASEMENT TO BE SECURED BY OTHERS

TREES TO REMAIN

PROPERTY LINE

15" RCP CLASS IV CULVERT, SEE SHEET 5

TREATMENT FACILITY TO BE CONSTRUCTED BY OTHERS



NOTE:
1. SEE SHEET 5 FOR SILT FENCE LOCATION. SILT FENCE TO REMAIN IN PLACE AND MAINTAINED UNTIL CONSTRUCTION IS COMPLETED.

DSGN	MW PADDOCK
DR	PT KUTZ
CHK	MA SCHMIEGE
APVD	JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN

FINAL GRADING PLAN

SHEET	6
DWG NO.	02-C-07
DATE	JUNE 1992
PROJ NO.	GL06602.LC



STRIP DRAINS, 50'-0" SPACING CENTER TO CENTER, PLACE PARALLEL WITH SLOPE DIRECTION, TYPICAL OF 14 ROWS, EAST AND WEST SLOPES. SEE 4

LANDFILL GAS INTERCEPTOR TRENCH, SEE B

4" CORRUGATED AND PERFORATED HDPE PIPING TYP. SEE 1


1.0% MIN. TYP.

LANDFILL GAS COLLECTOR TRENCH

1% MIN. TYP.

LANDFILL GAS INTERCEPTOR TRENCH

- NOTES:
1. CONTOURS SHOWN ARE FINAL-GRADE.
 2. SEE TABLES 1, 2 & 3 ON SHEET 10 FOR APRON ENDWALL, SAND DRAINAGE LAYER PIPE, AND PERIMETER DRAIN PIPE NODE LOCATIONS.
 3. SEE TABLES 1 AND 2 ON SHEET 12 FOR LANDFILL GAS COLLECTOR AND INTERCEPTOR TRENCH AND VENT LOCATIONS.
 4. STRIP DRAINS EXTEND FROM THE CENTRAL LANDFILL GAS COLLECTOR TRENCH TO THE PERIMETER LANDFILL GAS INTERCEPTOR TRENCH.



	DSGN MW PADDOCK JB RUSSELL				
	DR MW PADDOCK PT KUTZ				
	CHK MA SCHMIEGE PP STECKER				
	APVD JB RUSSELL				
		NO.	DATE	REVISION	BY


REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF C.M. HILL, AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF C.M. HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN

SAND DRAINAGE LAYER PIPING
LANDFILL GAS PIPING

SHEET	7
DWG NO.	02-C-08
DATE	JUNE 1992
PROJ NO.	GL06802.LC



	DSGN MW PADDOCK
	DR MW PADDOCK BY KUTZ
	CHK MA SCHMIEGE
	APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.


LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

RESTORATION PLAN

SHEET 8
 DWG NO. 02-C-13
 DATE JUNE 1992
 PROJ NO. GLO6602.LC




TYPICAL CAP CROSS SECTION DETAIL 1
NTS 18




PERIMETER DRAIN DETAIL 3
NTS 7,18


- NOTE:
1. ALL GEOTEXTILES SHALL OVERLAP A MINIMUM OF 2'.
 2. SEE TABLE 2 OF SHEET 10 FOR PERIMETER DRAIN PIPE NODE ELEVATIONS. SLOPE PERIMETER DRAIN PIPE UNIFORMLY BETWEEN NODES.



TYPICAL PERIMETER CAP CROSS SECTION DETAIL 2
NTS



STRIP DRAIN DETAIL 4
NTS 7



ALTERNATIVE STRIP DRAIN DETAIL 5
NTS

	DSGN MW PADDOCK
	OR PT KUTZ
	CHK IH JOHNSON
	APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD





REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN


TYPICAL CAP SECTION DETAILS
PERIMETER DRAIN DETAIL
STRIP DRAIN DETAILS

SHEET 9
DWG NO. 02-C-09
DATE JUNE 1992
PROJ NO. GLO6602.LC




CONCRETE APRON ENDWALL FOR UNDERDRAIN

SECTION A



BAR STEEL REINFORCEMENT DETAILS 2



INSTALLATION DETAIL 1

NOTES:

1. CONCRETE SHALL HAVE A DESIGN STRENGTH OF 3,000 PSI AT 28 DAYS. INSULATION BOARDS SHALL HAVE AN INSULATION VALUE OF NOT LESS THAN 7.
2. ALTERNATIVE DESIGNS WHICH PROVIDE EQUIVALENT CAPACITY AND STRENGTH MAY BE USED WHEN APPROVED BY CONTRACTOR. ENDWALL MAY BE EITHER PRECAST OR CAST IN PLACE CONCRETE.
3. THE PERIMETER DRAIN PIPE SHALL BE FULLY INSERTED AND SEALED INTO THE ENDWALL WITH CEMENT MORTAR PRIOR TO BACKFILLING AROUND THE STRUCTURE.
4. THE RODENT SHIELD SHALL BE GALVANIZED MESH OR EQUIVALENT WITH 1/3 INCH SQUARE NOMINAL OPENINGS. SECURELY FASTEN MESH TO ENDWALL AS APPROVED BY CONTRACTOR.

TABLE 1
ENDWALL PIPE NODES

NODE	N	E	ELEV
EW1	16664	47550	660.0
EW2	16463	47423	658.2
EW3	16429	47240	655.0
EW4	16084	47486	655.0
EW5	15977	47586	655.0
EW6	15871	47807	661.0
EW7	16054	47985	657.0
EW8	16248	47999	648.0
EW9	16413	47992	648.5

TABLE 2
SAND DRAINAGE LAYER PIPE NODES

NODE	N	E	NODE	N	E
DP1	16567	47658	DP19	16404	47528
DP2	16516	47631	DP20	16304	47502
DP3	16502	47580	DP21	16179	47587
DP4	16402	47603	DP22	16070	47612
DP5	16283	47577	DP23	16020	47709
DP6	16202	47638	DP24	16147	47910
DP7	16111	47681	DP25	16212	47832
DP8	16038	47756	DP26	16298	47802
DP9	15930	47790	DP27	16399	47782
DP10	16103	47850	DP28	16498	47806
DP11	16171	47774	DP29	16568	47725
DP12	16274	47727	DP30	16212	47917
DP13	16399	47707	DP31	16296	47917
DP14	16500	47731	DP32	16297	47877
DP15	16531	47687	DP33	16398	47846
DP16	16651	47659	DP34	16497	47881
DP17	16570	47589	DP35	16579	47809
DP18	16504	47506	DP36	16650	47786

NOTE:

1. PROVIDE 1/2" ± (TYP) OF SAND DRAINAGE LAYER MATERIAL FOR BEDDING BENEATH THE SAND DRAINAGE LAYER PIPING.

TABLE 3
PERIMETER DRAIN PIPE NODES

NODE	N	E	ELEV	NODE	N	E	ELEV
PD1	16675	47660	659.7	PD19	15945	47936	663.2
PD2	16645	47575	660.5	PD20	15995	47950	661.0
PD3	16595	47532	661.0	PD21	16045	47959	658.5
PD4	16545	47500	660.5	PD22	16095	47990	654.0
PD5	16495	47467	659.5	PD23	16145	47992	650.5
PD6	16445	47447	659.5	PD24	16195	47980	649.5
PD7	16395	47442	659.0	PD25	16245	47978	648.5
PD8	16345	47447	658.5	PD26	16295	47972	649.0
PD9	16295	47452	658.0	PD27	16345	47966	649.5
PD10	16245	47457	657.0	PD28	16395	47965	649.8
PD11	16195	47477	657.5	PD29	16445	47960	650.3
PD12	16145	47488	658.0	PD30	16495	47956	651.0
PD13	16095	47507	655.5	PD31	16545	47947	653.0
PD14	16045	47547	656.5	PD32	16595	47893	656.0
PD15	15995	47602	656.0	PD33	16645	47848	657.5
PD16	15945	47660	656.5	PD34	16695	47798	658.5
PD17	15895	47617	662.8	PD35	16695	47725	658.5
PD18	15895	47912	663.9	PD36	-	-	-

DSGN	MW PADDOCK
DR	PT KUTZ
CHK	MA SCHMIEGE
APVD	JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN


APRON ENDWALL DETAIL
PIPE NODE DETAILS

SHEET	10
DWG NO.	02-C-12
DATE	JUNE 1992
PROJ NO.	GL06602.LC




GROUNDWATER MONITORING WELL EXTENSION DETAIL (1)
NTS

NOTE:
1. THE PROTECTIVE LOCKING HINGED COVER SHALL BE PAINTED SAFETY YELLOW AS SPECIFIED.



GROUNDWATER MONITORING WELL FLUSH MOUNT COVER DETAIL (2)
NTS

NOTE:
1. THE CONCRETE SEAL SHALL BE INSTALLED AROUND THE FLUSH MOUNT COVER AND SHALL NOT BE PLACED BETWEEN THE FLUSH MOUNT COVER AND THE WELL CASING.



LANDFILL GAS MONITORING WELL DETAIL (3)
NTS

NOTES:
1. LANDFILL GAS MONITORING WELL DEPTHS AND INSTALLATION DETAILS SHOWN ARE APPROXIMATE AND/OR ESTIMATED. ACTUAL DEPTHS AND FINAL INSTALLATION DETAILS WILL BE DETERMINED IN THE FIELD BY THE CONTRACTOR.
2. WELL SCREEN OPENINGS SHALL BE FACTORY SLOTTED 0.06 INCH WIDTH AND CONTINUOUS. PROVIDE 2 SQUARE INCHES OF INTAKE AREA PER FOOT OF WELL SCREEN MINIMUM.
3. THE PROTECTIVE LOCKING HINGED COVER SHALL BE PAINTED SAFETY YELLOW AS SPECIFIED.
4. FLUSH MOUNT COVERS FOR LANDFILL GAS MONITORING WELLS LG1, LG2, AND LG3 SHALL CONFORM TO DETAILS (2) AND (3) WITH A 6\"/>

TABLE 1					
LANDFILL GAS MONITORING WELL DETAILS					
LANDFILL GAS MONITORING WELL	NORTHING EASTING	TOTAL DEPTH (FT)	SCREENED LENGTH (FT)	BENTONITE SEAL LENGTH (FT)	TYPE OF PROTECTIVE COVER
LG1	N 16797 E 47672	15.0	8.0	2.0	FMC
LG2	N 16696 E 47497	15.0	8.0	2.0	FMC
LG3	N 16558 E 47415	14.5	8.0	1.5	FMC
LG4	N 16254 E 47369	8.5	2.0	1.5	EXT
LG5	N 15903 E 47576	8.5	2.0	1.5	EXT
LG6	N 15961 E 48007	15.0	8.0	2.0	EXT
LG7	N 16556 E 48019	8.5	2.0	1.5	EXT

DESIGN: JB RUSSELL
DRAWN: PA LLANAS, PT KUTZ
CHECKED: MA SCHMIEGE
APPROVED: JB RUSSELL


NO.	DATE	REVISION	BY	APVD

REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN

SHEET 11
DWG NO. 02-C-10
DATE JUNE 1992
PROJ NO. 01055602.LC




LANDFILL GAS COLLECTOR TRENCH SECTION (A)
NTS 7, 17-22

TABLE 1 COLLECTOR TRENCH AND VENT LOCATIONS			
NODE POINT	COORDINATES		ELEVATIONS
	N	E	GAS VENT PIPE INV.
CT1 *	18584.7	47794.1	658.6
CT2 *	18448.1	47794.8	659.5
CT3 *	18296.2	47795.5	659.5
CT4 *	18153.3	47888.5	659.5
CT5 *	18594.2	47644.0	661.5
CT6 *	18419.2	47656.4	666.5
CT7 *	18254.5	47652.9	666.5
CT8 *	18129.5	47742.1	666.5
CT9 *	15975.4	47852.8	666.5
CT10 *	18582.9	47552.4	660.5
CT11 *	18423.1	47548.4	662.3
CT12 *	18240.1	47552.4	662.0
CT13 *	18134.1	47637.5	662.6
CT14 *	18035.1	47728.5	661.6




* INDICATES PVC GAS VENT LOCATION

TABLE 2 INTERCEPTOR TRENCH AND VENT LOCATIONS			
NODE POINT	COORDINATES		ELEVATIONS
	N	E	GAS VENT PIPE INV.
IT1 *	18690.2	47723.3	654.0
IT2	18640.7	47577.9	656.0
IT3 *	18546.0	47506.3	656.5
IT4	18395.1	47450.4	655.5
IT5 *	18245.7	47481.7	653.5
IT6	18097.7	47512.2	652.0
IT7 *	15998.0	47604.0	652.5
IT8	15950.0	47691.4	653.0
IT9 *	15901.5	47807.5	659.0
IT10	18047.1	47955.7	653.5
IT11 *	18194.5	47975.4	648.5
IT12	18344.9	47980.9	648.5
IT13 *	18495.8	47950.7	648.0
IT14	18642.7	47842.7	653.5

* INDICATES PVC GAS VENT LOCATION, INSTALL (3) AT OTHER LOCATIONS.



LANDFILL GAS INTERCEPTOR TRENCH SECTION (B)
NTS 7, 18-23



INTERCEPTOR TRENCH FLUSH TIE IN (3)
NTS

DESIGN: MW PADDLOCK, JB RUSSELL
 DR: PT KUTZ
 CHK: MA SCHMIEGE
 APVD: JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN


**LANDFILL GAS VENT DETAIL
 LANDFILL GAS TRENCH DETAILS**

SHEET 12
 DWG NO. 02-C-11
 DATE JUNE 1992
 PROJ NO. GLO6902.LC





SILT FENCE 1
NTS


- NOTES:
- EXCAVATE A TRENCH A MINIMUM OF 4" WIDE AND 6" DEEP TO BURY AND ANCHOR THE FABRIC, FOLD MATERIAL TO FIT THE TRENCH AND BACKFILL AND COMPACT WITH EXCAVATED SOIL.
 - GEOTEXTILE FABRIC SHALL BE REINFORCED WITH AN INDUSTRIAL POLYPROPYLENE NETTING WITH A MAXIMUM MESH SPACING OF 3/4". A HEAVY NYLON TOP SUPPORT CORD OR EQUIVALENT IS REQUIRED.



SILT FENCE TIE BACK DETAIL 2
NTS (WHEN REQUIRED BY CONTRACTOR)




TRENCH DETAIL 3
NTS




SPORTSMANS CLUB RD. IMPROVED TYPICAL SECTION 4
NTS

- NOTES:
- MAINTAIN EXISTING DRAINAGE PATTERNS
 - SPORTSMANS CLUB ROAD IMPROVEMENTS SHALL EXTEND FROM THE INTERSECTION OF SPORTSMANS CLUB ROAD AND CTH Z TO THE SITE ACCESS ROAD.



SITE ACCESS ROAD TYPICAL SECTION 5
NTS



CULVERT DETAIL 6
NTS

- NOTES:
- 6" MIN. OF NATIVE SOIL SHALL BE STRIPPED UNDER THE SITE ACCESS ROAD ROUTE PRIOR TO BASE COURSE PLACEMENT.

	DSGN MW PADDOCK
	DR PT KUTZ
	CHK MA SCHMIEGE
	APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN

SILT FENCE DETAILS
TYPICAL ACCESS ROAD SECTIONS
CULVERT DETAIL

SHEET 13
DWG NO. 2-C-17
DATE JUNE 1992
PROJ. NO. GLO65602.LC




NOTES:

1. SLOPE AND PREPARE THE SUBGRADE TO DRAIN AS SHOWN.
2. THE 30 MIL PVC GEOMEMBRANE PANEL SHALL BE FACTORY SEAMED AND FABRICATED. THE PANEL SHALL BE LARGE ENOUGH TO CONTINUOUSLY LINE THE DECONTAMINATION PAD.
3. DIMENSIONS SHOWN ARE MINIMUM. CONSTRUCT TO DIMENSIONS REQUIRED TO ALLOW SAFE AND EFFICIENT OPERATION.
4. CONSTRUCT AN ACCESS AND EXIT RAMP TO THE DECONTAMINATION PAD AS REQUIRED. THE ACCESS RAMP SHALL BE CONSTRUCTED OF WORKING SURFACE MATERIAL, 1" MINIMUM THICKNESS.
5. SUMP CAPACITY SHALL BE A MINIMUM OF 30 GALLONS.
6. PROVIDE A 10,000 GALLON MINIMUM HOLDING TANK(S) FOR DECONTAMINATION WATER STORAGE. PROVIDE PUMPS, HOSES, PIPES, AND FITTINGS NECESSARY TO FILL THE HOLDING TANK(S) AND PUMP THE HOLDING TANK(S) CONTENTS. SEE SPECIFICATIONS FOR DECONTAMINATION WATER DISPOSAL REQUIREMENTS.


DECONTAMINATION PAD DETAIL 1

NTS



SECTION A

NTS



SECTION B

NTS



DSGN JB RUSSELL
DR BR LEHMAN
PT KUTZ
CHK MA SCHMIEGE
APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN


DECONTAMINATION PAD
PLAN AND DETAILS

SHEET 14
DWG NO. 02-C-15
DATE JUNE 1992
PROJ NO. 0106502.LC




SITE PROJECT SIGN DETAIL (1)
NTS

- NOTES:
1. 4"x4" PRESSURE TREATED POST, 3/4" HIGH DENSITY OVERLAID PLYWOOD.
 2. PLYWOOD SURFACE SHALL BE PAINTED EXTERIOR WHITE AS SPECIFIED.
 3. ALL LETTERING IS TO BE HELVETICA BOLD OR HELVETICA MEDIUM ITALIC, PAINTED COLOR BLACK.
 4. U.S. EPA AND WDNr SYMBOLS SHALL CONFORM TO CURRENT SYMBOL STANDARDS.




SITE PERIMETER SIGN DETAIL (2)
NTS

- NOTES:
1. SIGN BASE MATERIAL SHALL BE SHEET ALUMINUM.
 2. REFLECTIVE SHEETING SHALL BE STANDARD AND COLOR YELLOW.
 3. SIGN LETTERING SHALL BE ACRYLIC PLASTIC REFLEX REFLECTORS AND COLOR BLACK.
 4. PLYWOOD SURFACE SHALL BE PAINTED EXTERIOR WHITE AS SPECIFIED.
 5. SITE PERIMETER SIGNS SHALL BE INSTALLED ON CEDAR FENCE WHERE APPLICABLE.




SIDE VIEW




CEDAR FENCE DETAIL (4)
NTS

- NOTES:
1. FENCE POSTS AND RAILS SHALL BE CEDAR
 2. FENCE RAILS SHALL TRANSITION UNIFORMLY FROM 3'-6" NOMINAL HEIGHT CORNER POSTS TO THE GROUND SURFACE AT FENCE ENDS.
 3. FIELD FABRICATE AND/OR MODIFY CORNER POST JOINTS AS REQUIRED FOR CONSTRUCTING FENCE ALIGNMENT SHOWN ON THE DRAWINGS
 4. USE EITHER CIRCULAR POSTS AND RAILS OR SQUARE POSTS AND SPLIT RAILS. DO NOT MIX FENCE TYPES.



LANDFILL GAS WARNING SIGN DETAIL (3)
NTS

- NOTES:
1. SIGN BASE MATERIAL SHALL BE SHEET ALUMINUM.
 2. REFLECTIVE SHEETING SHALL BE STANDARD AND COLOR YELLOW.
 3. SIGN LETTERING SHALL BE ACRYLIC PLASTIC REFLEX REFLECTORS AND COLOR BLACK.
 4. HANG AND/OR FASTEN SIGN TO PVC GAS VENTS AS APPROVED BY CONTRACTOR.



WHITE PINE TREE PLANTING DETAIL (5)
NTS

	DSGN	JB RUSSELL			
	OR	PT KUTZ			
	CHK	IH JOHNSON			
	APVD	JB RUSSELL	NO.	DATE	REVISION


REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.


BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN

SIGN DETAILS
CEDAR FENCE DETAIL
TREE PLANTING DETAIL

SHEET	15
DWG NO.	02-C-14
DATE	JUNE 1992
PROJ NO.	GL06602.LC




 DSGN MW PADDOCK
 DR PA LANAS
 PT RUTZ
 CK MA SCHMIEGE
 APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CHEM HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CHEM HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

LANDFILL CAP SECTIONS

SHEET 16
 DWG NO. 02-C-15
 DATE JUNE 1992
 PROJ NO. GLO6602.LC



SCALE
HORIZONTAL=25'
VERTICAL=5'

	DSGN MW PADDOCK
	DR PA LLANAS PT KUTZ
	CHK MA SCHMIEGE
	APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
ONALASKA MUNICIPAL LANDFILL SITE
ONALASKA TOWNSHIP, WISCONSIN

LANDFILL CAP SECTIONS

SHEET	17
DWG NO.	02-C-16
DATE	JUNE 1992
PROJ NO.	GL066202.LC



DSGN	MW PADDOCK				
DR	PA LANAS				
	PT RUTZ				
CHK	MA SCHMIEGE				
APVD	JB RUSSELL	NO.	DATE	REVISION	BY
					APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CKM HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CKM HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

LANDFILL CAP SECTIONS

SHEET	18
DWG NO.	02-C-15
DATE	JUNE 1992
PROJ NO.	GLOBE02.LC



	DSGN MW PADDOCK		
	DR PA LLANAS PT RUTZ		
	CHK MA SCHMIEGE		
	APVD JB RUSSELL		

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF G&M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF G&M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

LANDFILL CAP SECTIONS

SHEET 19
DWG NO. 02-C-16
DATE JUNE 1992
PROJ NO. 01066021.C



DSGN MW PADDOCK
 DR PA LLANAS
 PY RUTZ
 CHK MA SCHMIEGE
 APVD JB RUSSELL

NO. DATE REVISION BY APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

LANDFILL CAP SECTIONS

SHEET 20
 DWG NO. 02-C-16
 DATE JUNE 1992
 PROJ NO. QLO6602.LC



DSGN MW PADDOCK
 DR PA LANNAS
 PT RUTZ
 CHK MA SCHMIEGE
 APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

LANDFILL CAP SECTIONS

SHEET 21
 DWG NO. 02-C-16
 DATE JUNE 1992
 PROJ NO. 0106602.LC



DSGN MW PADDOCK
 DR PA LLANAS
 PT RUTZ
 CHK MA SCHMIEGE
 APVD JB RUSSELL


NO.	DATE	REVISION	BY	APVD


REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

SHEET 22
 DWG NO. 02-C-16
 DATE JUNE 1992
 PROJ NO. GLO8802.LC




 DSGN MW PADDOCK
 DR PA LLANAS
 PT PT KUTZ
 CHK MA SCHMIEGE
 APVD JB RUSSELL

NO.	DATE	REVISION	BY	APVD

REUSE OF DOCUMENTS
 THIS DOCUMENT, AND THE IDEAS AND DESIGNS INCORPORATED HEREIN, AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF CH2M HILL AND IS NOT TO BE USED, IN WHOLE OR IN PART, FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF CH2M HILL.

BAR IS ONE INCH ON ORIGINAL DRAWING.
 IF NOT ONE INCH ON THIS SHEET, ADJUST SCALES ACCORDINGLY.

LANDFILL CAP REMEDIAL ACTION
 ONALASKA MUNICIPAL LANDFILL SITE
 ONALASKA TOWNSHIP, WISCONSIN

LANDFILL CAP SECTIONS

SHEET 23
 DWG NO. 02-C-16
 DATE JUNE 1992
 PROJ NO. GL06602.LC