



September 11, 2020

Reference No. 086165-07-09

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S 4th Avenue
Park Falls, Wisconsin 54552

Dear Phil:

**Re: Monthly Status Update, Remedial Design – August 2020
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532**

GHD Services Inc. (GHD) has prepared this monthly status update for the period of August 2020 for the Penta Wood Products Superfund Site (Site) and remedial design of the wetland excavation and surface debris mitigation. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

Phase 08 Remedial Design

- Portions of the preliminary remedial design were completed including preparing construction drawings, estimating construction quantities, assessing potential permit substantive requirements, updating the remedial action cost estimate, preparing a potential remedial action schedule, and writing the Preliminary (30-Percent) Remedial Design Report.

Should you have questions, please do not hesitate to contact us.

Sincerely,

GHD

A handwritten signature in blue ink, appearing to read 'Tim Ree', is written over a faint, light blue circular stamp.

Tim Ree

TR/md/91

Encl.

cc: Erik Hardin, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Adrian Herrera, WDNR Madison (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Design and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 086165
 Phase 08 - Wetland Excavation and Surface Debris Mitigation Remedial Design

Scope of Work and Budget						Project Costs			
Task	Description	Unit	Estimated Quantity	Unit Cost	Budget	Current Invoice Cost 8/29/2020	Previous Invoiced Cost	Total Invoiced Cost (through 8/29/2020)	Budget Remaining (through 8/29/2020)
1	Remedial Design	Lump Sum	1	\$ 50,000.00	\$ 50,000.00	\$ 16,987.00	\$ -	\$ 16,987.00	\$ 33,013.00