



October 5, 2020

Reference No. 086165-08

Mr. Phil Richard  
Wisconsin Department of Natural Resources  
875 S 4<sup>th</sup> Avenue  
Park Falls, Wisconsin 54552

Dear Phil:

**Re: Monthly Status Update, Remedial Design – September 2020  
Penta Wood Products Superfund Site  
Siren, Wisconsin  
WDNR BRRTS Activity #02-07-000532**

GHD Services Inc. (GHD) has prepared this monthly status update for the period of September 2020 for the Penta Wood Products Superfund Site (Site) and remedial design of the wetland excavation and surface debris mitigation. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

***Phase 08 Remedial Design***

- The draft Preliminary (30-Percent) Remedial Design Report was drafted including construction drawings, construction quantity estimates, potential permit substantive requirements, remedial action cost estimate, potential remedial action schedule, and project specifications.

Should you have questions, please do not hesitate to contact us.

Sincerely,

GHD

A handwritten signature in blue ink, appearing to read "Tim Ree", is written over a light blue circular stamp.

Tim Ree

TR/mk/93

Encl.

cc: Erik Hardin, USEPA (via email)  
Judy Fassbender, WDNR Madison (via email)  
Chris Saari, WDNR Ashland (via email)  
Adrian Herrera, WDNR Madison (via email)  
Jacob Sedivy, WDNR Spooner (via email)

**Table 1**  
**Remedial Design and Budget Summary**  
**Penta Wood Products Superfund Site**  
**Siren, Wisconsin**

GHD Project Number 086165  
 Phase 08 - Wetland Excavation and Surface Debris Mitigation Remedial Design

Task	Description	Unit	Estimated Quantity	Scope of Work and Budget		Project Costs			
				Unit Cost	Budget	Current Invoice Cost 9/26/2020	Previous Invoiced Cost (through 8/29/2020)	Total Invoiced Cost (through 9/26/2020)	Budget Remaining (through 9/26/2020)
1	Remedial Design	Lump Sum	1	\$ 50,000.00	\$ 50,000.00	\$ 14,570.00	\$ 16,987.00	\$ 31,557.00	\$ 18,443.00