

November 3, 2020

Reference No. 086165-08

Mr. Phil Richard Wisconsin Department of Natural Resources 875 S 4th Avenue Park Falls, Wisconsin 54552

Dear Phil:

Re: Monthly Status Update, Remedial Design – October 2020 Penta Wood Products Superfund Site Siren, Wisconsin WDNR BRRTS Activity #02-07-000532

GHD Services Inc. (GHD) has prepared this monthly status update for the period of October 2020 for the Penta Wood Products Superfund Site (Site) and remedial design of the wetland excavation and surface debris mitigation. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

Phase 08 Remedial Design

- The draft Preliminary (30-Percent) Remedial Design Report was revised based on conversations with WDNR, including construction drawings, construction quantity estimates, potential permit substantive requirements, remedial action cost estimate, potential remedial action schedule, and project specifications.
- A site visit was conducted by GHD and WDNR on October 9, 2020 to observe and confirm some existing site conditions for the remedial design.

Should you have questions, please do not hesitate to contact us.

Sincerely,

GHD

Mr.

Tim Ree TR/md/95 Encl.

cc: Erik Hardin, USEPA (via email) Judy Fassbender, WDNR Madison (via email) Chris Saari, WDNR Ashland (via email) Adrian Herrera, WDNR Madison (via email) Jacob Sedivy, WDNR Spooner (via email)



Page 1 of 1

Table 1

Remedial Design and Budget Summary Penta Wood Products Superfund Site Siren, Wisconsin

GHD Project Number 086165

Phase 08 - Wetland Excavation and Surface Debris Mitigation Remedial Design

	Scope of Work and Budget Project Costs											
Task	Description	Unit	Estimated Quantity	Unit Cost		Budget	Current Invoice Cost 10/24/2020		Previous Invoiced Cost (through 9/26/2020)	Total Invoiced Cost	Budget Remaining (through 10/24/2020)	
1	Remedial Design	Lump Sum	1	\$ 50,000.00	\$	50,000.00	\$	6,381.95	\$ 31,557.00	\$ 37,938.95	\$ 12,061.05	