

Our ref: 11222418-LTR-22

September 15, 2021

Mr. Phil Richard  
Wisconsin Department of Natural Resources  
875 S. 4<sup>th</sup> Avenue  
Park Falls, Wisconsin 54552

**Monthly Status Update – August 2021**  
**Penta Wood Products Superfund Site**  
**Siren, Wisconsin**  
**WDNR BRRTS Activity #02-07-000532**

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of August 2021 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the Semiannual Report – July through December 2021. The following is a brief summary of the work completed.

**Phase 01-Task 01 Site safety plan preparation**

- No costs were billed to this task in the current invoice.

**Phase 01-Task 02 Housekeeping and grounds keeping**

- This invoice includes subcontractor (Austin Lake Landscaping) costs for mowing on July 21, 2021.

**Phase 01-Task 03 Semiannual groundwater/LNAPL level monitoring**

- The October 2021 semiannual groundwater/LNAPL level monitoring event was coordinated.

**Phase 01-Task 04 Semiannual groundwater well sampling**

- The October 2021 semiannual groundwater sampling event was coordinated.

**Phase 01-Task 05 Semiannual residential well sampling**

- The October 2021 semiannual residential well sampling event was coordinated.

**Phase 01-Task 06 Semiannual reporting**

- No costs were billed to this task in the current invoice.

### **Phase 01-Task 07 Monthly reporting**

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update – July 2021 was submitted on August 30, 2021.

### **Phase 01-Task 08 Regulatory communications**

- No costs were billed to this task in the current invoice.

### **Phase 01-Task 09 Additional work**

- Responses to USEPA comments were provided for the Pre-Final (95-Percent) Remedial Design Report (GHD; May 7, 2021).
- The Final Remedial Design Report was prepared to incorporate USEPA comments for the Pre-Final (95-Percent) Remedial Design Report (GHD; May 7, 2021).

Should you have questions, please do not hesitate to contact us.

Regards,



**Tim Ree**

Project Manager / Project Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/lg/LTR-22

Encl.

cc: Erik Hardin, USEPA (via email)  
Celine Wysgalla, USEPA (via email)  
Judy Fassbender, WDNR Madison (via email)  
Chris Saari, WDNR Ashland (via email)  
Adrian Herrera, WDNR Madison (via email)  
Jacob Sedivy, WDNR Spooner (via email)

**Table 1**  
**2021 Scope of Work and Budget Summary**  
**Penta Wood Products Superfund Site**  
**Siren, Wisconsin**

GHD Project Number 11222418  
Phase 01 - January 1, 2021 - December 31, 2021

**2021 Scope of Work  
and Budget**

**Project Costs**

Task	Description	Unit	Estimated Quantity	Unit Cost	Budget	Project Costs				
						Current Invoice Cost 8/28/2021	Previous Invoiced Cost (through 7/31/2021)	Total Invoiced Cost (through 8/28/2021)	Budget Remaining (through 8/28/2021)	
1	Site safety plan preparation	Plan	1	\$ 1,389.00	\$ 1,389.00	\$ -	\$ 1,143.60	\$ 1,143.60	\$ 245.40	
2	Housekeeping and grounds keeping	Time and materials	1	\$ 18,893.00	\$ 18,893.00	\$ 638.00	\$ 6,115.14	\$ 6,753.14	\$ 12,139.86	
3	Semiannual groundwater/LNAPL level monitoring	Event	2	\$ 4,828.20	\$ 9,656.40	\$ 212.00	\$ 3,178.60	\$ 3,390.60	\$ 6,265.80	
4	Semiannual groundwater well sampling	Event	2	\$ 38,550.75	\$ 77,101.50	\$ 212.00	\$ 31,191.96	\$ 31,403.96	\$ 45,697.54	
5	Semiannual residential well sampling	Event	2	\$ 9,226.45	\$ 18,452.90	\$ 530.00	\$ 10,601.36	\$ 11,131.36	\$ 7,321.54	
6	Semiannual reporting	Report	2	\$ 11,187.00	\$ 22,374.00	\$ -	\$ 15,385.85	\$ 15,385.85	\$ 6,988.15	
7	Monthly reporting	Report	12	\$ 1,702.00	\$ 20,424.00	\$ 1,408.00	\$ 15,407.00	\$ 16,815.00	\$ 3,609.00	
8	Regulatory communications	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ -	\$ 9,597.80	\$ 9,597.80	\$ 402.20	
9	Additional work	Pre-approved by WDNR	1	\$ 25,000.00	\$ 25,000.00	\$ 1,908.00	\$ 17,732.50	\$ 19,640.50	\$ 5,359.50	
					<b>2021 Budget Total</b>	<b>\$ 203,290.80</b>	<b>\$ 4,908.00</b>	<b>\$ 110,353.81</b>	<b>\$ 115,261.81</b>	<b>\$ 88,028.99</b>