

900 Long Lake Road, Suite 200
St. Paul, Minnesota 55112
United States
www.ghd.com



Our ref: 11222418-LTR-70

September 07, 2022

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S. 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Action Oversight, August 2022
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of August 2022 for the Penta Wood Products Superfund Site (Site) and remedial action oversight (wetland excavation and surface debris mitigation). The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Phase 04-Task 01 Remedial Action Oversight

- A Site meeting was held with adjacent property owners to discuss the remedial action and access agreements on August 5, 2022. Signed access agreements were obtained.
- The pre-bid meeting agenda was prepared. The pre-bid meeting was held at the Site on August 15, 2022.
- Responses to bidder questions were prepared.
- A conference call was held between USEPA, WDNR, and GHD to discuss the status of the remedial action including access agreements, bidding document preparation, scope of work for additional site characterization on July 22, 2022.
- The Remedial Action Bid Documents were compiled and posted on the State of Wisconsin eSupplier website on August 1, 2022.
- A preliminary draft Construction Quality Assurance Project Plan (CQAPP) was prepared.
- The Monthly Status Update – July 2022 was submitted on August 11, 2022.
- The project budget was updated.

Should you have questions, please do not hesitate to contact us.

Regards,



Tim Ree

Project Manager / Project Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/kg/LTR-70

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Action Oversight Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Phase 04 - Remedial Action Oversight

Task	Description	Unit	Scope of Work and Budget			Project Costs			
			Estimated Quantity	Unit Cost	Budget	Current Invoice Cost 8/20/2022	Previous Invoiced Cost (through 7/30/2022)	Total Invoiced Cost (through 8/20/2022)	Budget Remaining (through 8/20/2022)
1	Remedial Action Oversight	Lump Sum	1	\$ 240,848.00	\$ 240,848.00	\$ 8,344.48	\$ 14,245.32	\$ 22,589.80	\$ 218,258.20