

Our ref: 11222418-LTR-76

November 14, 2022

Mr. Phil Richard Wisconsin Department of Natural Resources 875 S. 4th Avenue Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Action Oversight, October 2022 Penta Wood Products Superfund Site Siren, Wisconsin WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of October 2022 for the Penta Wood Products Superfund Site (Site) and remedial action oversight (wetland excavation and surface debris mitigation). The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Phase 04-Task 01 Remedial Action Oversight

- Following issuance of the notice of intent to award the remedial action bid to Rock Leaf Water Environmental, LLC (RLW), an initial conference call was held between WDNR, GHD, Rock Leaf Water Environmental, LLC on October 6, 2022.
- Conference calls were held between USEPA, WDNR, and GHD to discuss the remedial action, schedule, and Construction Quality Assurance Plan on October 14 and October 26, 2022.
- A conference call was held between WDNR and GHD to discuss administration of construction and contract changes and required documentation on October 19, 2022.
- The GHD Site-Specific Health and Safety Plan was updated to include remedial action oversight tasks.
- Preliminary submittals provided by RLW were reviewed.
- A draft Construction Quality Assurance Project Plan (CQAPP) was submitted on October 11, 2022.
- The Monthly Status Update September 2022 was submitted on October 31, 2022.
- The project budget was updated.

→ The Power of Commitment

Should you have questions, please do not hesitate to contact us.

Regards,

h

Tim Ree Project Manager / Project Engineer

+1 612 524-6866 tim.ree@ghd.com

TR/kg/LTR-76

Encl.

Copy to: Celine Wysgalla, USEPA (via email) Judy Fassbender, WDNR Madison (via email) Chris Saari, WDNR Ashland (via email) Jacob Sedivy, WDNR Spooner (via email)

Table 1

Remedial Action Oversight Budget Summary Penta Wood Products Superfund Site Siren, Wisconsin

GHD Project Number 11222418 Phase 04 - Remedial Action Oversight

	Scope of Work												
	and Budget					Project Costs							
Task	Description	Unit	Estimated Quantity	Unit Cost	Budget		Current Invoice Cost 10/29/2022		vious Invoiced Cost (through 10/1/2022)	Total Invoiced Cost (through 10/29/2022)	Budget Remainin (through 10/29/2022)	ng	
1	Remedial Action Oversight	Lump Sum	1	\$ 240,848.00	\$ 240,848.00		\$ 4,836.88	\$	32,806.76	\$ 37,643.64	\$ 203,204.	.36	