

Our ref: 11222418-LTR-111

June 09, 2023

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 South 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Action Oversight, May 2023
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of May 2023 for the Penta Wood Products Superfund Site (Site) and remedial action oversight (wetland excavation and surface debris mitigation). The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Task 04.01 Remedial Action Oversight

- Progress meetings were held between USEPA, WDNR, RLW and GHD to discuss the remedial action on May 2, 9, 16, 23, and 30, 2023, and progress meeting minutes were issued on May 4, 12, and 19, 2023 and June 5 and June 5, respectively.
- Remedial action construction activities were performed in May 2023 following removal of the State of Wisconsin seasonal road restrictions. Primary activities included:
 - Equipment re-mobilization to the Site
 - Routine stormwater inspections
 - Additional clearing and grubbing
 - Silt fence removal surrounding the wetland excavation
 - Additional silt fence installation
 - Mixing sand with excavated wetland material for stabilization prior to placement, compaction, and grading
- Onsite remedial action oversight was performed and documented in May 2023.
- Preparing a revised grading plan for placement of additional excavated wetland material
- Construction Bulletin No. 6 was issued for imported drainage sand testing and analysis May 19, 2023.
- Submittals provided by Rock Leaf Water Environmental, LLC (RLW) were reviewed.
- The RLW application for payment covering work in March 2023 was reviewed and a recommendation for payment was provided to WDNR on April 20, 2023.

- The Monthly Status Update – April 2023 was submitted on June 7, 2023.
- The project budget was updated.

Should you have questions, please do not hesitate to contact us.

Regards,



Tim Ree

Project Manager / Project Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/mg/LTR-111

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Action Oversight Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Task 04 - Remedial Action Oversight

Task	Description	Unit	Scope of Work and Budget			Project Costs			
			Estimated Quantity	Unit Cost	Budget	Current Invoice Cost 5/27/2023	Previous Invoiced Cost (through 4/29/2023)	Total Invoiced Cost (through 5/27/2023)	Budget Remaining (through 5/27/2023)
1	Remedial Action Oversight	Lump Sum	1	\$ 240,848.00	\$ 240,848.00	\$ 14,619.84	\$ 166,320.54	\$ 180,940.38	\$ 59,907.62