

900 Long Lake Road, Suite 200
St. Paul, Minnesota 55112
United States
ghd.com



Our ref: 11222418-LTR-117

August 10, 2023

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 South 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Additional Site Characterization, June 2023
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of June 2023 for the Penta Wood Products Superfund Site (Site) and additional site characterization. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Task 06.01 Additional Site Characterization

- Portions of the Quality Assurance Project Plan were prepared for the additional site characterization and ongoing groundwater monitoring and sampling.
- The Monthly Status Update – May 2023 was submitted on June 9, 2023
- The project budget was updated.

Should you have questions, please do not hesitate to contact us.

Regards,



Tim Ree

Project Manager / Lead Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/mg/LTR-117

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Additional Site Characterization Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Task 06 - Additional Site Characterization

Task	Description	Unit	Scope of Work and Budget			Project Costs			
			Estimated Quantity	Unit Cost	Budget	Current Invoice Cost (6/30/2023)	Previous Invoiced Cost (through 5/27/2023)	Total Invoiced Cost (through 6/30/2023)	Budget Remaining (through 6/30/2023)
1	Additional Site Characterization	Lump Sum	1	\$ 385,926.00	\$ 385,926.00	\$ 1,233.70	\$ 12,815.50	\$ 14,049.20	\$ 371,876.80