

900 Long Lake Road, Suite 200
St. Paul, Minnesota 55112
United States
ghd.com



Our ref: 11222418-LTR-121

September 18, 2023

Mr. Phil Richard
Wisconsin Dept. of Natural Resources
875 South 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Additional Site Characterization – July 2023
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil,

GHD Services Inc. (GHD) has prepared this monthly status update for the period of July 2023 for the Penta Wood Products Superfund Site (Site) and additional site characterization. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Task 06.01 Additional Site Characterization

- The draft Quality Assurance Project Plan for the additional site characterization and ongoing groundwater monitoring and sampling was submitted on July 14, 2023.
- Road lane closure requirements were assessed.
- The Monthly Status Update – June 2023 was submitted on August 10, 2023
- The project budget was updated.

Should you have questions, please do not hesitate to contact us.

Regards,



Tim Ree

Project Manager / Project Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/mg/LTR-121

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1

**Additional Site Characterization Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin**

**GHD Project Number 11222418
Task 06 - Additional Site Characterization**

Task	Description	Original Purchase Order Budget	Change Order No. 1	Total Budget	Project Costs			
					Current Invoice Cost 7/29/2023	Previous Invoiced Cost (through 6/30/2023)	Total Invoiced Cost (through 7/29/2023)	Budget Remaining (through 7/29/2023)
1	Additional Site Characterization	\$ 385,926.00	\$ 424,051.00	\$ 809,977.00	\$ 2,770.60	\$ 14,049.20	\$ 16,819.80	\$ 793,157.20