

Our ref: 11222418-LTR-122

September 18, 2023

Mr. Phil Richard
Wisconsin Dept. of Natural Resources
875 South 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Action Oversight – August 2023
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-00532

Dear Phil,

GHD Services Inc. (GHD) has prepared this monthly status update for the period of August 2023 for the Penta Wood Products Superfund Site (Site) and remedial action oversight (wetland excavation and surface debris mitigation). The project budget and costs are summarized in the following Table 1. The following is a summary of the work completed.

1. Task 04.01 Remedial Action Oversight

- Progress meetings were held between USEPA, WDNR, RLW and GHD to discuss the remedial action on August 8 and 16, 2023, and progress meeting minutes were issued on August 11 and September 13, 2023, respectively.
- Remedial action construction activities were performed by RLW in July 2023. Primary activities included:
 - Conducting routine stormwater inspections.
 - Repairing erosion areas.
 - Conducting construction Site surveys.
 - Installing a new Site entrance gate.
 - Drilling and installing well MW-33.
 - Collecting characterization samples from soil cuttings and decontamination/development water and submitting the samples for laboratory analysis.
 - Installing the perimeter security fence around the toe of the CAMU.
- Onsite remedial action oversight was performed for portions of the work and documented by GHD in August 2023.
- Submittals provided by Rock Leaf Water Environmental, LLC (RLW) were reviewed.
- Certified survey data was reviewed to confirm payment quantities.

- Draft Construction Bulletin Nos. 10, 11, and 12 were prepared to address final payment item quantities, payment item unit prices, and project specifications modifications.
- The Monthly Status Update – July 2023 was submitted on September 18, 2023.
- The project budget was updated.

Should you have questions, please do not hesitate to contact us.

Regards,



Tim Ree
Project Manager / Project Engineer

+1 612 524-6866
tim.ree@ghd.com

TR/mg/LTR-122

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Action Oversight Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Task 04 - Remedial Action Oversight

Task	Description	Unit	Scope of Work and Budget			Project Costs			
			Original Purchase Order Budget	Change Order No. 1	Total Budget	Current Invoice Cost 8/26/2023	Previous Invoiced Cost (through 7/29/2023)	Total Invoiced Cost (through 8/26/2023)	Budget Remaining (through 8/26/2023)
1	Remedial Action Oversight	Lump Sum	\$ 240,848.00	\$ 74,777.36	\$ 315,625.36	\$ 11,739.61	\$ 265,451.73	\$ 277,191.34	\$ 38,434.02