

Our ref: 11222418-LTR-119

September 18, 2023

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 South 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Action Oversight, July 2023
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of July 2023 for the Penta Wood Products Superfund Site (Site) and remedial action oversight (wetland excavation and surface debris mitigation). The project budget and costs are summarized in the following Table 1. The following is a summary of the work completed.

1. Task 04.01 Remedial Action Oversight

- Progress meetings were held between USEPA, WDNR, RLW and GHD to discuss the remedial action on July 5, 11, and 18, 2023, and progress meeting minutes were issued on July 11, 13, and 19, 2023, respectively.
- Remedial action construction activities were performed by RLW in July 2023. Primary activities included:
 - Conducting routine stormwater inspections.
 - Conducting construction Site surveys.
 - Importing and placing topsoil.
 - Seeding work areas.
 - Placing mulch, erosion control blanket, and biorolls over designated seeding areas.
- Onsite remedial action oversight was performed and documented by GHD in July 2023.
- Submittals provided by Rock Leaf Water Environmental, LLC (RLW) were reviewed.
- Certified survey data was reviewed to confirm payment quantities.
- The RLW application for payment covering work in June 2023 was reviewed and a recommendation for payment was provided to WDNR on July 27, 2023.
- The Monthly Status Update – June 2023 was submitted on August 10, 2023.
- The project budget was updated.
- This invoice includes lodging, meals, and personal vehicle mileage costs during the remedial action oversight.

Should you have questions, please do not hesitate to contact us.

Regards,



Tim Ree

Project Manager / Lead Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/mg/LTR-119

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Action Oversight Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Task 04 - Remedial Action Oversight

Task	Description	Unit	Scope of Work and Budget			Project Costs			
			Original Purchase Order Budget	Change Order No. 1	Total Budget	Current Invoice Cost 7/29/2023	Previous Invoiced Cost (through 6/30/2023)	Total Invoiced Cost (through 7/29/2023)	Budget Remaining (through 7/29/2023)
1	Remedial Action Oversight	Lump Sum	\$ 240,848.00	\$ 74,777.36	\$ 315,625.36	\$ 24,618.14	\$ 240,833.59	\$ 265,451.73	\$ 50,173.63