




Roy F. Weston, Inc.
Suite 400
3 Hawthorn Parkway
Vernon Hills, Illinois 60061-1450
847-918-4000 • Fax 847-918-4055



Mr. Russell D. Hart
Remedial Project Manager (HSRW-6J)
U.S. Environmental Protection Agency
Region V
77 West Jackson Boulevard
Chicago, IL 60604

RFW Work Order No. 02687.007.003
KMC Work Order No. 40-50-01-AKW-A

Re: Monthly Progress Report for October 1999
Moss-American Site, Milwaukee, Wisconsin

Dear Mr. Hart:

Roy F. Weston, Inc. (WESTON®) has prepared this monthly progress report on behalf of the Settling Defendant for the Moss-American Superfund site, Kerr-McGee Chemical LLC (KMC). This monthly progress report has been prepared to document progress during October 1999.

Progress During October 1999

Progress during this reporting period includes:

- The Mobilization Plan, Environmental Protection Plan, and Soil Erosion and Sedimentation Control Plan were submitted to the Agencies on 18 October 1999.
- The Site Health and Safety Plan was submitted to the Agencies on 20 October 1999.
- Approximately 900 gallons of free-product was delivered to Rhodia Inc., Hammond Indiana for disposal on 21 October 1999. The free-product recovery system was shut down.
- The kick-off meeting for construction of the groundwater remedy was held on 25 October 1999 with EPA, WDNR, KMC, WESTON, Union Pacific Railroad, and major subcontractors in attendance.
- Construction activities for the groundwater remedy began on 25 October 1999.





Mr. Russell D. Hart
U.S. EPA

-2-

9 November 1999

Activities Anticipated During November 1999

During November, KMC/WESTON anticipate the following activities:

- Installation of the groundwater remedy will continue through November and December.
- A portion (approximately 25 percent) of the Waterloo barrier sheetpile was not delivered to the site due to a delay in raw materials at the rolling mill. Production of the remaining piles is scheduled to occur in late November and shipped to the site in early December. No adverse schedule impacts are anticipated at this time.
- KMC/WESTON will prepare a response to the Agencies comments on the proposed pilot scale sediment removal.
- KMC/WESTON will prepare a response to the extent of contaminated sediment document prepared by WDNR dated September 1999.
- KMC/WESTON will submit the second deliverable for the thermal desorption work.
- KMC/WESTON will prepare the 3rd quarter groundwater monitoring report.

Should further clarification of this progress report be required, please contact me at (847) 918-4142.

Very truly yours,

ROY F. WESTON, INC.

Thomas P. Graan, Ph.D.
Principal Project Manager

TPG/ts

cc: Mr. A. Keith Watson
Kerr-McGee Chemical Corporation
Kerr-McGee Center
P.O. Box 25861
Oklahoma City, OK 73125



Mr. Russell D. Hart
U.S. EPA

-3-

9 November 1999

Mr. Richard Meserve
Covington & Burling
1201 Pennsylvania Avenue N.W.
P.O. Box 7566
Washington, D.C. 20044

cc: Regional Counsel
Attn: Moss-American Site Coordinator (SCS)
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604

Assistant Attorney General
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Ben Franklin Station
Washington, D.C. 20044
Ref. D.J. #90-11-2-590

Section Chief (3 copies)
Environmental Response and Repair Section
Bureau of Solid and Hazardous Waste Management
Wisconsin Department of Natural Resources
101 S. Webster Street
P.O. Box 7921
Madison, WI 53707-7921

Mr. Jim Schmidt (2 copies)
Department of Natural Resources
Southeast District Office
P.O. Box 12436
Milwaukee, WI 53212