



Roy F. Weston, Inc.  
Suite 500  
750 East Bunker Court  
Vernon Hills, IL 60061-1450  
847-918-4000 • Fax 847-918-4055  
www.rfweston.com

9 August 2000

Mr. Russell D. Hart  
Remedial Project Manager (HSRW-6J)  
U.S. Environmental Protection Agency  
Region V  
77 West Jackson Boulevard  
Chicago, IL 60604

RFW Work Order No. 02687.007.003  
KMC Work Order No. 40-50-01-AKW-A

Re: Monthly Progress Report for July 2000  
Moss-American Site, Milwaukee, Wisconsin

Dear Mr. Hart:

Roy F. Weston, Inc. (WESTON®) has prepared this monthly progress report on behalf of the Settling Defendant for the Moss-American Superfund site, Kerr-McGee Chemical LLC (KMC). This monthly progress report has been prepared to document progress during July 2000.

Progress During July 2000

Progress during this reporting period includes:

- Bids were received on 7 July 2000 from five LTTD vendors. After reviewing technical issues, relevant experience, safety records, schedules and cost, KMC selected Williams Environmental Services, Inc. as providing the most responsive bid. Contract language discussions are underway and should be completed by early-to-mid August.
- Monthly monitoring of the treatment gate wells was conducted during the week of 24 July 2000.
- A revised work plan for implementations of Pre-design Task 11 and 12 was submitted to the Agencies on 28 July 2000.
- Installation of all wells, piping, and electrical connections was completed for the groundwater treatment system.
- The solid phase bioremediation work plan and QAPP Amendment were submitted to the Agencies on 14 July 2000.





Mr. Russell D. Hart  
U.S. EPA

-2-

9 August 2000

Activities Anticipated During August 2000

During August, KMC/WESTON anticipate the following activities:

- The monthly monitoring of the treatment gates will occur during the week of 28 August 2000.
- The pilot-scale solid phase bioremediations field work will begin in mid-August.
- A shakeout meeting for the groundwater treatment system is scheduled to occur at the site on 22 August 2000. At this time the construction and electrical contractors will meet with WESTON engineers to verify the electrical and mechanical performance of the system.
- The successful LTTD vendor will begin preparation of pre-mobilization documents.

Should further clarification of this progress report be required, please contact me at (847) 918-4142 or Keith Watson at (405) 270-3747.

Very truly yours,

ROY F. WESTON, INC.

Thomas P. Graan, Ph.D.  
Principal Project Manager

TPG/me

cc: Mr. A. Keith Watson  
Kerr-McGee Chemical Corporation  
Kerr-McGee Center  
P.O. Box 25861  
Oklahoma City, OK 73125

Mr. J.T. Smith  
Covington & Burling  
1201 Pennsylvania Avenue N.W.  
P.O. Box 7566  
Washington, D.C. 20044



Mr. Russell D. Hart  
U.S. EPA

-3-

9 August 2000

cc: Regional Counsel  
Attn: Moss-American Site Coordinator (SCS)  
U.S. Environmental Protection Agency  
77 West Jackson Boulevard  
Chicago, IL 60604

Assistant Attorney General  
Environment and Natural Resources Division  
U.S. Department of Justice  
P.O. Box 7611  
Ben Franklin Station  
Washington, D.C. 20044  
Ref. D.J. #90-11-2-590

Section Chief (3 copies)  
Environmental Response and Repair Section  
Bureau of Solid and Hazardous Waste Management  
Wisconsin Department of Natural Resources  
101 S. Webster Street  
P.O. Box 7921  
Madison, WI 53707-7921

Mr. Jim Schmidt (2 copies)  
Department of Natural Resources  
Southeast District Office  
P.O. Box 12436  
Milwaukee, WI 53212