LPT71821 INTERIM REPORT DECEMBER 2021

Deer Lake Conservancy

All high priority stream stabilization projects identified in the 2020 streambank inventory were completed (six completed in total) except for two inflows to the Watershed 1 North Pond. Emmons and Olivier Resources completed project designs and supervised construction for the installed stream stabilization projects. The Watershed 1 North Pond designs are being prepared by Polk County Land and Water Resources Department Engineering Technician Karsten Petersen. We anticipate that designs will be completed soon, and the bidding process can be initiated over the winter.

Homeowner projects were installed on five Deer Lake properties including one shoreline buffer, one native planting, four rock diversions, two rain gardens, and four rock infiltration projects. Cheryl Clemens, Executive Director, completed designs and supervised construction for these projects. All projects installed on private property and not listed as Healthy Lakes projects have operation and maintenance agreements of 20 years registered with their property deed. The operation and maintenance agreement for the shoreline buffer project is perpetual. Permits were secured where needed prior to construction.



We provided training for volunteers to learn how to inspect BMPs, and eight people attended. Polk County Land and Water Resources staff provided the training. Four people committed to BMP inspections and six people committed to maintain specific sections of Deer Lake Conservancy trails. Jim Miller supervises trail maintenance. Executive Director, Cheryl Clemens, coordinates volunteers and BMP inspections. An operations and maintenance manual is used to guide BMP inspections.

The Deer Lake Conservancy initiated Walk and Learn events on Deer Lake Conservancy properties in 2021. Brian Collins led two walks featuring the birds of the Johnson Preserve and Barb Delaney led two walks highlighting prairie plants on the Flagstad Farm Preserve. Steve Schieffer, Ecological Integrity Service, completed a shoreland survey with a report anticipated soon. A shoreland educational strategy will be developed with a volunteer committee once the report is available.

Our biggest roadblock was in finding landscapers to bid on homeowner projects. We found most landscapers in the project area were booked for the 2021 season by mid to late 2020. Three landscapers who have completed several projects on Deer Lake have informed us they will no longer be completing rain gardens and native plantings, two of the three are retiring. Only two have expressed interest in completing projects for us in 2022. Anticipated updated trail maps, brochures, and signs were delayed but are to be completed in 2022. Some design and inspection work was delayed or not completed because the Executive Director was unavailable due to the surface water grant application schedule, with draft grants due Sept. 2 and final grants due November 1.

Table 1. Best Management Practices Installation Summary

Owner	ВМР	Date Installed	Cost	N Reduction	P Reduction	Sediment
			4	(lb/yr)	(lb/yr)	Reduction (lb/yr)
McGrane	Shoreline Buffer	5/30/21	\$6,548			
Lee	Rock diversion, rock infiltration (in	8/26/21	\$3,560			
	series) – HL STANDARDS					
Rieke	Rock diversion (to existing rain garden)	10/10/21	\$950			
	– HL STANDARDS					
Hoffman	Rain garden 1	10/25/21	\$3,600			
Hoffman	Rock infiltration, diversion to Rain	10/25/21	\$4,900			
	Garden 2					
Mortenson	Rock diversion, rock infiltration, native	8/27/21	\$2,984			
	planting – HL STANDARDS					
Gartland	Stream Stabilization W1	8/10/21	\$8,026	2.71	1.17	2340
Bodeau	Stream Stabilization W3	8/27/21	\$14,820	179.20	77.24	154,480
Hartzell	Stream Stabilization W3	10/08/21	\$7,560	116.14	50.06	100,120
DLC	Stream Stabilization W5(14) culvert	10/08/21	\$6,360	9.02	3.89	7,780
	outfall					
DLC	Stream Stabilization W5(7)	10/08/21	\$5,000	14.99	6.46	12,920
DLC	Stream Stabilization W5(2)	10/08/21	\$1,320	1.95	.84	1,680

COST CONTAINMENT METHODS

06/24/2021	268	Lupine Gardens, LLC	Shoreline Buffer - mulched border (McGrane)	\$2,796.40	\$357.60
05/27/2021	257	Lupine Gardens, LLC	Shoreline Buffer - hillside mix	\$393.41	\$357.59
06/04/2021	258	Lupine Gardens, LLC	Shoreline Buffer - low area mix	\$904.91	\$357.59
05/25/2021	260	Lupine Gardens, LLC	Shoreline Buffer - remainder	\$1,380.41	\$357.59
08/17/2021	033418	Shadetree Landscaping	Rock infiltration trench, rock infiltration pit, rock channel diversion (Lee)	\$2,668.00	\$892.00
10/01/2021	9775	Cross Country Excavating	Multiple (6) stream stabilization projects	\$43,436.00	
10/14/2021		J&M Landscaping	Rock diversion to existing rain garden (Rieke)	\$950.00	
10/25/2021		1 0	Rain gardens (2), rock infiltration, rock diversion (Hoffman)	\$8,500.00	
		1 0	Rock diversion, rock infiltration, native planting (Mortenson)	\$2,984.00	

McGrane Shoreline Buffer: – Average Costs – \$2.83/ft²

Lee rock infiltration trench, pit, and rock diversion: Healthy Lakes projects, not bid

Stream stabilization projects: Average costs – based on bids provided to Polk County Land and Water Resources Department

Rieke Rock Diversion: Healthy Lakes project, not bid

Hoffman rain garden, rock infiltration, rock diversion: sought competitive bids from 4 landscapers, one responder available

Mortenson rock infiltration, rock diversion, native planting: Healthy Lakes projects, not bid

PHOTO DOCUMENTATION

McGrane - Shoreline Buffer Restoration



McGrane

Before: September 14, 2020

AFTER PHOTO TO BE ADDED IN 2022

FILE PHOTOS ONLY INCLUDE PARTIALS IN AREAS WHERE CONTRACTOR WAS ASKED TO MAKE CORRECTIONS.

Lee –Diversion and Rock Infiltration



Lee Before: August 9, 2021



Lee After: August 27, 2021

Rieke – Diversion to Existing Rain Garden



Rieke Before: September 30, 2021 Grassed inflow eroded with storm events – off photo



Rieke

After: October 25, 2021

Hoffman – Diversion, Rock Infiltration, Rain Gardens



Hoffman - Rain Garden #1

Before: May 25, 2021



Hoffman - Rain Garden #1 After: October 27, 2021



Hoffman - Rain Garden #2

Before: May 25, 2021



Hoffman - Rain Garden #2 and Rock Infiltration, Diversion

After: October 27, 2021

Mortenson – Rock Diversion, Infiltration, Native Planting



Mortenson

Before: May 10, 2021



Mortenson

After: August 27, 2021



Mortenson

After: August 27, 2021

Gartland – Stream Stabilization



Gartland
Before: July 20, 20212



Gartland After: November 30, 2021

Bodeau – Stream Stabilization W3



Bodeau

Before: October 14, 2020 (below) and

August 10, 2021 (left)





Bodeau

After: 8/27/2021

Hartzel – Stream Stabilization W3



Hartzell

Before: October 14, 2020



Hartzell

After: October 8, 2021

Deer Lake Conservancy – W4/5 Culvert Outfall



DLC Rock Creek Culvert

Before: September 30, 2020



DLC Rock Creek Culvert

After: October 8, 2021

Deer Lake Conservancy – W5 (site 7)



Before: September 30, 2020



After: October 8, 2021

Deer Lake Conservancy – W5 (site 2)



Before: September 30, 2020



After: October 8, 2021