

entered
checked
6/12/13

Notice: This final report is authorized by ss. 281.65 and 281.66, Wis. Stats., and chs. NR 153 and NR 155, Wis. Adm. Code. Personally identifiable information collected will be used for program administration and may be made available to requesters as required under Wisconsin's Open Records Law [ss. 19.31-19.39, Wis. Stats.].

Instructions: The grant agreement requires grantees to submit a Final Report 60 days after the end date listed in the grant agreement. This Final Report form must be used in conjunction with the "FINAL REPORT INSTRUCTIONS." The instructions detail how to complete and submit the report to DNR.

1. Grant Type

- Agricultural - Targeted Runoff Management Grant
- Urban - Targeted Runoff Management Grant
- Construction - Urban Nonpoint Source & Storm Water Management Grant
- Planning - Urban Nonpoint Source & Storm Water Management Grant

2. Grantee & Project Information

Project Name Pike River Shoreline - Phase 3	Grant Number USC-SE02-52008-04
Governmental Unit Name Village of Mt. Pleasant	Governmental Unit Type (city, village, town, etc.) village
Watershed Name Pike River	Watershed Code SE02
DNR Water Management Unit (River System) Name Root/ Pike	Water Body Identification Code (WBIC) (if applicable) 1900

s. 303(d) Waterbody? Yes No

What pollutant(s) were addressed by the project?

Suspended Solids

For each project site location provide the following: (attach additional sheets if necessary)

Location:		A	B	C	D	E
Minor Civil Division Name		Mount Pleasant				
PLSS	Town	3N				
	Range	22E				
	Section	14				
	Quarter	SW				
	Quarter-Quarter	NE				
Latitude		87deg 52' 5"W				
Longitude		42deg 43' 7"N				
Property Owner(s)	Name	Village of Mt. Pleasant				
	Mailing address	6126 Durand Avenue, Racine WI 53406				
Site address (if different than mailing address)						

3. Summary of Results

A. Performance Standards and Prohibitions and Other Water Resources Management Priorities

For grants issued in calendar year 2006 or later, complete Tables A and B (following) consistent with the entries on your grant application. For grants issued prior to calendar year 2006, complete Tables A and B, to the best of your knowledge, consistent with the entries on your grant application.

Table A. Performance Standards and Prohibitions (per ch. NR 151, Wis. Adm. Code, effective October 1, 2002)

Performance Standard or Prohibition	Units of Measure	Quantity	Measurement Method Used
Sheet, rill and wind erosion	Acres meeting T	0	
Manure Storage Facilities: New Construction/Alterations	Number of facilities	0	each
	Number of animal units	0	each
Manure Storage Facilities: Closure	Number of facilities	0	each
Manure Storage Facilities: Failing/Leaking Facilities	Number of facilities	0	each
	Number of animal units	0	each
Clean Water Diversions In WQMA	Pollutant load reduction	0	each
	Number of farms with diversions	0	each
	Number animal units	0	each
Nutrient Management on Agricultural Land	Acres planned	0	acres
Prohibition: Manure Storage Overflow	Number of facilities	0	each
	Number of animal units	0	each
Prohibition: Unconfined Manure Pile in WQMA	Number of farms	0	each
Prohibition: Direct Runoff From Feedlot/Stored Manure	Pollutant load reduction	0	TSS
	Number of facilities	0	each
	Number of animal units	0	each
Prohibition: Unlimited Livestock Access	Feet of bank protected	0	feet
	Number of farms	0	each
Urban: 20-40% Reduction in Total Suspended Solids (TSS)	Pounds TSS reduced		applicable but not quantified
	% TSS reduction		applicable but not quantified

Table B. Other Water Resources Management Priorities

I. Agricultural Areas	Units of Measure	Quantity	Measurement Method Used
Buffers	Feet of bank protected	n/a	feet
	Number of farms	n/a	each
Streambank	Tons of bank erosion reduced	n/a	tons
	Feet of bank protected	0	feet
Other (specify)			
II. Developed Urban Areas	Units of Measure	Quantity	Measurement Method Used
Urban: 20-40% Reduction in TSS	Pounds TSS reduced		applicable but not quantified
	% TSS reduction		applicable but not quantified
Infiltration	% Pre-development stay-on volume	n/a	
	Cubic feet stay-on volume	n/a	
Peak flow discharge	Change in cubic feet per second	n/a	
Protective areas	Feet of bank protected	6000	feet
Fueling & maintenance areas	Oil sheen presence	n/a	
Streambank	Tons of bank erosion reduced		applicable but not quantified
	Feet of bank protected	6000	feet
Other (specify)			
III. Planning	Units of Measure	Quantity	Measurement Method Used
Quantify how implementation of the planning project decreased storm water impacts on state waters (i.e., storm water plan, I & E plan, etc.)	Municipalities planned for	n/a	
	Acres planned for		
Document/track progress made in implementing the planning product (i.e., ordinance, utility district evaluation/formation, storm water management plan information & education, etc.)	Municipalities planned for	n/a	
	Acres planned for	n/a	
Other (specify)			

B. Project Results Narrative

Construction of Phase 3 of the Pike River Restoration Project has been completed. Construction of the project followed WDNR approved plans and issued Chapter 30 permit. Overall project goal(s) included the prevention of stream bank erosion by 1) Widening the existing bench, flattening the side slopes, and using bank stabilization treatments along with the creation of a native vegetation buffer strip, and providing end of pipe measures such as rip-rap.

The project was built, as planned, to achieve these goals. Continuous monitoring of the stream habitat and water quality is being performed by the University of Wisconsin - Milwaukee Department of Biological Sciences in partnership with the Village of Mt. Pleasant. Monitoring consists of stream YSI Sonde Instruments used to gauge water quality and aquatic habitat surveys performed by UWM. From the previous upstream phases (1 and 2) the monitoring indicates that the project is on track to meet the intended goals of improved water quality and aquatic habitat which were established by the Village and WDNR in a cooperative effort.

4. Satisfaction of Notice Requirements (If applicable)

If cost sharing for this project was offered under a formal notice to achieve compliance with performance standards or prohibitions, provide information for each notice in the table below.

Notice Type	Notice Information			Notice Satisfaction Information		
	Issue Date	From (Name)	To (Name)	Satisfied?		Date Letter Sent
				Yes	No	
N/A				<input type="checkbox"/>	<input type="checkbox"/>	
				<input type="checkbox"/>	<input type="checkbox"/>	
				<input type="checkbox"/>	<input type="checkbox"/>	
				<input type="checkbox"/>	<input type="checkbox"/>	

5. Summary of Project Challenges

The project offered several challenges, including working in developed corridor with nearby existing residential and commercial properties. This included land acquisition from adjacent landowners. This challenge also offered a unique opportunity to educate property owners about the project and its benefits.

6. Additional Information about the Project (optional)

7. Planning Product (UNPS&SW - Planning Projects only)

Check here if a printed copy of the planning product (e.g., plans, ordinances, analyses) was sent to your DNR Regional Nonpoint Source Coordinator.

Name of Document N/A	Date(s) effective	Date Submitted to NPS Coordinator
-------------------------	-------------------	-----------------------------------

8. Grantee Certification:

Check here to certify that, to the best of your knowledge, the information contained in this report is correct and true.

Type or print Name and Title of Authorized Representative certifying here.

Sonny K. Havn, Storm Water Drainage Utility District President

Signature of Authorized Representative 	Date 1-3-06
---	----------------



PIKE RIVER - phase 3

o AT STN 20



PIKE RIVER - PHASE 3

• NORTH END OF PROJECT



Pike River - Phase 3

• Looking South Towards Oakes Road Cross Culverts