

Wisconsin Department of Natural Resources SWIMS Project Summary

General Project Information

Project ID: GLRI-00E00876-sub7
Name: In-stream Habitat Improvements
Type: Great Lakes Restoration Initiative
Subtype: Habitat
Status: ACTIVE
Start Date: 09/26/2011
End Date: 12/31/2099
Purpose: Sedimentation can be reduced and habitat complexity increased through the implementation of restoration design of in-stream scour and cover structures. There is a clear need for increased habitat complexity and scour, however, the extent of the impairment and precise locations of remaining quality habitat as well as degraded habitat has not been adequately quantified. Prior to the establishment of population level targets, information on aquatic habitat availability for species of interest is needed
Objective:

- Survey fish habitat limitations in Sheboygan River AOC.
- Design and construct habitat improvements aimed at increasing habitat quality and complexity within the Sheboygan River AOC.
- Complete one of the seven Tier I projects necessary to delist Loss of Fish and Wildlife Habitat and Degradation of Fish and Wildlife Populations BUIs.

Comments: \$141,000 UW-GB project supports this project
Outcome:

- Establishing three acres of emergent vegetation suitable for fish spawning habitat.
- Creating or improving up to one mile of Smallmouth Bass habitat.

People

Name	Role	Status	Start Date	End Date	Organization	Comments
HRON, STACY L	COORDINATOR	ACTIVE	09/26/2011		Wisconsin DNR	

Project Statuses

Date	Reported By	Status	Comments
12/31/2011	LAUREL LAST	Progress: 25-50% Co	A contractor has been hired to complete mapping of the existing river habitat. Due to the late award of funding in the field season only 4.5 of the 14 miles of river habitat were surveyed this fall. A QAPP was prepared and has contingent approval. Approx. 10% complete. Problems encountered: Timing of grant award resulted in project delay.
12/31/2011	LAUREL LAST	Progress: 0-25% Cor	A contractor has been hired to complete mapping of the existing river habitat. Due to the late award of funding in the field season only 4.5 of the 14 miles of river habitat were surveyed this fall. A QAPP was prepared and has contingent approval. Approx. 10% complete. Problems encountered: Timing of grant award resulted in project delay.
03/31/2012	STACY HRON	Progress: 0-25% Cor	Mapping of areas surveyed in fall were completed by the contractor. Contracting for design services is underway.
06/30/2012	STACY HRON	Progress: 0-25% Cor	Mapping field work completed by UWGB and analysis is in progress. The engineering design contractor was hired and plans are in progress. Construction of improvements scheduled for September.

Project Status Detail

Question	Answer
1. Reporting Timeframe (Q1) (Q2) (Q3) (Q4):	Q4 - April 1 - June 30, 2012

Wisconsin Department of Natural Resources SWIMS Project Summary

Question	Answer
2. Amount expended this reporting period:	see parent project for details
3. Subcontracts or subgrants awarded this reporting period:	Contract for design and construction oversight.
4. QAPP (Project Plan) status:	UWGB QAPP has contingent approval. Design Contractor QAPP in progress.
5. Local services and/or products purchased this reporting period:	none
6. Number of jobs created this reporting period:	none
7. Work accomplished this reporting period:	Habitat mapping field work was completed by the contractor, UWGB. Analysis is in progress Contract was awarded for design engineering contractor. Plans and QAPP are in progress.
8. Work goals for coming reporting period:	Complete the design plans and construct the improvements.

Actions

Action	Detailed Description	Start	End Date	Status
Evaluate Data	Prior to the establishment of population level targets, information on aquatic habitat availability for species of interest is needed	*****	12/31/2099	PROPOSED

Monitoring Stations

Station ID	Name	Comments

Assessment Units

WBIC	Segment	Local Name	Official Name
50700	1	Sheboygan River	Sheboygan River

Lab Account Codes

Account Code	Description	Start Date	End Date

Forms

Form Code	Form Name

Methods

Method Code	Description

Fieldwork Events

Start Date	Status	Field ID	Station ID	Station Name

Documents

Title	Description	Author	Published	Comments
Habitat Restoration QAPP	Approved QAPP with signatures - also SEH-Tom Sear applies to Kiwanis Park and Taylor Drive restorations		02/06/2012	
Quarterly Status Report (In-Stream) - Jan-Mar 2012			03/31/2012	
SWIMS project summary GLRI-00E00876-sub7 in-stream habitat Q1-2	SWIMS project summary GLRI-00E00876-sub7 In-stream Habitat Improvements in Sheboygan River AOC (Q1-2 report).	SWIMS	02/03/2012	

Wisconsin Department of Natural Resources SWIMS Project Summary

Budget

Combined Budgets:

Combined SLOH:

Funding

Organization	Source	Type	Amount	Start Date	End Date
--------------	--------	------	--------	------------	----------