



Wisconsin Public Service Corporation

700 North Adams Street
P.O. Box 19001
Green Bay, WI 54307-9001

www.wisconsinpublicservice.com

March 15, 2018

Ms. Margaret Gielniewski
USEPA Region 5 – SR6J
77 W. Jackson Boulevard
Chicago, Illinois 60604-3507

**SUBJECT: February, 2018 Monthly Progress Report – Former Marinette MGP
Wisconsin Public Service Corporation
CERCLA Docket No. V-W-06-C-847
Spill Site ID – B5BT**

Dear Ms. Gielniewski:

Please find enclosed the monthly progress report for the Wisconsin Public Service Corporation's former manufactured gas plant site in Marinette, WI. If you have any questions, please contact me at your convenience at (414) 221-2156 or frank.dombrowski@we-energies.com.


Sincerely,

A handwritten signature in black ink, appearing to read 'Frank Dombrowski', is written over a light blue horizontal line.

Frank Dombrowski
Principal Environmental Consultant
WEC Energy Group - Business Services
Environmental Dept.

Enclosure

cc: Mr. William Fitzpatrick, WDNR (hardcopy and email)
Ms. Cheryl Bougie, WDNR (hardcopy and email)
Ms. Jennifer Knoepfle, CH2M (hardcopy and email)
Mr. Kevin McKnight, WDNR (hardcopy and email)



OBG | There's a way

March 15, 2018

Mr. Frank Dombrowski
Principal Environmental Consultant
WEC Business Services, LLC
333 W. Everett Street, A231
Milwaukee, WI 53203
(via email)

RE: February 2018 Monthly Progress Report
Marinette Former Manufactured Gas Plant, Marinette, Wisconsin
Wisconsin Public Service Corporation
CERCLA Docket No. V-W-06-C-847, Site Spill ID – B5BT, CERCLIS ID – WIN000509952
OBG Project No. 67979

Dear Mr. Dombrowski:

O'Brien & Gere Engineers, Inc. (OBG), is providing this Monthly Progress Report for the Wisconsin Public Service Corporation (WPSC) Marinette Former Manufactured Gas Plant (MGP).

1) PROGRESS MADE DURING THE PAST MONTH

- Prepared and submitted January 2018 Monthly Progress Report to United States Environmental Protection Agency (USEPA) by February 15, 2018.
- Continued review of USEPA-issued Record of Decision.
- Continued review of USEPA-drafted Remedial Design Administrative Order on Consent (RD-AOC) and corresponding Statement of Work and supported USEPA revisions to the original RD-AOC.
- Continued planning for semi-annual groundwater sampling.

2) ANALYTICAL AND OTHER TESTING RESULTS RECEIVED

- None

3) PROJECTED WORK

WPSC Actions

- Submit monthly progress report to USEPA by the 15th of the month.
- Continue coordination with USEPA in regard the RD-AOC process.

USEPA Actions

- Continue coordination with WPSC in regard to the RD-AOC process.



4) ANTICIPATED SCHEDULE

Deliverable or Milestone	Target Date	Actual Date
Submitted Completion Report – Revision 0	May 12, 2009	May 11, 2009
<i>For a listing of all work activities between May 11, 2009 and April 14, 2015, please see the July 2015 Monthly Progress Report</i>		
2015 semi-annual groundwater sampling	April and October 2015	April 14, 2015 and October 27, 2015
Complete bathymetric survey of sand layer	April 2015	April 27, 2015
Received USEPA Approval of Remedial Investigation (RI) Report Revision 2	March 2015	March 30, 2015
Receive USEPA comments on Alternatives Array	May 7, 2015	May 15, 2015
Submit summary of bathymetric survey in Residual Sand Cover Monitoring Results letter report	June 30, 2015	July 2, 2015
Submit Feasibility Study (FS) Revision 0	July 13, 2015	July 10, 2015
Receive USEPA comments Residual Sand Cover Monitoring Results letter		July 27, 2015
Receive USEPA comments on FS Revision 0		September 4, 2015
Receive USEPA comments on applicable or relevant and appropriate requirements (ARAR) Table	February 16, 2016	
Submit FS Revision 1 without ARAR Table	February 18, 2016	February 18, 2016
Submit revised ARAR Table	March 18, 2016	March 8, 2016
Receive USEPA comments on FS Revision 1		March 25, 2016
2016 semi-annual groundwater sampling	April and October 2016	April 13, 2016 and October 19, 2016
Submit FS Revision 2	May 23, 2016	May 20, 2016
Technical Memo 3 Supplemental VI Evaluation	November 2016	November 16, 2016.
Receive USEPA comments on FS Revision 2		November 15, 2016
Meeting to discuss FS Revision 2 comments	February 1, 2017	
Meeting to discuss program sediment approach	TBD	
2017 semi-annual groundwater sampling	April and October 2017	April 3, 2017
Submit FS Revision 2 response to comment letter	February 24, 2017	February 24, 2017
Submit updated ARAR Table Resubmittal 1	April 2017	April 5, 2017
Receive USEPA comments on ARAR Table Resubmittal 1		May 3, 2017
Receive USEPA comments on FS Revision 2 response to comment letter		May 10, 2017
Submit FS Revision 3	June 26, 2017	June 26, 2017
USEPA Issues Proposed Plan		July 17, 2017
Receive USEPA Approval of FS Revision 3		July 24, 2017
WPSC submits comments on Proposed Plan to USEPA		August 15, 2017
USEPA Issues Record of Decision		September 27, 2017
Fall 2017 Groundwater Sampling Event	October 16-17, 2017	October 16-17, 2017
Spring 2018 Groundwater Sampling Event	Spring 2018	

5) PROBLEMS OR POTENTIAL PROBLEMS ENCOUNTERED


- None


6) ACTUAL OR PLANNED RESOLUTION OF PROBLEMS OR POTENTIAL PROBLEMS

- None

Please contact the undersigned if you should have any questions regarding the content of this progress report.

Very truly yours,
O'BRIEN & GERE ENGINEERS, INC.


Marcus D. Byker, PE
Senior Engineer


Jennifer M. Hagen, PE
Senior Managing Engineer

Enclosures: None

For distribution to: Ms. Margaret Gielniewski, USEPA (via email)
 Mr. Kevin McKnight, WDNR (via US Mail and email)
 Mr. Bill Fitzpatrick, WDNR (via US Mail and email)
 Ms. Cheryl Bougie, WDNR (via US Mail and email)
 WDNR Northeast Region (via email to DNRRRNER@wisconsin.gov)
 Ms. Jennifer Knoepfle, CH2M (via email)

