

**From:** Dombrowski, Frank J <frank.dombrowski@wecenergygroup.com>  
**Sent:** Saturday, July 15, 2023 2:10 PM  
**To:** 'Werner, Leah'  
**Cc:** Krueger, Sarah E - DNR; DNR RR NER; 'Korpela, Adrienne/MKE'; 'staci.goetz@ramboll.com'; Lauridsen, Keld B - DNR; Luke, Glenn R  
**Subject:** WPSC Former Green Bay Former MGP - June 2023 Monthly Progress Report (CERCLA Docket No. V-W-06-C-847)  
**Attachments:** 2023-07-14 WPSC-USEPA June WPSC Green Bay Monthly Progress Report FINAL.pdf

**CAUTION: This email originated from outside the organization.  
Do not click links or open attachments unless you recognize the sender and know the content is safe.**

Hi Leah,

Please find attached the May 2023 monthly progress report for the WPSC Green Bay, WI Former MGP Site.

As always, please feel free to contact us if you have any questions.

Thanks,

*Frank Dombrowski*  
*Principal Environmental Consultant*

WEC Energy Group - Business Services  
Environmental Dept. - Land Quality Group  
333 W. Everett St., A231  
Milwaukee, WI 53203  
Office: (414) 221-2156  
Cell: (414) 587-4467  
Fax: (414) 221-2022

*Serving WEC Energy Group, We Energies, Wisconsin Public Service, Michigan Gas Utilities,  
Minnesota Energy Resources, Peoples Gas and North Shore Gas*



Wisconsin Public Service Corporation  
P.O. Box 19001  
Green Bay, WI 54307-9001  
www.wisconsinpublicservice.com

July 14, 2023

Ms. Leah Werner  
Remedial Project Manager  
United States Environmental Protection Agency  
77 W. Jackson Boulevard  
Chicago, Illinois 60604-3590

**RE: June 2023 Monthly Progress Report  
Green Bay Former Manufactured Gas Plant  
Green Bay, Wisconsin  
Wisconsin Public Service Corporation  
CERCLA Docket No. V-W-06-C-847, CERCLIS ID – WIN000509948**

Dear Ms. Werner:

Wisconsin Public Service Corporation (WPSC) is providing this monthly progress report for the WPSC Former Green Bay Manufactured Gas Plant (MGP) Site.

#### **1) PROGRESS MADE DURING THE PAST MONTH**

- Prepared and submitted May 2023 Monthly Progress Report to United States Environmental Protection Agency (USEPA) by June 15, 2023.
- Received USEPA comments on June 21, 2023 on a *Site-Specific Work Plan Addendum 1, Revision 0* for supplemental Remedial Investigation activities submitted on May 16, 2023.
- Submitted *Response to Comments* and *Site-Specific Work Plan Addendum 1, Revision 1* on June 29, 2023.
- **OU1 REMEDIAL ACTION ACTIVITIES**
  - Geo-Solutions Inc. (GSI) completed all excavation June 16, 2023.
  - Loaded out soils for transport and disposal to GFL's Hickory Meadows Landfill in Hilbert, WI.
  - GSI performed backfill and compaction testing in Zones 2, 3, and 4.
  - GSI continued settlement and vibration monitoring of the Annex Building.
  - GSI continued pumping, treating, and discharging contact water from the open excavations through June 16, 2023. GSI initiated water treatment system demobilization the week of June 26, 2023.
  - GSI performed odor and dust control activities.
  - Air monitoring and sampling was performed by subcontractor Milhouse Engineering & Construction. Full scale air monitoring was complete as of June 20, 2023.
  - Ramboll completed collection of excavation confirmation soil samples on June 5, 2023 and the final water treatment plant effluent samples were collected on 6/12/2023.

- OU2 REMEDIAL ACTION ACTIVITIES
  - Submitted *OU2 Sediment Stability Monitoring Memorandum* on June 27, 2023.

## 2) ANALYTICAL AND OTHER TESTING RESULTS RECEIVED

- Construction related sample results for air, soil, sediment, and treated groundwater are posted to a project [portal](#).

## 3) PROJECTED WORK

### WPSC Actions

- Submit monthly progress report to USEPA by the 15<sup>th</sup> of the month.
- Facilitate Weekly Construction Meetings, on Tuesdays at 1:00 PM, to provide stakeholders with progressive work updates, schedule updates, quantity updates, and discuss problems encountered and solutions. Provided weekly construction meeting minutes to stakeholders to document and detail work progress, schedules, remediation quantities, and discussion.
- Prepare for riverwalk restoration activities.
- Respond to comments on the *Sediment OU RI Report, Revision 1*.
- Initiate preparation of *Construction Documentation Report - Operable Unit 2 Sediment Early Removal Action*

### USEPA Actions

- Participate in weekly construction meetings for the Early Removal Action.
- Review and comment on *Site-Specific Work Plan Addendum 1, Revision 0*.

## 4) PROBLEMS OR POTENTIAL PROBLEMS ENCOUNTERED


- May routine semi-annual groundwater sampling event has been cancelled due to the ongoing Early Removal Action.

## 5) ACTUAL OR PLANNED RESOLUTION OF PROBLEMS OR POTENTIAL PROBLEMS

- Routine semi-annual groundwater sampling will resume with the November sampling event.

If you have any questions, please don't hesitate to contact me at (414) 221-2156 or via email at [frank.dombrowski@wecenergygroup.com](mailto:frank.dombrowski@wecenergygroup.com).

Sincerely,



Frank Dombrowski  
Principal Environmental Consultant  
WEC Business Services – Environmental Dept.

Enclosures:                      None

For distribution to: Ms. Sarah Krueger, WDNR (via US Mail and email)  
Mr. Keld Lauridson, WDNR (via email)  
WDNR Northeast Region (via email to [DNRRRNER@wisconsin.gov](mailto:DNRRRNER@wisconsin.gov))  
Ms. Adrienne Korpela, Jacobs (via email)  
Mr. Dave Klatt, Jacobs (via email)  
Dr. Staci Goetz, Ramboll (via email)