

Our ref: 11222418

May 10, 2021

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S. 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – April 2021
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of April 2021 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the Semiannual Report – January through June 2021. The following is a brief summary of the work completed.

Phase 01-Task 01 Site safety plan preparation

- No costs were billed to this task in the current invoice.

Phase 01-Task 02 Housekeeping and grounds keeping

- Maintenance and cleaning of the building was completed during the April 2021 semiannual groundwater monitoring and sampling event.
- Annual fire extinguisher inspection and maintenance was completed in April 2021.
- New project identification signs were installed on the Site fencing and gates in April 2021.

Phase 01-Task 03 Semiannual groundwater/LNAPL level monitoring

- The semiannual groundwater/LNAPL level monitoring event was completed on April 9, 2021, and data was reviewed.

Phase 01-Task 04 Semiannual groundwater well sampling

- The semiannual groundwater well sampling event was completed on April 12 through 15, 2021, and data was reviewed.
- This invoice includes subcontractor (Field Environmental Instruments) costs for field sampling supplies.
- This invoice includes subcontractor (FedEx) costs for shipping.

Phase 01-Task 05 Semiannual residential well sampling

- The semiannual residential well sampling event was completed on April 14, 2021.
- A notification letter was hand-delivered to the new property owner for 8627 Daniels 70 on April 15, 2021. Written authorization was received at that time, and sampling was subsequently completed on April 15, 2021.
- A notification letter was issued to the new property owner for 8452 West Doctor Lake Road on April 8, 2021. Written authorization was received on April 25, 2021, and sampling was subsequently completed on April 26, 2021.

Phase 01-Task 06 Semiannual reporting

- No costs were billed to this task in the current invoice.

Phase 01-Task 07 Monthly reporting

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update – March 2021 was submitted on April 5, 2021.

Phase 01-Task 08 Regulatory communications

- No costs were billed to this task in the current invoice.

Phase 01-Task 09 Additional work

- A conference call was held between USEPA, WDNR, and GHD on April 2, 2021 to discuss the scope of a remedial alternatives engineering assessment.
- A draft remedial alternatives screening work plan and cost estimate was prepared.

Should you have questions, please do not hesitate to contact us.

Regards



Tim Ree
Project Manager / Project Engineer

+1 612 524-6866
tim.ree@ghd.com

TR/mk/LTR-11

Encl.

cc: Erik Hardin, USEPA (via email)
Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Adrian Herrera, WDNR Madison (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1

**2021 Scope of Work and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin**

GHD Project Number 11222418
Phase 01 - January 1, 2021 - December 31, 2021

Task	Description	Unit	2021 Scope of Work and Budget			Project Costs			
			Estimated Quantity	Unit Cost	Budget	Current Invoice Cost 4/24/2021	Previous Invoiced Cost (through 3/27/2021)	Total Invoiced Cost (through 4/24/2021)	Budget Remaining (through 4/24/2021)
1	Site safety plan preparation	Plan	1	\$ 1,389.00	\$ 1,389.00	\$ -	\$ 1,143.60	\$ 1,143.60	\$ 245.40
2	Housekeeping and grounds keeping	Time and materials	1	\$ 18,893.00	\$ 18,893.00	\$ 2,080.00	\$ 2,292.00	\$ 4,372.00	\$ 14,521.00
3	Semiannual groundwater/LNAPL level monitoring	Event	2	\$ 4,828.20	\$ 9,656.40	\$ 2,495.80	\$ 106.00	\$ 2,601.80	\$ 7,054.60
4	Semiannual groundwater well sampling	Event	2	\$ 38,550.75	\$ 77,101.50	\$ 10,405.89	\$ 1,905.00	\$ 12,310.89	\$ 64,790.61
5	Semiannual residential well sampling	Event	2	\$ 9,226.45	\$ 18,452.90	\$ 2,562.50	\$ 2,128.00	\$ 4,690.50	\$ 13,762.40
6	Semiannual reporting	Report	2	\$ 11,187.00	\$ 22,374.00	\$ -	\$ 7,945.15	\$ 7,945.15	\$ 14,428.85
7	Monthly reporting	Report	12	\$ 1,702.00	\$ 20,424.00	\$ 2,134.00	\$ 7,583.00	\$ 9,717.00	\$ 10,707.00
8	Regulatory communications	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ -	\$ 9,597.80	\$ 9,597.80	\$ 402.20
9	Additional work	Pre-approved by WDNR	1	\$ 25,000.00	\$ 25,000.00	\$ 5,735.50	\$ 9,771.00	\$ 15,506.50	\$ 9,493.50
			2021 Budget Total		\$ 203,290.80	\$ 25,413.69	\$ 42,471.55	\$ 67,885.24	\$ 135,405.56