

Our ref: 11222418

June 09, 2021

Mr. Phil Richard  
Wisconsin Department of Natural Resources  
875 S. 4<sup>th</sup> Avenue  
Park Falls, Wisconsin 54552

**Monthly Status Update – May 2021**  
**Penta Wood Products Superfund Site**  
**Siren, Wisconsin**  
**WDNR BRRTS Activity #02-07-000532**

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of May 2021 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the Semiannual Report – January through June 2021. The following is a brief summary of the work completed.

#### **Phase 01-Task 01 Site safety plan preparation**

- No costs were billed to this task in the current invoice.

#### **Phase 01-Task 02 Housekeeping and grounds keeping**

- Maintenance and cleaning of the building was completed during the April 2021 semiannual groundwater monitoring and sampling event.
- Annual fire extinguisher inspection and maintenance was completed in April 2021.
- New project identification signs were installed on the Site fencing and gates in April 2021.

#### **Phase 01-Task 03 Semiannual groundwater/LNAPL level monitoring**

- The April 2021 semiannual groundwater/LNAPL level monitoring event data was reviewed.

#### **Phase 01-Task 04 Semiannual groundwater well sampling**

- The April 2021 semiannual groundwater well sampling event data was reviewed.
- This invoice includes subcontractor (Field Environmental Instruments) costs for field sampling and monitoring equipment rental.
- This invoice includes laboratory (Eurofins TestAmerica) costs for groundwater sample analyses.
- This invoice includes subcontractor (FedEx) costs for shipping.

### **Phase 01-Task 05 Semiannual residential well sampling**

- The semiannual residential well sampling event was conducted at one property (8452 West Doctor Lake Road) on April 26, 2021 following receipt of owner authorization.
- The semiannual residential well sampling event result letters were issued to the property owners on May 17, 2021.
- This invoice includes laboratory (Eurofins TestAmerica) costs for residential well water sample analyses.
- This invoice includes subcontractor (FedEx) costs for shipping.

### **Phase 01-Task 06 Semiannual reporting**

- Portions of the Semiannual Report – January through June 2021 were prepared.

### **Phase 01-Task 07 Monthly reporting**

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update – April 2021 was submitted on May 10, 2021.

### **Phase 01-Task 08 Regulatory communications**

- No costs were billed to this task in the current invoice.

### **Phase 01-Task 09 Additional work**

- The draft Pre-Design Remedial Design Report – Wetland Excavation and Surface Debris Mitigation was prepared and submitted to WDNR on May 7, 2021. A conference call was held between WDNR and GHD on May 21, 2021 to discuss the design.

Should you have questions, please do not hesitate to contact us.

Regards



**Tim Ree**  
Project Manager / Project Engineer

+1 612 524-6866  
tim.ree@ghd.com

TR/lg/LTR-18

Encl.

cc: Erik Hardin, USEPA (via email)  
Celine Wysgalla, USEPA (via email)  
Judy Fassbender, WDNR Madison (via email)  
Chris Saari, WDNR Ashland (via email)  
Adrian Herrera, WDNR Madison (via email)  
Jacob Sedivy, WDNR Spooner (via email)

Table 1

**2021 Scope of Work and Budget Summary  
Penta Wood Products Superfund Site  
Siren, Wisconsin**

**GHD Project Number 11222418  
Phase 01 - January 1, 2021 - December 31, 2021**

**2021 Scope of Work  
and Budget**

**Project Costs**

Task	Description	Unit	Estimated Quantity	Unit Cost	Budget	Project Costs				
						Current Invoice Cost 5/29/2021	Previous Invoiced Cost (through 4/24/2021)	Total Invoiced Cost (through 5/29/2021)	Budget Remaining (through 5/29/2021)	
1	Site safety plan preparation	Plan	1	\$ 1,389.00	\$ 1,389.00	\$ -	\$ 1,143.60	\$ 1,143.60	\$ 245.40	
2	Housekeeping and grounds keeping	Time and materials	1	\$ 18,893.00	\$ 18,893.00	\$ -	\$ 4,372.00	\$ 4,372.00	\$ 14,521.00	
3	Semiannual groundwater/LNAPL level monitoring	Event	2	\$ 4,828.20	\$ 9,656.40	\$ 576.80	\$ 2,601.80	\$ 3,178.60	\$ 6,477.80	
4	Semiannual groundwater well sampling	Event	2	\$ 38,550.75	\$ 77,101.50	\$ 18,881.07	\$ 12,310.89	\$ 31,191.96	\$ 45,909.54	
5	Semiannual residential well sampling	Event	2	\$ 9,226.45	\$ 18,452.90	\$ 5,910.86	\$ 4,690.50	\$ 10,601.36	\$ 7,851.54	
6	Semiannual reporting	Report	2	\$ 11,187.00	\$ 22,374.00	\$ 6,380.70	\$ 7,945.15	\$ 14,325.85	\$ 8,048.15	
7	Monthly reporting	Report	12	\$ 1,702.00	\$ 20,424.00	\$ 2,421.00	\$ 9,717.00	\$ 12,138.00	\$ 8,286.00	
8	Regulatory communications	Pre-approved by WDNR	1	\$ 10,000.00	\$ 10,000.00	\$ -	\$ 9,597.80	\$ 9,597.80	\$ 402.20	
9	Additional work	Pre-approved by WDNR	1	\$ 25,000.00	\$ 25,000.00	\$ 2,226.00	\$ 15,506.50	\$ 17,732.50	\$ 7,267.50	
					<b>2021 Budget Total</b>	<b>\$ 203,290.80</b>	<b>\$ 36,396.43</b>	<b>\$ 67,885.24</b>	<b>\$ 104,281.67</b>	<b>\$ 99,009.13</b>