

900 Long Lake Road, Suite 200
St. Paul, Minnesota 55112
United States
www.ghd.com



Our ref: 11222418-LTR-43

April 14, 2022

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S. 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – March 2022
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of March 2022 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the Annual Report – 2022. The following is a brief summary of the work completed.

1. Task 03.01 Site safety plan preparation

- The Site-Specific Health and Safety Plan was updated based on the 2022 scope of work.

2. Task 03.02 Housekeeping and grounds keeping

- Subcontractor contracts and reviews were conducted.
- This invoice includes subcontractor (Austin Lake Landscaping) costs for snowplowing performed on February 23, 2022.

3. Task 03.03 Semiannual groundwater/LNAPL level monitoring

- The April 2022 groundwater/LNAPL level monitoring event was scheduled and coordinated.

4. Task 03.04 Semiannual groundwater well sampling

- The April 2022 groundwater well sampling event was scheduled and coordinated.

5. Task 03.05 Semiannual residential well sampling

- The April 2022 residential well sampling event was scheduled and coordinated.
- Sampling event notification letters were issued to the property owners on March 25, 2022.

6. Task 03.06 Semiannual reporting

- No work was performed for this task during this period.

7. Task 03.07 Monthly reporting

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update – January/February 2022 was submitted on March 25, 2022.

8. Task 03.08 Regulatory communications

- The Cooperative Agreement Work Plan for the wetland excavation and surface debris mitigation was revised and submitted on February 3, 2022 to update the remedial action cost estimate and schedule based on the Final Remedial Design Report (GHD; October 27, 2021).
- The Cooperative Agreement Work Plan for the wetland excavation and surface debris mitigation was revised and submitted on February 28, 2022 to update the remedial action cost estimate for preparation of a Quality Assurance Project Plan.

9. Task 03.09 Additional work

- The Cooperative Agreement Work Plan for the wetland excavation and surface debris mitigation was revised and submitted on February 28, 2022 to update the remedial action cost estimate for preparation of a Quality Assurance Project Plan

Should you have questions, please do not hesitate to contact us.

Regards,



Tim Ree

Project Manager / Project Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/mg/LTR-43

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Adrian Herrera, WDNR Madison (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
2022 Scope of Work and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
Task 03 - January 1, 2022 - December 31, 2022

Task	Description	Unit	2022 Scope of Work and Budget			Project Costs			
			Estimated Quantity	Unit Cost	Budget	Current Invoice Cost 4/2/2022	Previous Invoiced Cost (through 2/26/2022)	Total Invoiced Cost (through 4/2/2022)	Budget Remaining (through 4/2/2022)
1	Site safety plan preparation	Plan	1	\$ 1,386.00	\$ 1,386.00	\$ 833.13	\$ -	\$ 833.13	\$ 552.87
2	Housekeeping and grounds keeping	Time and materials	1	\$ 19,781.00	\$ 19,781.00	\$ 564.39	\$ 353.13	\$ 917.52	\$ 18,863.48
3	Semiannual groundwater/LNAPL level monitoring	Event	2	\$ 5,603.45	\$ 11,206.90	\$ 422.52	\$ -	\$ 422.52	\$ 10,784.38
4	Semiannual groundwater well sampling	Event	2	\$ 43,059.60	\$ 86,119.20	\$ 1,158.30	\$ -	\$ 1,158.30	\$ 84,960.90
5	Semiannual residential well sampling	Event	2	\$ 10,094.00	\$ 20,188.00	\$ 516.14	\$ 1,291.02	\$ 1,807.16	\$ 18,380.84
6	Semiannual reporting	Report	2	\$ 11,425.55	\$ 22,851.10	\$ -	\$ 7,131.22	\$ 7,131.22	\$ 15,719.88
7	Monthly reporting	Report	12	\$ 2,170.73	\$ 26,048.70	\$ 2,209.82	\$ 3,227.47	\$ 5,437.29	\$ 20,611.41
8	Regulatory communications	Pre-approved by WDNR	1	\$ 9,240.25	\$ 9,240.25	\$ -	\$ 633.75	\$ 633.75	\$ 8,606.50
9	Additional work	Pre-approved by WDNR	1	\$ 14,076.75	\$ 14,076.75	\$ 366.63	\$ 633.75	\$ 1,000.38	\$ 13,076.37
2022 Budget Total					\$ 210,897.90	\$ 6,070.93	\$ 13,270.34	\$ 19,341.27	\$ 191,556.63