

900 Long Lake Road, Suite 200  
St. Paul, Minnesota 55112  
United States  
www.ghd.com



Our ref: 11222418-LTR-46

May 16, 2022

Mr. Phil Richard  
Wisconsin Department of Natural Resources  
875 S. 4<sup>th</sup> Avenue  
Park Falls, Wisconsin 54552

**Monthly Status Update – Remedial Alternatives Screening, April 2022**  
**Penta Wood Products Superfund Site**  
**Siren, Wisconsin**  
**WDNR BRRTS Activity #02-07-000532**

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of April 2022 for the Penta Wood Products Superfund Site (Site) and remedial alternatives screening. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

## **1. Phase 02-Task 01 Remedial Alternatives Screening**

- The Remedial Alternatives Screening Report was submitted on March 29, 2022.
- A conference call was held between USEPA, WDNR, and GHD to discuss the Remedial Alternatives Screening Report.
- The project budget was updated.
- The Monthly Status Update – March 2022 was submitted on April 14, 2022.

Should you have questions, please do not hesitate to contact us.

Regards,

A handwritten signature in blue ink, appearing to read "Tim Ree", is written over a light blue circular stamp.

**Tim Ree**  
Project Manager / Project Engineer

+1 612 524-6866  
tim.ree@ghd.com

TR/lg/LTR-46

Encl.

Copy to: Celine Wysgalla, USEPA (via email)  
Judy Fassbender, WDNR Madison (via email)  
Chris Saari, WDNR Ashland (via email)  
Adrian Herrera, WDNR Madison (via email)  
Jacob Sedivy, WDNR Spooner (via email)

**Table 1**  
**Remedial Alternatives Screening and Budget Summary**  
**Penta Wood Products Superfund Site**  
**Siren, Wisconsin**

GHD Project Number 11222418  
 Phase 02 - Remedial Alternatives Screening

Task	Description	Unit	Estimated Quantity	Scope of Work and Budget		Project Costs			
				Unit Cost	Budget	Current Invoice Cost 4/30/2022	Previous Invoiced Cost (through 4/2/2022)	Total Invoiced Cost (through 4/30/2022)	Budget Remaining (through 4/30/2022)
1	Remedial Alternatives Screening	Lump Sum	1	\$ 59,968.00	\$ 59,968.00	\$ 1,862.00	\$ 35,025.95	\$ 36,887.95	\$ 23,080.05