

900 Long Lake Road, Suite 200
St. Paul, Minnesota 55112
United States
www.ghd.com



Our ref: 11222418-LTR-64

July 13, 2022

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S. 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Action Oversight, June 2022
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of June 2022 for the Penta Wood Products Superfund Site (Site) and remedial action oversight. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Phase 04-Task 01 Remedial Action Oversight

- A conference call was held between WDNR and GHD to discuss the remedial action bidding on June 20, 2022. Example WDNR bidding documents were reviewed.
- Portions of a Construction Quality Assurance Project Plan (CQAPP) work plan were prepared.

Should you have questions, please do not hesitate to contact us.

Regards,

A handwritten signature in blue ink, appearing to read "Tim Ree", is written over a light blue circular stamp.

Tim Ree
Project Manager / Project Engineer

+1 612 524-6866
tim.ree@ghd.com

TR/lg/LTR-64

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Adrian Herrera, WDNR Madison (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Action Oversight Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
Phase 04 - Remedial Action Oversight

Scope of Work and Budget						Project Costs			
Task	Description	Unit	Estimated Quantity	Unit Cost	Budget	Current Invoice Cost 6/30/2022	Previous Invoiced Cost	Total Invoiced Cost (through 6/30/2022)	Budget Remaining (through 6/30/2022)
1	Remedial Action Oversight	Lump Sum	1	\$ 240,848.00	\$ 240,848.00	\$ 1,986.64	\$ -	\$ 1,986.64	\$ 238,861.36