

900 Long Lake Road, Suite 200
St. Paul, Minnesota 55112
United States
www.ghd.com



Our ref: 11222418-LTR-69

September 07, 2022

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S. 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – Remedial Alternatives Screening, August 2022
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of August 2022 for the Penta Wood Products Superfund Site (Site) and remedial alternatives screening. The project budget and costs are summarized in the following Table 1. The following is a brief summary of the work completed.

1. Phase 02-Task 01 Remedial Alternatives Screening

- The project budget was updated.
- Propose drilling locations were inspected at the Site and new locations were proposed based on access
- The Monthly Status Update – July 2022 was submitted on August 11, 2022.

Should you have questions, please do not hesitate to contact us.

Regards,

A handwritten signature in blue ink, appearing to read "Tim Ree", with a stylized flourish at the end.

Tim Ree
Project Manager / Project Engineer

+1 612 524-6866
tim.ree@ghd.com

TR/kg/LTR-69

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1
Remedial Alternatives Screening and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin

GHD Project Number 11222418
 Phase 02 - Remedial Alternatives Screening

Task	Description	Unit	Estimated Quantity	Scope of Work and Budget		Project Costs			
				Unit Cost	Budget	Current Invoice Cost 8/20/2022	Previous Invoiced Cost (through 7/30/2022)	Total Invoiced Cost (through 8/20/2022)	Budget Remaining (through 8/20/2022)
1	Remedial Alternatives Screening	Lump Sum	1	\$ 59,968.00	\$ 59,968.00	\$ 661.00	\$ 58,635.30	\$ 59,296.30	\$ 671.70