

Our ref: 11222418-LTR-75

November 14, 2022

Mr. Phil Richard
Wisconsin Department of Natural Resources
875 S. 4th Avenue
Park Falls, Wisconsin 54552

Monthly Status Update – October 2022
Penta Wood Products Superfund Site
Siren, Wisconsin
WDNR BRRTS Activity #02-07-000532

Dear Phil:

GHD Services Inc. (GHD) has prepared this monthly status update for the period of October 2022 for the Penta Wood Products Superfund Site (Site). The project budget and costs are summarized in the following Table 1. All problems, resolutions, and/or recommended solutions with an assessment of data collected during this period will be provided in the Semiannual Report – July through December 2022. The following is a brief summary of the work completed.

1. Task 03.01 Site Safety Plan Preparation

- No work was performed for this task during this period.

2. Task 03.02 Housekeeping and Grounds Keeping

- The fire extinguisher maintenance vendor and mowing contractor were coordinated.

3. Task 03.03 Semiannual Groundwater/LNAPL Level Monitoring

- The October 2022 semiannual groundwater/LNAPL level monitoring event was completed on October 3, 2022, and preliminary data was reviewed.

4. Task 03.04 Semiannual Groundwater Well Sampling

- The October 2022 semiannual groundwater well sampling event was completed on October 3 through 11, 2022, and preliminary analytical data was reviewed.
- This invoice includes subcontractor (Field Environmental Instruments) costs for groundwater monitoring and sampling equipment rental.
- This invoice includes expenses for a rental vehicle, gas, groundwater sampling supplies.

5. Task 03.05 Semiannual Residential Well Sampling

- The October 2022 semiannual residential well sampling event was completed on October 3, 2022, and preliminary analytical data was reviewed.

6. Task 03.06 Semiannual Reporting

- Portions of the Semiannual Report – July through December 2022 were prepared.

7. Task 03.07 Monthly Reporting

- Periodic project updates were provided to WDNR.
- The project budget was updated.
- The Monthly Status Update – September 2022 was submitted on October 31, 2022.

8. Task 03.08 Regulatory Communications

- Conference calls were held between USEPA, WDNR, and GHD to discuss the remedial action, schedule, and Construction Quality Assurance Plan on October 14 and October 26, 2022.
- A conference call was held between WDNR and GHD to discuss administration of construction and contract changes and required documentation on October 19, 2022.
- Revised remedial investigation cost estimates were prepared for alternate scopes of work.

9. Task 03.09 Additional work

- Request for bids were issued to drillers for the remedial investigation. Bids were reviewed and discussions were held with the drillers to evaluate ways to reduce costs.
- Daniels 70 lane closure permit applications were prepared for drilling locations.

Should you have questions, please do not hesitate to contact us.

Regards,

A handwritten signature in blue ink, appearing to read 'Tim Ree', with a stylized flourish at the end.

Tim Ree

Project Manager / Project Engineer

+1 612 524-6866

tim.ree@ghd.com

TR/kg/LTR-75

Encl.

Copy to: Celine Wysgalla, USEPA (via email)
Judy Fassbender, WDNR Madison (via email)
Chris Saari, WDNR Ashland (via email)
Jacob Sedivy, WDNR Spooner (via email)

Table 1

**2022 Scope of Work and Budget Summary
Penta Wood Products Superfund Site
Siren, Wisconsin**

GHD Project Number 11222418
Task 03 - January 1, 2022 - December 31, 2022

**2022 Scope of Work
and Budget**

Task	Description	Unit	Estimated Quantity	Unit Cost	Budget	Project Costs				
						Current Invoice Cost 10/29/2022	Previous Invoiced Cost (through 10/1/2022)	Total Invoiced Cost (through 10/29/2022)	Budget Remaining (through 10/29/2022)	
1	Site safety plan preparation	Plan	1	\$ 1,386.00	\$ 1,386.00	\$ -	\$ 833.13	\$ 833.13	\$ 552.87	
2	Housekeeping and grounds keeping	Time and materials	1	\$ 19,781.00	\$ 19,781.00	\$ 144.76	\$ 5,988.93	\$ 6,133.69	\$ 13,647.31	
3	Semiannual groundwater/LNAPL level monitoring	Event	2	\$ 5,603.45	\$ 11,206.90	\$ 1,646.89	\$ 5,751.75	\$ 7,398.64	\$ 3,808.26	
4	Semiannual groundwater well sampling	Event	2	\$ 43,059.60	\$ 86,119.20	\$ 20,302.60	\$ 42,752.09	\$ 63,054.69	\$ 23,064.51	
5	Semiannual residential well sampling	Event	2	\$ 10,094.00	\$ 20,188.00	\$ 1,879.76	\$ 13,938.58	\$ 15,818.34	\$ 4,369.66	
6	Semiannual reporting	Report	2	\$ 11,425.55	\$ 22,851.10	\$ 595.00	\$ 16,568.62	\$ 17,163.62	\$ 5,687.48	
7	Monthly reporting	Report	12	\$ 2,170.73	\$ 26,048.70	\$ 3,470.04	\$ 13,939.57	\$ 17,409.61	\$ 8,639.09	
8	Regulatory communications	Pre-approved by WDNR	1	\$ 9,240.25	\$ 9,240.25	\$ 1,795.64	\$ 2,266.77	\$ 4,062.41	\$ 5,177.84	
9	Additional work	Pre-approved by WDNR	1	\$ 14,076.75	\$ 14,076.75	\$ 5,467.55	\$ 8,376.01	\$ 13,843.56	\$ 233.19	
					2022 Budget Total	\$ 210,897.90	\$ 35,302.24	\$ 110,415.45	\$ 145,717.69	\$ 65,180.21