



Weston Solutions, Inc.
Suite 500
750 East Bunker Court
Vernon Hills, IL 60061-1450
847-918-4000 • Fax 847-918-4055
www.westonsolutions.com



10 March 2004

Mr. Russell D. Hart
Remedial Project Manager (HSRW-6J)
U.S. Environmental Protection Agency
Region V
77 West Jackson Boulevard
Chicago, IL 60604

WESTON Work Order No. 02687.007.006
KMC Work Order No. 40-50-01-AKW-B

Re: Monthly Progress Report for February 2004
Moss-American Site, Milwaukee, Wisconsin

Dear Mr. Hart:

Weston Solutions, Inc. (Weston®) has prepared this monthly progress report on behalf of the Settling Defendant for the Moss-American Superfund site, Kerr-McGee Chemical LLC (KMC). This monthly progress report has been prepared to document progress during February 2004.

Progress During February 2004

Progress during this reporting period includes:

- On 13 February 2004 KM/Weston submitted to the Agencies the Final Design Report for Reaches 2 and 3 remediation.
- KM received a letter dated 25 February 2004 from U.S. EPA indicating design approval for Reaches 2 and 3 remedial action.
- In late February KM received notification from WDNR that it would not object to management of excavated sediment by disposal at PDC. Loading and hauling of stockpiled sediment will begin near the end of March.

Activities Anticipated During March 2004

During March KMC/Weston anticipates the following activities:

- A kickoff meeting for the construction activities in Reaches 2 and 3 was held on 1 March in Milwaukee, WI at the site trailer. Representatives of the following stakeholders were present: U.S. EPA and its oversight contractors (CH2M Hill, TN& Associates), WDNR, Milwaukee County Parks, Kerr-McGee, Weston, Inter-Fluve, and North Star Environmental. The first phase of construction (excavation and restoration of new river channel sections) is expected to be completed by the end of May 2004.





Mr. Russell D. Hart
U.S. EPA

-2-

10 March 2004

- Construction activities in March will include: clearing and grubbing, snake and construction fence installation, haul road construction, culvert installation, and channel excavation.
- The Q4 2003 groundwater monitoring report will be submitted.
- The Q1 2004 groundwater monitoring event will be performed during the week of 15 March.
- KMC/Weston will submit a monitoring report for Reach 1.

Should further clarification of this progress report be required, please contact me at (847) 918-4142 or Keith Watson at (405) 270-3747.

Very truly yours,

Weston Solutions, Inc.

Thomas P. Graan, Ph.D.
Principal Project Manager

TPG/ld

cc: Mr. A. Keith Watson
Kerr-McGee Chemical Corporation
Kerr-McGee Center
P.O. Box 25861
Oklahoma City, OK 73125

Mr. J.T. Smith
Covington & Burling
1201 Pennsylvania Avenue N.W.
P.O. Box 7566
Washington, D.C. 20044

Regional Counsel
Attn: Moss-American Site Coordinator (SCS)
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604



Mr. Russell D. Hart
U.S. EPA

-3-

10 March 2004

Assistant Attorney General
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Ben Franklin Station
Washington, D.C. 20044
Ref. D.J. #90-11-2-590

Section Chief (3 copies) ✓
Technical Resources Section
Bureau for Remediation and Redevelopment
Wisconsin Department of Natural Resources
101 S. Webster Street
P.O. Box 7921
Madison, WI 53707-7921

Mr. Jim Schmidt (2 copies)
Department of Natural Resources
Southeast District Office
P.O. Box 12436
Milwaukee, WI 53212