




Weston Solutions, Inc.
Suite 500
750 East Bunker Court
Vernon Hills, IL 60061-1450
847-918-4000 • Fax 847-918-4055
www.westonsolutions.com

8 July 2004

Mr. Russell D. Hart
Remedial Project Manager (HSRW-6J)
U.S. Environmental Protection Agency
Region V
77 West Jackson Boulevard
Chicago, IL 60604



WESTON Work Order No. 02687.007.006
KMC Work Order No. 40-50-01-AKW-B

Re: Monthly Progress Report for June 2004
Moss-American Site, Milwaukee, Wisconsin

Dear Mr. Hart:

Weston Solutions, Inc. (Weston®) has prepared this monthly progress report on behalf of the Settling Defendant for the Moss-American Superfund site, Kerr-McGee Chemical LLC (KMC). This monthly progress report has been prepared to document progress during June 2004.

Progress During June 2004

Progress during this reporting period includes:

- Construction activities in June were rained out for the first week of June. NSE returned to the site on 7 June to resume new channel excavation and restoration activities in the remainder of Reach 2 and Reach 3. Approximately 3,500 ft of channel in Reaches 2 and 3 was excavated during June, for a total of 7,550 ft. New channel excavation in Reaches 2 and 3 is nearly completed.
- For a variety of reasons identified in telephone conversations and email correspondence to the Agencies, KMC requested that the Agencies consider permitting Phase 2 construction (re-route water into new channel and backfill old channel) to start immediately after the end of Phase 1 construction (excavate new channel and restore river corridor). On 1 July KMC received an email response from T. Wentland (WDNR) indicating that both WDNR and U.S. EPA feel that Phase 2 work should be delayed until the cleared areas are more fully re-vegetated.
- The Q2 2004 groundwater monitoring event was performed during the week of 14 June.

Activities Anticipated During July 2004

During July KMC/Weston anticipate the following activities:





Mr. Russell D. Hart
U.S. EPA

-2-

8 July 2004

- Channel excavation and restoration activities in the remainder of Reaches 2 and 3 are now expected to be completed by mid-July. After site cleanup activities are completed, NSE will demobilize.
- The Q1 2004 groundwater monitoring report will be submitted during the first week of July.
- KMC awaits comments from U.S. EPA and WDNR on its CPAH background study.

Should further clarification of this progress report be required, please contact me at (847) 918-4142 or Keith Watson at (405) 270-3747.

Very truly yours,

WESTON SOLUTIONS, INC.

Thomas P. Graan, Ph.D.
Principal Project Manager

TPG/ld

cc: Mr. A. Keith Watson
Kerr-McGee Chemical Corporation
Kerr-McGee Center
P.O. Box 25861
Oklahoma City, OK 73125

Mr. J.T. Smith
Covington & Burling
1201 Pennsylvania Avenue N.W.
P.O. Box 7566
Washington, D.C. 20044

Regional Counsel
Attn: Moss-American Site Coordinator (SCS)
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604



Mr. Russell D. Hart
U.S. EPA

-3-

8 July 2004

Assistant Attorney General
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Ben Franklin Station
Washington, D.C. 20044
Ref. D.J. #90-11-2-590

Section Chief (3 copies) ✓
Technical Resources Section
Bureau for Remediation and Redevelopment
Wisconsin Department of Natural Resources
101 S. Webster Street
P.O. Box 7921
Madison, WI 53707-7921

Mr. Jim Schmidt (2 copies)
Department of Natural Resources
Southeast District Office
P.O. Box 12436
Milwaukee, WI 53212