



Concrete Segregation and Removal Plan

Madison-Kipp Corporation (MKC)
Madison, Wisconsin

October 2024

WDNR BRRTS #02-13-578014

Prepared For:

Madison-Kipp Corporation
201 Waubesa Street
Madison, Wisconsin 53704

Prepared By:

TRC
999 Fourier Drive, Suite 101
Madison, Wisconsin 53717

A handwritten signature in black ink that reads "Andrew M. Stehn".

Andrew Stehn, P.E.
Senior Project Engineer

A handwritten signature in black ink that reads "Ted O'Connell".

Ted O'Connell
TRC Quality Assurance

TABLE OF CONTENTS

1.0	BACKGROUND	1
1.1	Site History	1
1.2	Concrete Improvement Preparation	1
1.3	Concrete Removal and Disposal	1
1.4	Concrete Stockpile Description	2
1.5	USEPA and WDNR Correspondence	2
2.0	PURPOSE.....	3
3.0	CONCRETE SEGREGATION AND DISPOSAL PLAN	3
3.1	Scope of Work.....	3
3.1.1	Concrete Segregation Means and Methods	4
3.1.2	Concrete Removal Confirmation	5
3.1.3	Waste Characterization Sampling.....	5
3.1.4	Concrete Hauling and Disposal	6
3.1.5	Personnel Protective Equipment.....	6
4.0	SCHEDULE/REPORTING.....	6

APPENDICES

Appendix A: Notification Letter to EPA
Appendix B: Pre-removal Waste Characterization Results
Appendix C: Laboratory Analytical Reports
Appendix D: Photographic Log

1.0 Background

1.1 Site History

Madison Kipp Corporation (MKC) operates an aluminum die casting facility, located at 201 Waubesa Street, Madison, Wisconsin (Site). Historical die casting operations that involved hydraulic fluids containing polychlorinated biphenyl (PCBs), and dust suppression of the parking lot using PCB-containing oils at the facility resulted in PCB impacts at the Site. Various site investigations and remedial activities have been completed over the years at the Site.

1.2 Concrete Improvement Preparation

MKC conducts facility maintenance and makes improvements to the facility interior periodically as a result of business operations. As part of the improvements, sections of the facility floor are repaired and/or replaced. Based on the historical PCB use at the Site, floor replacement activities include waste characterization sampling prior to the removal of materials from the site. A notification letter was submitted to the United States Environmental Protection Agency (EPA) and Wisconsin Department of Natural Resources (WDNR) on February 23, 2024 (**Appendix A**), summarizing proposed facility floor improvements that MKC planned to complete. The letter provided details on the areas requiring improvement and discussed waste characterization, material management, and material disposal. Prior to the removal and concrete repair, TRC, on behalf of MKC, conducted waste characterization sampling of the concrete floor as outlined in the February 2024 notification letter. The identified area (Area 2024-3) measured 16-feet by 12-feet (192 square feet) in size. The area was sectioned off and sub-divided into four quadrants. Holes were drilled into the concrete floor at the corner of each quadrant as shown on **Figure 1** in **Appendix B**. The pulverized concrete was collected from each drill hole. A total of nine individual concrete samples were collected from Area 2024-3. Four samples were composited (1 per quadrant) from the nine individual samples and submitted for laboratory analysis of PCBs and Resource Conservation and Recovery Act (RCRA) Eight Metals. The results of the composite samples are summarized in Table 1 of **Appendix B** and the laboratory analytical report is included in **Appendix C**. The results were compared to the WDNR NR 720 Direct Contact Residual Contaminant Levels (RCLs). The results from the concrete waste characterization sampling showed the presence of PCB Aroclor 1248 in the concrete. No other PCB Aroclors were detected above laboratory detection limits in the four composite samples. Concentrations were reported above the WDNR NR 720 non-industrial direct contact pathway but below the industrial direct contact pathway, and the highest concentration was reported at 0.861 milligram per kilogram.

1.3 Concrete Removal and Disposal

On March 28, 2024, MKC commenced the facility improvement work and removed and replaced the concrete within Area 2024-3. Photos of the area before and after the improvements are included in **Appendix D**. Removal of Area 2024-3 consisted of saw cutting the perimeter of the area followed by breaking of the concrete into pieces measuring approximately 2-foot by 2-foot (4 square feet (sqft)) or smaller to allow for transport from the repair location to a dump truck that was staged outside of the facility. The MKC facility concrete has a distinct black color/staining on its surface as result of years of facility die-casting operations. Additionally, some of the concrete pieces contain drill holes from the previous waste characterization sampling. The thickness of the concrete was noted by MKC personnel to be between six to eight inches. The amount of material removed was approximately 4.6 cubic yards or approximately 7 tons (assuming a density

of 1.5 tons equals 1 cubic yard). As completed historically for facility improvement work and based on the presence of PCB Aroclor 1248 in waste characterization samples, the concrete was intended to be disposed of at a WDNR-licensed disposal facility approved to accept the PCB impacted concrete. However, MKC inadvertently had the concrete hauled to an alternative disposal facility in Deforest, WI which recycles concrete material. The recycling facility takes in concrete materials and processes the materials for reuse as base course for pavement type construction projects.

MKC notified TRC of the concrete disposal on April 3, 2024, and the recycling facility was contacted shortly after to notify them of the situation. The facility blocked off the area, where the MKC concrete was placed, on April 4, 2024, to ensure no additional material was placed in the same stockpile. TRC and MKC conducted a site walk on April 5, 2024, to inspect the stockpile and to determine the concrete handling processes of the recycling facility. The recycling facility personnel showed TRC and MKC the portion of the stockpile where MKC's concrete had been placed. They stated that material is transported into the site and dumped at the top of the stockpile. The transported material is then pushed off the side of the stockpile at the end of each day. The stockpile is constructed off the side of an embankment, and it was noted that MKC's concrete had been placed along the eastern portion of the stockpile. Photos of the stockpile are included in the Photographic Log in **Appendix D**.

1.4 Concrete Stockpile Description

The concrete stockpile has the general shape of half of a triangle, which reflects the process of pushing the material off the side of the existing embankment. The eastern portion of the stockpile, where the MKC concrete was placed, measures approximately 40 feet in width (along the base of the stockpile) and the length is approximately 38 feet (measured along the stockpile slope). Based on these measurements the surface area of the stockpile where MKC concrete was placed equates to approximately 1,520 square feet. The surface volume per foot equates to 1,520 cubic feet or approximately 56 cubic yards.

The recycling facility provided details on material that was hauled into the facility between March 28, 2024, and April 4, 2024. When material is brought into the facility, customer and truck information, number of loads, and the type of imported fill is documented. However, the facility does not weight or calculate volume. Concrete, rubble, and brick materials are categorized as a Type 1 fill by the facility. The records provided by the facility indicate that a total of 41 loads of Type 1 materials were hauled into the facility between March 28, 2024, and April 4, 2024. It has been assumed that one-third of the material (14 loads) received by the recycling facility during this time was pushed into the eastern portion of the stockpile where MKC's concrete was disposed of. This is based on operational processes and the width of the unloading area at the top of the stockpile where materials were dumped. The recycling facility operator noted that between March 28, 2024, and April 4, 2024, approximately 10 tons of material per day was placed in the stockpile following the disposal of MKC's material in the eastern portion of the stockpile. Based on the stated disposal information it is estimated that approximately 50 tons of materials (5 business days at 10 tons per day) were disposed of following the placement of the MKC material.

1.5 USEPA and WDNR Correspondence

TRC reached out to the WDNR and EPA on April 5, 2024, to discuss the inadvertent hauling of concrete to the recycling facility, and a conference call between TRC, MKC, EPA, and the WDNR was conducted on April 8, 2024. Following the initial conference call, a second call was conducted

with EPA on April 18, 2024, to further discuss known details and to determine the appropriate action regarding the MKC concrete.

As a result of discussions with EPA and WDNR during the April 18, 2024, conference call, the nine individual concrete samples that had been collected from Area 2024-3 and used for composite sampling for waste characterization were submitted to the laboratory for analysis of PCBs. The results of the nine concrete samples are summarized in Table 2 of **Appendix B** and the laboratory analytical report is included in **Appendix C**. A 95 percent upper confidence limit (UCL) for the data set was calculated and is also summarized in Table 2. The 95 percent UCL calculates a mean (average) concentration for the entire data set, or in this case Area 2024-3 concrete. The analytical results for the nine individual samples, calculate that the 95 percent UCL mean concentration for Area 2024-3 concrete is less than or equal to 1.00 mg/kg. **Appendix B** includes the supporting calculations for the 95% UCL. Results from the individual samples were provided to EPA and WDNR and discussed during a phone call conducted on May 10, 2024.

Following the May 10, 2024 call MKC provided further details based on information requests from the EPA and additional calls were conducted through August 9, 2024 to discuss potential options for the MKC concrete. During the August 9, 2024 call with the EPA, segregation of the stockpile, to allow non-MKC concrete to remain onsite, was discussed. EPA provided initial concurrence to this approach on August 13, 2024 (via email), but also requested that further details and means and methods associated with the approach be provided on how concrete materials would be segregated and managed onsite. The following sections describe the proposed scope of work to segregate non-MKC materials from the identified area of the stockpile and remove MKC concrete for transport to a licensed disposal facility.

2.0 Purpose

The following approach to facilitate the removal of the MKC concrete disposed of at the recycling facility has been developed based on the discussions with the WDNR and the EPA, and information provided by the recycling facility and MKC.

3.0 Concrete Segregation and Disposal Plan

3.1 Scope of Work

The proposed scope of work under this work plan is as follows:

- Visual identification and segregation of non-MKC concrete from the face of the slope of the eastern section of the facility stockpile.
- Visual identification and removal of MKC concrete and surrounding materials that represent material transported to the facility and placed in the same area of the stockpile five days after MKC concrete was placed.
- Placement of MKC concrete and additional selected material in lined roll-off containers for waste characterization testing.
- Transport of roll-off containers to a licensed disposal facility after waste characterization sample results are received.
- Visual confirmation that no MKC concrete remains on the stockpile following removal.

- Observe and document material segregation, waste characterizing sampling, and material containerization.

3.1.1 Concrete Segregation Means and Methods

Based on the information provided by the recycling facility, MKC proposes to remove a portion of the eastern slope of the stockpile where the MKC concrete was placed. Based on the means and methods of disposal at the facility and the uneven surface of the stockpile, an additional quantity of material will be over excavated to ensure no additional MKC concrete remains in the stockpile. The amount of additional material to be removed corresponds to the estimated volume of material placed on the eastern area of the stockpile between March 28, 2024, and April 4, 2024, as discussed in Section 1.4. To segregate and inspect the concrete, and allow for waste characterization, MKC proposes to use lined roll-off containers to store the material segregated for offsite disposal. A roll-off container can accommodate approximately 15 tons or 10 cubic yards of concrete (assuming 1.5 tons of concrete equals 1 cubic yard). Based on the number of loads dumped and pushed into the eastern portion of the stockpile, MKC proposes to remove approximately 100 cubic yards (150 tons) of concrete from the eastern portion of the stockpile for disposal at a licensed landfill facility.

Due to the height of the stockpile and reach of excavating equipment, the concrete removal process will be completed in stages, addressing the top half the of stockpile first and then moving to the lower half of the stockpile. Roll-off containers will be placed adjacent to the excavator to allow for direct loading. Filled roll-off containers will be moved away from the loading areas as they are filled and new, empty containers will be placed as needed. Based on the understanding that the concrete would have been pushed off the side of the stockpile embankment, it is likely that the smaller pieces of concrete would be deposited in the upper half of the pile and larger pieces would have rolled to the lower portion. The following steps will be completed to segregate and load the concrete material into the roll-off containers.

1. Material segregation for the eastern area of the upper portion of stockpile will begin by removing materials that are larger than 4 sqft with no visual indication (i.e. black color along the concrete surface) of MKC concrete and non-concrete materials (i.e. granite countertops, bricks, stones, cobbles etc.), which are known to not be MKC concrete. Small non-MKC material co-mingled with MKC concrete will be removed for offsite disposal.
2. Following removal of non-MKC materials, starting at the highest point of the pile, approximately 12-inches (in depth) of material will be removed from the surface of the stockpile (i.e. slope) and loaded into lined roll-off containers. As work is completed, additional segregation of identifiable non-MKC materials will be performed. Visual screening of materials for concrete pieces that could have originated at MKC's facility (see Section 1.3) will be conducted during material removal. Photos of MKC's concrete in place can be seen in **Appendix D**. As material at the top of the pile is removed, sloughing/migrating of material is expected to occur and will be managed during removal of the lower portion of the stockpile. It is anticipated that based on the surface area of the upper half of the eastern area of the stockpile, this removal process will equate to approximately 28 cubic yards or 42 tons of material being placed into roll-off containers.
3. Following segregation and removal, a visual inspection of the upper half of the stockpile will be completed, if MKC concrete is identified, further removal will be completed. If no evidence of MKC concrete is observed, the operator will move the equipment to the lower portion of the stockpile.

4. Once the equipment has been moved, material segregation for the lower portion of the eastern area of the stockpile will be performed in the same manner as described in Step 1. Based on observations of the existing stockpile it is assumed that there will be more larger pieces of concrete at the base of slope that will require removal and segregation as non-MKC concrete.
5. Starting at the midpoint of point of the stockpile (where equipment could not reach from the top), approximately 18 to 24 -inches (in depth) of material will be removed from the surface of pile (i.e. slope) and loaded into lined roll-off containers. Based on the description of the recycling facility operations, it is anticipated that a larger volume of the non-MKC material (placed after the MKC concrete) would have migrated down the pile, potentially covering the MKC concrete. As such, more material will be removed from the lower portion of the stockpile to ensure all MKC concrete is removed. As work is completed, additional segregation of identifiable non-MKC concrete will be performed. Visual screening of materials for concrete pieces that could have originated at MKC's facility (see Section 1.3) will be conducted during material removal. It is anticipated that based on the surface area of the lower half of the stockpile, this removal process will equate to approximately 42 to 56 cubic yards or 63 to 84 tons.
6. Following segregation and removal, a visual inspection of the lower half of the stockpile will be completed, if MKC concrete is identified, further removal will be completed. If no evidence of MKC concrete is observed the removal action will be complete.
7. In total, it is estimated that 10 roll-off containers will be filled which equates to approximately 100 cubic yards or 150 tons which is approximately 95 percent more than the concrete generated by MKC.
8. Minor adjustments to the process described above may be required for safe operations along the side of the embankment. Any changes in methodology will be documented and provided in the final documentation report.

3.1.2 Concrete Removal Confirmation

Less than 5 cubic yards of concrete was removed from MKC's facility and placed at the recycling facility. Concrete materials will be visually inspected during segregation and removal for evidence of MKC concrete. However, due to the small volume of MKC concrete, visual identification of all of the MKC concrete is unlikely. By segregating large pieces of concrete (greater than 4 sqft) with no black color on the surface, removal of non-concrete materials, and removing up to 100 cubic yards (150 tons) of concrete from the eastern portion of the stockpile (where the MKC concrete was placed), it can be assumed that the PCB-containing concrete will have been removed from the stockpile. As such, a visual inspection of the stockpile following the removal process will document that the material left in place did not originate from MKC. Post-removal confirmation samples will not be collected from the remaining stockpile. The removal action will be considered complete following the inspection and no further work or sampling is recommended.

3.1.3 Waste Characterization Sampling

MKC has identified Green For Life (GFL) landfill Glacier Ridge in Horicon, WI as the receiving disposal facility. It is estimated that approximately 10 roll-off containers will be required to remove the 100 cubic yards (150 tons) of concrete. GFL requires waste characterization sampling of the material prior to acceptance. A total of three composite samples of the material will be prepared for waste characterization. GFL will collect concrete from each of the filled roll-off containers and

submit to Pace Analytical Green Bay for sample processing. After material processing the laboratory will composite the material into three samples. The composite samples will be analyzed for total PCBs using USEPA Method 8020 and toxic characteristic leaching procedure (TCLP) RCRA eight metals plus copper and zinc using USEPA Method 6010, as required by the disposal facility. The initial sampling of the MKC concrete, prior to removal from MKC, indicates that the concrete contains low levels of PCBs. Waste characterization sample results will be provided to EPA and WDNR prior to transport and disposal.

3.1.4 Concrete Hauling and Disposal

Once filled, the lined roll-off containers will be covered and staged onsite at the concrete recycling facility until waste characterization sample results are available, and landfill disposal approval is obtained. Upon approval, the containers will be hauled to GFL's Glacier Ridge landfill for disposal.

3.1.5 Personnel Protective Equipment

Personnel that come in direct contact with potential PCB contaminated concrete for the purposes of conducting visual inspections and/or sampling, will wear nitrile gloves. Personnel protective safety equipment (i.e., safety vests, hard hats, steel-toe boots, and eye and hearing protection) will be required per the recycling facility's safety protocol.

Waste generated during the segregation and removal process may include general refuse (e.g., used personal protective equipment and trash). General refuse will be collected in trash bags and placed in a waste dumpster.

4.0 Schedule/Reporting

The segregation and removal process for this work will be completed following EPA and WDNR approval of this work plan and will be based on the availability of the disposal facility to provide roll-off containers. A letter-style report documenting the removal and inspection of the stockpile will be submitted to the WDNR and EPA within 60 days of completing the segregation, removal, and disposal of the concrete from the recycling facility. The report will include photo documentation before, during, and after the work is implemented. Waste characterization sample results and disposal documentation will be provided.

Appendix A: Notification Letter to EPA



February 23, 2024

Mr. Peter Ramanauskas
Regional PCB Coordinator
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, Illinois 60604
Ramanauskas.peter@epa.gov

Via E-mail Only

Subject: Interior Manufacturing Floor Modifications
Madison-Kipp Corporation, 201 Waubesa Street, Madison, Wisconsin
Facility ID No. 113125320, WI BRRS No. 02-13-578014

Dear Mr. Ramanauskas:

Madison-Kipp Corporation (MKC) plans to conduct concrete improvement work at their 201 Waubesa Street Facility (Site) as shown in Attachment 1. MKC is completing concrete repair work in existing sections of floor and planning to install a new furnace.

There are three sections of concrete being replaced:

1. Area 2024-1 – Shipping Floor: The area measures approximately 14-feet by 20-feet and is located along the eastern wall of the facility. This area will be divided into four sub-areas for sampling (approximately 7-feet by 10-feet).
2. Area 2024-2 – Storage Floor: The area measures approximately 15-feet by 20-feet and is located along the eastern side of the facility. This area will be divided into four sub-areas for sampling (approximately 7.5-feet by 10-feet)
3. Area 2024-3 – Furnace Footing/Floor: The area measures approximately 16-feet by 12-feet and is located near a furnace on the eastern side of the facility. This area will be divided into two sub-areas for sampling (approximately 8-feet by 12-feet).

In order to characterize the existing concrete floor for waste disposal, TRC plans to collect one composite sample from each sub-area from four holes cored in each corner of the sub-area, composited equally based on weight, and sent for laboratory analysis. The composite samples of concrete will be analyzed for PCBs (EPA Method 8082) and TCLP RCRA 8 metals (EPA Methods 6010 and 7470) for waste characterization, consistent with previous sampling and analysis completed at the facility. The analytical results for the composite samples will be provided when available.

No soil will be removed during this work because the scope is limited to concrete repair/replacement.

The concrete removed as part of this work will be disposed of at a licensed disposal facility able to accept the waste. A summary of the work and disposal documentation will be provided as part of the semi-annual report for the facility covering this period (January – June 2024).

Waste characterization sampling is tentatively scheduled for February 2024 and the work will follow once analytical data is available and based on the contractor's schedule. This letter serves as notification of the planned work in the facility. The planned work is consistent with the Cap Maintenance Plan in place at the site that requires that concrete repair/replacement within the MKC

Mr. Peter Ramanauskas
U.S. Environmental Protection Agency
February 23, 2024
Page 2

facility will be handled with agency notification, composite sampling for waste characterization, analytical data review, and off-site disposal at a licensed facility.


If you have any questions or comments, please feel free to contact Ben Wachholz (608-354-3923) or Katherine Vater (608-826-3663).

Sincerely,

TRC



Ben Wachholz, P.E.
Senior Project Engineer



Katherine Vater, P.E.
Senior Project Manager

Attachments: 1. Proposed Concrete Removal Area

cc: Mahlek Hamden, Madison-Kipp Corporation (electronic)
Michael Beedle, U.S. EPA (electronic)
Luke Lampo, WDNR (electronic)


Attachment 1

Proposed Concrete Removal Area

TRC - GIS

Coordinate System: NAD 1983 UTM Zone 15N (Meter)
Map Rotation: 0

Plot Date: 3/23/2021, 14:12:59 PM by RSUEMNICHT -- LAYOUT: ANSI(B(11"x17"))
Path: S:\1-PROJECTS\Madison\KIPP Corp\Madison\WI\419610\419610-001.mxd



NOTES

1. SITE PLAN NOT TO SCALE.
2. SECTIONS 1 THROUGH 9 ARE 30 FEET BY 20 FEET.
3. SECTION 10 IS 12 FEET BY 100 FEET.
4. SECTION 11 IS 12 FEET BY 70 FEET.

2024 REVISIONS
SHOWN IN RED
DRAWN BY: B. WACHOOLZ
CHECKED BY: K. VATER
FEBRUARY 2024

PROJECT:		MADISON-KIPP CORPORATION 201 WAUBESA STREET MADISON, WISCONSIN	
TITLE:			
PROPOSED SECTIONS OF CONCRETE REPAIR			
DRAWN BY:	R. SUEMNICHT	PROJ. NO.:	419610
CHECKED BY:	A. STEHN	FIGURE 2	
APPROVED BY:	K. VATER		
DATE:	MARCH 2021		
TRC		708 Heartland Trail, Suite 3000 Madison, WI 53717 Phone: 608.826.3600 www.trccompanies.com	
FILE NO.:		419610-001.mxd	

Appendix B: Pre-removal Waste Characterization Results

Tables

- Table 1: Concrete Analytical Results - Area 2024-3 (Composite Samples)
- Table 2: Concrete Analytical Results - Area 2024-3 (Individual Samples)

Table 1: Concrete Analytical Results - Area 2024-3 (Composite Samples)

Madison Kipp Corporation

Madison, Wisconsin

TRC Project # 581184

Sample Location ID			NR 720 Soil RCLs ⁽¹⁾			BTV	2024-3-COMP-1 ⁽²⁾	2024-3-COMP-2 ⁽³⁾	2024-3-COMP-3 ⁽⁴⁾	2024-3-COMP-4 ⁽⁵⁾
Sample Date			Soil to Groundwater Pathway	Non-Industrial Direct Contact Pathway	Industrial Direct Contact Pathway		2/28/2024	2/28/2024	2/28/2024	2/28/2024
Parameters	CAS RN	Units								
Metals										
Arsenic	7440-38-2	mg/kg	0.584	0.677	3	8.3	4.7	2.2 J	2.6	2.5 J
Barium	7440-39-3	mg/kg	164.8	15,300	100,000	364	43.6	39.8	49.5	46.2
Cadmium	7440-43-9	mg/kg	0.752	71.1	985	1.07	<0.13	<0.13	0.30 J	0.26 J
Chromium	7440-47-3	mg/kg	360,000	-	-	43.5	15.7	11.4	13.1	12.3
Lead	7439-92-1	mg/kg	27	400	800	51.6	4.5	2.8	3.9	3.4
Mercury	7439-97-6	mg/kg	0.208	3.13	3.13	-	<0.010	<0.0098	<0.010	<0.010
Selenium	7782-49-2	mg/kg	0.52	391	5,840	-	<1.2	<1.3	<1.3	<1.3
Silver	7440-22-4	mg/kg	0.849	391	5,840	-	<0.29	<0.30	<0.31	<0.31
PCBs										
PCB-1016	12674-11-2	µg/kg	-	4,110	28,000	-	<15.6	<15.6	<15.6	<15.5
PCB-1221	11104-28-2	µg/kg	-	213	883	-	<15.6	<15.6	<15.6	<15.5
PCB-1232	11141-16-5	µg/kg	-	190	792	-	<15.6	<15.6	<15.6	<15.5
PCB-1242	53469-21-9	µg/kg	-	235	972	-	<15.6	<15.6	<15.6	<15.5
PCB-1248	12672-29-6	µg/kg	-	236	975	-	574	664	850	861
PCB-1254	11097-69-1	µg/kg	-	239	988	-	<15.6	<15.6	<15.6	<15.5
PCB-1260	11096-82-5	µg/kg	-	243	1,000	-	<15.6	<15.6	<15.6	<15.5
Total PCBs	1336-36-3	µg/kg	9.38	234	967	-	574	664	850	861

Notes:

RCL = Wisconsin Administrative Code Chapter NR 720 residual contaminant level

BTV = background threshold value

CAS RN = Chemical Abstract Service Registry Number

PCBs = polychlorinated biphenyls

mg/kg = milligrams per kilogram

µg/kg = micrograms per kilogram

- = standard not established

Blue italics = detection equals or exceeds the NR 720 groundwater pathway RCL and BTV (if established)

Orange bold = detection equals or exceeds the non-industrial direct contact pathway RCL and BTV (if established)

Red bold = detection equals or exceeds the industrial direct contact pathway RCL and BTV (if established)

Data Qualifiers

J = Estimated concentration

Footnotes:

⁽¹⁾ NR 720 RCLs and BTVs from WDNR RCL spreadsheet (December 2018 update), in which RCLs were calculated using default exposure assumptions listed in NR 720.12(3).

⁽²⁾ Composite sample 2024-COMP-1 consisted of individual samples identified as 2024-3-A, 2024-3-B, 2024-3-D, and 2024-3-E, PCB results for individual samples are summarized in Table 2.

⁽³⁾ Composite sample 2024-COMP-2 consisted of individual samples identified as 2024-3-B, 2024-3-C, 2024-3-E, and 2024-3-F, PCB results for individual samples are summarized in Table 2.

⁽⁴⁾ Composite sample 2024-COMP-3 consisted of individual samples identified as 2024-3-D, 2024-3-E, 2024-3-G, and 2024-3-H, PCB results for individual samples are summarized in Table 2.

⁽⁵⁾ Composite sample 2024-COMP-4 consisted of individual samples identified as 2024-3-E, 2024-3-F, 2024-3-H, and 2024-3-I, PCB results for individual samples are summarized in Table 2.

Table 2: Concrete Analytical Results - Area 2024-3 (Individual Samples)

Madison Kipp Corporation

Madison, Wisconsin

TRC Project # 581184

Sample Location ID			NR 720 Soil RCLs ⁽¹⁾			2024-3-A	2024-3-B	2024-3-C	2024-3-D	2024-3-E	2024-3-F	2024-3-G	2024-3-H	2024-3-I	
Sample Date			Soil to Groundwater Pathway	Non-Industrial Direct Contact Pathway	Industrial Direct Contact Pathway	2/28/2024	2/28/2024	2/28/2024	2/28/2024	2/28/2024	2/28/2024	2/28/2024	2/28/2024	2/28/2024	
Parameters	CAS RN	Units													
PCBs															
PCB-1016	12674-11-2	µg/kg	-	4,110	28,000	<15.5	<15.7	<15.8	<15.6	<47.2	<15.4	<15.7	<15.6	<15.6	
PCB-1221	11104-28-2	µg/kg	-	213	883	<15.5	<15.7	<15.8	<15.6	<47.2	<15.4	<15.7	<15.6	<15.6	
PCB-1232	11141-16-5	µg/kg	-	190	792	<15.5	<15.7	<15.8	<15.6	<47.2	<15.4	<15.7	<15.6	<15.6	
PCB-1242	53469-21-9	µg/kg	-	235	972	<15.5	<15.7	<15.8	<15.6	<47.2	<15.4	<15.7	<15.6	<15.6	
PCB-1248	12672-29-6	µg/kg	-	236	975	164	122	84.5	106	2170	616	238	650	974	
PCB-1254	11097-69-1	µg/kg	-	239	988	66.6	<15.7	38.9 J	48.3 J	<47.2	<15.4	82.6	<15.6	<15.6	
PCB-1260	11096-82-5	µg/kg	-	243	1,000	<15.5	<15.7	<15.8	<15.6	<47.2	<15.4	<15.7	<15.6	<15.6	
Total PCBs	1336-36-3	µg/kg	9.38	234	967	231	122	123	155	2170	616	321	650	974	
95% Upper Confidence Limit ⁽²⁾	-	mg/kg	-	-	-	1.00									

Notes:

RCL = Wisconsin Administrative Code Chapter NR 720 residual contaminant level

CAS RN = Chemical Abstract Service Registry Number

PCBs = polychlorinated biphenyls

µg/kg = micrograms per kilogram

- = standard not established

Blue italics = detection equals or exceeds the NR 720 groundwater pathway RCL (if established)**Orange bold** = detection equals or exceeds the non-industrial direct contact pathway RCL (if established)**Red bold** = detection equals or exceeds the industrial direct contact pathway RCL (if established)**Data Qualifiers**

J = Estimated concentration

Footnotes:⁽¹⁾ NR 720 RCLs and BTVs from WDNR RCL spreadsheet (December 2018 update), in which RCLs were calculated using default exposure assumptions listed in NR 720.12(3).⁽²⁾ The 95 percent UCL calculates a mean (average) concentration for the entire data set, or in this case Area 2024-3 of concrete. The analytical results for the nine samples, calculate that the 95 percent UCL mean concentration for Area 2024-3 concrete is less than or equal to 1.00 mg/kg.

Prepared by: A. Stehn 7/26/2024

Checked by: B. Wachholz 7/26/2024

95% Upper Confidence Level Supporting Calculations

UCL Statistics for Uncensored Full Data Sets

User Selected Options
Date/Time of Computation ProUCL 5.2 4/29/2024 1:45:05 PM
From File MKC ProUCL input.xls
Full Precision OFF
Confidence Coefficient 95%
Number of Bootstrap Operations 2000

total PCB

General Statistics

Total Number of Observations	9	Number of Distinct Observations	9
		Number of Missing Observations	0
Minimum	122	Mean	595.8
Maximum	2170	Median	321
SD	659.1	Std. Error of Mean	219.7
Coefficient of Variation	1.106	Skewness	2.014

Note: Sample size is small (e.g., <10), if data are collected using incremental sampling methodology (ISM) approach, refer also to ITRC Tech Reg Guide on ISM (ITRC 2020 and ITRC 2012) for additional guidance, but note that ITRC may recommend the t-UCL or the Chebyshev UCL for small sample sizes ($n < 7$).

The Chebyshev UCL often results in gross overestimates of the mean.

Refer to the ProUCL 5.2 Technical Guide for a discussion of the Chebyshev UCL.

Normal GOF Test

Shapiro Wilk Test Statistic	0.752	Shapiro Wilk GOF Test
1% Shapiro Wilk Critical Value	0.764	Data Not Normal at 1% Significance Level
Lilliefors Test Statistic	0.245	Lilliefors GOF Test
1% Lilliefors Critical Value	0.316	Data appear Normal at 1% Significance Level

Data appear Approximate Normal at 1% Significance Level

Note GOF tests may be unreliable for small sample sizes

Assuming Normal Distribution

95% Normal UCL

95% Student's-t UCL 1004

95% UCLs (Adjusted for Skewness)

95% Adjusted-CLT UCL (Chen-1995) 1115
95% Modified-t UCL (Johnson-1978) 1029

Gamma GOF Test

A-D Test Statistic	0.403	Anderson-Darling Gamma GOF Test
5% A-D Critical Value	0.739	Detected data appear Gamma Distributed at 5% Significance Level
K-S Test Statistic	0.174	Kolmogorov-Smirnov Gamma GOF Test
5% K-S Critical Value	0.286	Detected data appear Gamma Distributed at 5% Significance Level

Detected data appear Gamma Distributed at 5% Significance Level

Note GOF tests may be unreliable for small sample sizes

UCL Statistics for Uncensored Full Data Sets

Gamma Statistics

k hat (MLE)	1.218	k star (bias corrected MLE)	0.886
Theta hat (MLE)	488.9	Theta star (bias corrected MLE)	672.1
nu hat (MLE)	21.93	nu star (bias corrected)	15.96
MLE Mean (bias corrected)	595.8	MLE Sd (bias corrected)	632.8
		Approximate Chi Square Value (0.05)	7.931
Adjusted Level of Significance	0.0231	Adjusted Chi Square Value	6.772

Assuming Gamma Distribution

95% Approximate Gamma UCL	1199	95% Adjusted Gamma UCL	1404
---------------------------	------	------------------------	------

Lognormal GOF Test

Shapiro Wilk Test Statistic	0.93	Shapiro Wilk Lognormal GOF Test
10% Shapiro Wilk Critical Value	0.859	Data appear Lognormal at 10% Significance Level
Lilliefors Test Statistic	0.143	Lilliefors Lognormal GOF Test
10% Lilliefors Critical Value	0.252	Data appear Lognormal at 10% Significance Level

Data appear Lognormal at 10% Significance Level

Note GOF tests may be unreliable for small sample sizes

Lognormal Statistics

Minimum of Logged Data	4.804	Mean of logged Data	5.926
Maximum of Logged Data	7.682	SD of logged Data	1.005

Assuming Lognormal Distribution

95% H-UCL	1973	90% Chebyshev (MVUE) UCL	1177
95% Chebyshev (MVUE) UCL	1449	97.5% Chebyshev (MVUE) UCL	1827
99% Chebyshev (MVUE) UCL	2568		

Nonparametric Distribution Free UCL Statistics

Data appear to follow a Discernible Distribution

Nonparametric Distribution Free UCLs

95% CLT UCL	957.2	95% BCA Bootstrap UCL	1097
95% Standard Bootstrap UCL	929.6	95% Bootstrap-t UCL	1409
95% Hall's Bootstrap UCL	2471	95% Percentile Bootstrap UCL	954
90% Chebyshev(Mean, Sd) UCL	1255	95% Chebyshev(Mean, Sd) UCL	1553
97.5% Chebyshev(Mean, Sd) UCL	1968	99% Chebyshev(Mean, Sd) UCL	2782

Suggested UCL to Use

95% Student's-t UCL	1004 [*1.00 mg/kg]
---------------------	-------------------------------

The calculated UCLs are based on assumptions that the data were collected in a random and unbiased manner.

Please verify the data were collected from random locations.

**If the data were collected using judgmental or other non-random methods,
then contact a statistician to correctly calculate UCLs.**


When a data set follows an approximate distribution passing only one of the GOF tests,
it is suggested to use a UCL based upon a distribution passing both GOF tests in ProUCL

Note: Suggestions regarding the selection of a 95% UCL are provided to help the user to select the most appropriate 95% UCL.

Recommendations are based upon data size, data distribution, and skewness using results from simulation studies.

However, simulations results will not cover all Real World data sets; for additional insight the user may want to consult a statistician.

Figure 1 – Area 2024-3 Concrete Repair



- NOTES**
1. SITE PLAN NOT TO SCALE.
 2. SECTIONS 1 THROUGH 9 ARE 30 FEET BY 20 FEET.
 3. SECTION 10 IS 12 FEET BY 100 FEET.
 4. SECTION 11 IS 12 FEET BY 70 FEET.

2024 Revisions
Shown in Red
Drawn By B.Wachholz
Checked By A.Stehn
July 2024

PROJECT:		MADISON-KIPP CORPORATION 201 WAUBESA STREET MADISON, WISCONSIN	
TITLE:		Area 2024-3 Concrete Repair	
DRAWN BY:	R. SUENICHT	PROJ. NO.:	419610
CHECKED BY:	A. STEHN	Figure 1	
APPROVED BY:	K. VATER		
DATE:	MARCH 2021		
TRC		708 Heartland Trail, Suite 3000 Madison, WI 53717 Phone: 608.826.3600 www.trccompanies.com	
FILE NO.:		419610-001.mxd	

Appendix C: Laboratory Analytical Reports



March 11, 2024

Andrew Stehn
TRC Madison
708 Heartland Trail
Madison, WI 53717

RE: Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40274898

Dear Andrew Stehn:

Enclosed are the analytical results for sample(s) received by the laboratory on March 01, 2024. The results relate only to the samples included in this report. Results reported herein conform to the applicable TNI/NELAC Standards and the laboratory's Quality Manual, where applicable, unless otherwise noted in the body of the report.

The test results provided in this final report were generated by each of the following laboratories within the Pace Network:

- Pace Analytical Services - Green Bay

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

A handwritten signature in black ink that reads "Tod Noltemeyer".

Tod Noltemeyer
tod.noltemeyer@pacelabs.com
(920)469-2436
Project Manager

Enclosures

cc: Peggy Popp, TRC - Madison
Katherine Vater, TRC
Ben Wachholz, TRC Madison



REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



CERTIFICATIONS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Pace Analytical Services Green Bay

1241 Bellevue Street, Green Bay, WI 54302

Florida/NELAP Certification #: E87948

Illinois Certification #: 200050

Kentucky UST Certification #: 82

Louisiana Certification #: 04168

Minnesota Certification #: 055-999-334

New York Certification #: 12064

North Dakota Certification #: R-150

South Carolina Certification #: 83006001

Texas Certification #: T104704529-21-8

Virginia VELAP Certification ID: 11873

Wisconsin Certification #: 405132750

Wisconsin DATCP Certification #: 105-444

USDA Soil Permit #: P330-21-00008

Federal Fish & Wildlife Permit #: 51774A

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SAMPLE SUMMARY

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Lab ID	Sample ID	Matrix	Date Collected	Date Received
40274898001	2024-1-COMP-1	Solid	02/28/24 16:25	03/01/24 09:35
40274898002	2024-1-COMP-2	Solid	02/28/24 16:33	03/01/24 09:35
40274898003	2024-1-COMP-3	Solid	02/28/24 16:40	03/01/24 09:35
40274898004	2024-1-COMP-4	Solid	02/28/24 16:45	03/01/24 09:35
40274898005	2024-2-COMP-1	Solid	02/28/24 10:49	03/01/24 09:35
40274898006	2024-2-COMP-2	Solid	02/28/24 11:25	03/01/24 09:35
40274898007	2024-2-COMP-3	Solid	02/28/24 11:55	03/01/24 09:35
40274898008	2024-2-COMP-4	Solid	02/28/24 15:35	03/01/24 09:35
40274898009	2024-3-COMP-1	Solid	02/28/24 15:47	03/01/24 09:35
40274898010	2024-3-COMP-2	Solid	02/28/24 15:59	03/01/24 09:35
40274898011	2024-3-COMP-3	Solid	02/28/24 16:07	03/01/24 09:35
40274898012	2024-3-COMP-4	Solid	02/28/24 16:15	03/01/24 09:35

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SAMPLE ANALYTE COUNT

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Lab ID	Sample ID	Method	Analysts	Analytes Reported
40274898001	2024-1-COMP-1	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898002	2024-1-COMP-2	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898003	2024-1-COMP-3	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898004	2024-1-COMP-4	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898005	2024-2-COMP-1	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898006	2024-2-COMP-2	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898007	2024-2-COMP-3	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898008	2024-2-COMP-4	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898009	2024-3-COMP-1	EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
40274898010	2024-3-COMP-2	EPA 8082A	BLM	10

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SAMPLE ANALYTE COUNT

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40274898

Lab ID	Sample ID	Method	Analysts	Analytes Reported
40274898011	2024-3-COMP-3	EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
		EPA 8082A	BLM	10
		EPA 6010D	SIS	8
40274898012	2024-3-COMP-4	EPA 7471	RZA	1
		ASTM D2974-87	MJV	1
		EPA 8082A	BLM	10
		EPA 6010D	SIS	8
		EPA 7471	RZA	1
		ASTM D2974-87	MJV	1

PASI-G = Pace Analytical Services - Green Bay

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SUMMARY OF DETECTION

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Lab Sample ID	Client Sample ID					
Method	Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
40274898001	2024-1-COMP-1					
EPA 8082A	PCB, Total	1740	ug/kg	103	03/06/24 06:57	
EPA 8082A	PCB-1248 (Aroclor 1248)	1740	ug/kg	103	03/06/24 06:57	
EPA 6010D	Barium	29.1	mg/kg	0.99	03/04/24 15:10	
EPA 6010D	Chromium	10.4	mg/kg	2.0	03/04/24 15:10	
EPA 6010D	Lead	5.7	mg/kg	4.0	03/04/24 15:10	
EPA 6010D	Total Hardness by 2340B	567000	mg/kg		03/04/24 15:10	
ASTM D2974-87	Percent Moisture	3.2	%	0.10	03/01/24 14:26	
40274898002	2024-1-COMP-2					
EPA 8082A	PCB, Total	4410	ug/kg	260	03/06/24 07:18	
EPA 8082A	PCB-1248 (Aroclor 1248)	4410	ug/kg	260	03/06/24 07:18	
EPA 6010D	Arsenic	2.4J	mg/kg	2.5	03/04/24 14:46	
EPA 6010D	Barium	31.2	mg/kg	0.50	03/04/24 14:46	
EPA 6010D	Chromium	11.1	mg/kg	1.0	03/04/24 14:46	
EPA 6010D	Lead	3.5	mg/kg	2.0	03/04/24 14:46	
EPA 6010D	Total Hardness by 2340B	689000	mg/kg		03/04/24 16:18	
ASTM D2974-87	Percent Moisture	3.9	%	0.10	03/01/24 14:26	
40274898003	2024-1-COMP-3					
EPA 8082A	PCB, Total	4260	ug/kg	262	03/06/24 07:39	
EPA 8082A	PCB-1248 (Aroclor 1248)	4260	ug/kg	262	03/06/24 07:39	
EPA 6010D	Arsenic	3.2	mg/kg	2.5	03/04/24 14:48	
EPA 6010D	Barium	41.2	mg/kg	0.50	03/04/24 14:48	
EPA 6010D	Chromium	14.9	mg/kg	1.0	03/04/24 14:48	
EPA 6010D	Lead	3.5	mg/kg	2.0	03/04/24 14:48	
EPA 6010D	Total Hardness by 2340B	541000	mg/kg		03/04/24 16:20	
ASTM D2974-87	Percent Moisture	4.7	%	0.10	03/01/24 14:26	
40274898004	2024-1-COMP-4					
EPA 8082A	PCB, Total	5000	ug/kg	262	03/06/24 11:33	
EPA 8082A	PCB-1248 (Aroclor 1248)	5000	ug/kg	262	03/06/24 11:33	
EPA 6010D	Arsenic	2.7	mg/kg	2.6	03/04/24 14:50	
EPA 6010D	Barium	33.9	mg/kg	0.51	03/04/24 14:50	
EPA 6010D	Chromium	11.0	mg/kg	1.0	03/04/24 14:50	
EPA 6010D	Lead	2.0J	mg/kg	2.0	03/04/24 14:50	
EPA 6010D	Total Hardness by 2340B	656000	mg/kg		03/04/24 16:22	
ASTM D2974-87	Percent Moisture	4.2	%	0.10	03/01/24 14:27	
40274898005	2024-2-COMP-1					
EPA 8082A	PCB, Total	16.8J	ug/kg	50.9	03/06/24 11:54	
EPA 8082A	PCB-1248 (Aroclor 1248)	16.8J	ug/kg	50.9	03/06/24 11:54	
EPA 6010D	Arsenic	3.4	mg/kg	2.4	03/04/24 14:52	
EPA 6010D	Barium	41.7	mg/kg	0.49	03/04/24 14:52	
EPA 6010D	Cadmium	0.27J	mg/kg	0.49	03/04/24 14:52	
EPA 6010D	Chromium	14.0	mg/kg	0.97	03/04/24 14:52	
EPA 6010D	Lead	4.3	mg/kg	1.9	03/04/24 14:52	
EPA 6010D	Total Hardness by 2340B	624000	mg/kg		03/04/24 16:23	
ASTM D2974-87	Percent Moisture	1.9	%	0.10	03/01/24 14:27	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SUMMARY OF DETECTION

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Lab Sample ID	Client Sample ID					
Method	Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
40274898006	2024-2-COMP-2					
EPA 8082A	PCB, Total	17.7J	ug/kg	51.2	03/06/24 08:43	
EPA 8082A	PCB-1248 (Aroclor 1248)	17.7J	ug/kg	51.2	03/06/24 08:43	
EPA 6010D	Arsenic	3.4J	mg/kg	4.9	03/04/24 15:14	D3
EPA 6010D	Barium	93.9	mg/kg	0.99	03/04/24 15:14	
EPA 6010D	Chromium	21.0	mg/kg	2.0	03/04/24 15:14	
EPA 6010D	Lead	3.5J	mg/kg	3.9	03/04/24 15:14	D3
EPA 6010D	Total Hardness by 2340B	591000	mg/kg		03/04/24 15:14	
ASTM D2974-87	Percent Moisture	2.6	%	0.10	03/01/24 14:27	
40274898007	2024-2-COMP-3					
EPA 8082A	PCB, Total	31.9J	ug/kg	50.7	03/06/24 09:04	
EPA 8082A	PCB-1248 (Aroclor 1248)	31.9J	ug/kg	50.7	03/06/24 09:04	
EPA 6010D	Arsenic	3.3	mg/kg	2.3	03/04/24 14:55	
EPA 6010D	Barium	33.6	mg/kg	0.47	03/04/24 14:55	
EPA 6010D	Cadmium	0.21J	mg/kg	0.47	03/04/24 14:55	
EPA 6010D	Chromium	10.3	mg/kg	0.93	03/04/24 14:55	
EPA 6010D	Lead	3.0	mg/kg	1.9	03/04/24 14:55	
EPA 6010D	Total Hardness by 2340B	722000	mg/kg		03/04/24 16:25	
ASTM D2974-87	Percent Moisture	1.1	%	0.10	03/01/24 14:27	
40274898008	2024-2-COMP-4					
EPA 6010D	Arsenic	3.0	mg/kg	2.5	03/04/24 14:57	
EPA 6010D	Barium	58.6	mg/kg	0.50	03/04/24 14:57	
EPA 6010D	Cadmium	0.16J	mg/kg	0.50	03/04/24 14:57	
EPA 6010D	Chromium	12.1	mg/kg	1.0	03/04/24 14:57	
EPA 6010D	Lead	3.4	mg/kg	2.0	03/04/24 14:57	
EPA 6010D	Total Hardness by 2340B	674000	mg/kg		03/04/24 16:27	
ASTM D2974-87	Percent Moisture	1.8	%	0.10	03/01/24 14:27	
40274898009	2024-3-COMP-1					
EPA 8082A	PCB, Total	574	ug/kg	51.2	03/06/24 09:47	
EPA 8082A	PCB-1248 (Aroclor 1248)	574	ug/kg	51.2	03/06/24 09:47	
EPA 6010D	Arsenic	4.7	mg/kg	2.4	03/04/24 14:59	
EPA 6010D	Barium	43.6	mg/kg	0.48	03/04/24 14:59	
EPA 6010D	Chromium	15.7	mg/kg	0.95	03/04/24 14:59	
EPA 6010D	Lead	4.5	mg/kg	1.9	03/04/24 14:59	
EPA 6010D	Total Hardness by 2340B	567000	mg/kg		03/04/24 16:29	
ASTM D2974-87	Percent Moisture	2.6	%	0.10	03/01/24 14:27	
40274898010	2024-3-COMP-2					
EPA 8082A	PCB, Total	664	ug/kg	51.4	03/06/24 10:08	
EPA 8082A	PCB-1248 (Aroclor 1248)	664	ug/kg	51.4	03/06/24 10:08	
EPA 6010D	Arsenic	2.2J	mg/kg	2.5	03/04/24 15:04	
EPA 6010D	Barium	39.8	mg/kg	0.50	03/04/24 15:04	
EPA 6010D	Chromium	11.4	mg/kg	0.99	03/04/24 15:04	
EPA 6010D	Lead	2.8	mg/kg	2.0	03/04/24 15:04	
EPA 6010D	Total Hardness by 2340B	578000	mg/kg		03/04/24 16:31	
ASTM D2974-87	Percent Moisture	2.6	%	0.10	03/01/24 14:27	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SUMMARY OF DETECTION

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Lab Sample ID	Client Sample ID					
Method	Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
40274898011	2024-3-COMP-3					
EPA 8082A	PCB, Total	850	ug/kg	51.2	03/06/24 10:29	
EPA 8082A	PCB-1248 (Aroclor 1248)	850	ug/kg	51.2	03/06/24 10:29	
EPA 6010D	Arsenic	2.6	mg/kg	2.5	03/04/24 15:06	
EPA 6010D	Barium	49.5	mg/kg	0.50	03/04/24 15:06	
EPA 6010D	Cadmium	0.30J	mg/kg	0.50	03/04/24 15:06	
EPA 6010D	Chromium	13.1	mg/kg	1.0	03/04/24 15:06	
EPA 6010D	Lead	3.9	mg/kg	2.0	03/04/24 15:06	
EPA 6010D	Total Hardness by 2340B	634000	mg/kg		03/04/24 16:33	
ASTM D2974-87	Percent Moisture	2.5	%	0.10	03/01/24 14:27	
40274898012	2024-3-COMP-4					
EPA 8082A	PCB, Total	861	ug/kg	51.0	03/06/24 10:50	
EPA 8082A	PCB-1248 (Aroclor 1248)	861	ug/kg	51.0	03/06/24 10:50	
EPA 6010D	Arsenic	2.5J	mg/kg	2.5	03/04/24 15:08	
EPA 6010D	Barium	46.2	mg/kg	0.50	03/04/24 15:08	
EPA 6010D	Cadmium	0.26J	mg/kg	0.50	03/04/24 15:08	
EPA 6010D	Chromium	12.3	mg/kg	1.0	03/04/24 15:08	
EPA 6010D	Lead	3.4	mg/kg	2.0	03/04/24 15:08	
EPA 6010D	Total Hardness by 2340B	559000	mg/kg		03/04/24 16:35	
ASTM D2974-87	Percent Moisture	2.0	%	0.10	03/01/24 14:28	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



PROJECT NARRATIVE

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40274898

Method: EPA 8082A
Description: 8082A GCS PCB
Client: TRC - MADISON
Date: March 11, 2024

General Information:

12 samples were analyzed for EPA 8082A by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:

The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:

The samples were prepared in accordance with EPA 3541 with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):

All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:

All criteria were within method requirements with any exceptions noted below.

Surrogates:

All surrogates were within QC limits with any exceptions noted below.

Method Blank:

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:

All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



PROJECT NARRATIVE

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40274898

Method: EPA 6010D
Description: 6010D MET ICP
Client: TRC - MADISON
Date: March 11, 2024

General Information:

12 samples were analyzed for EPA 6010D by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:

The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:

The samples were prepared in accordance with EPA 3050B with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):

All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:

All criteria were within method requirements with any exceptions noted below.

Method Blank:

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:

All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

QC Batch: 468241

A matrix spike and/or matrix spike duplicate (MS/MSD) were performed on the following sample(s): 40274894001

M0: Matrix spike recovery and/or matrix spike duplicate recovery was outside laboratory control limits.

- MS (Lab ID: 2682643)
 - Barium
 - Chromium
- MSD (Lab ID: 2682644)
 - Barium

Additional Comments:

Analyte Comments:

QC Batch: 468241

D3: Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.

- 2024-1-COMP-1 (Lab ID: 40274898001)
 - Silver
 - Arsenic
 - Cadmium

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



PROJECT NARRATIVE

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Method: EPA 6010D

Description: 6010D MET ICP

Client: TRC - MADISON

Date: March 11, 2024

Analyte Comments:

QC Batch: 468241

D3: Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.

- 2024-1-COMP-1 (Lab ID: 40274898001)

- Selenium

- 2024-2-COMP-2 (Lab ID: 40274898006)

- Silver

- Arsenic

- Cadmium

- Lead

- Selenium

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



PROJECT NARRATIVE

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40274898

Method: EPA 7471
Description: 7471 Mercury
Client: TRC - MADISON
Date: March 11, 2024

General Information:

12 samples were analyzed for EPA 7471 by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:

The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:

The samples were prepared in accordance with EPA 7471 with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):

All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:

All criteria were within method requirements with any exceptions noted below.

Method Blank:

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:

All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

This data package has been reviewed for quality and completeness and is approved for release.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-1-COMP-1 Lab ID: 40274898001 Collected: 02/28/24 16:25 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	1740	ug/kg	103	31.4	2	03/05/24 12:00	03/06/24 06:57	1336-36-3	
PCB-1016 (Aroclor 1016)	<31.4	ug/kg	103	31.4	2	03/05/24 12:00	03/06/24 06:57	12674-11-2	
PCB-1221 (Aroclor 1221)	<31.4	ug/kg	103	31.4	2	03/05/24 12:00	03/06/24 06:57	11104-28-2	
PCB-1232 (Aroclor 1232)	<31.4	ug/kg	103	31.4	2	03/05/24 12:00	03/06/24 06:57	11141-16-5	
PCB-1242 (Aroclor 1242)	<31.4	ug/kg	103	31.4	2	03/05/24 12:00	03/06/24 06:57	53469-21-9	
PCB-1248 (Aroclor 1248)	1740	ug/kg	103	31.4	2	03/05/24 12:00	03/06/24 06:57	12672-29-6	
PCB-1254 (Aroclor 1254)	<31.4	ug/kg	103	31.4	2	03/05/24 12:00	03/06/24 06:57	11097-69-1	
PCB-1260 (Aroclor 1260)	<31.4	ug/kg	103	31.4	2	03/05/24 12:00	03/06/24 06:57	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	69	%	44-120		2	03/05/24 12:00	03/06/24 06:57	877-09-8	
Decachlorobiphenyl (S)	61	%	34-120		2	03/05/24 12:00	03/06/24 06:57	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	<2.9	mg/kg	5.0	2.9	2	03/04/24 06:14	03/04/24 15:10	7440-38-2	D3
Barium	29.1	mg/kg	0.99	0.30	2	03/04/24 06:14	03/04/24 15:10	7440-39-3	
Cadmium	<0.26	mg/kg	0.99	0.26	2	03/04/24 06:14	03/04/24 15:10	7440-43-9	D3
Chromium	10.4	mg/kg	2.0	0.55	2	03/04/24 06:14	03/04/24 15:10	7440-47-3	
Lead	5.7	mg/kg	4.0	1.2	2	03/04/24 06:14	03/04/24 15:10	7439-92-1	
Selenium	<2.6	mg/kg	7.9	2.6	2	03/04/24 06:14	03/04/24 15:10	7782-49-2	D3
Silver	<0.61	mg/kg	2.0	0.61	2	03/04/24 06:14	03/04/24 15:10	7440-22-4	D3
Total Hardness by 2340B	567000	mg/kg			2	03/04/24 06:14	03/04/24 15:10		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.010	mg/kg	0.036	0.010	1	03/08/24 11:05	03/11/24 10:17	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	3.2	%	0.10	0.10	1		03/01/24 14:26		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-1-COMP-2 Lab ID: 40274898002 Collected: 02/28/24 16:33 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	4410	ug/kg	260	79.3	5	03/05/24 12:00	03/06/24 07:18	1336-36-3	
PCB-1016 (Aroclor 1016)	<79.3	ug/kg	260	79.3	5	03/05/24 12:00	03/06/24 07:18	12674-11-2	
PCB-1221 (Aroclor 1221)	<79.3	ug/kg	260	79.3	5	03/05/24 12:00	03/06/24 07:18	11104-28-2	
PCB-1232 (Aroclor 1232)	<79.3	ug/kg	260	79.3	5	03/05/24 12:00	03/06/24 07:18	11141-16-5	
PCB-1242 (Aroclor 1242)	<79.3	ug/kg	260	79.3	5	03/05/24 12:00	03/06/24 07:18	53469-21-9	
PCB-1248 (Aroclor 1248)	4410	ug/kg	260	79.3	5	03/05/24 12:00	03/06/24 07:18	12672-29-6	
PCB-1254 (Aroclor 1254)	<79.3	ug/kg	260	79.3	5	03/05/24 12:00	03/06/24 07:18	11097-69-1	
PCB-1260 (Aroclor 1260)	<79.3	ug/kg	260	79.3	5	03/05/24 12:00	03/06/24 07:18	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	73	%	44-120		5	03/05/24 12:00	03/06/24 07:18	877-09-8	
Decachlorobiphenyl (S)	68	%	34-120		5	03/05/24 12:00	03/06/24 07:18	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	2.4J	mg/kg	2.5	1.5	1	03/04/24 06:14	03/04/24 14:46	7440-38-2	
Barium	31.2	mg/kg	0.50	0.15	1	03/04/24 06:14	03/04/24 14:46	7440-39-3	
Cadmium	<0.13	mg/kg	0.50	0.13	1	03/04/24 06:14	03/04/24 14:46	7440-43-9	
Chromium	11.1	mg/kg	1.0	0.28	1	03/04/24 06:14	03/04/24 14:46	7440-47-3	
Lead	3.5	mg/kg	2.0	0.60	1	03/04/24 06:14	03/04/24 14:46	7439-92-1	
Selenium	<1.3	mg/kg	4.0	1.3	1	03/04/24 06:14	03/04/24 14:46	7782-49-2	
Silver	<0.31	mg/kg	1.0	0.31	1	03/04/24 06:14	03/04/24 14:46	7440-22-4	
Total Hardness by 2340B	689000	mg/kg			2	03/04/24 06:14	03/04/24 16:18		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.0093	mg/kg	0.033	0.0093	1	03/08/24 11:05	03/11/24 10:56	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	3.9	%	0.10	0.10	1		03/01/24 14:26		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-1-COMP-3 Lab ID: 40274898003 Collected: 02/28/24 16:40 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	4260	ug/kg	262	79.8	5	03/05/24 12:00	03/06/24 07:39	1336-36-3	
PCB-1016 (Aroclor 1016)	<79.8	ug/kg	262	79.8	5	03/05/24 12:00	03/06/24 07:39	12674-11-2	
PCB-1221 (Aroclor 1221)	<79.8	ug/kg	262	79.8	5	03/05/24 12:00	03/06/24 07:39	11104-28-2	
PCB-1232 (Aroclor 1232)	<79.8	ug/kg	262	79.8	5	03/05/24 12:00	03/06/24 07:39	11141-16-5	
PCB-1242 (Aroclor 1242)	<79.8	ug/kg	262	79.8	5	03/05/24 12:00	03/06/24 07:39	53469-21-9	
PCB-1248 (Aroclor 1248)	4260	ug/kg	262	79.8	5	03/05/24 12:00	03/06/24 07:39	12672-29-6	
PCB-1254 (Aroclor 1254)	<79.8	ug/kg	262	79.8	5	03/05/24 12:00	03/06/24 07:39	11097-69-1	
PCB-1260 (Aroclor 1260)	<79.8	ug/kg	262	79.8	5	03/05/24 12:00	03/06/24 07:39	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	78	%	44-120		5	03/05/24 12:00	03/06/24 07:39	877-09-8	
Decachlorobiphenyl (S)	70	%	34-120		5	03/05/24 12:00	03/06/24 07:39	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	3.2	mg/kg	2.5	1.5	1	03/04/24 06:14	03/04/24 14:48	7440-38-2	
Barium	41.2	mg/kg	0.50	0.15	1	03/04/24 06:14	03/04/24 14:48	7440-39-3	
Cadmium	<0.13	mg/kg	0.50	0.13	1	03/04/24 06:14	03/04/24 14:48	7440-43-9	
Chromium	14.9	mg/kg	1.0	0.28	1	03/04/24 06:14	03/04/24 14:48	7440-47-3	
Lead	3.5	mg/kg	2.0	0.60	1	03/04/24 06:14	03/04/24 14:48	7439-92-1	
Selenium	<1.3	mg/kg	4.0	1.3	1	03/04/24 06:14	03/04/24 14:48	7782-49-2	
Silver	<0.31	mg/kg	1.0	0.31	1	03/04/24 06:14	03/04/24 14:48	7440-22-4	
Total Hardness by 2340B	541000	mg/kg			2	03/04/24 06:14	03/04/24 16:20		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.010	mg/kg	0.036	0.010	1	03/08/24 11:05	03/11/24 10:58	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	4.7	%	0.10	0.10	1		03/01/24 14:26		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-1-COMP-4 Lab ID: 40274898004 Collected: 02/28/24 16:45 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	5000	ug/kg	262	79.6	5	03/05/24 12:00	03/06/24 11:33	1336-36-3	
PCB-1016 (Aroclor 1016)	<79.6	ug/kg	262	79.6	5	03/05/24 12:00	03/06/24 11:33	12674-11-2	
PCB-1221 (Aroclor 1221)	<79.6	ug/kg	262	79.6	5	03/05/24 12:00	03/06/24 11:33	11104-28-2	
PCB-1232 (Aroclor 1232)	<79.6	ug/kg	262	79.6	5	03/05/24 12:00	03/06/24 11:33	11141-16-5	
PCB-1242 (Aroclor 1242)	<79.6	ug/kg	262	79.6	5	03/05/24 12:00	03/06/24 11:33	53469-21-9	
PCB-1248 (Aroclor 1248)	5000	ug/kg	262	79.6	5	03/05/24 12:00	03/06/24 11:33	12672-29-6	
PCB-1254 (Aroclor 1254)	<79.6	ug/kg	262	79.6	5	03/05/24 12:00	03/06/24 11:33	11097-69-1	
PCB-1260 (Aroclor 1260)	<79.6	ug/kg	262	79.6	5	03/05/24 12:00	03/06/24 11:33	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	71	%	44-120		5	03/05/24 12:00	03/06/24 11:33	877-09-8	
Decachlorobiphenyl (S)	63	%	34-120		5	03/05/24 12:00	03/06/24 11:33	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	2.7	mg/kg	2.6	1.5	1	03/04/24 06:14	03/04/24 14:50	7440-38-2	
Barium	33.9	mg/kg	0.51	0.15	1	03/04/24 06:14	03/04/24 14:50	7440-39-3	
Cadmium	<0.14	mg/kg	0.51	0.14	1	03/04/24 06:14	03/04/24 14:50	7440-43-9	
Chromium	11.0	mg/kg	1.0	0.28	1	03/04/24 06:14	03/04/24 14:50	7440-47-3	
Lead	2.0J	mg/kg	2.0	0.61	1	03/04/24 06:14	03/04/24 14:50	7439-92-1	
Selenium	<1.3	mg/kg	4.1	1.3	1	03/04/24 06:14	03/04/24 14:50	7782-49-2	
Silver	<0.31	mg/kg	1.0	0.31	1	03/04/24 06:14	03/04/24 14:50	7440-22-4	
Total Hardness by 2340B	656000	mg/kg			2	03/04/24 06:14	03/04/24 16:22		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.0093	mg/kg	0.033	0.0093	1	03/08/24 11:05	03/11/24 11:00	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	4.2	%	0.10	0.10	1		03/01/24 14:27		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-2-COMP-1 Lab ID: 40274898005 Collected: 02/28/24 10:49 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	16.8J	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 11:54	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 11:54	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 11:54	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 11:54	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 11:54	53469-21-9	
PCB-1248 (Aroclor 1248)	16.8J	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 11:54	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 11:54	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 11:54	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	77	%	44-120		1	03/05/24 12:00	03/06/24 11:54	877-09-8	
Decachlorobiphenyl (S)	62	%	34-120		1	03/05/24 12:00	03/06/24 11:54	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	3.4	mg/kg	2.4	1.4	1	03/04/24 06:14	03/04/24 14:52	7440-38-2	
Barium	41.7	mg/kg	0.49	0.15	1	03/04/24 06:14	03/04/24 14:52	7440-39-3	
Cadmium	0.27J	mg/kg	0.49	0.13	1	03/04/24 06:14	03/04/24 14:52	7440-43-9	
Chromium	14.0	mg/kg	0.97	0.27	1	03/04/24 06:14	03/04/24 14:52	7440-47-3	
Lead	4.3	mg/kg	1.9	0.58	1	03/04/24 06:14	03/04/24 14:52	7439-92-1	
Selenium	<1.3	mg/kg	3.9	1.3	1	03/04/24 06:14	03/04/24 14:52	7782-49-2	
Silver	<0.30	mg/kg	0.97	0.30	1	03/04/24 06:14	03/04/24 14:52	7440-22-4	
Total Hardness by 2340B	624000	mg/kg			2	03/04/24 06:14	03/04/24 16:23		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.0098	mg/kg	0.034	0.0098	1	03/08/24 11:05	03/11/24 11:07	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	1.9	%	0.10	0.10	1		03/01/24 14:27		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-2-COMP-2 Lab ID: 40274898006 Collected: 02/28/24 11:25 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	17.7J	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 08:43	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 08:43	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 08:43	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 08:43	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 08:43	53469-21-9	
PCB-1248 (Aroclor 1248)	17.7J	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 08:43	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 08:43	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 08:43	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	81	%	44-120		1	03/05/24 12:00	03/06/24 08:43	877-09-8	
Decachlorobiphenyl (S)	68	%	34-120		1	03/05/24 12:00	03/06/24 08:43	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	3.4J	mg/kg	4.9	2.9	2	03/04/24 06:14	03/04/24 15:14	7440-38-2	D3
Barium	93.9	mg/kg	0.99	0.30	2	03/04/24 06:14	03/04/24 15:14	7440-39-3	
Cadmium	<0.26	mg/kg	0.99	0.26	2	03/04/24 06:14	03/04/24 15:14	7440-43-9	D3
Chromium	21.0	mg/kg	2.0	0.55	2	03/04/24 06:14	03/04/24 15:14	7440-47-3	
Lead	3.5J	mg/kg	3.9	1.2	2	03/04/24 06:14	03/04/24 15:14	7439-92-1	D3
Selenium	<2.6	mg/kg	7.9	2.6	2	03/04/24 06:14	03/04/24 15:14	7782-49-2	D3
Silver	<0.61	mg/kg	2.0	0.61	2	03/04/24 06:14	03/04/24 15:14	7440-22-4	D3
Total Hardness by 2340B	591000	mg/kg			2	03/04/24 06:14	03/04/24 15:14		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.010	mg/kg	0.036	0.010	1	03/08/24 11:05	03/11/24 11:10	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	2.6	%	0.10	0.10	1		03/01/24 14:27		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-2-COMP-3 Lab ID: 40274898007 Collected: 02/28/24 11:55 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	31.9J	ug/kg	50.7	15.4	1	03/05/24 12:00	03/06/24 09:04	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.4	ug/kg	50.7	15.4	1	03/05/24 12:00	03/06/24 09:04	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.4	ug/kg	50.7	15.4	1	03/05/24 12:00	03/06/24 09:04	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.4	ug/kg	50.7	15.4	1	03/05/24 12:00	03/06/24 09:04	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.4	ug/kg	50.7	15.4	1	03/05/24 12:00	03/06/24 09:04	53469-21-9	
PCB-1248 (Aroclor 1248)	31.9J	ug/kg	50.7	15.4	1	03/05/24 12:00	03/06/24 09:04	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.4	ug/kg	50.7	15.4	1	03/05/24 12:00	03/06/24 09:04	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.4	ug/kg	50.7	15.4	1	03/05/24 12:00	03/06/24 09:04	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	77	%	44-120		1	03/05/24 12:00	03/06/24 09:04	877-09-8	
Decachlorobiphenyl (S)	65	%	34-120		1	03/05/24 12:00	03/06/24 09:04	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	3.3	mg/kg	2.3	1.4	1	03/04/24 06:14	03/04/24 14:55	7440-38-2	
Barium	33.6	mg/kg	0.47	0.14	1	03/04/24 06:14	03/04/24 14:55	7440-39-3	
Cadmium	0.21J	mg/kg	0.47	0.12	1	03/04/24 06:14	03/04/24 14:55	7440-43-9	
Chromium	10.3	mg/kg	0.93	0.26	1	03/04/24 06:14	03/04/24 14:55	7440-47-3	
Lead	3.0	mg/kg	1.9	0.56	1	03/04/24 06:14	03/04/24 14:55	7439-92-1	
Selenium	<1.2	mg/kg	3.7	1.2	1	03/04/24 06:14	03/04/24 14:55	7782-49-2	
Silver	<0.29	mg/kg	0.93	0.29	1	03/04/24 06:14	03/04/24 14:55	7440-22-4	
Total Hardness by 2340B	722000	mg/kg			2	03/04/24 06:14	03/04/24 16:25		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.0095	mg/kg	0.033	0.0095	1	03/08/24 11:05	03/11/24 11:12	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	1.1	%	0.10	0.10	1		03/01/24 14:27		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-2-COMP-4 Lab ID: 40274898008 Collected: 02/28/24 15:35 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 09:25	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 09:25	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 09:25	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 09:25	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 09:25	53469-21-9	
PCB-1248 (Aroclor 1248)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 09:25	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 09:25	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.5	ug/kg	50.9	15.5	1	03/05/24 12:00	03/06/24 09:25	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	79	%	44-120		1	03/05/24 12:00	03/06/24 09:25	877-09-8	
Decachlorobiphenyl (S)	66	%	34-120		1	03/05/24 12:00	03/06/24 09:25	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	3.0	mg/kg	2.5	1.5	1	03/04/24 06:14	03/04/24 14:57	7440-38-2	
Barium	58.6	mg/kg	0.50	0.15	1	03/04/24 06:14	03/04/24 14:57	7440-39-3	
Cadmium	0.16J	mg/kg	0.50	0.13	1	03/04/24 06:14	03/04/24 14:57	7440-43-9	
Chromium	12.1	mg/kg	1.0	0.28	1	03/04/24 06:14	03/04/24 14:57	7440-47-3	
Lead	3.4	mg/kg	2.0	0.60	1	03/04/24 06:14	03/04/24 14:57	7439-92-1	
Selenium	<1.3	mg/kg	4.0	1.3	1	03/04/24 06:14	03/04/24 14:57	7782-49-2	
Silver	<0.31	mg/kg	1.0	0.31	1	03/04/24 06:14	03/04/24 14:57	7440-22-4	
Total Hardness by 2340B	674000	mg/kg			2	03/04/24 06:14	03/04/24 16:27		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.0099	mg/kg	0.035	0.0099	1	03/08/24 11:05	03/11/24 11:14	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	1.8	%	0.10	0.10	1		03/01/24 14:27		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-3-COMP-1 Lab ID: 40274898009 Collected: 02/28/24 15:47 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	574	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 09:47	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 09:47	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 09:47	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 09:47	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 09:47	53469-21-9	
PCB-1248 (Aroclor 1248)	574	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 09:47	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 09:47	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 09:47	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	77	%	44-120		1	03/05/24 12:00	03/06/24 09:47	877-09-8	
Decachlorobiphenyl (S)	64	%	34-120		1	03/05/24 12:00	03/06/24 09:47	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	4.7	mg/kg	2.4	1.4	1	03/04/24 06:14	03/04/24 14:59	7440-38-2	
Barium	43.6	mg/kg	0.48	0.14	1	03/04/24 06:14	03/04/24 14:59	7440-39-3	
Cadmium	<0.13	mg/kg	0.48	0.13	1	03/04/24 06:14	03/04/24 14:59	7440-43-9	
Chromium	15.7	mg/kg	0.95	0.26	1	03/04/24 06:14	03/04/24 14:59	7440-47-3	
Lead	4.5	mg/kg	1.9	0.57	1	03/04/24 06:14	03/04/24 14:59	7439-92-1	
Selenium	<1.2	mg/kg	3.8	1.2	1	03/04/24 06:14	03/04/24 14:59	7782-49-2	
Silver	<0.29	mg/kg	0.95	0.29	1	03/04/24 06:14	03/04/24 14:59	7440-22-4	
Total Hardness by 2340B	567000	mg/kg			2	03/04/24 06:14	03/04/24 16:29		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.010	mg/kg	0.036	0.010	1	03/08/24 11:05	03/11/24 11:17	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	2.6	%	0.10	0.10	1		03/01/24 14:27		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-3-COMP-2 Lab ID: 40274898010 Collected: 02/28/24 15:59 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	664	ug/kg	51.4	15.6	1	03/05/24 12:00	03/06/24 10:08	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.6	ug/kg	51.4	15.6	1	03/05/24 12:00	03/06/24 10:08	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.6	ug/kg	51.4	15.6	1	03/05/24 12:00	03/06/24 10:08	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.6	ug/kg	51.4	15.6	1	03/05/24 12:00	03/06/24 10:08	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.6	ug/kg	51.4	15.6	1	03/05/24 12:00	03/06/24 10:08	53469-21-9	
PCB-1248 (Aroclor 1248)	664	ug/kg	51.4	15.6	1	03/05/24 12:00	03/06/24 10:08	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.6	ug/kg	51.4	15.6	1	03/05/24 12:00	03/06/24 10:08	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.6	ug/kg	51.4	15.6	1	03/05/24 12:00	03/06/24 10:08	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	69	%	44-120		1	03/05/24 12:00	03/06/24 10:08	877-09-8	
Decachlorobiphenyl (S)	57	%	34-120		1	03/05/24 12:00	03/06/24 10:08	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	2.2J	mg/kg	2.5	1.5	1	03/04/24 06:14	03/04/24 15:04	7440-38-2	
Barium	39.8	mg/kg	0.50	0.15	1	03/04/24 06:14	03/04/24 15:04	7440-39-3	
Cadmium	<0.13	mg/kg	0.50	0.13	1	03/04/24 06:14	03/04/24 15:04	7440-43-9	
Chromium	11.4	mg/kg	0.99	0.28	1	03/04/24 06:14	03/04/24 15:04	7440-47-3	
Lead	2.8	mg/kg	2.0	0.59	1	03/04/24 06:14	03/04/24 15:04	7439-92-1	
Selenium	<1.3	mg/kg	4.0	1.3	1	03/04/24 06:14	03/04/24 15:04	7782-49-2	
Silver	<0.30	mg/kg	0.99	0.30	1	03/04/24 06:14	03/04/24 15:04	7440-22-4	
Total Hardness by 2340B	578000	mg/kg			2	03/04/24 06:14	03/04/24 16:31		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.0098	mg/kg	0.034	0.0098	1	03/08/24 11:05	03/11/24 11:19	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	2.6	%	0.10	0.10	1		03/01/24 14:27		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-3-COMP-3 Lab ID: 40274898011 Collected: 02/28/24 16:07 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	850	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 10:29	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 10:29	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 10:29	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 10:29	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 10:29	53469-21-9	
PCB-1248 (Aroclor 1248)	850	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 10:29	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 10:29	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.6	ug/kg	51.2	15.6	1	03/05/24 12:00	03/06/24 10:29	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	84	%	44-120		1	03/05/24 12:00	03/06/24 10:29	877-09-8	
Decachlorobiphenyl (S)	68	%	34-120		1	03/05/24 12:00	03/06/24 10:29	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	2.6	mg/kg	2.5	1.5	1	03/04/24 06:14	03/04/24 15:06	7440-38-2	
Barium	49.5	mg/kg	0.50	0.15	1	03/04/24 06:14	03/04/24 15:06	7440-39-3	
Cadmium	0.30J	mg/kg	0.50	0.13	1	03/04/24 06:14	03/04/24 15:06	7440-43-9	
Chromium	13.1	mg/kg	1.0	0.28	1	03/04/24 06:14	03/04/24 15:06	7440-47-3	
Lead	3.9	mg/kg	2.0	0.60	1	03/04/24 06:14	03/04/24 15:06	7439-92-1	
Selenium	<1.3	mg/kg	4.0	1.3	1	03/04/24 06:14	03/04/24 15:06	7782-49-2	
Silver	<0.31	mg/kg	1.0	0.31	1	03/04/24 06:14	03/04/24 15:06	7440-22-4	
Total Hardness by 2340B	634000	mg/kg			2	03/04/24 06:14	03/04/24 16:33		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.010	mg/kg	0.036	0.010	1	03/08/24 11:05	03/11/24 11:21	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	2.5	%	0.10	0.10	1		03/01/24 14:27		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Sample: 2024-3-COMP-4 Lab ID: 40274898012 Collected: 02/28/24 16:15 Received: 03/01/24 09:35 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	861	ug/kg	51.0	15.5	1	03/05/24 12:00	03/06/24 10:50	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.5	ug/kg	51.0	15.5	1	03/05/24 12:00	03/06/24 10:50	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.5	ug/kg	51.0	15.5	1	03/05/24 12:00	03/06/24 10:50	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.5	ug/kg	51.0	15.5	1	03/05/24 12:00	03/06/24 10:50	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.5	ug/kg	51.0	15.5	1	03/05/24 12:00	03/06/24 10:50	53469-21-9	
PCB-1248 (Aroclor 1248)	861	ug/kg	51.0	15.5	1	03/05/24 12:00	03/06/24 10:50	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.5	ug/kg	51.0	15.5	1	03/05/24 12:00	03/06/24 10:50	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.5	ug/kg	51.0	15.5	1	03/05/24 12:00	03/06/24 10:50	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	70	%	44-120		1	03/05/24 12:00	03/06/24 10:50	877-09-8	
Decachlorobiphenyl (S)	57	%	34-120		1	03/05/24 12:00	03/06/24 10:50	2051-24-3	
6010D MET ICP									
Analytical Method: EPA 6010D Preparation Method: EPA 3050B									
Pace Analytical Services - Green Bay									
Arsenic	2.5J	mg/kg	2.5	1.5	1	03/04/24 06:14	03/04/24 15:08	7440-38-2	
Barium	46.2	mg/kg	0.50	0.15	1	03/04/24 06:14	03/04/24 15:08	7440-39-3	
Cadmium	0.26J	mg/kg	0.50	0.13	1	03/04/24 06:14	03/04/24 15:08	7440-43-9	
Chromium	12.3	mg/kg	1.0	0.28	1	03/04/24 06:14	03/04/24 15:08	7440-47-3	
Lead	3.4	mg/kg	2.0	0.60	1	03/04/24 06:14	03/04/24 15:08	7439-92-1	
Selenium	<1.3	mg/kg	4.0	1.3	1	03/04/24 06:14	03/04/24 15:08	7782-49-2	
Silver	<0.31	mg/kg	1.0	0.31	1	03/04/24 06:14	03/04/24 15:08	7440-22-4	
Total Hardness by 2340B	559000	mg/kg			2	03/04/24 06:14	03/04/24 16:35		
7471 Mercury									
Analytical Method: EPA 7471 Preparation Method: EPA 7471									
Pace Analytical Services - Green Bay									
Mercury	<0.010	mg/kg	0.036	0.010	1	03/08/24 11:05	03/11/24 11:24	7439-97-6	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	2.0	%	0.10	0.10	1		03/01/24 14:28		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

QC Batch:	468375	Analysis Method:	EPA 7471
QC Batch Method:	EPA 7471	Analysis Description:	7471 Mercury
		Laboratory:	Pace Analytical Services - Green Bay
Associated Lab Samples:	40274898001, 40274898002, 40274898003, 40274898004, 40274898005, 40274898006, 40274898007, 40274898008, 40274898009, 40274898010, 40274898011, 40274898012		

METHOD BLANK:	2683060	Matrix:	Solid
Associated Lab Samples:	40274898001, 40274898002, 40274898003, 40274898004, 40274898005, 40274898006, 40274898007, 40274898008, 40274898009, 40274898010, 40274898011, 40274898012		

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Mercury	mg/kg	<0.010	0.035	03/11/24 10:11	

LABORATORY CONTROL SAMPLE: 2683061						
Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Mercury	mg/kg	0.83	0.86	104	85-115	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE:												
2683062					2683063							
		40274898001	MS	MSD								
Parameter	Units	Result	Spike Conc.	Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Mercury	mg/kg	<0.010	0.86	0.86	0.91	0.87	106	101	85-115	5	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

QC Batch:	468241	Analysis Method:	EPA 6010D
QC Batch Method:	EPA 3050B	Analysis Description:	6010D MET
		Laboratory:	Pace Analytical Services - Green Bay
Associated Lab Samples:	40274898001, 40274898002, 40274898003, 40274898004, 40274898005, 40274898006, 40274898007, 40274898008, 40274898009, 40274898010, 40274898011, 40274898012		

METHOD BLANK:	2682641	Matrix:	Solid
Associated Lab Samples:	40274898001, 40274898002, 40274898003, 40274898004, 40274898005, 40274898006, 40274898007, 40274898008, 40274898009, 40274898010, 40274898011, 40274898012		

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Arsenic	mg/kg	<1.5	2.5	03/04/24 14:20	
Barium	mg/kg	<0.15	0.50	03/04/24 14:20	
Cadmium	mg/kg	<0.13	0.50	03/04/24 14:20	
Chromium	mg/kg	<0.28	1.0	03/04/24 14:20	
Lead	mg/kg	<0.60	2.0	03/04/24 14:20	
Selenium	mg/kg	<1.3	4.0	03/04/24 14:20	
Silver	mg/kg	<0.31	1.0	03/04/24 14:20	
Total Hardness by 2340B	mg/kg	1.1		03/04/24 14:20	

LABORATORY CONTROL SAMPLE: 2682642

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Arsenic	mg/kg	25	25.3	101	80-120	
Barium	mg/kg	25	26.3	105	80-120	
Cadmium	mg/kg	25	26.7	107	80-120	
Chromium	mg/kg	25	26.3	105	80-120	
Lead	mg/kg	25	26.9	107	80-120	
Selenium	mg/kg	25	27.2	109	80-120	
Silver	mg/kg	12.5	13.2	106	80-120	
Total Hardness by 2340B	mg/kg		7130			

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2682643 2682644

Parameter	Units	40274894001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Arsenic	mg/kg	3.4	31.3	31.4	35.2	35.7	102	103	75-125	1	20	
Barium	mg/kg	61.0	31.3	31.4	132	116	226	175	75-125	13	20 M0	
Cadmium	mg/kg	<0.17	31.3	31.4	33.3	33.9	106	108	75-125	2	20	
Chromium	mg/kg	23.3	31.3	31.4	65.3	60.8	134	119	75-125	7	20 M0	
Lead	mg/kg	9.1	31.3	31.4	41.9	43.5	105	109	75-125	4	20	
Selenium	mg/kg	<1.6	31.3	31.4	33.1	33.5	103	104	75-125	1	20	
Silver	mg/kg	<0.38	15.6	15.8	16.8	17.2	106	108	75-125	2	20	
Total Hardness by 2340B	mg/kg	431000			458000	441000				4		

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

QC Batch:	468423	Analysis Method:	EPA 8082A
QC Batch Method:	EPA 3541	Analysis Description:	8082 GCS PCB
		Laboratory:	Pace Analytical Services - Green Bay
Associated Lab Samples:	40274898001, 40274898002, 40274898003, 40274898004, 40274898005, 40274898006, 40274898007, 40274898008, 40274898009, 40274898010, 40274898011, 40274898012		

METHOD BLANK:	2683200	Matrix:	Solid
Associated Lab Samples:	40274898001, 40274898002, 40274898003, 40274898004, 40274898005, 40274898006, 40274898007, 40274898008, 40274898009, 40274898010, 40274898011, 40274898012		

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	<15.2	50.0	03/06/24 01:35	
PCB-1221 (Aroclor 1221)	ug/kg	<15.2	50.0	03/06/24 01:35	
PCB-1232 (Aroclor 1232)	ug/kg	<15.2	50.0	03/06/24 01:35	
PCB-1242 (Aroclor 1242)	ug/kg	<15.2	50.0	03/06/24 01:35	
PCB-1248 (Aroclor 1248)	ug/kg	<15.2	50.0	03/06/24 01:35	
PCB-1254 (Aroclor 1254)	ug/kg	<15.2	50.0	03/06/24 01:35	
PCB-1260 (Aroclor 1260)	ug/kg	<15.2	50.0	03/06/24 01:35	
Decachlorobiphenyl (S)	%	72	34-120	03/06/24 01:35	
Tetrachloro-m-xylene (S)	%	81	44-120	03/06/24 01:35	

LABORATORY CONTROL SAMPLE: 2683201

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg		<15.2			
PCB-1221 (Aroclor 1221)	ug/kg		<15.2			
PCB-1232 (Aroclor 1232)	ug/kg		<15.2			
PCB-1242 (Aroclor 1242)	ug/kg		<15.2			
PCB-1248 (Aroclor 1248)	ug/kg		<15.2			
PCB-1254 (Aroclor 1254)	ug/kg		<15.2			
PCB-1260 (Aroclor 1260)	ug/kg	500	400	80	69-120	
Decachlorobiphenyl (S)	%			74	34-120	
Tetrachloro-m-xylene (S)	%			83	44-120	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2683202 2683203

Parameter	Units	40274891016 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	<0.019 mg/kg			<19.3	<19.4					20	
PCB-1221 (Aroclor 1221)	ug/kg	<0.019 mg/kg			<19.3	<19.4					20	
PCB-1232 (Aroclor 1232)	ug/kg	<0.019 mg/kg			<19.3	<19.4					20	
PCB-1242 (Aroclor 1242)	ug/kg	<0.019 mg/kg			<19.3	<19.4					20	
PCB-1248 (Aroclor 1248)	ug/kg	<0.019 mg/kg			<19.3	<19.4					20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

MATRIX SPIKE & MATRIX SPIKE DUPLICATE:												
2683202					2683203							
Parameter	Units	40274891016	MS	MSD	MS	MSD	MS	MSD	% Rec	RPD	Max	Qual
		Result	Spike	Spike								
PCB-1254 (Aroclor 1254)	ug/kg	<0.019 mg/kg			<19.3	<19.4						20
PCB-1260 (Aroclor 1260)	ug/kg	<0.019 mg/kg	635	637	448	459	70	72	51-120	3	20	
Decachlorobiphenyl (S)	%						66	67	34-120			
Tetrachloro-m-xylene (S)	%						77	80	44-120			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40274898

QC Batch:	468218	Analysis Method:	ASTM D2974-87
QC Batch Method:	ASTM D2974-87	Analysis Description:	Dry Weight/Percent Moisture
		Laboratory:	Pace Analytical Services - Green Bay
Associated Lab Samples:	40274898001, 40274898002, 40274898003, 40274898004, 40274898005, 40274898006, 40274898007, 40274898008, 40274898009, 40274898010, 40274898011, 40274898012		

SAMPLE DUPLICATE: 2682470

Parameter	Units	40274887016 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	22.0	22.4	2	10	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS



QUALIFIERS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above LOD.

J - The reported result is an estimated value.

LOD - Limit of Detection adjusted for dilution factor, percent moisture, initial weight and final volume.

LOQ - Limit of Quantitation adjusted for dilution factor, percent moisture, initial weight and final volume.

DL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Analyte was not detected and is reported as less than the LOD or as defined by the customer.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

ANALYTE QUALIFIERS

D3 Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.

M0 Matrix spike recovery and/or matrix spike duplicate recovery was outside laboratory control limits.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40274898

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
40274898001	2024-1-COMP-1	EPA 3541	468423	EPA 8082A	468431
40274898002	2024-1-COMP-2	EPA 3541	468423	EPA 8082A	468431
40274898003	2024-1-COMP-3	EPA 3541	468423	EPA 8082A	468431
40274898004	2024-1-COMP-4	EPA 3541	468423	EPA 8082A	468431
40274898005	2024-2-COMP-1	EPA 3541	468423	EPA 8082A	468431
40274898006	2024-2-COMP-2	EPA 3541	468423	EPA 8082A	468431
40274898007	2024-2-COMP-3	EPA 3541	468423	EPA 8082A	468431
40274898008	2024-2-COMP-4	EPA 3541	468423	EPA 8082A	468431
40274898009	2024-3-COMP-1	EPA 3541	468423	EPA 8082A	468431
40274898010	2024-3-COMP-2	EPA 3541	468423	EPA 8082A	468431
40274898011	2024-3-COMP-3	EPA 3541	468423	EPA 8082A	468431
40274898012	2024-3-COMP-4	EPA 3541	468423	EPA 8082A	468431
40274898001	2024-1-COMP-1	EPA 3050B	468241	EPA 6010D	468325
40274898002	2024-1-COMP-2	EPA 3050B	468241	EPA 6010D	468325
40274898003	2024-1-COMP-3	EPA 3050B	468241	EPA 6010D	468325
40274898004	2024-1-COMP-4	EPA 3050B	468241	EPA 6010D	468325
40274898005	2024-2-COMP-1	EPA 3050B	468241	EPA 6010D	468325
40274898006	2024-2-COMP-2	EPA 3050B	468241	EPA 6010D	468325
40274898007	2024-2-COMP-3	EPA 3050B	468241	EPA 6010D	468325
40274898008	2024-2-COMP-4	EPA 3050B	468241	EPA 6010D	468325
40274898009	2024-3-COMP-1	EPA 3050B	468241	EPA 6010D	468325
40274898010	2024-3-COMP-2	EPA 3050B	468241	EPA 6010D	468325
40274898011	2024-3-COMP-3	EPA 3050B	468241	EPA 6010D	468325
40274898012	2024-3-COMP-4	EPA 3050B	468241	EPA 6010D	468325
40274898001	2024-1-COMP-1	EPA 7471	468375	EPA 7471	468802
40274898002	2024-1-COMP-2	EPA 7471	468375	EPA 7471	468802
40274898003	2024-1-COMP-3	EPA 7471	468375	EPA 7471	468802
40274898004	2024-1-COMP-4	EPA 7471	468375	EPA 7471	468802
40274898005	2024-2-COMP-1	EPA 7471	468375	EPA 7471	468802
40274898006	2024-2-COMP-2	EPA 7471	468375	EPA 7471	468802
40274898007	2024-2-COMP-3	EPA 7471	468375	EPA 7471	468802
40274898008	2024-2-COMP-4	EPA 7471	468375	EPA 7471	468802
40274898009	2024-3-COMP-1	EPA 7471	468375	EPA 7471	468802
40274898010	2024-3-COMP-2	EPA 7471	468375	EPA 7471	468802
40274898011	2024-3-COMP-3	EPA 7471	468375	EPA 7471	468802
40274898012	2024-3-COMP-4	EPA 7471	468375	EPA 7471	468802
40274898001	2024-1-COMP-1	ASTM D2974-87	468218		
40274898002	2024-1-COMP-2	ASTM D2974-87	468218		
40274898003	2024-1-COMP-3	ASTM D2974-87	468218		
40274898004	2024-1-COMP-4	ASTM D2974-87	468218		
40274898005	2024-2-COMP-1	ASTM D2974-87	468218		
40274898006	2024-2-COMP-2	ASTM D2974-87	468218		
40274898007	2024-2-COMP-3	ASTM D2974-87	468218		
40274898008	2024-2-COMP-4	ASTM D2974-87	468218		
40274898009	2024-3-COMP-1	ASTM D2974-87	468218		
40274898010	2024-3-COMP-2	ASTM D2974-87	468218		
40274898011	2024-3-COMP-3	ASTM D2974-87	468218		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.





QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40274898

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
40274898012	2024-3-COMP-4	ASTM D2974-87	468218		

REPORT OF LABORATORY ANALYSIS






CHAIN-OF-CUSTODY Analytical Request Document

Chain-of-Custody is a LEGAL DOCUMENT - Complete all relevant fields

LAB USE ONLY- Affix Workorder/Login Label Here



Scan QR Code for instructions

Company Name: TRC
Street Address: 999 Fairview Drive Suite 101
Madison, WI 53717
Customer Project # 581184 Phase 2 Task 4
Project Name MKC Concrete Sampling
Site Collection Info/Facility ID (as applicable):
Madison, WI

Contact/Report To. Andrew Stehn
Phone #. 608-807-8112
E-Mail astehn@trccompanies.com
Cc E-Mail. kvater@trccompanies.com

Invoice To
Invoice E-Mail:
Purchase Order # (if applicable)
Quote #:

↓
same

County / State origin of sample(s)	WV
------------------------------------	----

Time Zone Collected: ☐ AK ☐ PT ☐ MT ☒ CT ☐ ET

Data Deliverables:	Regulatory Program (DW, RCRA, etc.) as applicable	Reportable	<input type="checkbox"/> Yes	<input type="checkbox"/> No
--------------------	---	------------	------------------------------	-----------------------------

☐ Level II ☐ Level III ☐ Level IV☐ EQUIS☐ Other

* Matrix Codes (Insert in Matrix box below) Drinking Water (DW), Ground Water (GW), Waste Water (WW), Product (P), Soil/Solid (SS), Oil (OL), Wipe (WP), Tissue (TS), Bioassay (B), Vapor (V), Surface Water (SW), Sediment (SED), Sludge (SL), Caulk (CK), Leachate (LL), Biosolid (BS), Other (OT)

[illegible]

Additional Instructions from Pace®:

Collected By
(Printed Name) Molly Wagler
Signature Molly Wagler

Customer Remarks / Special Conditions / Possible Hazards									
--	--	--	--	--	--	--	--	--	--

# Coolers	Thermometer ID	Correction Factor (°C)	Obs Temp (°C)	Corrected Temp (°C)	On Ice
-----------	----------------	------------------------	---------------	---------------------	--------

Relinquished by/Company (Signature)
Ben Washro (TRC)

Relinquished by/Company (Signature)
Fedex

Date/Time 2/29/24 17:45

Received by/Company. (Signature)

Received by/Company (Signature)

Date/Time	Location	Activity	Remarks
10/10/2023 10:00	Room 101	Meeting with Mr. Smith	Discussed project progress
10/10/2023 14:30	Room 202	Training session	Completed module 3
10/10/2023 16:00	Room 101	Meeting with Mr. Jones	Discussed budget issues
10/10/2023 18:00	Room 303	Dinner with team	Relaxing and socializing
10/10/2023 20:00	Room 101	Meeting with Mr. Brown	Discussed future plans
10/10/2023 22:00	Room 101	Meeting with Mr. Green	Discussed client feedback
10/10/2023 23:00	Room 101	Meeting with Mr. White	Discussed company policies
10/10/2023 23:59	Room 101	Meeting with Mr. Black	Discussed company vision

	Date/Time
--	-----------

Tracking Number

Delivered by ☐ In-Person ☐ Courier

☒ FedEx ☐ UPS ☐ Other

Page: 2 of 2 Page 34 of 36

Sample Preservation Receipt Form
Project # 4024898
☐ Yes ☐ No ☒ N/A
Lab Std #ID of preservation (if pH adjusted)

Client Name: TRC
All containers needing preservation have been checked and noted below:
Lab Lot# of pH paper.

Initial when completed.
Date/ Time.

Pace Lab #	Glass						Plastic						Vials					Jars				General				VOA Vials (>6mm) *	H2SO4 pH ≤2	NaOH+Zn Act pH ≥9	NaOH pH ≥12	HNO3 pH ≤2	pH after adjusted	Volume (mL)
	AG1U	BG1U	AG1H	AG4S	AG5U	AG2S	BG3U	BP1U	BP3U	BP3B	BP3N	BP3S	BP2Z	VG9C	DG9T	VG9U	VG9H	VG9M	VG9D	JG9U	JG9U	WG9U	WPFU	SP5T	ZPLC	GN 1	GN 2					
001																																2.5 / 5
002																																2.5 / 5
003																																2.5 / 5
004																																2.5 / 5
005																																2.5 / 5
006																																2.5 / 5
007																																2.5 / 5
008																																2.5 / 5
009																																2.5 / 5
010																																2.5 / 5
011																																2.5 / 5
012																																2.5 / 5
013																																2.5 / 5
014																																2.5 / 5
015																																2.5 / 5
016																																2.5 / 5
017																																2.5 / 5
018																																2.5 / 5
019																																2.5 / 5
020																																2.5 / 5

Exceptions to preservation check. VOA, Coliform, TOC, TOX, TOH, O&G, WI DRO, Phenolics, Other: _____ Headspace in VOA Vials (>6mm) ☐ Yes ☐ No ☒ N/A *If yes look in headspace column

AG1U	1 liter amber glass	BP1U	1 liter plastic unpres	VG9C	40 mL clear ascorbic w/ HCl	JG9U	4 oz amber jar unpres
BG1U	1 liter clear glass	BP3U	250 mL plastic unpres	DG9T	40 mL amber Na Thio	JG9U	9 oz amber jar unpres
AG1H	1 liter amber glass HCL	BP3B	250 mL plastic NaOH	VG9U	40 mL clear vial unpres	WG9U	4 oz clear jar unpres
AG4S	125 mL amber glass H2SO4	BP3N	250 mL plastic HNO3	VG9H	40 mL clear vial HCL	WPFU	4 oz plastic jar unpres
AG5U	100 mL amber glass unpres	BP3S	250 mL plastic H2SO4	VG9M	40 mL clear vial MeOH	SP5T	120 mL plastic Na Thiosulfate
AG2S	500 mL amber glass H2SO4	BP2Z	500 mL plastic NaOH + Zn	VG9D	40 mL clear vial DI	ZPLC	ziploc bag
BG3U	250 mL clear glass unpres					GN 1	
						GN 2	

Sample Condition Upon Receipt Form (SCUR)

Project #:

Client Name: TRC

Courier: ☐ CS Logistics ☒ Fed Ex ☐ Speedee ☐ UPS ☐ Walto
☐ Client ☐ Pace Other: _____

Tracking #: 775373479234

Custody Seal on Cooler/Box Present: ☒ yes ☐ no Seals intact: ☒ yes ☐ no

Custody Seal on Samples Present: ☐ yes ☒ no Seals intact: ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other _____

Thermometer Used SR - 134 Type of Ice: ☒ Wet ☐ Blue ☐ Dry ☐ None ☐ Meltwater Only

Cooler Temperature Uncorr: 2.0 /Corr: 2.0

Temp Blank Present: ☒ yes ☐ no

Biological Tissue is Frozen: ☐ yes ☐ no

Temp should be above freezing to 6°C.

Biota Samples may be received at ≤ 0°C if shipped on Dry Ice.

Person examining contents:

Date: 3/01/24 /Initials: NK

Labeled By Initials: EZ

Chain of Custody Present: ☒ Yes ☐ No ☐ N/A

1.

Chain of Custody Filled Out: ☒ Yes ☐ No ☐ N/A

2.

Chain of Custody Relinquished: ☒ Yes ☐ No ☐ N/A

3.

Sampler Name & Signature on COC: ☒ Yes ☐ No ☐ N/A

4.

Samples Arrived within Hold Time: ☒ Yes ☐ No

5.

- DI VOA Samples frozen upon receipt ☐ Yes ☐ No

Date/Time:

Short Hold Time Analysis (<72hr): ☐ Yes ☒ No

6.

Rush Turn Around Time Requested: ☐ Yes ☒ No

7.

Sufficient Volume: ☐ Yes ☒ No

8.

For Analysis: ☒ Yes ☐ No MS/MSD: ☐ Yes ☒ No ☐ N/A

Correct Containers Used: ☒ Yes ☐ No

9.

Correct Type: ~~Pace Green Bay~~ Pace IR, Non-Pace

Containers Intact: ☒ Yes ☐ No

10.

Filtered volume received for Dissolved tests ☐ Yes ☐ No ☒ N/A

11.

Sample Labels match COC: ☒ Yes ☐ No ☐ N/A

12.

-Includes date/time/ID/Analysis Matrix: S

Trip Blank Present: ☐ Yes ☐ No ☒ N/A

13.

Trip Blank Custody Seals Present ☐ Yes ☐ No ☒ N/A

Pace Trip Blank Lot # (if purchased): _____

Client Notification/ Resolution:

If checked, see attached form for additional comments ☐

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

PM Review is documented electronically in LIMs. By releasing the project, the PM acknowledges they have reviewed the sample log

Page 2 of 2



April 24, 2024

Andrew Stehn
TRC Madison
708 Heartland Trail
Madison, WI 53717

RE: Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40277152

Dear Andrew Stehn:

Enclosed are the analytical results for sample(s) received by the laboratory on April 20, 2024. The results relate only to the samples included in this report. Results reported herein conform to the applicable TNI/NELAC Standards and the laboratory's Quality Manual, where applicable, unless otherwise noted in the body of the report.

The test results provided in this final report were generated by each of the following laboratories within the Pace Network:

- Pace Analytical Services - Green Bay

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

A handwritten signature in black ink that reads "Tod Noltemeyer".

Tod Noltemeyer
tod.noltemeyer@pacelabs.com
(920)469-2436
Project Manager

Enclosures

cc: Peggy Popp, TRC - Madison
Katherine Vater, TRC
Ben Wachholz, TRC Madison



REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



CERTIFICATIONS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Pace Analytical Services Green Bay

1241 Bellevue Street, Green Bay, WI 54302

Florida/NELAP Certification #: E87948

Illinois Certification #: 200050

Kentucky UST Certification #: 82

Louisiana Certification #: 04168

Minnesota Certification #: 055-999-334

New York Certification #: 12064

North Dakota Certification #: R-150

South Carolina Certification #: 83006001

Texas Certification #: T104704529-21-8

Virginia VELAP Certification ID: 11873

Wisconsin Certification #: 405132750

Wisconsin DATCP Certification #: 105-444

USDA Soil Permit #: P330-21-00008

Federal Fish & Wildlife Permit #: 51774A

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SAMPLE SUMMARY

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Lab ID	Sample ID	Matrix	Date Collected	Date Received
40277152001	2024-3-A	Solid	02/28/24 11:37	04/20/24 10:00
40277152002	2024-3-B	Solid	02/28/24 11:47	04/20/24 10:00
40277152003	2024-3-C	Solid	02/28/24 11:50	04/20/24 10:00
40277152004	2024-3-D	Solid	02/28/24 12:02	04/20/24 10:00
40277152005	2024-3-E	Solid	02/28/24 12:22	04/20/24 10:00
40277152006	2024-3-F	Solid	02/28/24 12:12	04/20/24 10:00
40277152007	2024-3-G	Solid	02/28/24 12:28	04/20/24 10:00
40277152008	2024-3-H	Solid	02/28/24 12:35	04/20/24 10:00
40277152009	2024-3-I	Solid	02/28/24 12:44	04/20/24 10:00

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SAMPLE ANALYTE COUNT

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Lab ID	Sample ID	Method	Analysts	Analytes Reported
40277152001	2024-3-A	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1
40277152002	2024-3-B	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1
40277152003	2024-3-C	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1
40277152004	2024-3-D	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1
40277152005	2024-3-E	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1
40277152006	2024-3-F	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1
40277152007	2024-3-G	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1
40277152008	2024-3-H	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1
40277152009	2024-3-I	EPA 8082A	BLM	10
		ASTM D2974-87	EGL	1

PASI-G = Pace Analytical Services - Green Bay

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



SUMMARY OF DETECTION

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Lab Sample ID	Client Sample ID					
Method	Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
40277152001	2024-3-A					
EPA 8082A	PCB, Total	231	ug/kg	50.9	04/23/24 16:54	
EPA 8082A	PCB-1248 (Aroclor 1248)	164	ug/kg	50.9	04/23/24 16:54	
EPA 8082A	PCB-1254 (Aroclor 1254)	66.6	ug/kg	50.9	04/23/24 16:54	
ASTM D2974-87	Percent Moisture	1.8	%	0.10	04/22/24 17:03	
40277152002	2024-3-B					
EPA 8082A	PCB, Total	122	ug/kg	51.6	04/23/24 17:16	
EPA 8082A	PCB-1248 (Aroclor 1248)	122	ug/kg	51.6	04/23/24 17:16	
ASTM D2974-87	Percent Moisture	3.2	%	0.10	04/22/24 17:03	
40277152003	2024-3-C					
EPA 8082A	PCB, Total	123	ug/kg	51.9	04/23/24 17:37	
EPA 8082A	PCB-1248 (Aroclor 1248)	84.5	ug/kg	51.9	04/23/24 17:37	
EPA 8082A	PCB-1254 (Aroclor 1254)	38.9J	ug/kg	51.9	04/23/24 17:37	
ASTM D2974-87	Percent Moisture	3.3	%	0.10	04/22/24 17:03	
40277152004	2024-3-D					
EPA 8082A	PCB, Total	155	ug/kg	51.4	04/23/24 17:58	
EPA 8082A	PCB-1248 (Aroclor 1248)	106	ug/kg	51.4	04/23/24 17:58	
EPA 8082A	PCB-1254 (Aroclor 1254)	48.3J	ug/kg	51.4	04/23/24 17:58	
ASTM D2974-87	Percent Moisture	2.8	%	0.10	04/22/24 17:03	
40277152005	2024-3-E					
EPA 8082A	PCB, Total	2170	ug/kg	155	04/23/24 18:19	
EPA 8082A	PCB-1248 (Aroclor 1248)	2170	ug/kg	155	04/23/24 18:19	
ASTM D2974-87	Percent Moisture	3.2	%	0.10	04/22/24 17:03	
40277152006	2024-3-F					
EPA 8082A	PCB, Total	616	ug/kg	50.7	04/23/24 18:41	
EPA 8082A	PCB-1248 (Aroclor 1248)	616	ug/kg	50.7	04/23/24 18:41	
ASTM D2974-87	Percent Moisture	1.2	%	0.10	04/22/24 17:03	
40277152007	2024-3-G					
EPA 8082A	PCB, Total	321	ug/kg	51.6	04/23/24 14:46	
EPA 8082A	PCB-1248 (Aroclor 1248)	238	ug/kg	51.6	04/23/24 14:46	
EPA 8082A	PCB-1254 (Aroclor 1254)	82.6	ug/kg	51.6	04/23/24 14:46	
ASTM D2974-87	Percent Moisture	3.0	%	0.10	04/22/24 17:04	
40277152008	2024-3-H					
EPA 8082A	PCB, Total	650	ug/kg	51.2	04/23/24 15:07	
EPA 8082A	PCB-1248 (Aroclor 1248)	650	ug/kg	51.2	04/23/24 15:07	
ASTM D2974-87	Percent Moisture	2.1	%	0.10	04/22/24 17:04	
40277152009	2024-3-I					
EPA 8082A	PCB, Total	974	ug/kg	51.1	04/23/24 15:29	
EPA 8082A	PCB-1248 (Aroclor 1248)	974	ug/kg	51.1	04/23/24 15:29	
ASTM D2974-87	Percent Moisture	2.3	%	0.10	04/22/24 17:04	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



PROJECT NARRATIVE

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40277152

Method: EPA 8082A
Description: 8082A GCS PCB
Client: TRC - MADISON
Date: April 24, 2024

General Information:

9 samples were analyzed for EPA 8082A by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:

The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:

The samples were prepared in accordance with EPA 3541 with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):

All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:

All criteria were within method requirements with any exceptions noted below.

Surrogates:

All surrogates were within QC limits with any exceptions noted below.

Method Blank:

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:

All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

This data package has been reviewed for quality and completeness and is approved for release.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-A Lab ID: 40277152001 Collected: 02/28/24 11:37 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	231	ug/kg	50.9	15.5	1	04/22/24 12:00	04/23/24 16:54	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.5	ug/kg	50.9	15.5	1	04/22/24 12:00	04/23/24 16:54	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.5	ug/kg	50.9	15.5	1	04/22/24 12:00	04/23/24 16:54	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.5	ug/kg	50.9	15.5	1	04/22/24 12:00	04/23/24 16:54	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.5	ug/kg	50.9	15.5	1	04/22/24 12:00	04/23/24 16:54	53469-21-9	
PCB-1248 (Aroclor 1248)	164	ug/kg	50.9	15.5	1	04/22/24 12:00	04/23/24 16:54	12672-29-6	
PCB-1254 (Aroclor 1254)	66.6	ug/kg	50.9	15.5	1	04/22/24 12:00	04/23/24 16:54	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.5	ug/kg	50.9	15.5	1	04/22/24 12:00	04/23/24 16:54	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	89	%	44-120		1	04/22/24 12:00	04/23/24 16:54	877-09-8	
Decachlorobiphenyl (S)	74	%	34-120		1	04/22/24 12:00	04/23/24 16:54	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	1.8	%	0.10	0.10	1		04/22/24 17:03		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-B Lab ID: 40277152002 Collected: 02/28/24 11:47 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	122	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 17:16	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 17:16	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 17:16	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 17:16	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 17:16	53469-21-9	
PCB-1248 (Aroclor 1248)	122	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 17:16	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 17:16	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 17:16	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	95	%	44-120		1	04/22/24 12:00	04/23/24 17:16	877-09-8	
Decachlorobiphenyl (S)	78	%	34-120		1	04/22/24 12:00	04/23/24 17:16	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	3.2	%	0.10	0.10	1		04/22/24 17:03		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-C Lab ID: 40277152003 Collected: 02/28/24 11:50 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	123	ug/kg	51.9	15.8	1	04/22/24 12:00	04/23/24 17:37	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.8	ug/kg	51.9	15.8	1	04/22/24 12:00	04/23/24 17:37	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.8	ug/kg	51.9	15.8	1	04/22/24 12:00	04/23/24 17:37	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.8	ug/kg	51.9	15.8	1	04/22/24 12:00	04/23/24 17:37	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.8	ug/kg	51.9	15.8	1	04/22/24 12:00	04/23/24 17:37	53469-21-9	
PCB-1248 (Aroclor 1248)	84.5	ug/kg	51.9	15.8	1	04/22/24 12:00	04/23/24 17:37	12672-29-6	
PCB-1254 (Aroclor 1254)	38.9J	ug/kg	51.9	15.8	1	04/22/24 12:00	04/23/24 17:37	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.8	ug/kg	51.9	15.8	1	04/22/24 12:00	04/23/24 17:37	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	94	%	44-120		1	04/22/24 12:00	04/23/24 17:37	877-09-8	
Decachlorobiphenyl (S)	84	%	34-120		1	04/22/24 12:00	04/23/24 17:37	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	3.3	%	0.10	0.10	1		04/22/24 17:03		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-D Lab ID: 40277152004 Collected: 02/28/24 12:02 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	155	ug/kg	51.4	15.6	1	04/22/24 12:00	04/23/24 17:58	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.6	ug/kg	51.4	15.6	1	04/22/24 12:00	04/23/24 17:58	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.6	ug/kg	51.4	15.6	1	04/22/24 12:00	04/23/24 17:58	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.6	ug/kg	51.4	15.6	1	04/22/24 12:00	04/23/24 17:58	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.6	ug/kg	51.4	15.6	1	04/22/24 12:00	04/23/24 17:58	53469-21-9	
PCB-1248 (Aroclor 1248)	106	ug/kg	51.4	15.6	1	04/22/24 12:00	04/23/24 17:58	12672-29-6	
PCB-1254 (Aroclor 1254)	48.3J	ug/kg	51.4	15.6	1	04/22/24 12:00	04/23/24 17:58	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.6	ug/kg	51.4	15.6	1	04/22/24 12:00	04/23/24 17:58	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	95	%	44-120		1	04/22/24 12:00	04/23/24 17:58	877-09-8	
Decachlorobiphenyl (S)	74	%	34-120		1	04/22/24 12:00	04/23/24 17:58	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	2.8	%	0.10	0.10	1		04/22/24 17:03		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-E Lab ID: 40277152005 Collected: 02/28/24 12:22 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	2170	ug/kg	155	47.2	3	04/22/24 12:00	04/23/24 18:19	1336-36-3	
PCB-1016 (Aroclor 1016)	<47.2	ug/kg	155	47.2	3	04/22/24 12:00	04/23/24 18:19	12674-11-2	
PCB-1221 (Aroclor 1221)	<47.2	ug/kg	155	47.2	3	04/22/24 12:00	04/23/24 18:19	11104-28-2	
PCB-1232 (Aroclor 1232)	<47.2	ug/kg	155	47.2	3	04/22/24 12:00	04/23/24 18:19	11141-16-5	
PCB-1242 (Aroclor 1242)	<47.2	ug/kg	155	47.2	3	04/22/24 12:00	04/23/24 18:19	53469-21-9	
PCB-1248 (Aroclor 1248)	2170	ug/kg	155	47.2	3	04/22/24 12:00	04/23/24 18:19	12672-29-6	
PCB-1254 (Aroclor 1254)	<47.2	ug/kg	155	47.2	3	04/22/24 12:00	04/23/24 18:19	11097-69-1	
PCB-1260 (Aroclor 1260)	<47.2	ug/kg	155	47.2	3	04/22/24 12:00	04/23/24 18:19	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	96	%	44-120		3	04/22/24 12:00	04/23/24 18:19	877-09-8	
Decachlorobiphenyl (S)	72	%	34-120		3	04/22/24 12:00	04/23/24 18:19	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	3.2	%	0.10	0.10	1		04/22/24 17:03		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-F Lab ID: 40277152006 Collected: 02/28/24 12:12 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	616	ug/kg	50.7	15.4	1	04/22/24 12:00	04/23/24 18:41	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.4	ug/kg	50.7	15.4	1	04/22/24 12:00	04/23/24 18:41	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.4	ug/kg	50.7	15.4	1	04/22/24 12:00	04/23/24 18:41	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.4	ug/kg	50.7	15.4	1	04/22/24 12:00	04/23/24 18:41	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.4	ug/kg	50.7	15.4	1	04/22/24 12:00	04/23/24 18:41	53469-21-9	
PCB-1248 (Aroclor 1248)	616	ug/kg	50.7	15.4	1	04/22/24 12:00	04/23/24 18:41	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.4	ug/kg	50.7	15.4	1	04/22/24 12:00	04/23/24 18:41	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.4	ug/kg	50.7	15.4	1	04/22/24 12:00	04/23/24 18:41	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	82	%	44-120		1	04/22/24 12:00	04/23/24 18:41	877-09-8	
Decachlorobiphenyl (S)	77	%	34-120		1	04/22/24 12:00	04/23/24 18:41	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	1.2	%	0.10	0.10	1		04/22/24 17:03		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-G Lab ID: 40277152007 Collected: 02/28/24 12:28 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	321	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 14:46	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 14:46	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 14:46	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 14:46	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 14:46	53469-21-9	
PCB-1248 (Aroclor 1248)	238	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 14:46	12672-29-6	
PCB-1254 (Aroclor 1254)	82.6	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 14:46	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.7	ug/kg	51.6	15.7	1	04/22/24 12:00	04/23/24 14:46	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	89	%	44-120		1	04/22/24 12:00	04/23/24 14:46	877-09-8	
Decachlorobiphenyl (S)	75	%	34-120		1	04/22/24 12:00	04/23/24 14:46	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	3.0	%	0.10	0.10	1		04/22/24 17:04		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-H Lab ID: 40277152008 Collected: 02/28/24 12:35 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	650	ug/kg	51.2	15.6	1	04/22/24 12:00	04/23/24 15:07	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.6	ug/kg	51.2	15.6	1	04/22/24 12:00	04/23/24 15:07	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.6	ug/kg	51.2	15.6	1	04/22/24 12:00	04/23/24 15:07	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.6	ug/kg	51.2	15.6	1	04/22/24 12:00	04/23/24 15:07	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.6	ug/kg	51.2	15.6	1	04/22/24 12:00	04/23/24 15:07	53469-21-9	
PCB-1248 (Aroclor 1248)	650	ug/kg	51.2	15.6	1	04/22/24 12:00	04/23/24 15:07	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.6	ug/kg	51.2	15.6	1	04/22/24 12:00	04/23/24 15:07	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.6	ug/kg	51.2	15.6	1	04/22/24 12:00	04/23/24 15:07	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	88	%	44-120		1	04/22/24 12:00	04/23/24 15:07	877-09-8	
Decachlorobiphenyl (S)	78	%	34-120		1	04/22/24 12:00	04/23/24 15:07	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	2.1	%	0.10	0.10	1		04/22/24 17:04		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



ANALYTICAL RESULTS

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

Sample: 2024-3-I Lab ID: 40277152009 Collected: 02/28/24 12:44 Received: 04/20/24 10:00 Matrix: Solid

Results reported on a "dry weight" basis and are adjusted for percent moisture, sample size and any dilutions.

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
8082A GCS PCB									
Analytical Method: EPA 8082A Preparation Method: EPA 3541									
Pace Analytical Services - Green Bay									
PCB, Total	974	ug/kg	51.1	15.6	1	04/22/24 12:00	04/23/24 15:29	1336-36-3	
PCB-1016 (Aroclor 1016)	<15.6	ug/kg	51.1	15.6	1	04/22/24 12:00	04/23/24 15:29	12674-11-2	
PCB-1221 (Aroclor 1221)	<15.6	ug/kg	51.1	15.6	1	04/22/24 12:00	04/23/24 15:29	11104-28-2	
PCB-1232 (Aroclor 1232)	<15.6	ug/kg	51.1	15.6	1	04/22/24 12:00	04/23/24 15:29	11141-16-5	
PCB-1242 (Aroclor 1242)	<15.6	ug/kg	51.1	15.6	1	04/22/24 12:00	04/23/24 15:29	53469-21-9	
PCB-1248 (Aroclor 1248)	974	ug/kg	51.1	15.6	1	04/22/24 12:00	04/23/24 15:29	12672-29-6	
PCB-1254 (Aroclor 1254)	<15.6	ug/kg	51.1	15.6	1	04/22/24 12:00	04/23/24 15:29	11097-69-1	
PCB-1260 (Aroclor 1260)	<15.6	ug/kg	51.1	15.6	1	04/22/24 12:00	04/23/24 15:29	11096-82-5	
Surrogates									
Tetrachloro-m-xylene (S)	78	%	44-120		1	04/22/24 12:00	04/23/24 15:29	877-09-8	
Decachlorobiphenyl (S)	58	%	34-120		1	04/22/24 12:00	04/23/24 15:29	2051-24-3	
Percent Moisture									
Analytical Method: ASTM D2974-87									
Pace Analytical Services - Green Bay									
Percent Moisture	2.3	%	0.10	0.10	1		04/22/24 17:04		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40277152

QC Batch:	472281	Analysis Method:	EPA 8082A
QC Batch Method:	EPA 3541	Analysis Description:	8082 GCS PCB
		Laboratory:	Pace Analytical Services - Green Bay
Associated Lab Samples:	40277152001, 40277152002, 40277152003, 40277152004, 40277152005, 40277152006, 40277152007, 40277152008, 40277152009		

METHOD BLANK: 2705158 Matrix: Solid
Associated Lab Samples: 40277152001, 40277152002, 40277152003, 40277152004, 40277152005, 40277152006, 40277152007, 40277152008, 40277152009

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	<15.2	50.0	04/23/24 02:52	
PCB-1221 (Aroclor 1221)	ug/kg	<15.2	50.0	04/23/24 02:52	
PCB-1232 (Aroclor 1232)	ug/kg	<15.2	50.0	04/23/24 02:52	
PCB-1242 (Aroclor 1242)	ug/kg	<15.2	50.0	04/23/24 02:52	
PCB-1248 (Aroclor 1248)	ug/kg	<15.2	50.0	04/23/24 02:52	
PCB-1254 (Aroclor 1254)	ug/kg	<15.2	50.0	04/23/24 02:52	
PCB-1260 (Aroclor 1260)	ug/kg	<15.2	50.0	04/23/24 02:52	
Decachlorobiphenyl (S)	%	95	34-120	04/23/24 02:52	
Tetrachloro-m-xylene (S)	%	93	44-120	04/23/24 02:52	

LABORATORY CONTROL SAMPLE: 2705159

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg		<15.2			
PCB-1221 (Aroclor 1221)	ug/kg		<15.2			
PCB-1232 (Aroclor 1232)	ug/kg		<15.2			
PCB-1242 (Aroclor 1242)	ug/kg		<15.2			
PCB-1248 (Aroclor 1248)	ug/kg		<15.2			
PCB-1254 (Aroclor 1254)	ug/kg		<15.2			
PCB-1260 (Aroclor 1260)	ug/kg	500	503	101	69-120	
Decachlorobiphenyl (S)	%			99	34-120	
Tetrachloro-m-xylene (S)	%			93	44-120	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2705160 2705161

Parameter	Units	40277160001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	<0.054 mg/kg			<16.4	<16.4					20	
PCB-1221 (Aroclor 1221)	ug/kg	<0.054 mg/kg			<16.4	<16.4					20	
PCB-1232 (Aroclor 1232)	ug/kg	<0.054 mg/kg			<16.4	<16.4					20	
PCB-1242 (Aroclor 1242)	ug/kg	<0.054 mg/kg			<16.4	<16.4					20	
PCB-1248 (Aroclor 1248)	ug/kg	<0.054 mg/kg			<16.4	<16.4					20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA

Project: 581184 PHASE 2 TASK 4 MKC CONC

Pace Project No.: 40277152

MATRIX SPIKE & MATRIX SPIKE DUPLICATE:												
2705160					2705161							
		40277160001	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
Parameter	Units	Result										
PCB-1254 (Aroclor 1254)	ug/kg	<0.054 mg/kg			<16.4	<16.4					20	
PCB-1260 (Aroclor 1260)	ug/kg	<0.054 mg/kg	537	538	391	407	73	76	51-120	4	20	
Decachlorobiphenyl (S)	%						74	75	34-120			
Tetrachloro-m-xylene (S)	%						90	94	44-120			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40277152

QC Batch:	472361	Analysis Method:	ASTM D2974-87
QC Batch Method:	ASTM D2974-87	Analysis Description:	Dry Weight/Percent Moisture
		Laboratory:	Pace Analytical Services - Green Bay
Associated Lab Samples:	40277152001, 40277152002, 40277152003, 40277152004, 40277152005, 40277152006, 40277152007, 40277152008, 40277152009		

SAMPLE DUPLICATE: 2705450

Parameter	Units	40277131013 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	23.6	23.4	1	10	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS



QUALIFIERS

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40277152

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above LOD.

J - The reported result is an estimated value.

LOD - Limit of Detection adjusted for dilution factor, percent moisture, initial weight and final volume.

LOQ - Limit of Quantitation adjusted for dilution factor, percent moisture, initial weight and final volume.

DL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Analyte was not detected and is reported as less than the LOD or as defined by the customer.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.



QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: 581184 PHASE 2 TASK 4 MKC CONC
Pace Project No.: 40277152

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
40277152001	2024-3-A	EPA 3541	472281	EPA 8082A	472295
40277152002	2024-3-B	EPA 3541	472281	EPA 8082A	472295
40277152003	2024-3-C	EPA 3541	472281	EPA 8082A	472295
40277152004	2024-3-D	EPA 3541	472281	EPA 8082A	472295
40277152005	2024-3-E	EPA 3541	472281	EPA 8082A	472295
40277152006	2024-3-F	EPA 3541	472281	EPA 8082A	472295
40277152007	2024-3-G	EPA 3541	472281	EPA 8082A	472295
40277152008	2024-3-H	EPA 3541	472281	EPA 8082A	472295
40277152009	2024-3-I	EPA 3541	472281	EPA 8082A	472295
40277152001	2024-3-A	ASTM D2974-87	472361		
40277152002	2024-3-B	ASTM D2974-87	472361		
40277152003	2024-3-C	ASTM D2974-87	472361		
40277152004	2024-3-D	ASTM D2974-87	472361		
40277152005	2024-3-E	ASTM D2974-87	472361		
40277152006	2024-3-F	ASTM D2974-87	472361		
40277152007	2024-3-G	ASTM D2974-87	472361		
40277152008	2024-3-H	ASTM D2974-87	472361		
40277152009	2024-3-I	ASTM D2974-87	472361		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Effective Date: 8/16/2022

Client Name: TRC

Sample Preservation Receipt Form

Project # 4027182

All containers needing preservation have been checked and noted below:

☐ Yes ☐ No ☒ N/A

Lab Lot# of pH paper:

Lab Std #ID of preservation (if pH adjusted):

Initial when
completed:Date/
Time.

Pace Lab #	Glass						Plastic						Vials					Jars				General				VOA Vials (>6mm) *	H2SO4 pH ≤2	NaOH+Zn Act pH ≥9	NaOH pH ≥12	HNO3 pH ≤2	pH after adjusted	Volume (mL)
	AG1U	BG1U	AG1H	AG4S	AG5U	AG2S	BG3U	BP1U	BP3U	BP3B	BP3N	BP3S	BP2Z	VG9C	DG9T	VG9U	VG9H	VG9M	VG9D	JGFU	JG9U	WGFU	WPFU	SP5T	ZPLC							
001																																2.5 / 5
002																																2.5 / 5
003																																2.5 / 5
004																																2.5 / 5
005																																2.5 / 5
006																																2.5 / 5
007																																2.5 / 5
008																																2.5 / 5
009																																2.5 / 5
010																																2.5 / 5
011																																2.5 / 5
012																																2.5 / 5
013																																2.5 / 5
014																																2.5 / 5
015																																2.5 / 5
016																																2.5 / 5
017																																2.5 / 5
018																																2.5 / 5
019																																2.5 / 5
020																																2.5 / 5

Exceptions to preservation check. VOA, Coliform, TOC, TOX, TOH, O&G, WI DRO, Phenolics, Other:

Headspace in VOA Vials (>6mm) : ☐ Yes ☐ No ☒ N/A

*If yes look in headspace column

AG1U	1 liter amber glass	BP1U	1 liter plastic unpres	VG9C	40 mL clear ascorbic w/ HCl	JGFU	4 oz amber jar unpres
BG1U	1 liter clear glass	BP3U	250 mL plastic unpres	DG9T	40 mL amber Na Thio	JG9U	9 oz amber jar unpres
AG1H	1 liter amber glass HCL	BP3B	250 mL plastic NaOH	VG9U	40 mL clear vial unpres	WGFU	4 oz clear jar unpres
AG4S	125 mL amber glass H2SO4	BP3N	250 mL plastic HNO3	VG9H	40 mL clear vial HCL	WPFU	4 oz plastic jar unpres
AG5U	100 mL amber glass unpres	BP3S	250 mL plastic H2SO4	VG9M	40 mL clear vial MeOH	SP5T	120 mL plastic Na Thiosulfate
AG2S	500 mL amber glass H2SO4	BP2Z	500 mL plastic NaOH + Zn	VG9D	40 mL clear vial DI	ZPLC	ziploc bag
BG3U	250 mL clear glass unpres					GN 1	
						GN 2	

Page 1 of 2

Sample Condition Upon Receipt Form (SCUR)

Project #:

Client Name: TPL

Courier: ☐ CS Logistics ☒ Fed Ex ☐ Speedee ☐ UPS ☐ Walco
☐ Client ☐ Pace Other: _____

Tracking #: 7760 3712 1517

Custody Seal on Cooler/Box Present: ☐ yes ☒ no Seals intact: ☐ yes ☐ no

Custody Seal on Samples Present: ☐ yes ☒ no Seals intact: ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other

Thermometer Used SR-139 Type of Ice: Wet Blue Dry None ☐ Meltwater Only

Cooler Temperature Uncorr: 1.0 ICorr: 1.0

Temp Blank Present: ☒ yes ☐ no

Biological Tissue is Frozen: ☐ yes ☐ no

Temp should be above freezing to 6°C.

Biota Samples may be received at ≤ 0°C if shipped on Dry Ice.

Person examining contents:

Date: 4/20/24 /Initials: SG

Labeled By Initials: MP

Chain of Custody Present:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	1.
Chain of Custody Filled Out:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	2.
Chain of Custody Relinquished:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	3.
Sampler Name & Signature on COC:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	4.
Samples Arrived within Hold Time:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	5.
- DI VOA Samples frozen upon receipt	<input type="checkbox"/> Yes <input type="checkbox"/> No	Date/Time:
Short Hold Time Analysis (<72hr):	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	6.
Rush Turn Around Time Requested:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7.
Sufficient Volume:		8.
For Analysis: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No MS/MSD: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A		
Correct Containers Used:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	9.
Correct Type: Pace Green Bay, Pace IR, <u>Non-Pace</u>		
Containers Intact:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	10.
Filtered volume received for Dissolved tests	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	11.
Sample Labels match COC:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	12.
-Includes date/time/ID/Analysis Matrix: <u>SL</u>		
Trip Blank Present:	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	13.
Trip Blank Custody Seals Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	
Pace Trip Blank Lot # (if purchased):		

Client Notification/ Resolution:

If checked, see attached form for additional comments ☐

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

PM Review is documented electronically in LIMs. By releasing the project, the PM acknowledges they have reviewed the sample logi

Page 2 of 2

Appendix D: Photographic Log

Photographic Log

Client Name:		Site Location:	Project No.:
Madison-Kipp Corporation (MKC)		201 Waubesa Street Madison, WI 53704	581184.0003.00000
Photo No.	Date		
1	02/20/2024		
Description Concrete in Area 2024-3 in MKC's facility prior to waste characterization sampling and removal.			
Photo No.	Date		
2	02/28/2024		
Description Concrete drilling and waste characterization sampling activities taking place in Area 2024-3 in MKC's facility prior to removal.			

Photographic Log




Client Name: Madison-Kipp Corporation (MKC)		Site Location: 201 Waubesa Street Madison, WI 53704	Project No.: 581184.0003.00000
Photo No. 3	Date 04/05/2024		
Description Area 2024-3 following concrete replacement in MKC facility.			

Photo No. 4	Date 04/05/2024	
Description Unloading area located at the top of the stockpile at the recycling facility. Orange drums were used to block off the eastern portion of the pile where MKC-concrete was placed.		

Photographic Log

Client Name: Madison-Kipp Corporation (MKC)		Site Location: 201 Waubesa Street Madison, WI 53704	Project No.: 581184.0003.00000
Photo No. 5	Date 04/05/2024		
Description Front of concrete stockpile where at the recycling facility.			
Photo No. 6	Date 04/05/2024		
Description View from top of stockpile that contains MKC's concrete at recycling facility.			

Photographic Log


Client Name: Madison-Kipp Corporation (MKC)		Site Location: 201 Waubesa Street Madison, WI 53704	Project No.: 581184.0003.00000
Photo No. 7	Date 09/05/2024		
Description Front of concrete stockpile at the recycling facility.			

Photo No. 8	Date 09/05/2024	
Description View from top of stockpile that contains MKC's concrete at recycling facility.		

Photographic Log


Client Name:		Site Location:	Project No.:
Madison-Kipp Corporation (MKC)		201 Waubesa Street Madison, WI 53704	581184.0003.00000
Photo No.	Date		
9	09/09/2024		
Description Profile view of stockpile containing MKC's concrete at recycling facility.			

Photo No.	Date		
10	09/09/2024		
Description Pan out view of the front of the stockpile containing MKC's concrete recycling facility. Orange drum represents the outer edge of the eastern portion where MKC concrete was placed.			