

A.6 Water Level Elevations
A to Z Sales & Service – LGU BRTS #03-59-190963
Bowler, Wisconsin

	MW-1	MW-1R	MW-2	MW-3	MW-4	MW-5	MW-6	MW-7
Ground Surface (feet msl)	1077.95	1078.75	1079.26	1080.47	1078.55	1076.12	1078.76	1080.57
PVC top (feet msl)	1077.48	1078.29	1078.86	1080.07	1078.08	1075.64	1078.23	1080.29
Well Depth (feet)	17.00	17.00	19.00	19.00	17.00	16.00	19.00	20.00
Top of screen (feet msl)	1070.95	1071.75	1070.26	1071.47	1071.55	1070.12	1069.76	1070.57
Bottom of screen (feet msl)	1060.95	1061.75	1060.26	1061.47	1061.55	1060.12	1059.76	1060.57
Depth to Water From Top of PVC (feet)								
01/30/18	12.31	NI	13.82	15.32	12.96	10.58	13.69	NI
05/01/18	12.73	NI	12.79	14.32	11.85	9.65	12.78	NI
08/27/19	A	11.19	12.38	13.82	11.42	9.22	12.24	14.68
11/19/19	A	11.01	12.31	13.74	11.43	9.14	12.11	14.56
02/11/20	A	11.49	12.79	14.27	11.86	9.57	12.65	15.15
Depth to Water From Ground Surface (feet)								
01/30/18	12.78	NI	14.22	15.72	13.43	11.06	14.22	NI
05/01/18	13.20	NI	13.19	14.72	12.32	10.13	13.31	NI
08/27/19	A	11.65	12.78	14.22	11.89	9.70	12.77	14.96
11/19/19	A	11.47	12.71	14.14	11.90	9.62	12.64	14.84
02/11/20	A	11.95	13.19	14.67	12.33	10.05	13.18	15.43
Groundwater Elevation (feet msl)								
01/30/18	1065.17	NI	1065.04	1064.75	1065.12	1065.06	1064.54	NI
05/01/18	1064.75	NI	1066.07	1065.75	1066.23	1065.99	1065.45	NI
08/27/19	A	1067.10	1066.48	1066.25	1066.66	1066.42	1065.99	1065.61
11/19/19	A	1067.28	1066.55	1066.33	1066.65	1066.50	1066.12	1065.73
02/11/20	A	1066.80	1066.07	1065.80	1066.22	1066.07	1065.58	1065.14

CNL = Could Not Locate

A = Abandoned and removed during soil excavation project

NI = Not Installed