Nettesheim, Denise G - DNR

From: Ken Ebbott <kebbott@fehr-graham.com>
Sent: Wednesday, April 01, 2015 12:57 PM

To: dedrewssr@sbcglobal.net; Nettesheim, Denise G - DNR **Subject:** Scope of Additional Vapor Mitigation and Change Order 5

Attachments: Change order 5 subslab system Vapor 2015.pdf

Dennis and Denise,

I have received a quote (verbal, but will be a hard copy coming) for installation of a subslab vapor mitigation system beneath the building. With a footprint of 40 by 80 feet, two extraction fans with two floor penetrations each have been assumed, at a cost of \$5,000. That included an electric permit, and piping (3 inch diameter) with mounting of the fans either on the wall or on the roof of the single story building, depending on the situation.

The contractor will do testing of the extraction area of influence, and Fehr Graham will be present for the installation to oversee the extraction field testing as well. It is expected to require one day for the system installation.

After installation, a documentation report will be sent showing the system installation details and the subslab communication test results.

Approximately 90 days after installation and operation commences, we will obtain indoor air samples from the site at the same locations tested previously - the seamstress office space on the first floor, and the second floor apartment. One ambient outside sample will also be obtained, with all samples utilizing 24 hour 6-liter summa canisters, and analysis for the same five chlorinated VOC parameters.

Upon receipt of the results, letters will be sent to the building occupants notifying them of the findings.

The estimated cost for the work identified above is shown on the Change Order 5, and totals \$8,866, of which \$5,666 is for contractor expenses that will be forwarded directly to Dennis Drews for payment.

I trust this information meets your needs, and look forward to hearing from you regarding the scope of work, budget, and time for the conference call.

Thanks,

Ken Ebbott

KENDRICK EBBOTT | P.G. Branch Manager Fehr Graham - Engineering & Environmental

1237 Pilgrim Road Plymouth, WI 53073 P: 920.892.2444 C: 920-980-4231 F: 920.892.2620 www.fehr-graham.com CHANGE ORDER 5 INTERIM ACTION: VAPOR MITIGATION SYSTEM FOR SUB-SLAB VAPOR AND INDOOR AIR TESTING, April 1, 2015

Olde Tyme Dry Cleaners, 925 Horicon Street, Mayville, WI Prior Appvd **Total Addl Cost Total Cost** Cost ITEM DESCRIPTION Consultant Site Investigation Prior Budget \$27,235 \$27,235 \$0 Subtotal Task Consultant Interim Action Subslab System Instln and Testing Vapor (see below) Subtotal Task \$3,200 \$4,990 \$8,190 Contractor Site Investigation Prior Budget Subtotal Task \$0 \$22,924 \$22,924 Contractor Interim Action Subslab System Instln Vapor (see below) \$2,700 \$5,666 Subtotal Task \$8,366 TOTAL \$8,866 \$66,715 CONSULTANT Interim Action Subslab System Installation and Follow Up Testing System Installation Oversight, Performance Monitoring, and Indoor Air Testing 90 days later Sr. Hydro \$90.00 6 \$540 hour Field Hydro Installn Oversight, Perf Monitor \$75.00 5 \$375 hour Field Hydro Follow Up Sampling (order, ship, deploy, pick up,

tabulate)	\$75.00	10	hour	\$750
PID Rental	\$100.00	1	day	\$100
Micromanometer Rental	\$50.00	1	day	\$50
Data Eval / Interpretation / Letter	\$90.00	6	hour	\$540
	TOTAL CONSULTA	ANT SE	RVICES	\$2,355
COMMODITY Interim Action Subslab System Installation Testing	on and			
System Installation				
Two Fans, Two Penetrations Per Fan, Elect Permit	\$5,000.00		1 lump	\$5,000
Post Installation System Monitoring				7-7
Lab CVOC Indoor Air Analysis (regula	ar turn) \$222.00	3	each	\$666
	TOTAL COMMOD	ITY SE	RVICES	\$5,666
CONSULTANT Documentation Report of Installation,				
Performance Testing				
Sr. Hydro	\$90.00	4	hour	\$360
Hydro (data eval, tabulate)	\$75.00	5	hour	\$375
CAD	\$55.00	2	hour	\$110 \$845
				77.17
Olde Tyme Cleaners			Date	
This approval does not guarantee the reimbursement of cos	ts. Final determination	n regard	ing the eligibility	of costs will be determined at the time of claim review.
Ms. Denise Nettesheim, WDNR			Date	
Kenin a. Even		4/1/	2015	
Mr.Kendrick Ebbott, Fehr Graham		D	ate	

Date
2015 ate